



December 13, 2021

P.O. Box 1065
Charlottesville, VA 22902
(434) 971-1553
www.wildvirginia.org

Members of the Virginia State Water Control Board
c/o Department of Environmental Quality
citizenboards@deq.virginia.gov.

Sent Via Email

Board of Directors:

Re: Response to DEQ Statements Regarding Public Comments on
MVP's Record of Noncompliance with Water Quality Requirements

Bette Dzamba

Leigh Kirchner

Kate Mallek

Allison McClure

Elise Togbe

Jamie Trost

Grace Tuttle

Ryan Wagener

Elizabeth Williams

Dear Members of the Board:

Wild Virginia is submitting this letter and an attached report in regard to your consideration of the Virginia Water Protection Permit and Clean Water Act Section 401 certification for Mountain Valley Pipeline (MVP). We have been told by DEQ officials that the Board does not intend to allow citizen testimony at your meeting tomorrow but we respectfully ask that the Board accept this submittal and that you create an opportunity for attendees to speak.

As you know, the Board's long-standing practice has been to allow the public to speak to the agency's responses to public comments at the meeting where your decisions are made. We contend that testimony within this limited scope is useful for the Board and that fairness to the public should justify this step.

We have received the DEQ's comments on previous submittals in recent weeks and feel compelled to respond. In particular, I call your attention to the DEQ's statement contending that commenters have "intentionally fail[ed] to accurately characterize" the nature of violations alleged by the state in an enforcement case brought in state court in 2018. No evidence is offered to support this accusation and the record in fact shows that the public and media have consistently understated the level of MVP's noncompliance.

In the attached report, Wild Virginia presents data that shows that MVP has in fact violated requirements on a much greater scale than previously presented to the public. All of the information upon which the report is based is already within the agency's record and we believe the Board can and should take account of the data. To find a reasonable assurance that MVP can or will live up to requirements of a new water quality certification, with the knowledge of its record on the upland activities during the last two and one-half years, would be unsupportable and we sincerely ask you to take this into account.

Members, State Water Control Board
December 13, 2021

Than you for considering these concerns and for your service to the Commonwealth.

Sincerely,

/s/ David Sligh
David Sligh
Conservation Director

Documenting the Damage

An Analysis of Virginia State Inspection Reports for MVP



Wild Virginia
December 13, 2021

Introduction

The public and the State Water Control Board (Board) have seen only a small portion of the record on Mountain Valley Pipeline's failures to comply with water quality requirements, because no comprehensive look at the huge mass of state inspection reports has been presented previously. A more complete picture, which Wild Virginia has assembled through an exhaustive review of records, demonstrates that there is no reasonable assurance that MVP is able or willing to abide by requirements imposed on it by Virginia, under the existing certification or under that which the Board is now considering.

Based on our review of the state inspection reports, we believe that:

MVP has violated rules imposed by the Board's water quality certification for upland activities at least 1,500 times.

This number eclipses the total of 396 violations the Department of Environmental Quality (DEQ) has alleged.¹

The record shows the following:

- ◆ MVP has deposited sediment off of its construction sites at least 569 times. At least 100 of those off-site releases have deposited sediments in streams or wetlands.
- ◆ In more than 360 instances, MVP has failed to install pollution controls in accordance with state-approved plans. 37 of these occurred in spring and summer of 2021.
- ◆ In at least 553 instances, MVP failed to meet deadlines to fix deficiencies in pollution controls.

This record must compel the State Water Control Board to insist that DEQ reform the way it reports MVP violations for its upland activities and the way the Department responds to them, to ensure that this pattern does not continue.

The magnitude and scope of violations makes clear that the Board cannot assume that MVP would comply with any new requirements the Board might approve, if it issues a new water quality certification for stream and wetland crossings.

State Inspection Reports

¹ See [A pipeline runs through it: Stream crossings by the Mountain Valley Pipeline](#), by Laurence Hammack, Roanoke Times, December 11, 2021.

Wild Virginia has reviewed 895 inspection reports prepared by DEQ staff.² These cover the period from May, 2018 to October, 2021.

On most of the documents, labeled "Field Inspection" reports, the inspectors have given "yes" or "no" answers to the following questions:

1. Are controls installed and implemented in accordance with the approved erosion and sediment (E&S) control plan and stormwater management plans?
2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications?
3. Areas of offsite sediment deposition were observed?

If the inspector answered "no" for the first question, that MVP has failed to implement the approved plans for construction and pollution controls, then MVP has violated the provisions of the State Water Control Law and regulations.

Likewise, a "yes" answer to the third question, indicating that sediment has been deposited offsite, indicates a violation of applicable legal requirements. Further, if the materials flowing offsite are deposited into a stream or wetland, the DEQ considers this an illegal discharge.

Without more information than is provided on the reports, it is not possible to determine whether a "no" answer on question 2 constitutes a violation. The company is given 24 or 72 hours to maintain or repair features and only assesses a violation if those deadlines are missed.

Similar information about conformance with plans and offsite discharges is found in a body of evidence assembled by the firm McDonough Bolyard Peck (MBP), which conducts inspections of MVP sites under contract with DEQ. Wild Virginia acquired thousands of records on the MBP inspections from DEQ, through a Freedom of Information Act (FOIA) request.

In regard to regular inspections, MBP has created what it terms "action items" for which MVP responses and follow-up by inspectors are needed. A summary table of all action items contains 4,687 action items (Appendix A to this report). MBP's action item log we acquired covers the period from May, 2018 to March 18, 2021.

Each item on MBP's log has an identification number, pertinent dates, and descriptive information about the issues and how they have been or are to be addressed.

² These reports are accessible on the DEQ website at <https://www.deq.virginia.gov/get-involved/topics-of-interest/mountain-valley-pipeline>, listed under Spreads G, H, and I.

The specific problems on the Action Item Log are not as neatly categorized as those on the DEQ reports discussed above. However, many of the same types of violations are noted. In some cases, the same incident is addressed in both the DEQ reports and the MBP list but some from each source appear to be unique. We have taken pains not to "double count" alleged violations in our review.

Sediment Releases Off MVP Rights of Way

Appendix B to this report includes a list of five hundred and sixty-nine instances where MVP is alleged to have released pollutants off of its sites and those releases caused sediment deposits on the ground and/or in waterbodies. Both inspectors' descriptions and photographs which we have reviewed support these assertions. That list, which we still believe to be incomplete, was an astounding revelation, given that DEQ has cited MVP for around 50 such releases.

Figure 1 shows the geographic spread of the offsite discharges that affected streams and wetlands and a partial list of those streams includes:

- Blackwater River
- Doe Creek
- Foul Ground Creek
- Harpen Creek
- Little Creek
- Mill Creek
- Multiple tributaries to Blackwater River
- Multiple tributaries to Flatwoods Branch
- Multiple tributaries to Foul Ground Creek
- Multiple tributaries to North Fork Blackwater River
- Multiple tributaries to North Fork Roanoke River
- Multiple wetlands near Blackwater River tributaries
- Tributary to Catawba Creek
- Tributary to Cherrystone Creek
- Tributary to Indian Run
- Tributary to Jonnikin Creek
- Tributary to Little Cherrystone Creek
- Tributary to Owens Creek
- Tributary to Pole Bridge Branch
- Tributary to Poplar Camp Creek
- Tributary to Roanoke River
- Tributary to Sinking Creek
- Tributary to Teels Creek
- Tributary to Turkey Creek
- Wetland near Little Cherrystone Cr.
- Wetland near tributary To Rocky Creek




Figure 1 - sites of reported sediment deposits in streams and wetlands along MVP's path

These pollution events violate state law in at least two ways. First, as explained in Virginia's enforcement lawsuit against MVP, those that impact waterbodies are unpermitted discharges under the State Water Control Law and Virginia Water Protection Permit regulations. Second, Virginia's Erosion and Sediment Control regulations state that both "[p]roperties and waterways downstream from development sites shall be protected from sediment deposition. . ." 9 VAC 25-840-40(19).

In addition, in many if not all cases these impacts violate Virginia's water quality standards regulation as well. These pollution events, especially in headwater systems, are of great concern and may have serious and long-lasting ecological impacts. Many of the small streams affected play extremely important roles as habitat for rare and sensitive species and as vital parts of the larger stream systems in which they lie. DEQ claims that allowing MVP to enter the streams with shovel and dig out its mud is "remediation" but provides no analysis to justify this assumption. In fact, given the sensitivity of many of these tiny streams and the native organisms, it seems possible that this intrusive operation may cause more harm than good.

Serious and Repeated Offenses

There are a number of individual streams and small watersheds where state inspectors documented dumping of sediments from MVP on multiple occasions. These specific instances are sometimes also combined with repeated deficiencies in pollution controls. These other incidents, even if they did not

result in direct discharges of sediments into the waterbodies, presented threats of additional off-site sediment deposition and often of discharges of water bearing large concentrations of sediment but not filtered through the pollution control structures as required.

One stream that has been beleaguered by MVP's violations and assaults is a small unnamed tributary to the Blackwater River. This waterbody begins as an intermittent stream with associated wetlands and flows through a predominately forested watershed of about 1 square mile in area. Downstream from the sites of repeated MVP discharges of mud to the stream, the tributary is designated as habitat for the rare Orangefin Madtom, a fish listed by the State of Virginia as "threatened" and which has been proposed for a federal endangered or threatened listing.

On December 29, 2018, MBP inspectors created action items, noting problem accumulations of sediment on a bridge and in a water bar channel and deposition of sediment into both this small tributary stream and an adjacent wetland. On January 9, 2019, they again reported that the water bar channel had excess sediments and on April 19, 2019 that perimeter filter socks were full of sediment and there was a problem with filter fabric on the bridge. Then in November 2020, inspectors again found that there was erosion upslope from the stream, accumulations of dirt on the bridge, and that sediment-laden water bypassed pollution control structures and polluted the stream again.

In all, MBP personnel cited ten different times when problems were cited and actions required by MVP, stretching over a period of nearly two years. There can be no clearer example to show that MVP has failed to reform its behavior through the life of this project or that DEQ actions have been ineffective at forcing change.

In some cases, these discharges of mud have inundated large portions of streams and, according to DEQ scientists' reports resulted in serious impairments of aquatic life designated uses. This certainly violates narrative water quality criteria contained in the standards, which prohibit interference with any designated use. And aquatic life support is a designated use for all waters in the Commonwealth. Recreational designated uses, which include aesthetic enjoyment as well as activities like fishing, swimming, and boating, are also surely "interfered with" when a stream bottom is coated with a thick layer of mud.

For example, in a report labeled "VWP Field Inspection Checklist" and dated June 26, 2018, inspectors noted that "[a]pproximately 3,600 linear feet of stream channel have been impacted by sedimentation." The deposits in this tributary to Flatwoods Branch were as much as 7 inches deep. The report

indicates that the sedimentation affected the "channels' viable habitat" and were "substantially disrupting aquatic life movement."³

These types of impacts in a stream constitute an immediate impairment in the section directly affected but impacts can and almost certainly are found farther downstream and may be long-lasting. Flatwoods Branch is one of the feeder streams to the North Fork Roanoke River, which provides habitat for the federally endangered Roanoke Logperch. And several streams in the small Flatwoods Branch watershed were negatively affected by MVP discharges and on numerous occasions MVP failed to adequately implement and/or maintain pollution controls.

Other streams with extensive impacts from illegal sediment discharges are within the Blackwater River watershed in Franklin County. Figure 2 shows one of these, which was covered in mud for a length of nearly 1,700 linear feet. The stream in Figure 3 is near the site of a crossing made by boring under the small tributary, also in the Blackwater River drainage.

In a recent document given to the Board, DEQ attempts to downplay the seriousness of the pollution incidents caused by MVP, with an emphasis on the assertion that "there has never been any reported evidence of a fish kill."⁴ Surely DEQ knows and the Board must understand that this is a weak and wholly insufficient measure as to whether damage was done to these waters. Prevention of fish kills, while important, is far from the ultimate goal of the water regulations and standards. Rather, these waters are to be maintained in a state to fully support all designated uses, preserving the physical, chemical, and biological integrity of the stream systems and wetlands.

There is simply no question as to whether each of the streams into which sediments were deposited were degraded to some extent and the full weight and duration of those impacts is not known, because there is no evidence that DEQ has even attempted to assess those factors.

³ The wording of the report form calls for a yes or no answer to the statement "Construction activities are **not** substantially disrupting aquatic life movement." An answer of "no," as was entered on this inspection report, creates a double negative, meaning that movement of organisms is disrupted. This reading is clearly supported by the reality that the thick coating of mud would inevitably affect movement within the stream channel.

⁴ Agenda document with attachments for December 14, 2021 State Water Control Board meeting, at pdf page 295.



Figure 2 - Tributary to North Fork Blackwater River, Franklin County



Figure 3 - Tributary to Blackwater River

In addition to the assaults that have been shown to affect waters through direct deposition, sediment-laden water certainly reaches those streams as a result of off-site sediment.

Every deposit of sediment in an area not protected by pollution-control structures is a constant threat to water quality unless and until it is removed to a controlled site. The next storm may well carry that pollution to the nearest waterbody and certainly has done so, considering the huge number of times these events have occurred. And, the delays that have often happened, due both to MVP's violation of time requirements and practical limits on their ability to retrieve the sediments, heighten those threats. This reality is reflected in Virginia law, which deems situations where "sediment has been deposited in significant amounts in areas where those deposits are not contained by best management practices" as "likely to [cause] adverse impacts to water quality"⁵ These conditions may justify a stop work order for pipeline work where they are found, based this statute.

Fig. 6: STA 15338+00 – Sediment off ROW.



Figure 4 - Sediment dumped on a neighbor's farm filed by MVP

Plans Aren't Implemented as Required

⁵ See Code of Virginia § **62.1-44.15:37.1**, A.(iii)(b).

The backbone of the regulatory scheme for the pipeline is the approved plans and specifications that DEQ has reviewed and approved. If those plans are executed as required, then proper treatment and control of pollution is supposed to result.

In at least three hundred and sixty instances, MVP has failed to install the structures or take other actions as it is obligated to do. These failures to carry out the plans sometimes lead directly to polluted discharges and impairment of waterbodies. Sometimes the failures create the risk of pollution problems that may be produced, depending on other factors.

For example, DEQ cited a case in the fourth quarter of 2019 when the Department said MVP discharged "[s]ediment off ROW caused by [an] incorrectly installed water bar."⁶ As shown by the action item log, both before and since DEQ identified that violation, MVP has on many occasions failed to install water bars correctly or at all, until ordered to do so. Many of these instances were not asserted in DEQ enforcement actions and, to the best of our knowledge, have not been reported to the Board.

MVP has violated a wide range of requirements under approved plans and those violations have extended from the first months of construction through this year. The record clearly refutes the company's claim that pollution problems are traceable to record amounts of rainfall in 2018 and that those "challenge" have since been addressed with additional protections. On the contrary, problems continue to arise on a frequent basis, due at times to MVP's failure to carry out the plans it is required to implement.

During the period from April through August of 2021, state inspectors documented thirty-seven times when MVP simply failed to install required controls or installed them incorrectly. This is particularly difficult to justify, since these are measures MVP has been required to install for more than two years, so the company cannot claim either newly encountered conditions or a lack of knowledge or ability to perform these required tasks. On fifteen separate occasions MVP failed to build water bars in accordance with specifications, despite the fact that it has built thousands of these structures along the path of the pipeline.

These and other basic components of the erosion and sediment (E&S) control and stormwater management systems for the pipeline, that must be in place to prevent pollution, have too often been "missing" or "not installed," in the words of inspectors but it seems that DEQ has assessed allowed these shortcomings to continue throughout the life of the project. What assurances can the Board or the public have that MVP will do better in the future, either in further upland work or in waterbody crossings.

⁶ Letter from Tiffany R. Severs, DEQ to Todd L. Normane, Mountain Valley Pipeline, LLC, April 30, 2020, Appendix A, page 1.

Deadline Missed

As noted above, for some deficiencies identified by state inspectors MVP is allowed periods of 24 or 72 hours to make repairs or perform necessary maintenance. Missed deadlines are violations of the upland certification.

In its enforcement complaint against MVP, the state cited 180 instances where such deadlines were exceeded. During that same period leading up to the court action, DEQ reports show that MVP missed the deadlines 408 times in 2019. In just one period, from June 11 - July 16, 2019, MVP violated this provision 120 times.⁷

Conclusion

MVP's record of violating requirements has exacted a heavy cost on our state waters and on landowners and nearby residents. We respectfully request that the State Water Control Board take the necessary action to ensure that this deplorable pattern does not continue and that new activities do not exacerbate the problems already created.

⁷ DEQ Comprehensive Pipeline Inspection Report, July 18, 2019, accessible through DEQ website under Spread I, document entitled SWPPP report.

ID	Action Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment of Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
99	Clean water diversion is not stabilized.	H	Stabilized clean water diversion berm	6/15/2018	14:00	Completed	6/15/2018 14:00		Berm was stabled. Confirmed completion of the item as soon as possible.							WVP-AWVc-162
100	RCE failing with mud and maintenance needed to turn out.	H	Maintenance RCE and turnouts	6/15/2018	10:30	Completed	6/15/2018 08:00	06/16/2018 2:30	Row of P-S installed behind CFS and CSF cleaned. However, sumps were filled in. See new action item.	WVP-MN-270	52.00					WVP-AWVc-162
101	EDS failing	H	Install EDS	6/15/2018	11:00	Completed	6/15/2018 11:00	06/16/2018 03:00	EDS installed EDS.	WVP-MN-270	15.50					WVP-AWVc-162
102	No water is installed or earth cover bridge	I								Row of P-S installed behind CFS and CSF cleaned. However, sumps were filled in. See new action item.	WVP-MN-270	31.00				WVP-AWVc-162
103	CFS overflow with salt	H	Maintenance and salt clean up	6/14/2018	17:00	Completed	6/14/2018 17:00	06/18/2018 17:00	Gong North down. Cabs on end of access road on top of Cabs.	WVP-MN-270	91.50					WVP-AWVc-162
104	Sum filters full of salt	H	Maintenance required	6/15/2018	17:00	Completed	6/15/2018 17:33	06/16/2018 17:00	East side of alignment.	Station 1347 on the CS of Green Level Road.	24.00					WVP-AWVc-162
105	Sum filter with sediment and sediment left ROW	H	Clean/maintain filter pump	6/14/2018	17:33	Completed	6/16/2018 17:00	06/20/2018 17:00	Sump well cleaned out.	Station 1389 on the CS of Iron Ridge Road.	47.12					WVP-AWVc-162
106	Tire mire and mud	I	Maintain tire and salt crossing	6/15/2018	18:35	Completed	6/17/2018 17:00	07/23/2018 17:00	Timber mat was cleaned.	Station 1389 on the CS of Iron Ridge Road.	165.03					WVP-AWVc-162
107	Curb failing off timber mat	I	Maintain curb on timber mat	6/14/2018	18:30	Completed	6/22/2018 17:00	06/23/2018 17:00	The curb was replaced.	Station 1343 CS5 of Learning Oak Road	191.00					WVP-AWVc-162
108	CFS failing down stream bank and another CFS is in bad shape	H	CFS need maintained	6/14/2018	17:30	Completed	6/18/2018 17:00	06/19/2018 17:00	Sumps were cleaned out and waterbars rebuilt.	Station 1343 CS5 of Learning Oak Road	93.95					WVP-AWVc-162
109	Filt ramps and waterbars crooked and tilted in	H	Repair waterbars and filter ramps	6/14/2018	18:38	Completed	6/15/2018 17:00		Sumps were stabilized.	Station 1343 CS5 of Learning Oak Road	22.87					WVP-AWVc-162
110	Steep slope needs stabilization	H	Stabilize steep slope	6/15/2018	18:47	Completed	6/15/2018 17:00		Slope was stabilized.	Station 1343 CS5 of Learning Oak Road	8.72					WVP-AWVc-162
111	Berm and rock walls constructed	I	Stabilize clean water diversion berm and rock walls	6/15/2018	18:50	Completed	6/21/2018 8:00	07/01/2018 8:00	Stabilized walls were installed.	Station 1343 CS5 of Learning Oak Road	151.67					WVP-AWVc-162
112	No secondary confinement.	H	Provide confinement for earthen berm at south end of rock walls	6/15/2018	18:50	Completed	6/16/2018 8:00	07/01/2018 8:00	Secondary confinement was provided.	Station 1345 CS5 of Learning Oak Road	77.50					WVP-AWVc-162
113	No RCE	H	Install RCE at WVP-MN-270.00/Reeve Mountain Rd Crossing	6/15/2018	10:26	Completed	6/18/2018 10:26	07/01/2018 10:26	RCE was installed.	WVP-MN-270.00/Reeve Mountain Rd Crossing	72.00					WVP-AWVc-162
115	Segment went under SSF	H	Maintain SSF	6/15/2018	17:00	Completed	6/18/2018 17:00		Plyboard was removed from stream.	Reef 785	13.25					WVP-AWVc-162
116	Plyboard in stream	H	Remove plywood from stream	6/15/2018	21:45	Completed	6/15/2018 17:00		Sumps were installed where it was practical.	Reef 785	35.25					WVP-AWVc-162
117	No turnout pits on turnout	H	Install turnout pits on turnout	6/15/2018	21:50	Completed	6/17/2018 11:00	07/01/2018 11:00	Turnout pits were installed.	Reef 785	48.80					WVP-AWVc-162
118	SSF tilted in over half its height	I	Maintain SSF	6/17/2018	16:00	Completed	6/17/2018 17:00	07/01/2018 17:00	SSF was cleaned out.	Reef 785	48.38					WVP-AWVc-162
120	Site fence was undermined during recent heavy rain	H	Site fence needs maintained	6/18/2018	16:00	Completed	6/18/2018 17:00	07/01/2018 17:00	Site fence was repaired.	Reef 785	72.27					WVP-AWVc-162
121	missing outlet protection from temporary water bars	G	Install outlet protection at temporary water bars	6/18/2018	16:00	Completed	6/29/2018 8:00	07/01/2018 8:00	outlet protection installed with outlet pipe.	Reef 785	271.91					WVP-AWVc-162
122	missing water bars	G	Install water bars	6/18/2018	16:00	Completed	6/28/2018 0:00	07/01/2018 0:00	missing water bars installed with outlet pipe.	Reef 785	271.64					WVP-AWVc-162
123	multiple debris controls	I	Install debris controls	6/18/2018	16:44	Completed	6/17/2018 17:00	07/01/2018 17:00	Debris controls installed.	Reef 785	24.58					WVP-AWVc-162
141	no control box entrance to public road (Steelers Gap Trail)	G	Install rock construction entrance	6/18/2018	16:05	Completed	6/19/2018 16:05	07/01/2018 15:00	Control box entrance to public road.	Steelers Gap Trail	25.74					WVP-AWVc-162
142	Clos. on dirt have exerted RCE after blasting activities	G	clean up dirt that exerted RCE	6/18/2018	16:05	Completed	7/1/2018 16:00	07/01/2018 16:00	removed dirt off RCE and cleaned and straw.	Steelers Gap Trail	307.99					WVP-AWVc-162
143	Dirt clouds exerted RCE after blasting activities	G	clean up dirt that exerted RCE	6/18/2018	16:05	Completed	7/1/2018 16:00	07/01/2018 16:00	removed dirt off RCE and cleaned and straw.	Steelers Gap Trail	1180.00					WVP-AWVc-162
144	seeds	H	Maintenance and compact filter sock	6/18/2018	14:00	Completed	6/19/2018 11:00		Socks were loose and additional P-15 was installed.	Crosses 5 MM 17	307.93					WVP-AWVc-162
145	improperly constructed water bars.	H	Proper installed of water bars, then earth bar	6/18/2018	14:00	Completed	6/20/2018 11:00		Waterbars appear to be sufficient. Some were on to the opposite sides of the ROW to help.	Access Road 728.40	23.00					WVP-AWVc-162
146	Curb is failing off timber strand crossing	I	Maintain curb on timber strand crossing	6/18/2018	17:00	Completed	6/20/2018 11:00	07/01/2018 17:00	Curb was repaired.	Reef 785	248.00					WVP-AWVc-162
147	Curb is failing off timber strand crossing	I	Curb fail off timber strand crossing	6/18/2018	17:00	Completed	6/20/2018 11:00	07/01/2018 17:00	Curb was repaired.	Reef 785	48.00					WVP-AWVc-162
148	missing side oils and stream bank erosion controls	G	Install side oils and stream bank erosion controls	6/18/2018	14:34	Completed	6/20/2018 10:00	07/01/2018 11:00	install side oils and erosion control devices.	Crosses 5 MM 17	9.10					WVP-AWVc-162
149	Shrubs the height of super salt fence	H	Maintenance and super salt fence on CS	6/18/2018	10:00	Completed	6/20/2018 11:00		Maintenance provided.	Maintainence provided	25.60					WVP-AWVc-162
150	debris are not stabilized	G	much sand and debris around area	6/18/2018	14:34	Completed	6/20/2018 11:00		Widened RCE.	Widened RCE	22.50					WVP-AWVc-162
151	Compacted filter socks for stabilized	G	Install compacted filter socks	6/18/2018	15:03	Completed	6/20/2018 11:00		Maintainence provided.	Maintainence provided	20.94					WVP-AWVc-162
152	Horn in SSF	H	Maintenance SSF	6/18/2018	15:55	Completed	6/19/2018 10:00	07/01/2018 10:00	Trenched SSF.	CS oh Sh:1	26.00					WVP-AWVc-162
153	SSF not properly entrenched	H	Maintenance SSF	6/18/2018	15:55	Completed	6/20/2018 10:00	07/01/2018 10:00	Maintainence provided.	CS oh Sh:1	25.50					WVP-AWVc-162
154	Horn in SSF	H	Maintenance SSF	6/18/2018	15:55	Completed	6/20/2018 10:00	07/01/2018 10:00	Maintainence provided.	CS oh Sh:1	8.84					WVP-AWVc-162
155	missed Rock construction entire route	G	remove stand timber mat from stream bank buffer	6/18/2018	16:00	Completed	6/19/2018 11:00	07/01/2018 11:00	timber mat removed.	Old Furnace Road west access	8.76					WVP-AWVc-162
157	timber mat stored in stream bank buffer	H	install rock construction entrance	6/18/2018	15:55	Completed	6/20/2018 11:00	07/01/2018 11:00	Maintainence to SSF.	Old Furnace Road west access	25.50					WVP-AWVc-162
158	Down SSF	H	install stream bank protection and erosion control devices at stream	6/18/2018	15:55	Completed	6/19/2018 11:00	07/01/2018 11:00	installed side oils and erosion control devices.	Old Furnace Road west access	25.00					WVP-AWVc-162
159	missing erosion control devices	G	Select clean water diversion	6/18/2018	15:58	Completed	6/20/2018 11:00	07/01/2018 11:00	at stream crossing.	Old Furnace Road west access	1.70					WVP-AWVc-162
160	Horn in SSF	H	Maintenance SSF	6/18/2018	15:58	Completed	6/20/2018 11:00	07/01/2018 11:00	Maintainence provided.	Old Furnace Road west access	21.00					WVP-AWVc-162
162	No Hocks installed	H	Install Hocks	6/18/2018	16:00	Completed	6/20/2018 11:00	07/01/2018 11:00	installed Hocks.	Old Furnace Road west access	20.00					WVP-AWVc-162
163	No salt fence on stream bank	G	add salt fence to existing salt fence	6/18/2018	16:00	Completed	6/19/2018 16:00	07/01/2018 12:00	placed Hocks in needed area.	Old Furnace Road west access	52.84					WVP-AWVc-162
164	No visible much between topsoil and subsoil.	H	Provide a 6" gap between topsoil and subsoil stockpiles.	6/18/2018	16:00	Completed	6/22/2018 11:00	07/01/2018 12:00	Peeling back and adding separation mulch from approximately 130'ft through 13084'ft. This has been a 3 day process.	Old Furnace Road west access	64.14					WVP-AWVc-162
165	No waterfalls installed	H	Install waterfalls	6/18/2018	16:00	Completed	6/20/2018 12:00	07/01/2018 12:00	approximately 5 ft.	Old Furnace Road west access	22.00					WVP-AWVc-162
171	Priming salt fence is a hole in it	I	Maintain salt fence	6/18/2018	17:00	Completed	6/21/2018 17:00	07/01/2018 17:00	priming salt fence.	Old Furnace Road west access	176.13					WVP-AWVc-162
172	minimize outlet protection at temporary water bars	G	install outlet protection at temporary water bars	6/18/2018	17:00	Completed	6/21/2018 17:00	07/01/2018 17:00	installed outlet protection.	Old Furnace Road west access	10.44					WVP-AWVc-162
173	minimize water bars	G	install water bars	6/18/2018	17:00	Completed	6/21/2018 17:00	07/01/2018 17:00	installed water bars.	Old Furnace Road west access	16.94					WVP-AWVc-162
174	Horn in super salt fence	H	maintenance super salt fence	6/18/2018	16:00	Completed	6/28/2018 16:00	07/01/2018 16:00	SF was righted.	Old Furnace Road west access	1229.38					WVP-AWVc-162
175	missing 18" compact filter socks	H	Install 18" compact filter socks	6/18/2018	16:00	Completed	6/28/2018 17:00	07/01/2018 17:00	CFS installed.	Old Furnace Road west access	163.84					WVP-AWVc-162
176	missing 2 way salts	H	Add missing water bars	6/18/2018	16:15	Completed	6/28/2018 17:00	07/01/2018 17:00	Waterbars installed.	Old Furnace Road west access	163.75					WVP-AWVc-162
178	Imp properly stabilized stockpile	H	Stabilize stockpile	6/18/2018	16:20	Completed	6/26/2018 18:30	07/01/2018 17:00	Added additional straw.	Old Furnace Road west access	121.50					WVP-AWVc-162
179	Turnouts and CFS Roped with rock	H	Maintenance on EDS	6/18/2018	16:30	Completed	6/30/2018 18:30	07/01/2018 17:00	New EDS was installed.	Old Furnace Road west access	218.00					WVP-AWVc-162

ID	Action / Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
180 Hole in P1 SF	H	Maintenance 10 SF		6/21/2018	10:30	Completed	6/30/2018 12:00		Hole was repaired		12065.00				217.50	
181 Rocks and sediment rolling on ECDs	H	Maintenance ECDs	G	No action required			6/21/2018 11:50	Completed	6/21/2018 12:00	Not complete at time of visit					358.00	
182 feet them	H	Install waterbars per spec					6/21/2018 11:00	Completed	6/21/2018 12:00	None	12056.00				0.00	
183 Improperly constructed waterbars	H	Clean spill/porous preventative measure					6/21/2018 12:00	Completed	6/21/2018 12:00	Number of spouts sufficient to move water. Some waterbars were directed to the opposite side of the ROW due to previous sediment release into S-Mat15.	12054.00	through 12/07/31/00			217.00	
184 Backspash at fueling station	H	Clean spill					6/21/2018 12:00	Completed	6/22/2018 12:00	No evidence of back-splash.					24.00	
185 Spill in parking area	H	Provide ECD across wetland crossing					6/21/2018 13:00	Completed	6/21/2018 13:00	ECD was added across wetland road	PV006				24.00	
186 No ECDs across wetland at end of day	H	Stabilize stockpile					6/21/2018 13:00	Completed	6/21/2018 13:00	Stockpile was stabilized	PV006				143.00	
187 Dugout ditch	H						6/21/2018 13:00	Completed	6/21/2018 13:00	Repaired	AV10-A-N-21				10.50	
189 P1 not properly entrenched	H	Maintenance P1 SF					6/21/2018 7:45	Completed	7/2/2018 8:00	7/2/2018 17:00 Timber mat was cleaned out by replaced, and CF5 replaced	Station 14315-00 GAS Farm				238.25	
191 Timber mat crossing is in need of maintenance	I	Maintain timber mat stream crossing					6/21/2018 17:00	Completed	6/23/2018 12:00	RE C was addressed per contractor log on punch list. Need to keep the street swepted.	West Rd				189.00	
192 ECD clogged with mud. Trenches on road	H	Maintenance to ECD, Clean and					6/22/2018 15:00	Completed	6/23/2018 12:00	Sides were lined on timber matting	Bent Mountain Crossing				189.00	
193 Barrier off side of bridge	H	Maintenance to timber matting barrier					6/22/2018 16:30	Completed	6/22/2018 8:45:00	Not completed at time of visit 6/21/18. Evidence of sediment deposit where hole is.					5.68	
194 Hole in filter fabric	H	Repair filter fabric					6/22/2018 10:30	Completed	7/2/2018 8:00	Sediment was removed.	5-G38				239.50	
195 Segment deposit off of timber matting	H	Maintain ECDs around S-338					6/22/2018 10:30	Completed	6/28/2018 8:00	New SST was installed	SA 14049 GAS Boothock Mill Rd				147.50	
196 Insufficient SSTF	H	Maintenance 15 SF					6/22/2018 10:30	Completed	6/28/2018 14:00	Sides were lined on timber matting	SA 13892 GAS of iron Ridge and				147.50	
197 RC5 is muddy	I	KCE needs maintained					6/22/2018 17:00	Completed	6/24/2018 8:15:00	KCE was maintained	SA 14049 GAS Boothock Mill Rd				24.00	
199 P1 tilt. Reuse over half of tilt	I	Clean soil fence					6/23/2018 17:00	Completed	6/23/2018 8:00	Silt fence was cleaned out.	SA 14049 GAS Boothock Mill Rd				99.50	
200 CF needs maintenance	H	Maintain CFs					6/23/2018 17:00	Completed	6/26/2018 8:00	6/23/2018 17:00 CF5 was repaired	House Rock Road				72.00	
201 RC5 in poor condition	H						6/23/2018 17:00	Completed	6/29/2018 8:59	Gaps at side rails, cover with rubber booting.	Stream Crossing MM-17				165.98	
202 RC5 at siderails not covered	G	cover gaps at siderails					6/23/2018 14:54	Completed	6/23/2018 15:00	added outside protection excavated large jumps	Seven Oak's Road				225.69	
203 overwheled outlet protection	G	Repair main outlet protection					6/23/2018 15:48	Completed	6/23/2018 15:00	replaced PS with right back compact filter rock CS5 and P5. Silt fence	station 13940-00				-18.81	
204 PS is bent. A retention fence damaged by storm event	G	Repair or replace damaged PS					6/23/2018 16:01	Completed	6/23/2018 16:00	PS was replaced	station 13940-00				-15.92	
205 Silt cover flowing SSE	H	remove silt from SSE					6/23/2018 11:00	Completed	6/28/2018 8:00	SSE was replaced	12294-00 RT CL				119.89	
207 Clean water diversion not sufficiently stabilized	H	Stabilize clean water diversion berm					6/23/2018 12:50	Completed	6/30/2018 12:00	Diversion berm was stabilized	12020-00				181.17	
208 Bounders against SSE	H	Maintenance to DSS					6/23/2018 11:50	Completed	6/30/2018 12:00	Discharge cleaned. See open action item for torn fabric for completion.	12010-00				188.17	
209 Discharge from torn filter fabric	H	Maintain to filter fabric and clean discharge.					6/23/2018 12:00	Completed	6/28/2018 8:00	Sump was cleaned out.	5-G38				143.17	
210 Sump and ECD filled with sediment	H	Maintenance to Sump and ECD					6/23/2018 12:00	Completed	6/28/2018 8:00	Sump was made larger.	1203.468				123.20	
211 ECD and sump not per spec.	H	Maintenance to sump and ECD					6/26/2018 12:00	Completed	6/28/2018 8:00	SSF was replaced	12023.00				124.00	
212 SSTI topped with sediment	H	Replace SSTF					6/26/2018 12:00	Completed	6/30/2018 12:00	Item was cleared from punch list.	12023.00 through 12/04/8-00				94.00	
217 Sediment in 5-G40 and G339	H	Clean sediment from stream					6/23/2018 12:00	Completed	6/28/2018 12:00	P15 was added in front of CF5. Sediment showed out of W-PB8.	Approximately 12048-00 through 12/31/00				73.67	
218 Sediment in W-PB8. Sediment overengaged ECD	H	Maintenance to ECD. Remove sediment from wetland					6/23/2018 13:45	Completed	6/28/2018 8:00	To remove soils when slope is 45%/5%.	12027.00 W-PB8				143.50	
219 Improperly constructed waterbars	H	Clean waterbars					6/23/2018 12:30	Completed	6/29/2018 8:00	Maintain on ditch lit as complete. Confirming in the field today.	12030.00				141.50	
220 No sump. ECD topped with sediment	H	Maintenance to ECD, Sump install					6/23/2018 12:30	Completed	6/27/2018 13:00	SSF was put back up.	12030.00				73.50	
221 Sediment overtopped ECDs	H	Maintenance to ECD at filter sump					6/23/2018 13:30	Completed	6/28/2018 14:00	Sediment removed from 5-G40 until they deemed it satisfactory.	12030.00				120.50	
222 Edges of sediment release	H	Clean sediment					6/23/2018 14:00	Completed	6/28/2018 8:00	Removing sediment from around ECD while onsite today.	12035.00				120.25	
223 Sediment not stabilized	H	Install filter fabric					6/23/2018 14:00	Completed	6/28/2018 8:00	After investigation it was relayed to CM that all sediment was deposited back on the ROW or in wetted area. P15 was placed.	12035.00 through 12/04/00				122.33	
224 SSTI topped with sediment	H	Install filter fabric					6/23/2018 14:00	Completed	6/28/2018 8:00	Sediment was cleaned in this area.	12035.00 through 12/04/00				120.50	
225 Waterbars in graded area	H	Install waterbars					6/23/2018 14:55	Completed	6/28/2018 8:00	Match on ditch lit as complete. Confirming in the field today.	12035.00 through 12/04/00				120.50	
226 P15 unstrimed and sediment accumulated	H	Maintenance to P1 SF					6/23/2018 15:00	Completed	6/30/2018 12:00	Waterbars installed per removal of item from contractors punch list.	12035.00				165.00	
227 Inefficient filter fabric	H	Install filter fabric under timber matting					6/23/2018 15:00	Completed	7/2/2018 6:00	Relyed to CM as repaired by field B	12035.00 through 12/04/00				212.75	
228 No sides at timber matting stream crossing	H	Install sides on timber matting					6/23/2018 15:00	Completed	7/2/2018 6:00	Filter fabric installed.	5-G40				205.50	
230 Insufficient rock on right side of plunge pool	I	Add rock to right side of plunge pool					7/9/2018 10:00	Completed	7/9/2018 17:00	Rock was observed to have been added to the right side of the plunge pool on 7/9/2018.	12035.00				205.50	
231 Insufficient waterbars	H	Maintain timber matting along					6/23/2018 15:00	Completed	7/2/2018 6:00	Waterbars were observed to have been added to the right side of the plunge pool on 7/9/2018.	12035.00 C5 of farm view rd				377.00	
232 Sediment clogs in timber matting wells in disperser	I	Construct ECD or use it so it cannot be used					6/23/2018 15:15	Completed	7/2/2018 17:00	The curb were observed to have been directed as of 7/2/2018.	12035.00 C5 of farm view rd				211.00	
233 ECD has not been constructed	I	Install multiple ECDs					6/23/2018 15:30	Completed	6/27/2018 8:00:00	The curb were directed out the water bar and jumps were record.	C5 of brick church rd station				41.00	
234 Side force, waterbars & filter fabric are in need of maintenance	H	Clean sediment					6/23/2018 15:45	Completed	6/29/2018 8:00:00	Side filter fabric was observed to have been cleaned on 7/2/2018.	12035.00				91.00	
235 SSTI full of Silt	H	Clean SSTI					6/23/2018 15:45	Completed	6/29/2018 8:00:00	Side filter fabric was observed to have been cleaned on 7/2/2018.	12035.00 C5 of farm view rd				161.00	
237 Sediment outside ROW	H	Remove sediment					6/25/2018 9:45	Completed	6/30/2018 12:00	Sediment outside ROW was cleaned and area was stabilized.	12035.00 C5 of farm view rd				91.00	
238 Slope protection installed on slope	H	Install Slope Breakers					6/25/2018 9:45	Completed	6/30/2018 12:00	Slope breakers were installed.	12035.00				122.42	
239 Water bar failure resulted in sediment outside ROW	H	Repair water bar, remove sediment out of debris					6/25/2018 9:40	Completed	6/30/2018 8:20:00	Water bars repaired, slope breakers installed.	12035.00				122.23	
240 Water undercutting SF and overflowing hook	H	Repair/maintain SF					6/25/2018 10:00	Completed	6/30/2018 8:20:00	Hay barrels were added. 1 foot of being fixed in field today.	12035.00				122.32	
											12035.00				126.50	

Action Item	Description	Sprout	Action Required	Start Date	End Date	Status	Item	Category	Extended Date	Corrective Action Performed	Location	Actual Correction Duration/hr.	Sediment off road	Stream impact	Wetland Impact	Min Standards	Correction type
Action Item 1: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Clean up/Hooks	6/27/2018 16:00	6/27/2018 12:00	Completed	7/2/2018 10:41	Site	6/27/2018 12:00	Installed triple stack compost filter socks	station 1.975 .36	115.99					
Action Item 2: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Repair/replace damaged PS 1-belled site retention fence	6/27/2018 17:22	6/27/2018 12:00	Completed	7/2/2018 9:00	Site	6/27/2018 12:00	Repaired PS 1 to triple stack not pushing against.	12073 to 12065 CR	23.00					
Action Item 3: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install site specific fence as required	In statd based on location of timber field for landowner	6/27/2018 12:00	Completed	7/7/2018 14:00	Site	6/27/2018 12:00	Maintain as complete by contractor.	12059 CR	265.00					
Action Item 4: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Repair and maintenance needed	Entire area	6/27/2018 12:00	Completed	6/29/2018 12:00	Site	6/27/2018 12:00	Sump was cleaned.	12049 CS	01:00					
Action Item 5: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Repair and maintenance needed	Benton rock from ROW	6/27/2018 13:00	Completed	6/27/2018 12:00	Site	6/27/2018 12:00	Stabilized rock and soil pile. Rock removed from area and CDS.	12056 CS	235.00					
Action Item 6: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Repair and maintenance needed	Repair and replace site fence	6/27/2018 11:00	Completed	6/30/2018 12:10	Site	6/27/2018 12:00	Repaired and replaced.	12057 CS	231.00					
Action Item 7: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance of SFS	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 9:00	Site	6/27/2018 12:00	Sediment has been cleared. ECD's have been replaced.	70.87486 W	99.40					
Action Item 8: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 9:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	166.68					
Action Item 9: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 9:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	165.32					
Action Item 10: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	67.00					
Action Item 11: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	341.20					
Action Item 12: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 10:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	67.00					
Action Item 13: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 10:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	167.03					
Action Item 14: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 10:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	67.00					
Action Item 15: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 10:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	165.80					
Action Item 16: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 10:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	94.63					
Action Item 17: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 10:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	94.62					
Action Item 18: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 10:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	94.57					
Action Item 19: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	I	Cleanup and Maintenance	Leaving ROW	6/27/2018 10:41	Completed	7/2/2018 10:00	Site	6/27/2018 12:00	Sediment has been cleared. more ECD's have been added and area	70.87486 W	179.43					
Action Item 20: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Stabilized/reduce soil slope	Leaving ROW	6/27/2018 13:00	Completed	7/2/2018 8:00	Site	6/27/2018 12:00	Pile removed	70.87486 W	139.00					
Action Item 21: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Redirect clean water around ROW	Leaving ROW	6/27/2018 10:00	Completed	6/29/2018 10:00	Site	6/27/2018 12:00	Not discharging onto ROW.	12046-00	46.00					
Action Item 22: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Sump Maintenance	Leaving ROW	6/27/2018 10:00	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Sump was cleaned.	12056-00	91.50					
Action Item 23: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:00	Completed	6/29/2018 8:00	Site	6/27/2018 12:00	Maintenance provided	MWP/MW-263/Roose Mtn Rd	71.50					
Action Item 24: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install sump and maintenance to J hook	Leaving ROW	6/27/2018 11:55	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	CFS were installed to be sure no sumps were under contractors punch list.	12039-00	131.75					
Action Item 25: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 11:55	Completed	6/30/2018 10:45	Site	6/27/2018 12:00	Sump was installed from contractor punch list.	12054-040 through 12071-00	91.25					
Action Item 26: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Additional measures needed	Leaving ROW	6/27/2018 11:55	Completed	6/29/2018 8:00	Site	6/27/2018 12:00	Maintenance provided.	5-G40	139.50					
Action Item 27: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 11:55	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Slope was stabilized.	12054-040 through 12054-00	238.00					
Action Item 28: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 11:55	Completed	6/30/2018 11:00	Site	6/27/2018 12:00	Turnout was under maintenance while onsite.	MWP/MW-263/Bach Lane Rd	97.50					
Action Item 29: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	New J hooks installed.	12056-00	139.50					
Action Item 30: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Maintenance provided.	12056-00	264.00					
Action Item 31: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Slope was stabilized.	12054-040 through 12073-00	289.17					
Action Item 32: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 11:00	Site	6/27/2018 12:00	Sumps were cleaned.	12011-040 through 12010-00	49.50					
Action Item 33: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Randy and water level measured, asked date to follow up and check for compliance in field.	12048-00 through 12031-00	259.00					
Action Item 34: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Maintenance provided by contractor.	12010-040 through 12013-00	120.00					
Action Item 35: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Sumps were cleaned.	12011-040 through 12013-00	114.50					
Action Item 36: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Randy and water level measured, asked date to follow up and check for compliance in field.	12012-040 through 12015-00	116.74					
Action Item 37: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Sediment was removed.	stream crossing 5 NN 12 station 1.487 .00	-1,038,687.48					
Action Item 38: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Gauge was dumped.	KWP MW-285/1/avocados Nd	-68.65					
Action Item 39: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Maintenance provided to sums.	KWP MW-285/1/avocados Nd	213.50					
Action Item 40: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintained to turnout/CFS	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 12:00	Site	6/27/2018 12:00	Randy informed CM sediment was removed.	KWP FR-285/Calvary Rd/62	115.50					
Action Item 41: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	TBD	Leaving ROW	6/27/2018 10:45	Completed	6/30/2018 8:00	Site	6/27/2018 12:00	Sides bars were added to timber matting and fabric was attached to sides of timber matting.	SMM 13	68.00					
Action Item 42: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install wetland and stream crossing per plans	Leaving ROW	6/27/2018 10:45	Completed	6/29/2018 12:00	Site	6/27/2018 12:00	A reline or revision was created for 5-ft x 5-ft eliminating the timber matting due to gravel road and existing curb.	MWP/MW-272/1/avocados Rd/62	48.00					
Action Item 43: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Maintenance to 5% slope	Leaving ROW	6/27/2018 10:45	Completed	6/29/2018 12:00	Site	6/27/2018 12:00	Super site fence was repaired.	13041-048	115.00					
Action Item 44: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Cover gaps at side ends	Leaving ROW	6/27/2018 10:45	Completed	6/29/2018 0:00	Site	6/27/2018 12:00	Site covered with rubber belt.	STA 12040-00 C-639	57.00					
Action Item 45: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Stabilize stockades	Leaving ROW	6/27/2018 10:45	Completed	7/1/2018 17:00	Site	6/27/2018 12:00	Stockade was stabilized.	Lay Down 140-00	19.00					
Action Item 46: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Provide maintenance to road	Leaving ROW	6/27/2018 10:45	Completed	7/1/2018 17:00	Site	6/27/2018 12:00	Stone was placed to road.	SA 1381-1: A41	151.00					
Action Item 47: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	ECDs need maintenance	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 6:00	Site	6/27/2018 12:00	extended water bar.	13101.50	79.84					
Action Item 48: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install compost filter socks	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 6:00	Site	6/27/2018 12:00	CM installed.	13041-048	55.65					
Action Item 49: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12154-040 through 12129-00	73.00					
Action Item 50: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12124-040 through 12125-00	72.75					
Action Item 51: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12125-040 through 12130-91.5	72.50					
Action Item 52: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	C9	48.50					
Action Item 53: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12124-040 through 12125-00	71.50					
Action Item 54: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12125-040 through 12130-91.5	71.50					
Action Item 55: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12124-040 through 12125-00	72.75					
Action Item 56: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12125-040 through 12130-91.5	72.50					
Action Item 57: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12124-040 through 12125-00	71.50					
Action Item 58: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12125-040 through 12130-91.5	71.50					
Action Item 59: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12124-040 through 12125-00	72.75					
Action Item 60: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12125-040 through 12130-91.5	72.50					
Action Item 61: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12124-040 through 12125-00	72.75					
Action Item 62: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12125-040 through 12130-91.5	72.50					
Action Item 63: Sediment accumulation at stream crossings	Actions along roads to address an accumulation of sediment	H	Install CFS	Leaving ROW	6/27/2018 10:45	Completed	7/2/2018 12:00	Site	6/27/2018 12:00	Installed CFS.	12124-040 through 12125-00	72.75					</

Action Item Issue	Start Date	End Date	Status	Item Corrected/Date	Extended Rate	Corrective Action Performed	Duration	Actual Correction Duration/hr.	Sediment at R/W	Stream Impact	Wetland Impact	Min Standards	Correction Type
319 Plans call for timber matting that is not installed	H	In stall timber matting		6/30/2018 14:00		Timber matting was installed.	2129/146	59.50					
1520 RC closed with mud	H	Repair RCC		6/30/2018 14:00		More stone was added	STA 12119-80 Flatwoods Crossing	158.00					
321 RC needs maintenance	H	Maintain RCC		7/6/2018 14:30		RCC was maintained.	STA 12119-80 Flatwoods Crossing	158.00					
322 Soils in parking area	H	Soils in parking area cleaned		7/6/2018 14:30		Cleaned.	STA 12119-80 Flatwoods Crossing	24.50					
323 Waterbar needs to be at water level or less than 5 percent	G	Water bar		7/5/2018 15:00		Soil percent decreased	STA 12119-80 Flatwoods Crossing	53.56					
324 Waterbar needs to be at water level or less than 5 percent	H	ECOS need maintenance		7/5/2018 15:00		Contractor has removed waterbars while on site today. Will recheck again in the fall.	STA 12119-80 Flatwoods Crossing	94.50					
325 Waterbar needs to be at water level or less than 5 percent	H	Install waterbars per spec		7/5/2018 16:00		Contractor has positioned correctly to provide a hook to slow water down the slope.	STA 12119-80 Flatwoods Crossing	13061+65 through 13055+67					
326 Waterbar needs to be at water level or less than 5 percent	I	Maintain waterbars		7/6/2018 12:00		No corrective action was required. The waterbars were constructed per waterbar slope table.	STA 12119-80 Flatwoods Crossing	49.50					
327 Waterbar needs to be at water level or less than 5 percent	I	Replace waterbars		7/6/2018 12:00		Waterbar was maintained.	STA 12119-80 Flatwoods Crossing	0.00					
328 Waterbar needs to be at water level or less than 5 percent	I	Compact waterbars		7/6/2018 12:00		CF was maintained.	STA 12119-80 Flatwoods Crossing	91.00					
329 Waterbar needs to be at water level or less than 5 percent	I	Construct waterbar		7/6/2018 12:00		Waterbar has been compacted.	STA 12119-80 Flatwoods Crossing	91.00					
330 Waterbar needs to be at water level or less than 5 percent	I	Construct waterbar		7/6/2018 12:00		Waterbar was constructed per waterbar slope table.	STA 12119-80 Flatwoods Crossing	91.00					
331 CF needs maintenance	I	Add level to waterbar		7/6/2018 12:00		Rock was added.	STA 12119-80 Flatwoods Crossing	0.00					
332 Waterbar needs to be at water level or less than 5 percent	I	Maintain CF's		7/6/2018 12:00		CF was maintained.	STA 12119-80 Flatwoods Crossing	91.00					
333 CF needs maintenance	I	Replace waterbars		7/6/2018 12:00		CF has been maintained.	STA 12119-80 Flatwoods Crossing	91.00					
334 Waterbar needs maintenance	I	Stabilize the rockpile		7/6/2018 12:00		Backfill has been stabilized.	STA 12119-80 Flatwoods Crossing	1523+50					
335 CF needs maintenance	I	Build CWD base		7/6/2018 12:00		CWD has been built.	STA 12119-80 Flatwoods Crossing	1523+50					
336 Waterbar needs to be sufficiently stabilized	I	Construct waterbar		7/6/2018 12:00		Waterbar was built.	STA 12119-80 Flatwoods Crossing	1523+50 through 1525+52					
337 Waterbar needs to be sufficiently stabilized	I	Stabilize the rockpile		7/6/2018 12:00		Stockpile was stabilized.	STA 12119-80 Flatwoods Crossing	1525+52					
338 Waterbar is failing	I	Is it time enough		7/6/2018 12:00		Perimeter controls were installed.	STA 12119-80 Flatwoods Crossing	-1.038/59.49					
339 Waterbar needs maintenance	I	Add level to waterbar		7/6/2018 12:00		Perimeter controls were installed.	STA 12119-80 Flatwoods Crossing	24.00					
340 Waterbar needs maintenance	I	Compact waterbar		7/6/2018 12:00		Perimeter controls were installed.	STA 12119-80 Flatwoods Crossing	67.00					
341 Backfill of a stockpile is not sufficiently stabilized	I	Stabilize the rockpile		7/6/2018 12:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 Flatwoods Crossing	24.00					
342 CWD barrier is missing	I	Construct waterbar		7/6/2018 12:00		Former requested the CWD be opened to his access convenience. KWP El Tracy Hillton said he is not in risk of slides at this location.	STA 12119-80 through STA 12119-100 M	479.00					
343 Waterbar is missing	I	Stabilize the rockpile		7/6/2018 12:00		CWD barrier is not needed here as the area is not disturbed because it is a cultural resource area.	STA 12119-80 through STA 12119-100 M	0.00					
344 Waterbar is not sufficiently stabilized	I	Is it time enough		7/6/2018 12:00		Waterbar was stabilized.	STA 12119-80 through STA 12119-100 M	66.33					
345 Waterbar needs to be installed	I	Provide undamaged CF's for rain event		7/6/2018 16:00		Perimeter controls were installed.	STA 12119-80 through STA 12119-100 M	24.00					
346 CF and CWD were not compacted adequately	I	Provide undamaged CF's for rain event		7/6/2018 17:00		Stockpile was stabilized.	STA 12119-80 through STA 12119-100 M	67.00					
347 Waterbar was not compacted adequately	I	Rock to waterbar		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	24.00					
348 Waterbar is failing	I	Is it time enough		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	479.00					
349 Waterbar needs maintenance	I	Compact waterbar		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	0.00					
350 CWD barrier is not constructed per plan	I	Construct CWD barrier		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	66.33					
351 CWD barrier is not stabilized	I	Stabilize CWD barrier		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	1391.800					
352 CWD barrier is not sufficiently stabilized	I	Construct waterbar and treatment		7/6/2018 17:00		Stockpile was stabilized.	STA 12119-80 through STA 12119-100 M	1392.000					
353 CWD barrier is not sufficiently stabilized	I	Stabilize rockpile		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	0.00					
354 CWD barrier is not sufficiently stabilized	I	Add waterbar		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	0.00					
355 Waterbar is missing	I	Add water bars per plan		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	45.00					
356 Not enough waterbars were used	I	Repair CWD barrier		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	56.50					
357 Erosion damage at stream crossing	I	Increase erosion device		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	378.00					
358 Erosion damage at stream crossing	I	Stabilize bare areas on stockpile		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	7.00					
359 CWD barrier is damaged	I	water bar maintenance		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	70.50					
360 CWD barrier is not in need of maintenance in multiple locations	I	water bar maintenance		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	10.07					
361 CWD barrier is not in need of maintenance in multiple locations	I	water bar maintenance		7/6/2018 17:00		No CWD was available for prime to finish crossing areas with hay guard.	STA 12119-80 through STA 12119-100 M	48.50					
362 Stockpile and ground stabilization	H	Propriety waterbars at the end of each day.		7/6/2018 17:00		Waterbars were compacted in travel lanes.	STA 12119-80 through STA 12119-100 M	75.25					
363 Waterbar was not compacted in travel lane.	H	Propriety waterbars at the end of each day.		7/6/2018 17:00		Marked as completed by contractor. While in the field on 7/12/2018 waterbars were still noted as deficient, will check back today. New action item was entered with specific STA 5-A.	STA 12119-80 through STA 12119-100 M	13040+37 through 13061+65					
364 Waterbar is not installed in the travel lane	H	Compact waterbars to 18' minimum height		7/6/2018 17:00		Marked as completed by contractor on 7/17/2018. Items four to not be completed item	STA 12119-80 through STA 12119-100 M	80.00					
365 Waterbar is not installed for slope gradient requirement	H	Is it time enough		7/6/2018 17:00		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	13050+34 through 13054+40					
366 Waterbar is not installed for slope gradient requirement	H	Install waterbar per spec		7/6/2018 17:00		Marked as completed by contractor on 7/17/2018. Item five to not be completed item	STA 12119-80 through STA 12119-100 M	13050+34 through 13054+40					
367 No waterbar meets 18' height requirement	H	Is it all waterbar per spec meeting 18' minimum height requirement		7/6/2018 17:00		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	13050+34 through 13054+40					
368 Waterbar does not meet 18' height requirement	H	Is it all waterbar per spec meeting 18' minimum height requirement		7/6/2018 17:00		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	13050+34 through 13054+40					
369 Standards.	H	Is it all 1.5' or greater at the ends wrapping them together.		7/6/2018 17:00		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	13050+34 through 13054+40					
370 Waterbar is not installed in the travel lane	H	Install waterbar in travel lane per spec		7/6/2018 18:45		Randy Clark marked the item as not having to be completed based on the grubbing phase. Please see information in report for today.	STA 12119-80 through STA 12119-100 M	13023+50					
371 No hook included around turns in a erosion control	H	Is it all hook on and treatment		7/6/2018 18:45		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	68.86					
372 Waterbar does not meet 18' minimum height requirement	H	Is it all waterbar per minimum height requirement		7/6/2018 18:45		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	62.00					
373 No hook included around turns in a erosion control	H	Is it all 12' CFS		7/6/2018 18:45		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	36.00					
374 Waterbar does not meet 18' height requirement	H	Is it all 12' CFS		7/6/2018 18:45		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	0.00					
375 Test	H	Test		7/6/2018 18:45		Marked as completed by contractor on 7/17/2018.	STA 12119-80 through STA 12119-100 M	-1.038/59.00					
376 Waterbar was not compacted	H	water bar maintenance and tilt fence maintenance		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	-1.038/59.59					
377 maintenance needed on water bars and tilt fence	G	water bar maintenance and tilt fence maintenance		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.836					
378 under pressure from dirt	G	remove dirt and reconfigure slope frame & works properly		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	13026+00 through 13026+40					
379 Waterbar does not meet 18' height requirement	H	Defe a four channel on waterbars to provide proper drainage.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	23.00					
380 Waterbar does not meet 18' height requirement	H	Build a tie rod or tie rod to a steel plate to a steel plate		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	21.00					
381 Waterbar does not meet 18' height requirement	H	Build a tie rod or tie rod to a steel plate to a steel plate		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	62.00					
382 Waterbar does not meet 18' height requirement	H	Build a tie rod or tie rod to a steel plate to a steel plate		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	50.50					
383 Waterbar does not meet 18' height requirement	H	Build a tie rod or tie rod to a steel plate to a steel plate		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	50.33					
384 Waterbar does not meet 18' height requirement	H	Build a tie rod or tie rod to a steel plate to a steel plate		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	37.00					
385 Waterbar does not meet 18' height requirement	H	Build a tie rod or tie rod to a steel plate to a steel plate		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
386 Waterbar does not meet 18' height requirement	H	Build a tie rod or tie rod to a steel plate to a steel plate		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	108.00					
387 Erosion damage at stream crossing	H	Construct waterbars on the middle side of the beam per spec		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	108.00					
388 Erosion damage at stream crossing	H	Construct waterbars on the middle side of the beam per spec		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	96.00					
389 Erosion damage at stream crossing	H	Construct waterbars on the middle side of the beam per spec		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	10.00					
390 Erosion damage at stream crossing	H	Construct waterbars on the middle side of the beam per spec		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	118.67					
391 Plans call for SF to be installed and is missing	H	Install 5' per cent to limit the construction traffic coming through the gap.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	118.67					
Construction traffic crossing a live watercourse without protection.	H	Install crossing per standard and specification 3.24 or provide approval for crossing.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	264.050					
Construction traffic crossing a live watercourse without protection.	G	Maintain required.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	3.100					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80 through STA 12119-100 M	11.00					
Construction traffic crossing a live watercourse without protection.	G	Contractor must maintain and monitor and provide.		7/6/2018 19:35		water bar maintenance and tilt fence maintained	STA 12119-80						

ID	Action Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
396	unstabilized topsoil stockpile	G	Pick up all trash	7/16/2018	7:41	Completed	7/17/2018 10:00	7/17/2018 10:00	seed and mulched top soil stockpiles	station 11/672/2010 to 11/489/00,	16.31					
397	P15 Rammed & water barrocks short	H	Replace P15 and extend water bar per drawings	7/17/2018	17:00	Completed	7/17/2018 18:15	7/17/2018 18:15	This is a new water bar no longer exist due to the area now being in the grading phase.	11/506.50 12039 RT	0.00					
398	Tired point and pin	H	New fence installed	7/17/2018	17:00	Completed	7/17/2018 18:15	7/17/2018 18:15	area stabilized at end of day	station 11/672/2010 to 11/489/00	25.00					
399	400 Bridge maintenance needed	G	Maintain bridge	7/17/2018	15:55	Completed	7/17/2018 15:55	7/17/2018 15:55	opening at lateral covered	station 11/672/2010 to 11/489/00	51.07					
400	Test 3 offsite Power Apps	G	Test 3 offsite Power Apps	7/17/2018	16:08	Completed	7/17/2018 16:08	7/17/2018 16:08	Nothing	station 11/672/2010 to 11/489/00	31.08					
401	Test 3 offsite Power Apps	G	Test 3 offsite Power Apps	7/17/2018	16:09	Completed	7/17/2018 16:09	7/17/2018 16:09	Nothing	station 11/672/2010 to 11/489/00	-1.03/168.13					
402	Test 3 offsite APPS OFFLINER	G	Provide E&C measures that provide a means for preventing water from running under site fence.	7/25/2018	21:28	Completed	5/30/2018 18:00	5/30/2018 18:00	contractor began applying hydro much as need today/hydroseeded	station 11/672/2010 to 11/489/00	-1.03/168.15					
403	Site fence is not entrenched because of the presence of rock	G	Provide E&C measures that provide a means for preventing water from running under site fence.	5/25/2018	21:28	Completed	5/30/2018 18:00	5/30/2018 18:00	contractor began applying hydro much as need today/hydroseeded	station 11/672/2010 to 11/489/00	22.53					
404	Site fence is not entrenched because of the presence of rock	G	Provide E&C measures that provide a means for preventing water from running under site fence.	5/25/2018	21:28	Completed	5/30/2018 18:00	5/30/2018 18:00	contractor began applying hydro much as need today/hydroseeded	station 11/672/2010 to 11/489/00	22.53					
405	Devoid slope stabilization	H	Stabilize slopes	7/17/2018	17:00	Completed	7/18/2018 18:00	7/18/2018 18:00	uplift timer mats installed to protect SSS	station 11/672/2010 to 11/489/00	2.00					
406	SSI damaged and full from rocks	H	Maintenance	7/17/2018	17:00	Completed	7/18/2018 18:00	7/18/2018 18:00	uplift timer mats installed to protect SSS	station 11/672/2010 to 11/489/00	22.00					
407	No filter pump	H	Install filter pump	7/17/2018	17:00	Completed	7/17/2018 17:00	7/17/2018 17:00	Nothing	station 11/672/2010 to 11/489/00	-1.03/169.00					
408	No filter pump	H	Install filter pump	7/17/2018	17:00	Completed	7/17/2018 17:00	7/17/2018 17:00	Nothing	station 11/672/2010 to 11/489/00	-1.03/169.00					
409	Water basin installed too steep, 16%	H	Adjust slope to water bars	7/18/2018	18:00	Completed	7/18/2018 18:00	7/18/2018 18:00	contractor began applying hydro much as need today/hydroseeded	station 11/672/2010 to 11/489/00	21.00					
410	multiple small stockpiles and side slopes	G	mulch and top soil stockpiles and side slopes	7/18/2018	18:00	Completed	7/29/2018 05:00	7/29/2018 05:00	contractor began applying hydro much as need today/hydroseeded	station 11/672/2010 to 11/489/00	241.43					
411	multiple coated protection on water way/install slope	G	install coated protection	7/18/2018	18:00	Completed	7/29/2018 05:00	7/29/2018 05:00	contractor began applying hydro much as need today/hydroseeded	station 11/672/2010 to 11/489/00	31.70					
412	Test 4	G	Test 4	7/19/2018	7:33	Completed	7/20/2018 18:00	7/20/2018 18:00	net protection was installed	station 11/672/2010 to 11/489/00	-1.03/20.72					
413	Culvert does not have inlet protection	I	Culvert needs inlet protection	7/18/2018	17:00	Completed	7/20/2018 18:00	7/20/2018 18:00	outlet and channel protection have been installed	station 11/672/2010 to 11/489/00	41.00					
414	Culvert under entrance does not have outlet protection.	I	Culvert needs outlet protection and channel stabilization	7/18/2018	17:00	Completed	7/19/2018 18:00	7/19/2018 18:00	All is up to spec	station 11/672/2010 to 11/489/00	571.00					
415	Multiple end treatments are misaligned	I	Clear out multiple end treatments	7/18/2018	18:00	Completed	7/20/2018 18:00	7/20/2018 18:00	multiple end treatments	station 11/672/2010 to 11/489/00	24.00					
416	SSC slope and end treatments are not aligned	I	align multiple end treatments	7/18/2018	18:00	Completed	7/20/2018 18:00	7/20/2018 18:00	multiple end treatments	station 11/672/2010 to 11/489/00	73.00					
417	SSC slopes are not stabilized or protected with sediment	I	Secure slopes stabilized	7/18/2018	18:00	Completed	7/20/2018 18:00	7/20/2018 18:00	slopes were stabilized	station 11/672/2010 to 11/489/00	46.00					
418	SSC slopes are not stabilized or protected with sediment	I	Stabilize or protect stock piles with sediment trapping devices	7/18/2018	18:00	Completed	7/21/2018 18:00	7/21/2018 18:00	protective berms installed around the stockpiles	station 11/672/2010 to 11/489/00	72.00					
419	trapines installed	G	Offline Power Apps Test12	7/18/2018	18:00	Completed	7/21/2018 18:00	7/21/2018 18:00	Office Power Apps Test1	station 11/672/2010 to 11/489/00	-1.03/15.03					
420	Offsite Power Apps test12	H	Add Water Bar to secondary Y rail line	7/20/2018	18:00	Completed	7/20/2018 18:00	7/20/2018 18:00	installed waterbars/slope check points	station 11/672/2010 to 11/489/00	20.00					
421	No Waterbar's South of CL	H	Add Waterbar to South of CL	7/20/2018	18:00	Completed	7/21/2018 18:00	7/21/2018 18:00	Added waterbars	station 11/672/2010 to 11/489/00	8.00					
422	Waterbar's South of CL	H	Correct Water Bar to Water Bars	7/20/2018	18:00	Completed	7/21/2018 18:00	7/21/2018 18:00	fixed waterbar alignment	station 11/672/2010 to 11/489/00	18.67					
423	Waterbar's South of CL	H	Add Correct Water Bar to Water Bars	7/20/2018	18:00	Completed	7/21/2018 18:00	7/21/2018 18:00	fixed waterbar alignment	station 11/672/2010 to 11/489/00	18.67					
424	No filter pump	H	Maintain/Roll back Waterbar's	7/20/2018	18:00	Completed	7/21/2018 18:00	7/21/2018 18:00	waterbars were realigned and are working properly	station 11/672/2010 to 11/489/00	12.23					
425	Waterbar's South of CL	H	Maintain/Roll back Waterbar's	7/20/2018	18:00	Completed	7/21/2018 18:00	7/21/2018 18:00	waterbars were realigned and are working properly	station 11/672/2010 to 11/489/00	12.23					
426	Waterbars are not aligned	H	Property install - h-hooks on waterbar end treatments at multiple locations	7/21/2018	12:00	Completed	7/28/2018 18:15	7/28/2018 18:15	Stockpiles had been installed and double stacked in this area	station 11/672/2010 to 11/489/00	17.25					
427	1-hoops on waterbar end treatments were improperly installed at multiple locations	H	Closes gaps in perimeter controls at multiple locations	7/21/2018	12:00	Completed	7/28/2018 18:15	7/28/2018 18:15	All the berm sides were cleared and the adjacent slopes were stabilized except for one at	station 11/672/2010 to 11/489/00	89.00					
428	SSC slopes not stabilized	H	Slope stabilizer	7/21/2018	12:00	Completed	7/28/2018 18:00	7/28/2018 18:00	water bars were sufficient to stabilize the area determined by Inspector Duane Blevins	station 11/672/2010 to 11/489/00	138.00					
429	SSI water regime maintenance/ remove sediment	G	water bar maintenance	7/21/2018	12:00	Completed	7/21/2018 18:00	7/21/2018 18:00	water bar maintained	station 11/672/2010 to 11/489/00	8.07					
430	Desired review no perimeter controls	G	remove sediment from perimeter controls	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	24.00					
431	PS-1 fence undermined	G	remove sediment from perimeter controls	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	48.00					
432	PS-1 fence undermined and weeds cleared	G	remove sediment from perimeter controls	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	48.00					
433	PS-1 fence undermined	G	remove sediment from perimeter controls	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	48.00					
434	SSS fence undermined	G	remove sediment from perimeter controls	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	48.00					
435	Waterbar's end treatments	H	Maintain end treatments	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	21.30					
436	Offsite water bar end treatments	H	Maintain end treatments	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	67.00					
437	Waterbar's end treatments	H	Maintain end treatments	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	67.00					
438	Waterbar's end treatments	H	Maintain end treatments	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	67.00					
439	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
440	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
441	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
442	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
443	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
444	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
445	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
446	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
447	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
448	multiple rock lines muddy and in need of maintenance	H	Maintain rock lines muddy and in need of maintenance	7/21/2018	12:00	Completed	7/23/2018 04:38	7/23/2018 04:38	PS-1 lift fence entrenched	station 11/672/2010 to 11/489/00	162.00					
449	streams filled with sediment and a sediment off ROW and in stream	H	Streams filled with sediment off ROW and in stream	7/25/2018	17:00	Completed	8/10/2018 18:00	8/10/2018 18:00	waterbar EFS	station 11/672/2010 to 11/489/00	38.00					
450	streams filled with sediment and a sediment off ROW and in stream	H	Streams filled with sediment off ROW and in stream	7/25/2018	17:00	Completed	8/10/2018 18:00	8/10/2018 18:00	waterbar EFS	station 11/672/2010 to 11/489/00	38.00					
451	Streams filled with sediment and a sediment off ROW and in stream	H	Streams filled with sediment off ROW and in stream	7/25/2018	17:00	Completed	8/10/2018 18:00	8/10/2018 18:00	waterbar EFS	station 11/672/2010 to 11/489/00	38.00					
452	Streams filled with sediment and a sediment off ROW and in stream	H	Streams filled with sediment off ROW and in stream	7/25/2018	17:00	Completed	8/10/2018 18:00	8/10/2018 18:00	waterbar EFS	station 11/672/2010 to 11/489/00	38.00					
453	Streams filled with sediment and a sediment off ROW and in stream	H	Streams filled with sediment off ROW and in stream	7/25/2018	17:00	Completed	8/10/2018 18:00	8/10/2018 18:00	waterbar EFS	station 11/672/2010 to 11/489/00	38.00					
454	plugs placed following ROW water to pool	I	Build up berms around CWD bunge pool	7/25/2018	19:00	Completed	7/27/2018 17:00	7/27/2018 17:00	the berm around the CWD plume pool was built up	station 11/672/2010 to 11/489/00	56.00					
455	sediment build up in check dams	G	remove sediment from check dams	7/25/2018	21:30	Completed	7/26/2018 18:00	7/26								

ID	Action / Item / Issue	Spread	Action Required	Start Date / Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Metric Locations from Can 16	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
470	Multiple seeps in need of maintenance	I	Remove built up sediment from jumps	7/27/2018 9:00 Completed	7/27/2018 17:00			Sumps have been cleaned out			8.00					
471	cutter head installed on water bar	G	Install outlet protection	7/27/2018 15:54 Completed	7/27/2018 0:00			Outlet protection installed	MT Rd #1 (kicks) to station	station 11/27/20	3.15					
472	Water bars installed on water bar	G	Install outlet protection and water bar	7/27/2018 15:54 Completed	7/27/2018 0:00			Water bars installed	Access Road 2/8/01 Wimberlin	Lake Road	-1.03/47.93					
473	key 15 ft x 12 ft x 6 ft x 6 ft	G	Install outlet protection and water bar	7/27/2018 15:54 Completed	7/27/2018 0:00			Water bars installed	Access Road 2/8/01 Wimberlin	Lake Road	-1.03/47.93					
474	multiple Rock construction entrance	G	Install rock construction entrance	7/26/2018 15:56 Completed	7/27/2018 12:00	8/1/2018 17:00	8/1/2018 17:00	Water bars have been removed by crew due to family members in pipe void #1 not acceptable and a stone ready								
475	Water bar incorrect	H	Rework Water Bar's clean sump, add CTS	7/26/2018 19:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Water bars have been removed by crew due to family members in pipe void #1 not acceptable and a stone ready								
476	Roof is being placed back onto ROW	H	Adjust 5' to 5' of water off ROW	7/26/2018 19:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Water bars have been removed and control to divert water away from the ROW								
477	Water bar footprint uncompacted and obstructed	H	Rework and compact water bar to provide clear flowpath	7/26/2018 19:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Water bar has been constructed properly								
478	Large pile of earth at water bar	H	Rework and compact water bar to provide clear flowpath	7/26/2018 19:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Water bar has been compacted								
479	Large pile of earth at water bar	H	Rework and compact water bar to provide clear flowpath	7/26/2018 19:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Water bar has been compacted								
480	Large pile of earth at water bar	H	Rework and compact water bar to provide clear flowpath	7/26/2018 19:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Water bar has been compacted								
481	Test 15' off ROW	I	Test 15' off ROW	7/26/2018 16:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Nothing								
482	Test 16' off ROW	I	Test 16' off ROW	7/26/2018 16:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Nothing								
483	Test 16' off ROW	I	Test 16' off ROW	7/26/2018 16:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Nothing								
484	Test 16' off ROW	I	Test 16' off ROW	7/26/2018 16:00 Completed	7/27/2018 0:00	8/1/2018 17:00	8/1/2018 17:00	Nothing								
485	Water bar maintenance	I	Maintain water bars	8/1/2018 13:00 Completed	8/1/2018 13:00	8/9/2018 17:00	8/9/2018 17:00	These waterbars were maintained.								
486	3' x 9' water bars need maintenance & unpaged	I	Maintain & unpaged 3' waterbar and treatments	8/1/2018 13:00 Completed	8/1/2018 13:00	8/9/2018 17:00	8/9/2018 17:00	Waterbars were unpaged								
487	3' x 9' water bars need maintenance & unpaged	I	Maintain & unpaged 3' waterbar and treatments	8/1/2018 13:00 Completed	8/1/2018 13:00	8/9/2018 17:00	8/9/2018 17:00	Waterbars were unpaged								
488	Segment off ROW	I	Clean up sediments with hardowner permission	8/1/2018 15:13 Completed	8/1/2018 15:13	8/1/2018 17:00	8/1/2018 17:00	Contractor said this was done but it never was confirmed by a CM he has another sediment off								
489	topsoil stockpile not stabilized	G	stabilize topsoil stockpiles	8/1/2018 17:00 Completed	8/1/2018 17:00	8/1/2018 17:00	8/1/2018 17:00	Stockpiles have been removed from stream								
490	Seeds in Stream	H	COTS Sediment triple stack	8/1/2018 17:00 Completed	8/1/2018 17:00	8/1/2018 17:00	8/1/2018 17:00	Triple Stack treatment has been installed.								
491	Water bar treatments were overtopped	I	Maintain water bar and treatments	8/1/2018 17:00 Completed	8/1/2018 17:00	8/1/2018 17:00	8/1/2018 17:00	Water bar treatments were overtopped								
492	Segment off the ROW	I	Clean up sediment off ROW	8/1/2018 17:00 Completed	8/1/2018 17:00	8/1/2018 17:00	8/1/2018 17:00	Water bar treatments were overtopped								
493	Access Road severely eroded	G	Repair/Maintain Access Road Gr-24	8/4/2018 7:22 Completed	8/4/2018 7:22	8/7/2018 0:00	8/7/2018 0:00	Access Road severely eroded	Roggers Road A/RW Gr-24	8/8/6.62	3.97					
494	segment off ROW	G	remove sediment and restore damaged property	8/4/2018 15:16 Completed	8/4/2018 15:16	8/10/2018 1:00	8/10/2018 1:00	Contractor said this was done but it never was confirmed by a CM he has another sediment off	Roggers Road A/RW Gr-24	11/47.100	3.50					
495	check dam in need of maintenance	G	remove sediment from check dam	8/4/2018 15:15 Completed	8/4/2018 15:15	8/10/2018 1:00	8/10/2018 1:00	Contractor said this was done but it never was confirmed by a CM he has another sediment off	Roggers Road A/RW Gr-24	11/47.100	3.50					
496	check dam in need of maintenance	G	remove sediment from check dam	8/4/2018 15:15 Completed	8/4/2018 15:15	8/10/2018 1:00	8/10/2018 1:00	Contractor said this was done but it never was confirmed by a CM he has another sediment off	Roggers Road A/RW Gr-24	11/47.100	3.50					
497	check dam in need of maintenance	G	remove sediment from check dam	8/4/2018 15:15 Completed	8/4/2018 15:15	8/10/2018 1:00	8/10/2018 1:00	Contractor said this was done but it never was confirmed by a CM he has another sediment off	Roggers Road A/RW Gr-24	11/47.100	3.50					
498	check dam in need of maintenance	G	remove sediment from check dam	8/4/2018 15:15 Completed	8/4/2018 15:15	8/10/2018 1:00	8/10/2018 1:00	Contractor said this was done but it never was confirmed by a CM he has another sediment off	Roggers Road A/RW Gr-24	11/47.100	3.50					
499	check dam in need of maintenance	G	remove sediment from check dam	8/4/2018 15:15 Completed	8/4/2018 15:15	8/10/2018 1:00	8/10/2018 1:00	Contractor said this was done but it never was confirmed by a CM he has another sediment off	Roggers Road A/RW Gr-24	11/47.100	3.50					
500	SEF needs maintenance & stream	H	Additional SEFs to Holes	8/4/2018 17:00 Completed	8/4/2018 17:00	8/16/2018 0:00	8/16/2018 0:00	SEF needs maintenance								
501	SEF needs maintenance & stream	H	Temp bridge needs maintenance	8/4/2018 17:00 Completed	8/4/2018 17:00	8/16/2018 0:00	8/16/2018 0:00	Temp bridge needs maintenance								
502	Earth needs maintenance & stream	H	Temp bridge needs maintenance	8/4/2018 17:00 Completed	8/4/2018 17:00	8/16/2018 0:00	8/16/2018 0:00	Temp bridge needs maintenance								
503	Earth needs maintenance & stream	H	Temp bridge needs maintenance	8/4/2018 17:00 Completed	8/4/2018 17:00	8/16/2018 0:00	8/16/2018 0:00	Temp bridge needs maintenance								
504	Waterbar ET was overtopped	I	Maintain Waterbar & ET/ Upgrade ET	8/4/2018 17:00 Completed	8/4/2018 17:00	8/27/2018 1:00	8/27/2018 1:00	Waterbar recharged								
505	Multiple Waterbar End treatments were overtopped	I	Maintain/upgrade Waterbar End treatments	8/4/2018 17:00 Completed	8/4/2018 17:00	8/27/2018 1:00	8/27/2018 1:00	Waterbar end treatments were overtopped								
506	Multiple Waterbar End treatments were overtopped	I	Clean up sediment off ROW	8/4/2018 17:00 Completed	8/4/2018 17:00	12/11/2018 3:00	12/11/2018 3:00	Waterbar end treatments were overtopped								
507	Segment left off the ROW	I	Clean up sediment off ROW	8/4/2018 17:00 Completed	8/4/2018 17:00	12/11/2018 3:00	12/11/2018 3:00	Segment left off the ROW								
508	SEF off ROW	I	Clean up off ROW	8/4/2018 14:22 Completed	8/4/2018 14:22	8/16/2018 0:00	8/16/2018 0:00	SEF off ROW								
509	opening between Silt fences	G	close off between Super silt fence and P5-1 fence	8/4/2018 14:22 Completed	8/4/2018 14:22	8/16/2018 0:00	8/16/2018 0:00	super silt fence and P5-1 fence closed								
510	End treatment is full	G	Sum in need of sediment	8/4/2018 14:22 Completed	8/4/2018 14:22	8/16/2018 0:00	8/16/2018 0:00	Sum in need of sediment								
511	CFSE CFS cutout, sediment off ROW	H	Add CFS on top	8/4/2018 14:22 Completed	8/4/2018 14:22	8/16/2018 0:00	8/16/2018 0:00	CFS cutout, sediment off ROW								
512	CFS cover	H	Stabilize slope	8/4/2018 14:22 Completed	8/4/2018 14:22	8/16/2018 0:00	8/16/2018 0:00	CFS cover								
513	CFSE has been overcut or has gaps that allow sediment release	H	Find treatments to make maintenance/triple CFS	8/7/2018 14:44 Completed	8/7/2018 14:44	8/9/2018 1:00	8/9/2018 1:00	CFSE has been overcut or has gaps that allow sediment release								
514	CFSE division installed	H	Install timber mats	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	CFSE division installed								
515	5' number mats installed	G	maintain bridge sediment from waddele	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	Maintain bridge sediment from waddele								
516	5' wide over topped with sediment	G	stream bed maintenance and sump	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	stream bed maintenance and sump								
517	sump full of sediment & sediment is eroded	G	Contract or rebar	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	Contract or rebar								
518	Waterbar is missing	G	Waterbar end treatments	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	Waterbar end treatments								
519	Waterbar treatments maintenance	G	Waterbar end treatments	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	Waterbar end treatments								
520	Waterbar treatments maintenance	G	Waterbar end treatments	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	Waterbar end treatments								
521	Waterbar treatments are not stabilized	G	Project sites & watershed	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	Project sites & watershed								
522	Sites at catchments are not stabilized	H	Renovate slope	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	Renovate slope								
523	Slope off stabilized next to water side	H	Renovate slope	8/8/2018 17:00 Completed	8/8/2018 17:00	8/14/2018 2:00	8/14/2018 2:00	Slope off stabilized next to water side								
524	Segment off, stream	H	Repair 5'5 and remove sediment	8/9/2018 14:50 Completed	8/9/2018 14:50	8/15/2018 1:00	8/15/2018 1:00	Repair 5'5 and remove sediment								
525	No sump present, over topped single stack CFS	H	Repair 5'5 and remove sediment	8/9/2018 14:50 Completed	8/9/2018 14:50	8/15/2018 1:00	8/15/2018 1:00	Repair 5'5 and remove sediment								
526	Sediment off ROW	H	Repair 5'5 and remove triple stack CFS	8/9/2018 14:50 Completed	8/9/2018 14:50	8/15/2018 1:00	8/15/2018 1:00	Repair 5'5 and remove triple stack CFS								
527	CFSE segment off ROW	H	Install CFS treatments on water bar	8/9/2018 14:50 Completed	8/9/2018 14:50	8/15/2018 1:00	8/15/2018 1:00	Install CFS treatments on water bar								
528	Segment left off the row	I	Clean up sediment	8/10/2018 12:00 Completed	8/10/2018 12:00	8/16/2018 1:00	8/16/2018 1:00	Segment left off the row								
529	Rock fence is tilted in	G	Repair 5'5 fence	8/10/2018 12:00 Completed	8/10/2018 12:00	8/16/2018 1:00	8/16/2018 1:00	Repair 5'5 fence								
530	Tees off in stream	I	Install CFS pipe or plugging pool outlet or show approved plan	8/10/2018 13:06 Completed	8/10/2018 13:06	8/16/2018 1:00	8/16/2018 1:00	Install CFS pipe or plugging pool outlet or show approved plan								
531	Stream full of sediment runoff	G	Change	8/10/2018 13:06 Completed	8/10/2018 13:06	8/16/2018 1:00	8/16/2018 1:00	Change								
532	Segment runoff	G	Water bar & rebar end treatments need maintenance/grading	8/10/2018 13:06 Completed	8/10/2018 13:06	8/16/2018 1:00	8/16/2018 1:00	Water bar & rebar end treatments need maintenance/grading								
533	Water bar & rebar end treatments need maintenance/grading	G	Water bar & rebar end treatments need maintenance/grading	8/10/2018 13:06 Completed	8/10/2018 13:06	8/16/2018 1:00	8/16/2018 1:00	Water bar & rebar end treatments need maintenance/grading								
534	CFSE 12'0 x 200 foot pipe with a valve directing water onto	H	CFSE 12'0 x 200 foot pipe with a valve directing water onto	8/10/2018 13:06 Completed	8/10/2018 13:06	8/16/2018 1:00	8/16/2018 1:00	CFSE 12'0 x 200 foot pipe with a valve directing water onto								
535	Water bar & rebar end treatments need maintenance/grading	G	CFSE 12'0 x 200 foot pipe with a valve directing water onto	8/10/2018 13:06 Completed	8/10/2018 13:06	8/16/2018 1:00										

ID	Action Item Name	Spread	Action Required	Action	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due Date/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
611	Water bar maintenance.	I	Re-work water bar to keep sediment from overtopping CTS.		8/20/2018	17:00	Completed	8/23/2018 17:00	Not complete as of 8/23/18.		Station 14191+000	-10:58:00					
612	SS1 is still in place over 50%	I	Clear RCE		8/21/2018	17:00	Completed	8/22/2018 18:15	8/22/2018 18:15	RCE was top dressed with 5SF	13816+000	13816+000		72.00			
613	RCE is muddy	H	Maintain barrier control, stabilize stockpile		8/21/2018	18:59	Completed	8/22/2018 18:30	8/22/2018 18:30	CFS maintained, stable stockpile	14097	14097		38.84			
614	Struct and rebar removed from CTS	H	Maintain Stockpile and treatment sediment from CTS		8/21/2018	18:53	Completed	8/22/2018 18:50	8/22/2018 18:50	First tier CFS maintained	12096	12096		38.78			
615	Stabilize Stockpile and remove sediment from CTS	H	Stabilize Stockpile and remove sediment from CTS		8/21/2018	18:50	Completed	8/22/2018 18:50	8/22/2018 18:50	Stabilized Stockpile	12093	12093		38.65			
616	P1 Cut trench backfill completed	G	stabilize soil pile		8/22/2018	18:50	Completed	8/23/2018 00:00	8/23/2018 00:00	Removed sediment, installed PFS, cut end of plunge pool	12093	12093		38.64			
617	Stabilize soil pile	H	Maintain P1 Prevent sediment from entering CWD Plunge Pool		8/21/2018	18:21	Completed	8/23/2018 00:00	8/23/2018 00:00	reinspected 8/23 no progress (E)	12093	12093		38.64			
618	P1 Cut trench backfill completed	G	stabilize soil pile		8/22/2018	15:40	Completed	8/29/2018 00:00	8/29/2018 00:00	reinspected 8/27 crews anticipate finish by 8/31 (E)	Rogers Road, access GI 234			15.33			
619	soil pile not stabilized	G	Add gravel/sand to access road to stabilization		8/22/2018	15:47	Completed	9/7/2018 00:00	9/7/2018 00:00	roadway has gravel added, seed and mulched on raised edge of roadway.	Rogers Rd, access GI 234			368.21			
620	sox access road not stabilized	G	Repair fabric and stilt with stone overlay		8/22/2018	15:57	Completed	9/7/2018 00:00	9/7/2018 00:00	Reinspected 8/27 crew added sand to stone overlay	GI 234 Rogers Road			368.04			
621	Soil pile fabric not secured	G	Kill water bar		8/22/2018	15:59	Completed	9/7/2018 00:00	9/7/2018 00:00	Water bar has been repaired	11074+000	11074+000		128.20			
622	Water bar height does not meet requirement	G	stabilize swale		8/22/2018	16:01	Completed	9/7/2018 00:00	9/7/2018 00:00	Specified 8/27 crew added sand and stone overlay, and stilted, not completed (E)	Rogers Rd, GI 234			367.98			
623	Soil pile not stabilized	G	Retrieve sediment		8/22/2018	16:05	Completed	9/7/2018 00:00	9/7/2018 00:00	Retrieved permission from Army Corps of Engineers to repair roadway.	Rogers Road, GI 234			-1:00:03:29			
624	sediment off ROW	G			10/1/2018	0:00	sediment (E)			allowing a permit to work at stream to repair roadway.							
625	Falling into stream, sediment in stream	G	repair roadside, retrieve sediment		8/22/2018	16:15	Completed	8/17/2020 10:00	10/1/2018 00:00	The new road condition existed upon completion of the project. The new will continue to be monitored throughout the remainder of the project due to further degradation due to project activities, increased runoff, etc. (DB) Par DEQ, MGS.	17417+75	17417+75		FALSE	FALSE	FALSE	FALSE
626	Truck on roadway	G	clean roadway		8/22/2018	16:18	Completed	8/23/2018 00:00	8/23/2018 00:00	roadway, no tracking prevent removed sediment/repaired P1.	Seven Oaks Rd, Route 42			15.70			
627	p1 fence full	G	empty sediment from fence		8/22/2018	16:21	Completed	8/22/2018 00:00	8/22/2018 00:00	slope eroded, slope mowed and leveled, sediment removed from all fence.	14263+50	14263+50		48.64			
628	Scope needed into silt fence	I	Repair and stabilize slope, clear sediment from all fence		8/22/2018	17:00	Completed	8/27/2018 00:00	8/27/2018 00:00	Scope eroded, slope mowed and leveled, sediment removed from all fence.	14265+50	14265+50		120.00			
629	Scope needed into silt fence	I	Repair and stabilize slope, clear sediment from all fence		8/22/2018	17:00	Completed	8/27/2018 00:00	8/27/2018 00:00	Scope eroded, slope mowed and leveled, sediment removed from all fence.	14265+50	14265+50		120.00			
630	Soil pile needs to be stabilized	I	stabilize stockpile		8/22/2018	17:00	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled, sediment removed from all fence.	14265+50	14265+50		120.00			
631	Soil pile needs to be stabilized	I	Confined at rock face		8/22/2018	17:00	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled, sediment removed from all fence.	14265+50	14265+50		120.00			
632	Soil pile needs to be stabilized	I	Confined at rock face		8/22/2018	17:00	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled, sediment removed from all fence.	14265+50	14265+50		120.00			
633	Soil pile reaches over fill site with no discharge	G	Surf pump and water bar full		8/22/2018	17:00	Completed	8/27/2018 00:00	8/27/2018 00:00	Surf pump and water bar full and end treatment was added to the waterbar.	Big Steiner Crk, 10274+000			295.50			
634	Surf pump and water bar full	G	Surf pump and water bar		8/22/2018	17:03	Completed	8/27/2018 00:00	8/27/2018 00:00	water bar has been leveled and mulched at the waterbar.	13889+00	13889+00		103.15			
635	Surf pump and water bar full	G	Surf pump and water bar		8/22/2018	17:05	Completed	8/27/2018 00:00	8/27/2018 00:00	water bar has been leveled and mulched at the waterbar.	13889+50	13889+50		0.00			
636	Surf pump and water bar full	G	Surf pump and water bar		8/22/2018	17:06	Completed	8/27/2018 00:00	8/27/2018 00:00	water bar has been leveled and mulched at the waterbar.	13889+50	13889+50		145.11			
637	Water bar needs to be leveled to prevent sediment from flowing over	I	Repair Waterbar		8/22/2018	17:07	Completed	8/27/2018 00:00	8/27/2018 00:00	Waterbar has been leveled/maintained.	13889+50	13889+50		0.00			
638	Soil pile and sediment	I	Clear sediment from embankment		8/22/2018	17:08	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile and sediment removed from site.	13889+50	13889+50		20.00			
639	Water bypassing CWD and overflowing onto ROW	I	Rebuild diversion and repair erosion		8/22/2018	17:58	Completed	8/27/2018 00:00	8/27/2018 00:00	Diversions removed from site and repaired.	14274+25	14274+25		26.03			
640	Water bypassing CWD and overflowing onto ROW	I	Remove sediment from plunge pool and Erosion		8/22/2018	18:00	Completed	8/27/2018 00:00	8/27/2018 00:00	Sediment removed from plunge pool and Erosion.	14274+75	14274+75		25.00			
641	Seeding accumulation in CWD plunge pool blocking outlet	I	Excavate to 12' from plunge pool and Erosion		8/22/2018	18:00	Completed	8/27/2018 00:00	8/27/2018 00:00	SSP appears to be installed correctly and was working properly.	13865+50	13865+50		89.00			
642	Excavate to 12' from plunge pool and Erosion	I	Maintain silt fence		8/22/2018	18:00	Completed	8/27/2018 00:00	8/27/2018 00:00	SSP has been maintained, roper and treatment has been installed.	12117+00	12117+00		66.88			
643	Excavate to 12' from plunge pool and Erosion	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	SSP has been maintained, roper and treatment has been installed.	12107+00	12107+00		65.81			
644	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
645	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
646	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
647	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
648	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
649	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
650	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
651	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
652	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
653	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
654	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
655	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
656	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
657	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
658	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
659	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
660	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
661	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
662	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
663	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
664	Soil pile needs to be leveled	I	Maintain silt fence		8/22/2018	18:11	Completed	8/27/2018 00:00	8/27/2018 00:00	Soil pile has been leveled.	13889+00	13889+00		1,046.40			
665	P1 Cut trench backfill completed	H	Stabilize travel lane		8/22/2018	18:11	Completed	8/23/2018 00:00	8/23/2018 00:00	Clear timber edge of sediment.	11120+000	11120+000		52.28			
666	P1 Cut trench backfill completed	H	Stabilize travel lane		8/22/2018	18:11	Completed	8/23/2018 00:00	8/23/2018 00:00	Clear timber edge of sediment.	11120+000	11120+000		51.95			
667	P1 Cut trench backfill completed	H	Stabilize travel lane		8/22/2018	18:11	Completed	8/23/2018 00:00	8/23/2018 00:00	Clear timber edge of sediment.	11120+000	11120+000		51.95			
668	Surf full	G	dig out sump		8/22/2018	18:12	Completed	8/23/2018 00:00	8/23/2018 00:00	Retain base of sump.	13768+00	13768+00		8.08			
669	Surf full	G	dig out sump		8/22/2018	18:12	Completed	8/23/2018 00:00	8/23/2018 00:00	Retain base of sump.	13768+00	13768+00		22.88			
670	Surf full	G	dig out sump		8/22/2018	18:12	Completed	8/23/2018 00:00	8/23/2018 00:00	Retain base of sump.	13768+00	13768+00		49.99			
671	Surf full	G	dig out sump		8/22/2018	18:12	Completed	8/23/2018 00:00	8/23/2018 00:00	Retain base of sump.	13768+00	13768+00		49.99			

ID	Action Item Issue	Spread	Action Required	Action Date	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/yr/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
659	Ind. protection on spic	G	Add stone		8/29/2018	15:57	Completed	8/29/2018 0:00	8/29/2018 0:00	stone added to inlet protection		-15.62					
659	temp. bridge needs maintenance	H	Clean bridge mats/replace plywood boards		8/29/2018	16:33	Completed	8/29/2018 0:00	8/29/2018 0:00	Temp. bridge has been maintained		136.77					
659	Water bar needs maintenance	H	water bar needs reworked		8/29/2018	16:16	Completed	9/9/2018 0:00	9/9/2018 0:00	Water bar has been maintained		136.72					
658	Reef ball maintenance	H	Maintain RCF		8/29/2018	16:5	Completed	8/29/2018 0:00	8/29/2018 0:00	Contractor has maintained RCF		131.69					
658	Soil nails and sediment	H	Stabilize ground and RSW		8/29/2018	17:00	Completed	9/5/2018 11:00	9/5/2018 11:00	SWC contractor used to construct erosion. Stabilization was attained.		162.00					
701	ent. treatment is bogged and unfunctional	G	Stabilize ground and plant pool		8/30/2018	17:00	Completed	9/6/2018 11:00	9/6/2018 11:00	replaced treatment with new approved and treatment		160.00					
701	ent. treatment is bogged and unfunctional	G	Install above ground plunge pool, staked per drainage area.		8/30/2018	18:00	Completed	9/4/2018 11:00	9/4/2018 11:00	Above ground plunge pool was built with strawbales		171.83					
702	No plunge pool/compartment installed in wetland	I	Install above ground plunge pool, staked per drainage area.		8/30/2018	18:00	Completed	9/4/2018 11:00	9/4/2018 11:00	Planted CFS behind silt fence to control undermining.		123.00					
702	Ent. treatment is bogged and unfunctional	G	Replace the soil fence with new/unrooted vegetation, spill		8/30/2018	18:00	Completed	9/4/2018 11:00	9/4/2018 11:00	9/2/2018 11:00 ROW no longer dormant		-1,062.48					
702	Ent. treatment is bogged and unfunctional	H	Repair and treatment		8/30/2018	17:00	Completed	9/5/2018 0:00	9/5/2018 0:00	Matt Gove and Matt Gove confirmed that the sheet in the water on the wetland is from the sheeting installed by the contractor.		11099.40					
702	Ent. treatment is bogged and unfunctional	H	Remove sediment		8/31/2018	17:00	Completed	9/5/2018 10:00	9/5/2018 10:00	Excavated sediment and been removed		111.00					
702	Ent. treatment is bogged and unfunctional	H	Removed sediment, install additional CFS		8/31/2018	17:00	Completed	9/5/2018 11:00	9/5/2018 11:00	Placed CFS behind silt fence to control undermining.		5.39					
709	SST at capacity, undermined	H	Repair SSE		8/31/2018	17:00	Completed	9/5/2018 11:00	9/5/2018 11:00	9/20/18 [E] observed vehicles parking within stream buffer at MUL 26 at MT labor road. Northed Doc Creek Road		114.00					
710	Vehicle dredging activity is being conducted on Adelou Creek Road	G	Do not park in stream buffer zone		8/31/2018	16:20	Completed	8/31/2018 0:00	8/31/2018 0:00	MWP lead in trim bower.		-1,062.48					
710	Ent. treatment is bogged and unfunctional at this time. However there is a bog in company using a clam	H	Maintenance required		8/31/2018	17:00	Completed	9/19/2018 20:00	9/19/2018 20:00	Contractor has maintained access road.		448.00					
711	Ent. treatment is bogged and unfunctional at this time. However there is a bog in company using a clam	H	Temporary stabilization of the ROW		8/31/2018	17:00	Completed	9/5/2018 0:00	9/5/2018 0:00	ROW no longer dormant		-1,062.49					
712	ROW not stabilized/Bottom greater than 14 days	I	Temporary stabilization of the ROW		8/31/2018	17:00	Completed	9/5/2018 0:00	9/5/2018 0:00	ROW no longer dormant		-1,062.49					
712	ROW not stabilized/Bottom greater than 14 days	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11527.60					
715	water bar filled with sediment	G	repair water bar		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11527.60					
715	water bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11528.40					
715	water bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11528.40					
718	water bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11528.40					
718	water bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11528.40					
719	Surf bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11529.50					
720	Surf bar is capacity above a karst feature	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.47					
721	Surf bar is capacity above a karst feature	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11529.75					
722	Surf bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
722	Surf bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
723	Surf bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
723	Surf bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
724	Surf bar does not meet dimensions spec	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
724	Surf bar does not meet dimensions spec	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
725	Surf bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
725	Surf bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
726	Surf bar filled with sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
727	Surf bar full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
728	Surf bar full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
729	Surf bar full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
730	Surf bar full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
731	water bar full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
732	water bar full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
733	water bar full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
734	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
735	Ent. treatment is full of sediment, filling over, torn	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
736	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
737	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
738	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
739	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
740	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
741	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
742	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
743	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
744	Seeding left the ROW	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
745	Crat full of sit	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
746	Seeding left the ROW	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
747	P1 full fence off of sit	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
748	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
749	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
750	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
751	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
752	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
753	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
754	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
755	Ent. treatment is full of sediment, filling over, torn	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
756	Seeding left the ROW	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
757	Ent. treatment is full of sediment, filling over	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
758	Seeding left the ROW	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
759	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
760	P1 full fence off of sit	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
761	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
762	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00	Completed	9/5/2018 0:00	9/5/2018 0:00	water bar repaired		11530.00					
763	Ent. treatment is full of sediment	G	empty pump		9/1/2018	0:00											

ID	Action Item #	Item	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
700 CFS overtopped	G	repair CFS	9/6/2018	16:15	Completed	9/7/2018 0:00	9/7/2018 17:00	cfs repaired	55.73	Catwau, AR 266, 11970/2400			55.69	
772 Pl. full out	G	repair P1	9/6/2018	16:18	Completed	9/7/2018 0:00	9/7/2018 17:00	p1 repaired	55.65	Catwau, AR 266, 11970/2400			55.65	
773 CFS full	G	replace entire treatments with triple stack CFS or over top	9/5/2018	16:32	Completed	9/11/2018 8:15	9/27/2019 0:00	replaced all treatments with new approved and treated	39.52	\$0.1185/000 to 1113/300				
774 Multiple sections of filter sock causing gaps in end treatments	G	Maintain and repair. Remove sediment from Row when landowner approval is granted.	9/5/2018	17:08	Completed	9/11/2018 8:15	9/27/2019 0:00	Made as a complete. New action item opened to include all ECDS in this section of Row.	56.80					
775 CFS has been overtopped. Sediment off Row.	I	Upgraded end treatment to triple stack CFS. Review sediment when fl/landowner approval granted	9/5/2018	17:09	Marked as a complete. New action item opened to include all ECDS in this section of Row.	9/29/2018 0:00	10/1/2018 17:00	9/29/18 9:18:17/00	1445/7480					
776 Minor sediment off Row.	I	Clean out sumps	9/5/2018	17:09	Completed	9/9/2018 11:20	9/10/2018 7:00	Sump was observed & maintained. Still two arms to be maintained and enlarged on 10-24-18 by CMU Beach.	100.00	9/8/18 9:18:17/00			14515/50	
777 Sump full	I	Maintain sumps and waterbars	9/5/2018	17:09	Completed	9/9/2018 11:20	9/10/2018 7:00	Sumps were observed & maintained. Still two arms to be maintained and enlarged on 10-24-18 by CMU Beach.	100.00	9/8/18 9:18:17/00			1448/900	1448/900
778 Sumps and waterbars	I	Review sediment, maintain and treatment if needed	9/6/2018	17:09	Completed	9/11/2018 8:15	9/27/2019 0:00	Approved on 10-24-18 by CMU Beach.	100.00					
779 Sediment off Row	I	Remove sediment from sumps	9/6/2018	17:09	Completed	9/8/2018 8:00	9/8/2018 17:00	Sediment removed from sumps	96.00	9/8/18 9:18:17/00			96.00	
780 Sump full	I	Remove sediment from sump	9/6/2018	17:09	Completed	9/8/2018 8:00	9/8/2018 17:00	Sediment removed from sump	96.00	9/8/18 9:18:17/00			96.00	
781 Sump full	I	Review sediment, main rain and clean end treatment	9/6/2018	17:09	Completed	9/8/2018 8:00	9/8/2018 17:00	Sediment removed from sump	96.00	9/8/18 9:18:17/00			96.00	
782 Sump off Row	I	Clean/Replace CFS, maintain end treatment if needed	9/6/2018	17:09	Completed	9/10/2018 8:15	9/8/2018 17:00	Review pending end treatment approval. Item noted on Sediment off Row punch list.	14498/00					
785 End treatment CFS < 1000g with sediment	G	Remove stone from roadway in front of both entrances.	9/6/2018	17:09	Completed	9/10/2018 8:15	9/8/2018 17:00	CMU Beach Inspected. CFS was observed as main tail end on 10/20/2018 by CMU Beach.	1432/400					
786 CFS stones in running way entrance.	G	Remove stone from roadway back into RCE	9/6/2018	17:09	Completed	9/10/2018 8:15	9/8/2018 17:00	Welding Day Drive	11.50					
787 Inadequate stabilization	G	stabilize slope on sickle creek mountain	9/6/2018	17:09	Completed	9/11/2018 8:15	9/27/2019 0:00	Approved on 10-24-18 by CMU Beach.	1413/275					
788 Sump full	H	Clean sump	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Sump has been stabilized with hydro-seed [098]	96.00					
789 Sump full	H	Maintenance required	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	All treatments still no mobilization to slope was afford by CMU Beach.	24.00					
790 CFS undermined	G	re excavate sum to meet spec	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	CF5 is re-excavated and brought up to spec	38.47					
791 Sump full	H	replace end treatment with triple stack filter sock or overslop	9/6/2018	17:09	Completed	9/8/2018 8:00	9/8/2018 17:00	CF5 replaced all end treatments with new end treatments that meet the spec.	38.44					
792 Sump full	H	Review sediment, main rain and clean end treatment	9/6/2018	17:09	Completed	9/8/2018 8:00	9/8/2018 17:00	Sediment removed from sump	96.00	9/8/18 9:18:17/00			96.00	
793 Sump full	H	Review sediment, main rain and clean end treatment	9/6/2018	17:09	Completed	9/8/2018 8:00	9/8/2018 17:00	Sediment removed from sump	96.00	9/8/18 9:18:17/00			96.00	
794 Sump full	H	Review sediment, main rain and clean end treatment	9/6/2018	17:09	Completed	9/8/2018 8:00	9/8/2018 17:00	Sediment removed from sump	96.00	9/8/18 9:18:17/00			96.00	
795 Sediment off Row	I	End treatment CFS < 1000g with sediment	9/6/2018	17:09	Completed	9/11/2018 8:15	9/27/2019 0:00	Review end treatment and established area	1432/400					
796 Sediment off Row	I	remove sediment and return to ROW	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	CF5 removed and returned to ROW	1432/400					
797 Sediment off Row	I	remove sediment and return to ROW	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	CF5 removed and returned to ROW	1432/400					
798 Sediment off Row	I	remove sediment and return to ROW	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	CF5 removed and returned to ROW	1432/400					
799 Sediment off Row	I	remove sediment and return to ROW	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	CF5 removed and returned to ROW	1432/400					
800 RC5 filled with sediment	I	repair RC5	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	RC5 filled with sediment	9.40					
801 Inlet protectors are sediment filled	I	Inlet protectors are sediment filled	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	Inlet protectors are sediment filled	9.35					
802 Sumps are full	G	empty outlet sumps	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	empty outlet sumps	609.34					
803 RC5 is only 15 long	H	Extend RC5 to full 15' length required	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	RC5 is only 15 long	24.87					
805 Out Protection choiced with sediment undersized	G	Maintain outlet protection	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	Out Protection choiced with sediment undersized	58.20					
806 Geotextile fabric beneath timber mat bridge, full of sediment.	I	Clean out and replace geotextile fabric.	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	Geotextile fabric beneath timber mat bridge, full of sediment.	112.00					
807 CFS saturated and keeping stream from flowing freely.	I	Maintain stream bank between CFS and timber mat bridge.	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Entire stream bank has been stabilized	1339/400					
808 Part of stream bank not stabilized	I		9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	Part of stream bank not stabilized	1339/400					
809 ECDS deflated, slope erosion	G	repair ECDS	9/6/2018	17:09	Completed	9/7/2018 8:00	9/7/2018 17:00	ECDS deflated, slope erosion	26					
810 Harts	I	Repair/Replace Geotextile liner under bridge	9/6/2018	17:09	Completed	9/19/2018 17:00	9/17/2018 0:00	Geotextile liner replaced	3333/560					
811 Ent. stream crossing a stream crossing buffer full of sediment	I	Seal and reinforce a adjacent to bridge	9/6/2018	17:09	Completed	9/19/2018 17:00	9/17/2018 0:00	Ent. stream crossing buffer full of sediment	3333/560					
812 Peirmer ECDS at a stream crossing buffer full of sediment	I	Repair/Replace ECDS	9/6/2018	17:09	Completed	9/19/2018 17:00	9/17/2018 0:00	CF5 replaced	3333/560					
813 Sump full	H	Clean sump	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Sump was cleaned	3333/560					
814 Sump full	H	Maintenance required	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Sump was cleaned	3333/560					
815 Sump full	H	Clean sump	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Sump was cleaned	3333/560					
816 Sump full	H	Maintenance required	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Sump was cleaned	3333/560					
817 Pl. full out	H	Maintenance required	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Pl. full out	40.00					
818 Pl. full out	H	Maintenance required	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Pl. full out	40.00					
819 Pl. full out	H	Maintenance required	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Pl. full out	40.00					
820 CFS overtop	I	Clean sump add triple stack CFS	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Clean sump add triple stack CFS	24.00					
821 Sump full	H	Clean sump add	9/6/2018	17:09	Completed	9/6/2018 8:00	9/6/2018 17:00	Sump was cleaned out and hooked up	3333/560					
822 Sumps are full of water and sediment	G	clean out sumps to be able to accept more runoff	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	CF5 was cleaned out and hooked up	48.80					
823 Waterbar is not functional	G	waterbar needs to be cleaned out and removed	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Waterbar needs to be cleaned out and removed	24.84					
824 Waterbar full of sediment	G	inlet protection needs to be taken out and cleaned and put back to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Waterbar full of sediment	24.84					
825 Slope is exposed and hill side is eroded	G	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Waterbar needs to be cleaned out and restored to spec	24.84					
826 G's and CFS's are not functional	G	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar needs to be cleaned out and restored to spec	24.84					
827 Waterbar full of sediment	I	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar needs to be cleaned out and restored to spec	24.84					
828 Waterbar full of sediment	G	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar needs to be cleaned out and restored to spec	24.84					
829 Waterbar full of sediment	G	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar needs to be cleaned out and restored to spec	24.84					
830 Waterbar full of sediment	G	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar needs to be cleaned out and restored to spec	24.84					
831 Waterbar full of sediment	G	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar needs to be cleaned out and restored to spec	24.84					
832 Waterbar slope drain camp requires maintenance	I	waterbar slope drain camp requires maintenance	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar slope drain camp requires maintenance	16.00					
833 Rain washed yield much off of 24' slope	I	Clear up sediment with harrow or ripper	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Clear up sediment with harrow or ripper	43.78/00					
834 Severe soil loss	I	waterbar and treatments require maintenance	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar and treatments require maintenance	41.00					
835 Water bar full of plants of trees of standing water	G	Re-work water bar for positive drainage	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Re-work water bar for positive drainage	81.60					
836 Water bar full of sediment	G	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar needs to be cleaned out and restored to spec	22.30					
837 Full Sump	G	waterbar needs to be cleaned out and restored to spec	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	waterbar needs to be cleaned out and restored to spec	24.00					
838 Water bar full on perimeter of water bar	G	Maintenance required	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Maintenance required	10.60					
839 Water bar full of sediment	G	Maintenance required	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Maintenance required	10.60					
840 Water bar full of sediment	G	Maintenance required	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Maintenance required	10.60					
841 Water bar full of sediment	G	Maintenance required	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Maintenance required	10.60					
842 End treatment CFS off Row	I	Review sediment, repair CFS	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Review sediment, repair CFS	69.00					
843 All ECDS need maintenance	I	Maintain ECDS	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Maintain ECDS	61.47					
844 All ECDS need maintenance	I	Maintain sediment, maintain CFS	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Maintain sediment, maintain CFS	69.35					
845 All ECDS need maintenance	I	Maintain ECDS	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Maintain ECDS	69.35					
846 Maintenance required on all ECDS	I	Maintain ECDS	9/6/2018	17:09	Completed	9/11/2018 8:15	9/12/2018 9:00	Maintain ECDS	69.35					
847 Severe soil loss</td														

ID	Action / Item / issue	Start Date	End Date	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
980 Sediment left the ROW	I Clean up sediment that left the ROW	9/25/2018	10/3/2018	Completed	10/1/2018 12:33	10/7/2018 17:07	LO Approval per 10-E-2018 MVP batch 1st item 1271. Market as completed by contractor on 9/26/18. CMI confirmed completion on 10/1/18. Additional CTS was added, timber matting was installed, and ROW was stabilized with curbs.	1439900, 1439941, 1435500, 1439900	882.55					
981 Sediment & overwash and requires maintenance/cleanup	H Maintenance upgrade to sump and end treatment	9/26/2018	10/3/2018	Completed	9/26/2018 17:00	9/26/2018 17:00	MVP punch list Item 1273.	1234500	5.00					
Crossing of private road is clogged with mud and requires maintenance	H Maintenance to travel lane crossing on private road	9/26/2018	10/3/2018	Completed	10/1/2018 15:00	10/2/2018 9:00	Additions of stone were added to the crossing.	1335600	118.00					
982 Sediment is half the height of super site fence	H Maintenance to super site fence clean out sumps	9/26/2018	10/3/2018	Completed	10/4/2018 17:00	10/2/2018 9:00	SSF was maintained.	1335800	188.85					
984 Sump full	H maintain water bars	9/26/2018	10/3/2018	Completed	10/7/2018 9:00	10/7/2018 9:00	water bars were cleaned out.	1207800 through 12096100	130.75					
985 Water bar needs maintenance	H \$SF needs maintenance	9/26/2018	10/3/2018	Completed	9/26/2018 9:00	10/2/2018 9:00	SSF was maintained. Repainted by contractor on 9/28	12087400	130.71					
986 SF at capacity	G sumps needs to be cleaned out and brought back to spec	9/26/2018	10/3/2018	Completed	9/27/2018 7:16	10/6/2018 9:00	Impacted by S. Narragansett on 10/3 Reinspected on 10-2-2018. Can see attempt to hand in the sump. Still not to spec. [EJ] PHL #350	11050+00 Mt. Lake access rd.						
987 Sump full of sediment and not to spec	H remove sediment from sump	9/26/2018	10/3/2018	Completed	9/27/2018 9:00	10/6/2018 9:00	Reinspected on 10-2-2018. Can see attempt to hand in the sump. Still not to spec. [EJ] PHL #350	11050+00 Mt. Lake access rd.						
988 SSI perimeter control not to spec	H Remove retaining wall from SSF	9/26/2018	10/3/2018	Completed	10/9/2018 8:00	10/9/2018 8:00	Maintained curb and painted CTS	245.01						
989 SSI perimeter control not to spec	H Remove perimeter and treatments	9/26/2018	10/3/2018	Completed	10/9/2018 8:00	10/9/2018 8:00	SSI Curb and hydroseeding performed on Row	270	256.73					
990 Retaining wall leaning against SSF	H Maintain perimeter and treatments	9/26/2018	10/3/2018	Completed	10/9/2018 8:00	10/9/2018 8:00	Retaining wall removed	1381700	241.00					
991 Permanent end treatment was not brood	H Remove sediment from stream and buffer areas -Maintain timber mat	9/26/2018	10/3/2018	Completed	10/9/2018 8:00	10/9/2018 8:00	Retaining wall removed 10/9/18: End treatments actively being repaired	1347500	243.00					
992 sediment	H min bridge and generate a fabric beneath timber mat.	9/26/2018	10/3/2018	Completed	10/9/2018 8:00	10/9/2018 8:00	All ECOS maintained	1378100	471.00					
993 CTS ends detached and dislodged	I Maintain/upgrade waterbar and treatment	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	10/2/2018 8:00	End treatment was upgraded and maintained	1439500	94.00					
994 Stockpiles are not stabilized	I Stabilize stockpiles	9/26/2018	10/3/2018	Completed	9/29/2018 8:00	9/29/2018 8:00	Stockpiles were stabilized.	Station 1464000, 1464500,						
995 Stockpiles are not stabilized	I Stabilize stockpiles	9/26/2018	10/3/2018	Completed	9/29/2018 8:00	9/29/2018 8:00	Stockpiles no stabilized. CMI Burch 10-9-2018 Stockpile not stabilized.	MVP batch 1st item 1271. Stockpiles were stabilized on 10/7/2018						
996 Stockpile not stabilized	I Stabilize Stockpile	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Retaining wall removed	Access Rd at MVP FR 322, ATWS	23.00					
997 Stockpile not stabilized	I All ECOS and treatments	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Retaining wall removed	TISA	613.00					
998 All ECOS need maintenance	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	10/5/2018 8:00	ECOS were maintained	4410400 to 14434400	743.06					
999 Priority 1st fence is being undermined. CTS/F sediment	I Maintain perimeter ECOS.	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	10/5/2018 8:00	Priority 1st fence is being undermined. CTS/F sediment	1383000 to 1386500	151.04					
999 Stockpiles are not stabilized	I Stabilize stockpiles	9/26/2018	10/3/2018	Completed	9/29/2018 8:00	9/29/2018 8:00	Stockpiles were stabilized.	WVFR Fm 290	47.00					
999 Stockpile not stabilized	I Stabilize Stockpile	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be complete on 10/2-2019.	GAS and CS of access road	69.60					
999 Stockpile not stabilized	I All ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	MVP batch 1st item 1271.	65.95					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	Access Rd at MVP FR 322, ATWS	7.31					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	TISA	1163.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	Station 1464000, 1464500	1213.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	1383000 to 1386500	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	1383000 to 1386500	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					
999 Stockpile not stabilized	I Maintain all ECOS	9/26/2018	10/3/2018	Completed	10/2/2018 17:00	9/29/2018 8:00	Stockpiles no stabilized to be have been stabilized on 10/7/2018	WVFR Fm 290	20.00					

ID	Action / Item of work	Spread	Action Required	Start Date / Time	Status	Item Corrected date / hr	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day / hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1025	Site fence damaged from grading activities	I	Action required from site fence	10/9/2018 16:16 Completed	10/9/2018 17:00	10/9/2018 17:00	10/9/2018 17:00	Remove debris from site fence	13859/075	24.73					
1027	Trash on ROW	G	Remove trash from ROW	10/9/2018 17:30 Completed	10/9/2018 17:50	10/9/2018 17:50	10/9/2018 17:50	Repair/Replace fence per meter control	13862/82	13868/25					
1028	Drives in stream after previous activity	H	Remove debris from ROW	10/9/2018 17:50 Completed	10/9/2018 17:50	10/9/2018 17:50	10/9/2018 17:50	Repair/Replace fence per meter control	11542/00	11541/00	C/S				
1029	Old P/L fence section installed	I	Repair old P/L fence	10/9/2018 17:50 Completed	10/9/2018 17:50	10/9/2018 17:50	10/9/2018 17:50	Repair old P/L fence	258/02	258/02					
1030	P/L fence section did not take, inadequate stabilization	G	stabilize area	10/9/2018 13:34 Completed	10/9/2018 13:50	10/9/2018 13:50	10/9/2018 13:50	Repair old P/L fence	100/89/00	100/89/00					
1031	previous seeding did not take, area needs raked	G	stabilize slope	10/9/2018 13:35 Completed	10/9/2018 13:50	10/9/2018 13:50	10/9/2018 13:50	Repair old P/L fence	110/44/50	110/44/50	A/TNS-1,46				
1032	Site fence needs repaired	H	Repair old P/L fence	10/9/2018 15:10 Completed	10/9/2018 15:20	10/9/2018 15:20	10/9/2018 15:20	Repair old P/L fence	110/44/50	110/44/50	A/TNS-1,46				
1033	Site fence needs repaired	H	Repair old P/L fence	10/9/2018 17:00 Completed	10/9/2018 17:00	10/9/2018 17:00	10/9/2018 17:00	Repair old P/L fence	1120/60/00	1120/60/00	G/T 244				
1034	Sump full	H	clean sump	10/9/2018 17:00 Completed	10/9/2018 17:00	10/9/2018 17:00	10/9/2018 17:00	Repair old P/L fence	1123/30/00	1123/30/00					
1035	all sediment below level of spreader	G	add culvert and bring to spec E5177	10/10/2018 15:55 Completed	10/10/2018 15:55	10/10/2018 15:55	10/10/2018 15:55	Repair old P/L fence	1152/2/19	1152/2/19					
1036	Soil needed material on ROW crossing Mt. Tabor Road at 50' elevation	I	Killman ACE	10/10/2018 17:00 Completed	10/10/2018 17:00	10/10/2018 17:00	10/10/2018 17:00	Repair old P/L fence	1152/2/19	1152/2/19					
1037	Soil needed material on ROW crossing Mt. Tabor Road at 50' elevation	G	repair ECDS; review sediment	10/10/2018 14:22 Completed	10/10/2018 14:22	10/10/2018 14:22	10/10/2018 14:22	Repair old P/L fence	1152/2/19	1152/2/19					
1038	Geotextile liner is torn and side borders missing at S50'2"	I	Repair geotextile liner under timber bridge at S50'2"	10/10/2018 15:30 Completed	10/10/2018 15:30	10/10/2018 15:30	10/10/2018 15:30	Repair old P/L fence	1152/2/19	1152/2/19					
1039	Driveway undermined beneath steel plate	I	Repair driveway	10/10/2018 15:30 Completed	10/10/2018 15:30	10/10/2018 15:30	10/10/2018 15:30	Repair old P/L fence	1152/2/19	1152/2/19					
1040	Timber bridge displaced from flood water - Timber mats	I	Repair timber bridge and remove debris from off Row	10/10/2018 15:35 Completed	10/10/2018 15:35	10/10/2018 15:35	10/10/2018 15:35	Repair old P/L fence	1152/2/19	1152/2/19					
1041	Strain impacted with sediment	I	Killman sump	10/10/2018 15:40 Completed	10/10/2018 15:40	10/10/2018 15:40	10/10/2018 15:40	Repair old P/L fence	1152/2/19	1152/2/19					
1042	Timber mats bridge damaged from flooding of blackwater River	I	Repair timber mat bridge	10/10/2018 15:47 Completed	10/10/2018 15:47	10/10/2018 15:47	10/10/2018 15:47	Repair old P/L fence	1152/2/19	1152/2/19					
1043	River bank eroded	I	Maintain river bank	10/10/2018 15:59 Completed	10/10/2018 15:59	10/10/2018 15:59	10/10/2018 15:59	Repair old P/L fence	1152/2/19	1152/2/19					
1045	ECDS damaged from flooding of Blackwater River	H	Repair bridge/Repair ECDS/retrieve mat	10/10/2018 17:00 Completed	10/10/2018 17:00	10/10/2018 17:00	10/10/2018 17:00	Repair old P/L fence	1152/2/19	1152/2/19					
1047	SSP overtopped/ sediment overtopped CFS	H	Repair SSP Mat on CFS/ sediment	10/10/2018 17:00 Completed	10/10/2018 17:00	10/10/2018 17:00	10/10/2018 17:00	Repair old P/L fence	1152/2/19	1152/2/19					
1048	sumps full/water bars need maintenance	H	clean sump/maintain water bars	10/10/2018 17:00 Completed	10/10/2018 17:00	10/10/2018 17:00	10/10/2018 17:00	Repair old P/L fence	1152/2/19	1152/2/19					
1049	SSP at capacity	H	Repair SSP	10/10/2018 17:00 Completed	10/10/2018 17:00	10/10/2018 17:00	10/10/2018 17:00	Repair old P/L fence	1152/2/19	1152/2/19					
1050	road base material washed off ROW/CFS overrun	H	Retrieve road base material/ repair CFS	10/10/2018 16:04 Completed	10/10/2018 16:04	10/10/2018 16:04	10/10/2018 16:04	Repair old P/L fence	1152/2/19	1152/2/19					
1051	road base material washed off ROW/CFS overran/impacted	H	Retrieve road base material/ repair CFS	10/10/2018 16:56 Completed	10/10/2018 16:56	10/10/2018 16:56	10/10/2018 16:56	Repair old P/L fence	1152/2/19	1152/2/19					
1052	All ECDS need maintenance	H	Repair ECDS	10/10/2018 16:57 Completed	10/10/2018 16:57	10/10/2018 16:57	10/10/2018 16:57	Repair old P/L fence	13044/00/0	13044/00/0					
1053	Second impacted stream	H	Retrieve debris material	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	13044/00/0	13044/00/0					
1054	road base material washed from driveway onto Wales Gap Rd	H	Rebuild road base material	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	13044/00/0	13044/00/0					
1055	stream banks eroded and surface undermined	H	clean/sanitize/maintain water bars	10/10/2018 17:00 Completed	10/10/2018 17:00	10/10/2018 17:00	10/10/2018 17:00	Repair old P/L fence	13044/00/0	13044/00/0					
1056	sumps full/water bar need maintenance	H	Repair and replace multiple CFD failures, retrieve sediment	10/10/2018 17:00 Completed	10/10/2018 17:00	10/10/2018 17:00	10/10/2018 17:00	Repair old P/L fence	13044/00/0	13044/00/0					
1058	All ECDS need repaired	H	Repair ALL ECDS	10/10/2018 16:54 Completed	10/10/2018 16:54	10/10/2018 16:54	10/10/2018 16:54	Repair old P/L fence	13238/00/0	13238/00/0					
1059	Stream S-4 CFS impacted with sediment	I	Remove sediment, repair ECDS	10/10/2018 16:54 Completed	10/10/2018 16:55	10/10/2018 16:55	10/10/2018 16:55	Repair old P/L fence	13238/00/0	13238/00/0					
1060	Sealment off ROW	H	Retrieve sediment	10/10/2018 16:58 Completed	10/10/2018 16:58	10/10/2018 16:58	10/10/2018 16:58	Repair old P/L fence	13351/00	13351/00					
1061	Timber bridge impacted by high water and undermined	I	Repair timber mat bridge and remove debris	10/10/2018 16:58 Completed	10/10/2018 16:58	10/10/2018 16:58	10/10/2018 16:58	Repair old P/L fence	14249/00	14249/00					
1062	All ECDS need repaired	H	Repair ALL CFS's	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	111/70	111/70					
1063	ECDS damaged by flood water	I	Repair damaged and missing ECDS	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	14249/00	14249/00					
1064	Stream banks eroded by flood water	I	Repair and stabilize banks	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	1506/67	1506/67					
1065	All ECDS's need repaired	H	Repair ALL CFS's	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	13354/00/0	13354/00/0					
1066	sediment traveled onto gravel oval	H	remove sediment	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	111/72	111/72					
1067	sediment traveled onto gravel oval	H	remove sediment filled stones, add clean stone	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	111/72	111/72					
1068	fill erosion on path along ROW	G	add ECDS	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	141/59	141/59					
1069	sump full of sediment	G	repair ROW	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	142/49	142/49					
1070	erosion in swale on ROW	G	repair ROW	10/10/2018 16:59 Completed	10/10/2018 16:59	10/10/2018 16:59	10/10/2018 16:59	Repair old P/L fence	142/49	142/49					

2 Action Item Issue	Start Date	Action Required	Spill	Item Corrected/Status	Extended Rate	Completion Date	Actual Correction Duration/hr.	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
071 fill erosion below level spreader	10/12/2018 1641 Completed	G repair erosion		10/13/2018 000	PHB4424 States complete 10/13 working entire ROW, no erosion complete	10/13/2018 000	11931:00	7.30				
072 H hook full of sediment	10/12/2018 1724 Completed	G remove sediment		10/13/2018 000	PHB4405 States complete 10/13 repairing 10/16 hook repaired [E] re-inspected 10/16	10/13/2018 000	11935:00	6.58				
073 fill erosion on slope	10/12/2018 1726 Completed	G repair slope		10/16/2018 000	PHB4406 States complete 10/13 slope repaired, seeded and mulched. No completion date in PPL, based on proximity of vehicle.	10/16/2018 000	11936:00	78.57				
074 lev spreader knocked out	10/12/2018 1726 Completed	G repair level spreader		10/13/2018 000	PHB4407 States complete 10/13 working the area, approach connection at 10/16 inspected 10/16 [E]	10/13/2018 000	11937:00	6.56				
075 lev spreader end treatment tail of sediment	10/12/2018 1726 Completed	G remove sediment		10/13/2018 000	PHB4408 States complete 10/13 inspected 10/16, head capsule removed [E]	10/13/2018 000	11938:00	6.54				
076 hook filled with sediment	10/12/2018 1728 Completed	G remove sediment		10/13/2018 000	PHB4409 States complete 10/13 inspected 10/16, hook repaired [E]	10/13/2018 000	11939:00	6.53				
077 hook full of sediment	10/12/2018 1729 Completed	G remove sediment		10/13/2018 000	PHB4410 States complete 10/13 inspected 10/16, hook repaired [E]	10/13/2018 000	11940:00 West side of slope	6.51				
078 sediment off ROW	10/12/2018 1730 Completed	G retrieve sediment		10/16/2018 000	PHB4411 Access granted Inspect 10/16, area seeded and mulched. No completion date on punchlist [E]	10/16/2018 000	11940:00 west side of slope	78.49				
079 sediment off ROW	10/12/2018 1731 Completed	G key in SSE		10/16/2018 000	PHB4412 Access granted Inspected 10/16. No completion date on PPL, area seeded and mulched [E]	10/16/2018 000	11940:00 west side of slope	78.47				
080 SSI not installed property, are not dead in	10/12/2018 1732 Completed	G G repair SSI		10/13/2018 000	PHB4413 States complete 10/13 inspected 10/16, small area of fence repaired but not fully keyed in or to spec. [E]	10/13/2018 000	11941:00 east side of karst feature	-1.041,257.55				
081 SSI undefined	10/12/2018 1733 Completed	G repair SSI		10/13/2018 000	PHB4414 States complete 10/13 inspected 10/16, SSI was not installed, seed and mulch required [E]	10/13/2018 000	11942:00	6.44				
082 fill erosion on ROW	10/12/2018 1734 Completed	G repair slope		10/16/2018 000	PHB4415 States complete 10/13 inspected 10/16, slope that been repaired, seeded and mulched, no completion date in PPL, [E]	10/16/2018 000	11943:00	78.41				
083 CF overtopped/ sediment filled	10/12/2018 1736 Completed	G repair CFs		10/13/2018 000	PHB4416 States complete 10/13 inspected 10/16, no overtopped sediment present, CFS was dog cut but not the P1, Mike Perry had a crew shortly after inspection/ left and saw photograph at 130 PM showing completed [E]	10/13/2018 000	11944:00	6.40				
084 CF outlet overtopped/ sediment filled	10/12/2018 1736 Completed	G repair CFs outlet		10/16/2018 000	PHB4418 States complete 10/13 inspected 10/16, was not complete in inspection but saw photo from Mike Perry that shows concrete at 130 PM on 10/16, water bar was replaced and sediment was retrieved. [E]	10/16/2018 000	11944:00 east side of slope	78.39				
085 P1 Undermined	10/12/2018 1737 Completed	G repair P1 lift fence		10/12/2018 000	PHB4419 States complete 10/13 inspected 10/16, area was not in place but saw photo from Mike Perry that shows concrete at 130 PM on 10/16, water bar was replaced and sediment was retrieved. [E]	10/12/2018 000	11944:00 east side of slope	78.37				
086 sediment off ROW	10/12/2018 1738 Completed	G retrieve sediment		10/16/2018 000	PHB4420 Access granted Inspected 10/16, area seeded, no completion date on punchlist [E]	10/16/2018 000	11944:00 East side	78.35				
087 CF 1 hook sediment filled	10/12/2018 1739 Completed	G retrieve sediment		10/17/2018 1739	PHB4421 States complete 10/13 inspected 10/16, area seeded, no completion date on punchlist but seeding and mulching done on either side	10/17/2018 1739	11945:00 west side	6.30				
088 sediment off ROW	10/12/2018 1740 Completed	G retrieve sediment		10/16/2018 000	PHB4422 States complete 10/13 inspected 10/16, no overtopped sediment present, CFS was dog cut but not the P1, Mike Perry crew on hand to complete 10/16, requires item duplicate evidence of sediment removal by hand.	10/16/2018 000	11944:00 West side	0.00				
089 sediment off ROW	10/12/2018 1741 Completed	G repair sediment		10/13/2018 000	PHB4423 States complete 10/13 inspected 10/16, area was not in place but saw photo from Mike Perry that shows concrete at 130 PM on 10/16, water bar replaced [E]	10/13/2018 000	11945:50 west side	6.22				
090 Sediment off ROW	10/12/2018 1743 Completed	G repair CFs, retrieve sediment		10/13/2018 000	PHB4424 States complete 10/13 inspected 10/16, pl1 repaired [E]	10/13/2018 000	11946:50 East side	6.26				
091 water bar breached	10/12/2018 1744 Completed	G repair water bar		10/13/2018 000	PHB4425 States complete 10/13 inspected 10/16, pl1 repaired [E]	10/13/2018 000	11946:50 West side	6.23				
092 pl1 lift fence	10/12/2018 1746 Completed	G repair pl1 lift fence		10/16/2018 000	PHB4426 States complete 10/13 inspected 10/16, sediment seeded and mulched, no completion date shown on PPL, [E]	10/16/2018 000	11947:00	78.21				
093 sediment off ROW above Kest Feature	10/12/2018 1747 Completed	G retrieve sediment		10/13/2018 000	PHB4427 States complete 10/13 issue was observed during inspection, no completion date shown on PPL, [E]	10/13/2018 000	MN 265	6.19				
094 Check dams and CDS on access road 266 need maintenance	10/12/2018 1748 Completed	G repair check dams		10/13/2018 000	PHB4428 States complete 10/13 inspected 10/17, East side of Mt Tabor crossing and debris repaired wet side was blocked off by construction equipment and effort has been made to remove sediment. [E]	10/13/2018 000	11739:00 Mt Tabor Crossing	54.16				
095 RC E on both sides of roadway need maintenance	10/12/2018 1749 Completed	G repair RC E		10/15/2018 000	PHB4429 States complete 10/13 inspected 10/17 item not repaired [E]	10/13/2018 000	11734:30	6.14				
096 silt fence down	10/12/2018 1751 Completed	G repair silt fence		10/13/2018 000	PHB4430 States complete 10/13 no progress [E]	10/13/2018 000	11735:00					
097 CWD term ripped into KOW	10/12/2018 1752 Completed	G repair CWD term		10/16/2018 000	PHB4431 States complete 10/13 inspected 10/17, stone and dump replaced [E]	10/13/2018 000	11736:00	78.13				
098 slope rippled into sump	10/12/2018 1753 Completed	G repair slope/sump		10/13/2018 000	PHB4432 States complete 10/13 item to be considered a CWD 10/13/2018	10/13/2018 000	11736:00	6.11				
099 slope erosion	10/12/2018 1754 Completed	G repair slope		10/13/2018 000	PHB4433 States complete 10/13 re-inspected 10/22 and found to now be overwhelmed with sub soil from trench excavation [DB]	10/13/2018 000	11738:00	407.07				
100 CWD outlet filled with sediment	10/12/2018 1755 Completed	G repair CWD outlet		10/29/2018 17:00	PHB4434 States complete 10/13 it is reported that the undermined hole under the P1 was eroded off with straw and no repair has been made to the area. The area is now stable and no further erosion is expected. The area is now stable and no further erosion is expected. The area is now stable and no further erosion is expected.	10/29/2018 17:00	11778:00	407.05				
101 P1 undermined	10/12/2018 1757 Completed	G repair P1		10/12/2018 1757	PHB4435 States complete 10/13 extension approved on 10/22 not completed [DB]	10/12/2018 1757	11778:00	407.04				
102 soil erosion	10/12/2018 1758 Completed	G repair slope		10/12/2018 1758	PHB4436 States complete 10/13 conditions are more favorable than last time and more for stated [E]	10/12/2018 1758	11778:00	66.03				
103 CWD outlet	10/12/2018 1759 Completed	G empty sump		10/13/2018 000	PHB4437 States complete 10/13 strata observed and re-excavated into the hole under the P1, due to slippage, MI removed the straw to make the gap stable and informed E1 Troy Ingram and Project Manager Mike Perry, not to complete [E]	10/13/2018 000	11776:00	141.01				
104 sediment filled inlet	10/12/2018 18:00 Completed	G remove sediment from inlet		10/13/2018 17:00	PHB4438 States complete 10/13 item was verified complete on 10/22 and found to be a bit of dirt in the 'piling pool'.	10/13/2018 17:00	11776:00	22.99				
105 CWD outlet	10/12/2018 18:01 Completed	G remove sediment from sump		10/13/2018 17:00	PHB4439 States complete 10/13 item was verified complete on 10/22 [DB]	10/13/2018 17:00	11773:00	145.98				

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type	
1109 CWD outlet full of sediment	G	repair CWD outlet	10/12/2018 18:02 Completed	10/12/2018 17:00	10/12/2018 00:00	Item was re-inspected on 10/13 and no progress appeared to have been made (E) Item was re-inspected on 10/22 and no progress appeared to have been made (E) extension approved until 11/1 due to inability to reach proper soil compaction due to wet soil conditions and more time and rain. (E)	11/17/2018 00:00	11/17/2018 00:00	PRI#441	11/17/2018 00:00	646.95						
1110 slope erosion and no slope drain	G	repair slope and slope drain	10/12/2018 18:03 Completed	10/16/2018 00:00	10/16/2018 17:00	Item re-inspected on 10/22 and verified complete (E)	11/17/2018 00:00	11/17/2018 00:00	PRI#442	11/17/2018 00:00	77.94						
1111 sump full	G	empty sump	10/12/2018 18:04 Completed	10/18/2018 17:00		Item re-inspected on 10/22 and verified complete (E)	11/17/2018 00:00	11/17/2018 00:00	PRI#443	11/17/2018 00:00	143.93						
1112 slope failed, slope drain fell into sump	G	repair slope and slope drain	10/12/2018 18:05 Completed	10/16/2018 00:00	10/16/2018 17:00	Item was re-inspected on 10/13 and no progress had been made (E) Item was re-inspected on 10/22, slope and drain had been repaired (E)	11/17/2018 00:00	11/17/2018 00:00	PRI#444	11/17/2018 00:00	77.91						
1113 sediment off ROW	G	retrieve sediment	10/12/2018 18:06 Completed	10/16/2018 00:00	10/16/2018 17:00	No access has been granted (E) Item was re-inspected on 10/22 and no progress had been made (E) No access has been granted (E)	11/17/2018 00:00	11/17/2018 00:00	PRI#445	11/17/2018 00:00	-1,041,238.10						
1114 sump full	G	empty sump	10/12/2018 18:06 Completed	10/16/2018 00:00	10/16/2018 17:00	Item is impacted on 10/22 and pump remains at 1.0mpg (DB) (10/29) extension requested due to rock bottom prevented proper depth. Equipment must break over the edge to repair sump screen fans create an un-safe environment. Extension granted until 10/30 (E)	11/17/2018 00:00	11/17/2018 00:00	PRI#446	11/17/2018 00:00	1,001,258.11						
1115 sediment off ROW	G	remove sediment	10/12/2018 18:07 Completed	10/16/2018 00:00	10/16/2018 17:00	Item is impacted on 10/29 from clogage. P1 still fence was reinstated and CFS check dams (repaired) (E) No progress in the ROW right now.	11/17/2018 00:00	11/17/2018 00:00	PRI#447	11/17/2018 00:00	-1,041,258.12						
1116 Sump full	G	repair Sump	10/12/2018 18:07 Completed	10/16/2018 00:00	10/16/2018 17:00	Item is impacted on 10/17 from clogage. P1 still fence was reinstated and CFS check dams (repaired) (E) No progress in the ROW right now.	11/17/2018 00:00	11/17/2018 00:00	PRI#448	11/17/2018 00:00	1,159.87						
1117 p1 and CFS check dams along road deflated	G	repair ECDS	10/12/2018 18:09 Completed	10/16/2018 00:00	10/16/2018 17:00	This item is in the ROW. Waiting for a access to noacesces on the BPP right now.	11/17/2018 00:00	11/17/2018 00:00	PRI#449	MWU 26 along outside	77.84						
1118 Sump full, End treatments need repaired	H	Clean sump/repair end treatments	10/12/2018 17:00 Completed	10/22/2018 00:00	10/22/2018 00:00	This item is in the BPP. No access for equipment at this time in BPP.	10/22/2018 00:00	10/22/2018 00:00	PRI#450	1293400-13030-00	159.00						
1119 water bars need repaired	H	repair water bars	10/13/2018 17:00 Completed	10/24/2018 15:00	10/23/2018 00:00	Waterbars appeared to have been maintained at time of inspection on 10/24/18.	10/24/2018 15:00	10/23/2018 00:00	PRI#451	1293400-13030-00	262.00						
1120 S5/P1 needs repaired	H	Repair S5/P1	10/13/2018 17:00 Completed	10/23/2018 00:00	10/23/2018 00:00	This item is in the BPP. When access is allowed in this area, the contractor plans to put back to final grade and to stabilize.	10/23/2018 00:00	10/23/2018 00:00	PRI#452	12931400-13035-00	223.00						
1122 sediment off ROW	G	remove sediment	10/13/2018 14:00 Completed	10/23/2018 15:00	10/23/2018 15:00	Item is impacted on 10/16. Sediment off ROW had entraped behind tools. No item found on the site.	10/23/2018 15:00	10/23/2018 15:00	PRI#453	1148900	-1,041,273.35						
1123 Sediment off ROW	H	Retrieve sediment	10/13/2018 17:00 Completed	10/23/2018 15:00	10/23/2018 15:00	This item is in the BPP. Waiting for a access and retrieve sediment.	10/23/2018 15:00	10/23/2018 15:00	PRI#454	Crew were observed actively working in this area replacing drain tile and plan to retrieve sediment.	13039400						
1124 water bypassing CWD inlet, entering and eroding SOW	G	allow water into the inlet, repair erosion of ROW	10/13/2018 17:00 Completed	10/20/2018 17:00	10/20/2018 17:00	Item is impacted and drainage will be repaired after inspection. Item needed complete on 10/30/18.	10/20/2018 17:00	10/20/2018 17:00	PRI#455	11487400-Street's Gap	1154.63						
1125 P1 fence undermined at CFS end treatment	G	repair P1	10/13/2018 14:20 Completed	10/16/2018 00:00	10/16/2018 00:00	Item is impacted on 10/16. P1 fence undermined on 10/16 but cannot confirm (E)	10/16/2018 00:00	10/16/2018 00:00	PRI#456	11488450	57.59						
1126 Timber mat bridge requires maintenance	G	repair geotextile and timber mat bridge	10/13/2018 14:25 Completed	10/15/2018 00:00	10/15/2018 00:00	Inspect 10/16 timber mat bridge repaired (E)	10/15/2018 00:00	10/15/2018 00:00	PRI#457	CR 25502	33.57						
1127 All ECDS need repaired	H	repair ALL ECDS	10/13/2018 17:00 Completed	10/15/2018 00:00	10/22/2018 00:00	This item is in the BPP. Appears to be installed.	10/22/2018 00:00	10/22/2018 00:00	PRI#458	12039400-13031-00	199.00						
1128 p1 down at along stream at stream crossing	G	repair p1	10/13/2018 14:22 Completed	10/15/2018 00:00	10/15/2018 17:00	Item is impacted and drainage will be repaired after inspection. Item needed complete on 10/30/18.	10/15/2018 00:00	10/15/2018 00:00	PRI#459	CR 25502	31.55						
1129 S6 needs to be re-stabilized	H	re-stabilize area	10/13/2018 17:00 Completed	10/17/2018 15:00	10/22/2018 00:00	Area was being maintained at the time of inspection. The drain tile in this location is being replaced. Area to be stabilized after installation.	10/17/2018 15:00	10/22/2018 00:00	PRI#460	13039400	262.00						
1130 R/Cs needs to be re-installed	G	remove sediment	10/13/2018 14:27 Completed	10/15/2018 00:00	10/15/2018 00:00	Item is impacted on 10/16. R/Cs sediment retrieved from # ROW (E)	10/15/2018 00:00	10/15/2018 00:00	PRI#461	CR 25602	31.53						
1131 R/Cs needs to be re-installed	G	remove sediment	10/13/2018 14:27 Completed	10/15/2018 00:00	10/15/2018 00:00	Item is impacted on 10/16. R/Cs sediment retrieved from # ROW (E)	10/15/2018 00:00	10/15/2018 00:00	PRI#462	CR 25602	31.52						
1132 p1 full fence full of sediment above Karst feature	G	remove sediment	10/13/2018 14:29 Completed	10/13/2018 15:00	10/13/2018 15:00	Item is impacted on 10/16. CFS undermined on 10/13	10/13/2018 15:00	10/13/2018 15:00	PRI#463	11512400	-14.49						
1133 tree fall across SSF	G	repair SSF	10/13/2018 14:30 Completed	10/15/2018 00:00	10/15/2018 00:00	Reinstated 10/18. SSSF removed, tree removed. (E)	10/15/2018 00:00	10/15/2018 00:00	PRI#464	11535400	57.49						
1134 sump full of sediment	G	remove sediment from sump	10/13/2018 14:31 Completed	10/15/2018 00:00	10/15/2018 00:00	Reinforced 10/18. Sump had been dug out. (E)	10/15/2018 00:00	10/15/2018 00:00	PRI#465	11520400	33.47						
1135 field protection full of sediment	G	repair field protection	10/13/2018 14:32 Completed	10/13/2018 00:00	10/13/2018 00:00	Item is impacted on 10/16. Field protection removed (E)	10/13/2018 00:00	10/13/2018 00:00	PRI#466	11514400	-14.54						
1136 hole in p1 from cattle	G	repair p1	10/13/2018 14:33 Completed	10/13/2018 00:00	10/13/2018 00:00	p1 fist fence removed. Replaced 10/18 (E)	10/13/2018 00:00	10/13/2018 00:00	PRI#467	11512400	-14.55						
1137 hole in p1/silt fence from cattle	G	repair p1/silt fence	10/13/2018 14:33 Completed	10/13/2018 00:00	10/13/2018 00:00	Replaced 10/18. p1 repaired (E)	10/13/2018 00:00	10/13/2018 00:00	PRI#468	11512400	-14.56						
1138 single block CFS overtopped, upgrade to triple stack	G	upgrade to triple block CFS	10/13/2018 14:35 Completed	10/13/2018 00:00	10/13/2018 00:00	Reinspected 10/18. CFS upgraded to triple stack. Crew working in the area installing CFS. Assume the competition has ended out of p1. (E)	10/13/2018 00:00	10/13/2018 00:00	PRI#469	11510400	105.42						
1141 Sediment off ROW	I	Retrieve sediment off ROW	10/13/2018 14:41 Completed	10/22/2018 00:00	10/22/2018 00:00	Landowner has decided to remove pipe. Mailed as complete 10/16/18. Site dated 10/20/18 & 10/16/18	10/22/2018 00:00	10/22/2018 00:00	PRI#470	13039400	151.30						
1140 S5 and treatment full of sediment	I	Sump full of sediment	10/13/2018 14:42 Completed	10/15/2018 00:00	10/15/2018 00:00	Landowner has decided to remove pipe. Mailed as complete 10/16/18. Site dated 10/20/18 & 10/16/18. All ECDS have been maintained.	10/15/2018 00:00	10/15/2018 00:00	PRI#471	13044400	56.28						
1142 Repair sediment from jump	I	Repair point of pipe back on ROW	10/13/2018 14:43 Completed	10/20/2018 00:00	10/20/2018 00:00	Reinspected 10/18. Contacted actively working on repairing timber mat bridge. Timber mat bridge was maintained ed.	10/20/2018 00:00	10/20/2018 00:00	PRI#472	13031600	110.46						
1143 Timber mat bridge needs maintenance	I	Maintain ECDS at S-HLL	10/13/2018 14:44 Completed	10/15/2018 00:00	10/15/2018 00:00	Waited on lab to approve a repair. Waited on lab to approve a repair. ECDS have been maintained.	10/15/2018 00:00	10/15/2018 00:00	PRI#473	13031623	26.43						
1144 All ECDS need maintenance	H	Retrieve rod base material	10/13/2018 14:45 Completed	10/15/2018 00:00	10/15/2018 00:00	Rod base material was ref and area was stabilized.	10/15/2018 00:00	10/15/2018 00:00	PRI#474	13031623	110.40						
1145 Rod base material washed off ROW	H	Repair CFS	10/13/2018 14:46 Completed	10/16/2018 00:00	10/16/2018 00:00	This item was relayed to El Dennis Evans in the field and was not added to the punch list.	10/16/2018 00:00	10/16/2018 00:00	PRI#475	13044400	3,595.00						
1146 CFS from needs repaired	H	repair P1	10/13/2018 14:47 Completed	10/15/2018 00:00	10/15/2018 00:00	This item was relayed to El Dennis Evans in the field and was not added to the punch list.	10/15/2018 00:00	10/15/2018 00:00	PRI#476	13044400	64.00						
1148 P1 needs repaired	H	repair P1	10/13/2018 14:48 Completed	10/15/2018 00:00	10/15/2018 00:00	Additional ECDS were added.	10/15/2018 00:00	10/15/2018 00:00	PRI#477	13044400	64.00						
1149 water bars need maintenance	H	Maintain water bars	10/13/2018 14:50 Completed	10/15/2018 00:00	10/15/2018 00:00	Action item already created for this.	10/15/2018 00:00	10/15/2018 00:00	PRI#478	13044400	43.94						
1151 sediment is clogged	G	maintain end treatment to allow to receive more runoff	10/13/2018 14:51 Completed	10/15/2018 00:00	10/15/2018 00:00	Waterbars were maintained.	10/15/2018 00:00	10/15/2018 00:00	PRI#479	13044400	7.40						
						Inspected 10/17 end treatment had been repaired (E)				11069400	access id 245.01						

ID	Action / Item / issue	Spread	Action Required	Start Date, Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1152 end treatment closed	G	maintain end treatment to allow to receive move off		10/15/2018 16:30 Completed		10/15/2018 16:00	10/17/2018 17:00	inspected P1/P2 end treatment repaired [E]	11073+50 access rd. 246.01	7.36					
1153 trees fall into stream and end treatment is closed	G	remove debris from sump and maintain end treatment		10/15/2018 16:30 Completed		10/15/2018 16:00	10/16/2018 17:00	removed debris from sump and cleaned sediment from end treatment to allow filter rock to filter more effectively	11032+00 access rd. 244	13.33					
1154 end treatment is clogged	G	remove debris from sump and maintain end treatment to allow for more silt fence.		10/15/2018 16:30 Completed		10/15/2018 17:00 Completed	10/16/2018 17:00	removed debris from sump and cleaned sediment from end treatment to allow for more silt fence	11031+00 access rd. 244	13.33					
1155 tree fell from off ROW onto a fence in a DOW	G	remove tree from site fence and repair or replace damaged silt fence.		10/16/2018 16:44 Completed		10/16/2018 16:00	10/17/2018 17:00	tree has been removed and the silt fence has been repaired [D]	11060+00 access rd. 242	12.29					
1156 End treatment and rock dump at end of sediment	G	remove sediment from end treatment and rock dump		10/15/2018 17:00 Completed		10/15/2018 17:00 Completed	10/18/2018 17:00	Sediment has been cleaned and re-sized for end treatment	11065+80	24.27					
1157 Stream 5448 impacted with sediment	I	Remove sediment from stream		10/15/2018 17:00 Completed		10/18/2018 17:00	10/18/2018 17:00	due to pipe and/or open trench adjacent to sump. This is extended until pipe is backfilled 1D-31.	14065+25	72.00					
								Sump appeared to be maintained and was full with water upon observation. Item still open on the punch list however with an extension due to pipe trench being in the way. 12/2.8							
1158 Sump full of sediment	I	Remove sediment from sump		10/15/2018 17:00 Completed		12/7/2018 17:00	10/16/2018 17:00	item still open on the punch list. Sump still full.	14068+00	126.7					
1159 End treatment overtopped, sediment off ROW	I	Remove sediment and repair silt fence.		10/15/2018 17:00 Completed		10/22/2018 17:00	10/22/2018 17:00	Sediment removed and area cleaned and treated, end treatment repaired.	14062+00	24.00					
1160 Silt fence full of sediment.	I	Clean sump and SFF.		10/16/2018 17:00 Completed		10/22/2018 17:00	10/22/2018 17:00	Silt fence maintained. Maintained as over due. 10/12/2018 CMI Burch observed that the SFF was removed and replaced with 12' triple track CRSS and the ditched, and sump cleaned and treated. Sediment cleaned and treated. Removed debris from sump and cleaned out. 10/22/2018	13821+75	13.80					
1161 Sump and SFF full of sediment.	I	Remove sediment from stream		10/16/2018 17:00 Completed		10/22/2018 17:00	10/22/2018 17:00	10/22/2018 17:00. Sump still full. Sump cleaned and treated. Removed debris from sump and cleaned out. 10/22/2018	13922+00	13.90					
1162 Sump full of sediment.	I	Remove sediment from sump and silt fence.		10/16/2018 17:00 Completed		10/22/2018 17:00	10/22/2018 17:00	10/22/2018 17:00. Sump still full. Sump cleaned and treated. Removed debris from sump and cleaned out. 10/22/2018	13861+00	37.80					
1163 Tree fall of sediment.	I	Clean sump.		10/16/2018 17:00 Completed		11/1/2018 17:00	10/22/2018 17:00	10/22/2018 17:00. Sump still full. Sump cleaned and treated. Removed debris from sump and cleaned out. 10/22/2018	13863+00	141.00					
1164 ECOS bridge has unsatisfactory level of sediment.	I	Repair ECOS bridge. SFF aquatic buffer.		10/16/2018 17:00 Completed		10/22/2018 17:00	10/22/2018 17:00	ECOS bridge has been repaired [D]	13863+50	141.00					
1165 Berm around CWD and CFS damaged by flood water.	I	Repair silt fence.		10/16/2018 17:00 Completed		10/17/2018 17:00	10/17/2018 17:00	Berm was repaired and stabilized. Silt fence cleaned.	13867+00	24.00					
1166 Silt fence and topsoil damaged by flood water.	I	Repair ECOS in buffer.		10/16/2018 17:00 Completed		10/22/2018 17:00	10/22/2018 17:00	ECOS there been maintained in buffer area.	13875+50	12.00					
1167 Silt fence and topsoil damaged by flood water.	I	Repair silt fence.		10/16/2018 17:00 Completed		10/17/2018 17:00	10/17/2018 17:00	Silt fence was repaired.	13875+00	23.00					
1168 Silt fence and topsoil full of sediment on steep slope CFS	I	Maintain waterbath and sump on steep slope.		10/16/2018 17:00 Completed		10/17/2018 17:00	10/17/2018 17:00	Waterbath and sump were maintained identified by Matt Gant.	13889+00	23.00					
1169 Roads	I	Remove sediment.		10/16/2018 17:00 Completed		10/25/2018 17:00	10/25/2018 17:00	item still open on the punch list. Sump still full.	13890+00	207.79					
1170 Sediment washed off ROW.	I	Remove sediment.		10/16/2018 17:00 Completed		10/25/2018 17:00	10/25/2018 17:00	10/25/2018 17:00. Sump still full. Sump cleaned and treated. No confirmed dates or timelines. [E]	13934+00	13934+00					
1171 Sediment washed away by flooding.	I	Re-build slopes and stockpiles.		10/16/2018 17:00 Completed		10/16/2018 17:00	10/17/2018 17:00	10/16/2018 17:00. Sump still full. Sump cleaned and treated. No confirmed dates or timelines. [E]	13935+00	37.00					
1172 Sediment washed off ROW by flooding.	I	Re-build slopes and stockpiles.		10/16/2018 17:00 Completed		10/17/2018 17:00	10/17/2018 17:00	10/16/2018 17:00. Sump still full. Sump cleaned and treated. No confirmed dates or timelines. [E]	13936+00	37.00					
1173 Berm Gant Gant Berm Gant ID needs maintenance	I	Maintain Berm.		10/16/2018 17:00 Completed		10/18/2018 17:00	10/18/2018 17:00	Identified by Matt Gant.	13936+14	46.00					
1174 Silt fence overtopped, sediment off ROW.	I	Maintain silt fence/review sediment.		10/16/2018 17:00 Completed		10/18/2018 17:00	10/18/2018 17:00	Identified by Matt Gant.	14064+80	46.00					
1175 Sump has not been updated to guidelines.	I	Re-size slope/dump per the redline changes.		10/16/2018 17:00 Completed		10/17/2018 17:00	10/17/2018 17:00	10/18/18 J. Allher - Not complete. 10/20/2018 CMI Burch - Not complete. Item removed and silt fence repaired.	14065+80	46.00					
1176 Tree on P1 silt fence.	I	Remove tree, repair silt fence.		10/16/2018 17:00 Completed		10/17/2018 17:00	10/17/2018 17:00	Identified by Matt Gant.	14067+96	163.20					
1177 Toe-slope toe-slope stabilization.	I	Stabilize toe-slope.		10/16/2018 17:00 Completed		10/19/2018 17:00	10/20/2018 17:00	10/19/2018 17:00. L. Allher - Not complete. Sump was observed as stabilized on 10/20/2018 CMI Burch. 14072+76	14072+76	67.00					
1178 stabilize suds get with Jay San, plants are in the works.	G	Stabilize debris.		10/17/2018 7:38 Completed		10/18/2018 8:00	10/18/2018 8:00	10/17/2018 7:38. Sump still full. Sump cleaned and treated. No confirmed dates or timelines. [E]	14011+57	1,041,367.97					
1179 Beams of SSI exposed	H	Stabilize debris.		10/17/2018 7:34 Completed		10/18/2018 8:00	10/18/2018 8:00	CM Burch inspected 12/18.8 and erosion control blocks have been added to the cut slope on the swale. Erosion control blocks have been added to the cut slope on the swale. A temporary stabilizer on the more permanent means is provided. [E]	14012+44	46.76					
1180 SCS CFS	G	clean out dirt that is piled up against filter rock.		10/17/2018 7:34 Completed		10/18/2018 8:00	10/18/2018 8:00	Plants have been submitted to DEQ/need to be approved. 1/8/19. Item removed from toe-slope.	14013+62	26.69					
1181 CFS	G	clean out dirt that is piled up against filter rock.		10/17/2018 7:34 Completed		10/18/2018 8:00	10/18/2018 8:00	remove dirt piled up against cf's	14013+62	20.30					
1182 Silt fence staples came out of silt fence	G	re-tack silt fence to stake		10/17/2018 7:34 Completed		10/18/2018 15:00	10/18/2018 15:00	re-tack silt fence to the existing stakes with staples.	14014+00	23.18					
1183 Stockpiles are not stabilized	I	stabilize stockpiles.		10/17/2018 7:34 Completed		10/20/2018 15:00	10/19/2018 17:00	10/17/2018 7:34. Not complete. marked as over due. One stockpile was eliminated, the other was reviewed and marked as over due. New action item was opened for it to be reviewed and revised for progress much is required. [E]	13892+00	163.00					
1184 Multiple sumps and waterbaths need maintenance	I	maintain multiple ECOS		10/17/2018 7:34 Completed		10/20/2018 15:00	10/19/2018 17:00	10/17/2018 7:34. Water b's and dumps have not been maintained	13107+00	62.00					
1185 Curb railing on filter mat	I	Kelvin rail on filter mat. stream crossing		10/17/2018 7:34 Completed		10/19/2018 17:00	10/19/2018 17:00	10/17/2018 7:34. Filter mat removed. Railing installed. Railing not yet secured. [E]	13728+00	46.20					
1186 slopes not stabilized	G	stabilize area		10/17/2018 7:34 Completed		11/1/2018 17:00	11/1/2018 17:00	Re-installed 10/23. There was evidence of helicopter seedling but application was questionable. Soils with Alex Perry who have a seeding layer from the seedling company that shows application rate at 100 lbs of white mulch per acre and 150 lb per acre of fertilizer. Will continue to monitor growth in the area as there is no matching. See pictures 2177,2179,2181,2183,2185 for post seeding conditions. [E]	14075+00	406.33					
								11/1/2018 17:00. Progress update. Progress is 100% complete. Completion date is last time of inspection. Estimated rainfall timing [D]	14075+00	406.33					
								Waiting on OA 2/5/19. Don't see STA. 14323+00 on punch list. B says it was covered in El log.							
1187 Sediment left the ROW	I	Retrieve sediment from off ROW		10/17/2018 8:00 Completed		10/17/2018 17:00	10/17/2018 17:00	5/4-19 Per request CMW requested these items for compliance. Sediment off ROW appears to be maintained at 14321+00 and 14323+00. CMW opened a new action item for 14314+00 to see item #126 for details.	14316+00	5/25.50					
1188 SCS slopes are not stabilized	I	Stabilize slopes.		10/17/2018 8:00 Completed		10/18/2018 17:00	10/18/2018 17:00	Soils were removed and placed back in place. [E]	14316+00	5/25.50					
1189 Soil denuded longer than 14 days at clean water crossing	H	Install clean diversion pipe and plumb pool per ESC plans		10/17/2018 8:00 Completed		10/17/2018 17:00	10/17/2018 17:00	Soils were removed and placed back in place. [E]	14317+00	22.00					
1190 Clean water diversion and plan pool not installed	H	Maintenance on SFF		10/17/2018 8:00 Completed		10/18/2018 17:00	10/18/2018 17:00	Maintained as completed by contractor punch list item #1391. Clean water diversion and plan pool installed.	14318+00	67.00					
1191 SFF at capacity	H	Remove superacks of sediment		10/17/2018 8:00 Completed		10/18/2018 17:00	10/18/2018 17:00	This item will not be completed until later and KMP track Agreement.	14319+00	15.77					
1192 Sediment bags need to be removed	H	repair P/S F		10/17/2018 8:00 Completed		10/18/2018 17:00	10/18/2018 17:00	Lots of debris and trash in the bags. [E]	14320+00	5.27.68					
1193 P/S weeds repaled	H	Remove sediment clod out of restored buffer area		10/17/2018 14:00 Completed		10/17/2018 17:00	10/17/2018 17:00	Soils were removed and placed back in place. [E]	14321+00	15.64					
1194 Buffer areas adjacent to stream	H	Clean filter fabric under mat of sediment		10/18/2018 17:00 Completed		10/18/2018 17:00	10/18/2018 17:00	Sediment clod was removed from resto to buffer area.	14321+00	18.42					
1195 Filter fabric under timber mat full of sediment	H	Clean deposited sediment from stream and banks		10/18/2018 17:00 Completed		10/18/2018 17:00	10/18/2018 17:00	Sediment was removed from banks were stabilized.	14321+00	0.00					
1196 Sediment deposited into stream	H	Clean deposited sediment from stream and banks		10/18/2018 17:00 Completed		10/18/2018 17:00	10/18/2018 17:00	Sediment was removed from banks were stabilized.	14321+00	43.00					

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type	
1197	Sediment overtopped CFS/Sediment off ROW	H	Upgrade needed	10/16/2018	17:00	Completed	10/19/2018 10:30	10/19/2018 14:00	Hay barrels were added before the sump to slow velocity and filter sediment laden water before reaching end treatment.								
1198	Channel running along SSF will lead to higher velocity flow	H	Additional ECDs needed	10/18/2018	17:00	Completed	10/19/2018 11:00	10/20/2018 11:00	Sediment appears to be removed and area has been stabilized.	StA 1336±50	17.50						
1199	Sediment off ROW	H	Remove sediment	10/18/2018	17:00	Completed	10/19/2018 16:00	10/19/2018 17:00	Marl is completed by contractor, punch list item #409.	StA 1336±50	41.00						
1200	Sediment tanking debris	H	remove bridge fabric	10/18/2018	16:00	Completed	10/18/2018 16:00	10/18/2018 17:00	Marl is completed by contractor, punch list item #406.	StA 1336±50	25.00						
1201	CFS and stream bed maintenance adjacent to stream and crossing site	H	remove dammed ECD. Replace CFS if needed, extend all stream crossing sites and no parking in buffer sign.	10/19/2018	16:00	Completed	10/19/2018 11:00	10/20/2018 11:30	reinforced 10/22-10/23 via rebar, concrete piling and rebar signs. Item was not present!	AR GI-266.02	0.96						
1202	Cult cut on Gravel 502	G	Place waddles across timber mat.	10/19/2018	12:00	Completed	10/19/2018 12:00	10/20/2018 12:00	timber mat was maintained	AR GI-266.02	-1,041,419.57						
1203	Reinstall waddles on timber mat at S-N13	G	Maintain timber mat crossing	10/20/2018	8:00	Completed	10/20/2018 12:00	10/20/2018 12:00	Bridge was Reinstated	AR GI-266.02	-1,041,440.00						
1204	Curb over off of timber mat	I							Updated Status Date 5-8-19. - CB								
1205	Bridge is dirty	I	Bridge requires cleaning	10/17/2018	17:00	Completed	10/18/2018 15:00	10/18/2018 15:00	11 Hand Park A. Going through process to delete this measure. Please see quote from LEI regarding Park A. A record of time spent to street level is required, along with a submitted for approval. No time spent on this task.	14157,255,5-451	23.00						
1206	CWD pile and plunge pool is not installed	H	Install 24" CWD Pipe and plunge pool per design	10/19/2018	17:00	Completed	10/19/2018 10:00	10/20/2018 10:00	No time spent on this task.	StA 1334±50	7.00						
1207	Seepage off ROW ECDs need maintenance	H	Maintain ECDs. Remove sediment	10/19/2018	10:50	Completed	10/19/2018 11:00	10/22/2018 11:00	LO approval not granted. CDS maintained.	StA 1334±50	698.16						
1208	Waterbar and end treatment need maintenance	H	Maintain waterbar and end treatment	10/21/2018	8:00	Completed	10/22/2018 8:00	10/22/2018 8:00	Waterbar maintained, sediment removed from end treatment and new CFS installed.	StA 1334±50	31.00						
1209	SSF full of sediment at S-5020	H	Replace geotextile beneath timber mid bridge	10/20/2018	8:00	Completed	10/22/2018 0:00	10/22/2018 0:00	Geotextile replaced.	StA 1334±50	40.00						
1210	Geotextile placed and full of sediment at P-1 sentence needs	I	Clear out debris pile created. Maintain in SSF fence.	10/20/2018	8:00	Completed	10/23/2018 11:00	10/23/2018 11:00	Pl maintained the separate area item by putting Wells for sum at this location.	StA 1334±50	-1,041,461.00						
1211	Geotextile placed and full of sediment	I	Remove sediment from P-1 SSF fence.	10/21/2018	8:00	Completed	10/23/2018 11:00	10/23/2018 11:00	P-1 fence maintained.	StA 1334±50	5.00						
1212	P-1 SSF fence full of sediment	H	Repair SSF	10/20/2018	12:00	Completed	10/20/2018 17:00	10/20/2018 17:00	Item was related to Elmer Evans in the field for same day repair. Super stiff fence was replaced the same day.	StA 1304±40	5.00						
1213	Super stiff fence has hole in it	H							"We are requesting an extended corrective action date due to the complexity of wrenching a rock drill down the slope to properly install super stiff fencing in addition to rebar mat barrier walls and to cut the entire hillside. We feel like 10/29/2018 is a good estimated time for repairs to be completed." - Leif Randy Clark								
1214	Waterbar does not meet 18" minimum height requirement	H	Install waterbar per spec	10/22/2018	17:00	Completed	10/25/2018 0:00	10/30/2018 0:00	Notified as complete by contractor on 10/25/18	StA 1202±00	55.00						
1215	Soil material is being packed against SSF	H	Provide maintenance to SSF	10/22/2018	17:00	Completed	10/24/2018 9:00	10/24/2018 9:00	SSF was maintained	StA 1202±00	40.00						
1216	CFS is overtopped with rock and sediment	H	Maintain CFS	10/24/2018	17:00	Completed	10/24/2018 17:00	10/24/2018 17:00	CFS was maintained.	StA 1202±00	24.00						
1217	CFS is not installed per plan	H	Install CFS per ECD plans	10/22/2018	17:00	Completed	10/24/2018 17:00	10/24/2018 17:00	CFS was installed	StA 1202±00	24.00						
1218	CFS is not installed per plans	H	Install ECD per ECD plans	10/22/2018	17:00	Completed	10/24/2018 17:00	10/25/2018 17:00	MP PL Completed 10-26-2018, 10-29-2018, DEQ has not confirmed. Bare spot seeded and mulched; sediment removed from CFS.	StA 1202±00	24.00						
1219	CFS full, bare spot on bank	I	Clear out CFS adjacent to bridge, seed and mulch bare spot.	10/23/2018	17:00	Completed	10/24/2018 17:00	10/24/2018 17:00	Bare spot seeded and mulched.	StA 1202±00	14.00						
1220	Bar spots in buffer areas.	I	Re-seed and mulch bare spots in buffer areas.	10/23/2018	17:00	Completed	10/24/2018 17:00	10/24/2018 17:00	Sediment removed from silt fence.	StA 1202±00	24.00						
1221	Silt fence damaged in buffer area.	I	P-1 silt fence maintenance, remove sediment.	10/23/2018	17:00	Completed	10/24/2018 17:00	10/24/2018 17:00	Buffet as needed and mulched.	StA 1202±00	24.00						
1222	Sedimentation damaged in buffer area.	I	Re-seed and mulch damaged buffer area.	10/23/2018	17:00	Completed	10/24/2018 17:00	10/24/2018 17:00	Item marked as complete by Wals. CFS that required maintenance and timber mats were removed and replaced with permanent water bar end treatment as part of the final plan.	StA 1202±00	13,545±5.19						
1223	CFS full of sediment.	I	Remove sediment from CFS adjacent to timber bridge.	10/23/2018	17:00	Completed	10/24/2018 17:00	10/25/2018 17:00	MP PL 10-26-2018 P-1 says this has completed on 10/24/2018 DEQ has not confirmed as of 10/31/2018.	StA 1202±00	24.00						
1224	Stream banks need maintenance. ECB setting in stream	I	Place ECBs per spec on stream bank.	10/23/2018	21:30	Completed	11/8/2018 0:00	10/24/2018 21:30	Geotextile replaced, bare spot seeded and mulched.	StA 1202±00	37.28						
1225	Geotextile liner full of sediment and debris is over half the fence line.	I	Replace geotextile liner beneath bridge.	10/24/2018	21:30	Completed	10/25/2018 17:00	10/25/2018 17:00	Sediment removed from geotextile, bare spot seeded and repaired.	StA 1202±00	19.04						
1226	Geotextile liner full of sediment and debris is over half the fence line.	H	Maintain geotextile liner	10/25/2018	12:01	Completed	10/25/2018 17:00	10/25/2018 17:00	Sediment removed from geotextile.	StA 1202±00	42.97						
1227	Bar spots on stream bank	I	Sanitize bare spots	10/25/2018	12:00	Completed	10/25/2018 17:00	10/25/2018 17:00	Stream banks and aquatic buffers were as needed and unchanged.	StA 1202±00	42.89						
1228	Aquatic buffer space backfill stabilization	I	Stabilize aquatic buffer space	10/25/2018	12:00	Completed	10/26/2018 17:00	10/27/2018 17:00	Item marked as complete by Wals. CFS that required maintenance and timber mats were removed and replaced with permanent water bar end treatment as part of the final plan.	StA 1202±00	13,545±5.00						
1229	Ridge disturbed at low point in ditch	G	re stabilize area	10/26/2018	17:00	Completed	10/27/2018 17:00	10/27/2018 17:00	Identified by Matt Grant; MP PL Completed 10-25-2018; fill erosion observed as repaired on 10/30/18; adjacent to S-14.	StA 1202±00	84.112±14						
1230	Ridge erosion	I	Repair fill erosion and stabilize as necessary.	10/27/2018	12:00	Completed	10/27/2018 17:00	10/27/2018 17:00	Sediment and debris was removed.	StA 1202±00	19.00						
1231	Height of the fence	H	Maintain S-5F	10/28/2018	12:00	Completed	10/28/2018 17:00	10/28/2018 17:00	Marl is completed by contractor/repaired from active punch list.	StA 1304±40	5.00						
1232	Waterbar is not installed per spec, over 5% slope	H	Install waterbar per spec	10/28/2018	12:00	Completed	10/29/2018 17:00	10/29/2018 17:00	Marl is completed by contractor/repaired from punch list.	StA 1304±40	0.00						
1233	P-1 fence maintenance is buried over half the height.	H	Remove/maintain P-1 fence.	10/28/2018	17:00	Completed	10/29/2018 17:00	10/29/2018 17:00	P-1 was not repaired.	StA 1304±40	7.00						
1234	Surficial soil exposed	H	Repair P-1 fence	10/29/2018	17:00	Completed	10/29/2018 17:00	10/29/2018 17:00	Surficial soil exposed and repaired.	StA 1304±40	7.46						
1235	Surficial soil exposed	H	Clear fence	10/29/2018	17:00	Completed	10/29/2018 17:00	10/29/2018 17:00	Geotextile liner replaced.	StA 1304±40	7.44						
1236	Geotextile liner full of sediment and debris is over half the fence line.	I	Replace geotextile liner under bridge cap.	10/29/2018	17:00	Completed	10/29/2018 17:00	10/29/2018 17:00	Geotextile liner replaced.	StA 1304±40	24.00						
1237	P-1 fence at capacity	H	Maintain P-1/P-2 fence	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	P-1 was repaired.	StA 1304±40	81.65						
1238	water bar/truss/channel needs cleaned out/repaired	H	Kepri water bar	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	Water bar was cleaned out.	StA 1304±40	9.63						
1239	CEM 2018 CFS wedges replaced	H	Replace CFS wedges	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	Water bar wedges were replaced.	StA 1304±40	81.61						
1240	water bars need replaced	H	Maintenance of water bars	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	Water bar wedges were replaced.	StA 1304±40	9.56						
1241	Trash needs removed	H	Remove trash	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	Trash was removed.	StA 1304±40	81.54						
1242	CFS needs cleaned out	G	Install a sump and add the proper end treatment [] hook	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	RDW tool/water/levee cleaned out.	StA 1304±40	12,620±00						
1243	waterbar does not have a sump or end treatment on it	G	remove drift from sump and set end to proper size	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	Geotextile liner removed.	StA 1304±40	118,584±58.01						
1244	drift from backfill has sump in it	G	remove drift from sump and set end to proper dimensions	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	waterbar and sump have been removed.	StA 1304±40	118,533±50.18						
1245	drift from backfill has sump in it	G	remove drift from sump and set end to proper dimensions	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	waterbar and sump have been removed.	StA 1304±40	118,560±50.00						
1246	water bar/truss/channel needs cleaned out/repaired	G	remove drift from sump and set end to proper dimensions	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	waterbar and sump have been removed.	StA 1304±40	118,577±50.00						
1247	Stockpile is not stabilized	I	Stabilize stockpiles and areas around stream crossing	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	Truck was removed.	StA 1304±40	7.68						
1248	Area is not need of stabilization	G	Remove parked vehicle from stream buffer and install a parking sign.	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	RDW tool/water/levee cleaned out.	StA 1304±40	12,620±00						
1249	Parking in stream buffer adjacent to Mkt-266.03.	G		10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	All in ear along CR-266.02 appear to have been stabilized [DB]. Reinforced 11/2. Sign was installed and no vehicle parked in buffer area. Item not in own compound.	StA 1304±40	-1,041,612.12						
1250	Steep slope was eroded	I	Repair erosion on steep slope	10/29/2018	14:30	Completed	10/29/2018 17:00	10/29/2018 17:00	Extended to 10/31/2018 due to wet ROW. P-1 says this is complete; DEQ says it is not.	StA 1304±40	13,541±400						

ID	Action / Item / Issue	Spread	Action Required	Start Date / Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1251	CFS was undetermined	I	Maintain water bar end treatment	10/2/2018 17:00 Completed	10/16/2018 10:00	10/2/2018 17:00	10/2/2018 10:00	Extended to 11/02/2018 due to wet ROW	MP says this item was completed as of 11/7/18. DEQ has not yet confirmed.						
1252	CFS damaged and full of sediment.	I	Remove sediment and repair damaged CFS.	10/2/2018 17:00 Completed	10/28/2018 17:00	10/2/2018 10:00	10/2/2018 10:00	MP BI Confirmed 10/28/2018. DEQ non confirmed 10/28/2018. CFS not yet fixed complete. CFS is sprung and sediment removed.	MP Pl. Confirmed 10/28/2018. DEQ non confirmed 10/28/2018. CFS maintained, SOR was cleaned up 11/19/2018. Well 1-10 P1 says LOA has been granted, CFS was cleaned, dispersed into a vegetation off ROW by rain and is no longer visible.	473.30					24.00
1253	Sediment off ROW, CFS full of sediment.	I	Retrieve sediment, clean and maintain CFS.	10/2/2018 17:00 Completed	12/1/2018 17:00	10/2/2018 10:00	10/2/2018 10:00	Extended to 10/30/2018 due to wet ROW. Pl. says completed 10/29/2018, not confirmed by DEQ.	MP says completed 11/1/2018. Not confirmed by DEQ.	13824.40					84.00
1254	CFS end treatment undermined, sediment off ROW.	I	Repair end treatment, retrieve sediment.	10/2/2018 17:00 Completed	11/16/2018 10:00	10/30/2018 17:00	10/2/2018 10:00	Extended to 10/30/2018 due to wet ROW. BI says completed 10/29/2018, not confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed 10/28/2018. CFS maintained, SOR was cleaned up 11/19/2018. Well 1-10 P1 says LOA has been granted, CFS was cleaned, dispersed into a vegetation off ROW by rain and is no longer visible.	13822.50					463.00
1255	CMD plunge pool full of sediment.	I	Remove sediment from plunge pool.	10/2/2018 17:00 Completed	11/16/2018 10:00	10/2/2018 10:00	10/2/2018 10:00	Extended to 10/30/2018 due to wet ROW. MP 1-149 rods were work and IT work was done to remove sediment from CFS. DEQ not confirmed. Wait for LOA & SOR on 11/01/2018 P1; extended to 10/30/2018 due to wet ROW. Extended until 11/19/2018. Not confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed. Wait for LOA & SOR on 11/01/2018 P1; waiting for OA for 50A 11/20/2018.	13834.25					319.00
1256	Sediment off ROW, lock flume damaged from erosion, end treatment over topped.	I	Retrieve sediment, repair/reduce flume and end treatment.	10/2/2018 17:00 Completed	11/7/2018 20:00	10/2/2018 10:00	10/2/2018 10:00	Extended to 10/30/2018 due to wet ROW. BI says completed 10/29/2018, not confirmed by DEQ.	Patch lot 3 states that LOA was received 11/1/18. DEQ not confirmed by DEQ.	13827.65					136.00
1257	Sediment off ROW, slope failure into CWD plunge pool, sediment overtopped outlet.	I	Retrieve sediment off ROW, remove sediment from plunge pool, and repair sediment and stabilize slope erosion.	10/2/2018 17:00 Completed	2/6/2019 17:00	10/2/2018 17:00	10/2/2018 17:00	Extended to 10/30/2018 due to wet ROW. BI says completed 10/29/2018, not confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed 10/28/2018. CFS removed from plunge pool.	13875.60					2448.80
1258	Sediment off ROW, end treatment overtopped.	I	Retrieve sediment off ROW, maintain end treatment.	10/2/2018 17:00 Completed	10/26/2018 10:00	10/30/2018 17:00	10/2/2018 10:00	Extended to 10/30/2018 due to wet ROW. MP 1-149 rods were work and IT work was done to remove sediment from CFS. DEQ not confirmed. Wait for LOA & SOR on 11/01/2018 P1; extended to 10/30/2018 due to wet ROW. Extended until 11/19/2018. Not confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed. Wait for LOA & SOR on 11/01/2018 P1; waiting for OA for 50A 11/20/2018.	13855.20					271.00
1259	Hole in CFS	G	Clear debris from timber mats	10/2/2018 17:00 Completed	10/26/2018 17:00	10/2/2018 10:00	10/2/2018 10:00	Debris removed from timber mats.	MP BI Confirmed 10/28/2018. DEQ non confirmed 10/28/2018.	13856.52					0.00
1260	Timber mats covered with debris	I	Remove sediment from site fence.	10/2/2018 17:00 Completed	10/29/2018 17:00	10/2/2018 10:00	10/2/2018 10:00	MP BI Confirmed 10/28/2018. DEQ non confirmed 10/28/2018.	MP BI Confirmed 10/28/2018. DEQ non confirmed 10/28/2018.	13864.00					90.00
1261	P1 full fence full of sediment.	I	Remove sediment from site fence.	10/2/2018 17:00 Completed	11/2/2018 17:00	10/2/2018 10:00	11/2/2018 17:00	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	14050.00					89.38
1262	P1 full fence full of sediment adjacent to S-24 bridge.	I	Remove sediment from bridge.	10/2/2018 17:00 Completed	10/29/2018 17:00	10/2/2018 10:00	10/2/2018 10:00	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	14050.45					89.00
1263	Bridge over S-24 has excessive sediment on deck.	I	Remove sediment from bridge.	10/2/2018 17:00 Completed	10/29/2018 17:00	10/2/2018 10:00	10/2/2018 10:00	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	14050.50					-1,041,656.50
1264	Sediment off ROW	I	Retrieve sediment.	10/2/2018 17:00 Completed	10/29/2018 17:00	10/2/2018 10:00	10/2/2018 10:00	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	14056.60					21.00
1265	Sediment off ROW, not stabilized	I	Maintain CFS	10/2/2018 17:00 Completed	10/29/2018 17:00	10/2/2018 10:00	10/2/2018 10:00	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	14056.60					43.00
1266	Surfacing maintenance, appears to have accumulated sediment	H	Provide maintenance to sumps	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Contractor working to maintain sumps while CFS was in the hold dry.	Dewatering structure was removed.	14064.00					24.00
1267	Devertirng structure no longer in use and still installed	H	Remove dewatering structure	10/2/2018 17:00 Completed	10/30/2018 17:00	10/2/2018 10:00	10/30/2018 17:00	Contractor started this item as complete. Verified by Eli Scott	Contractor started this item as complete. Verified by Eli Scott	13112.00					15.54
1268	SST needs repaired	H	Repair SST	10/2/2018 17:00 Completed	10/30/2018 17:00	10/2/2018 10:00	10/30/2018 17:00	Contractor started this item as complete. Verified by Eli Scott	Contractor started this item as complete	13102.00					15.52
1269	water bar needs repaired	H	Repair water bar	10/2/2018 17:00 Completed	10/30/2018 17:00	10/2/2018 10:00	10/30/2018 17:00	end reentrant repaired	end reentrant repaired	13102.00					15.51
1270	end treatment needs repaired	H	Repair end treatment	10/2/2018 17:00 Completed	10/30/2018 17:00	10/2/2018 10:00	10/30/2018 17:00	Sumps were maintained for sumpt 13A76/600, this sumpt was filled with sediment when the contractor was trenching. To be reinstated ASAP.	Sumps were maintained for sumpt 13A76/600, this sumpt was filled with sediment when the contractor was trenching.	13087.00					3.49
1271	Hole in CFS	H	clean out sumps	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Item marked as complete by contractor as per plan.	Item marked as complete by contractor as per plan.	13074.00					15.47
1272	Surfacing full of sediment	H	Repair P1	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Pl. was completed on 10/6/2018. Not confirmed by DEQ. Confirmed by DEQ 11/2/2018.	Pl. was completed on 10/6/2018. Not confirmed by DEQ. Confirmed by DEQ 11/2/2018.	13076.00					15.45
1273	CFS ends repaired	H	Maintain CFS	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	MP BI Confirmed 10/28/2018. DEQ non confirmed by DEQ.	13086.00					15.00
1274	CFS ends not stabilized	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Gap was closed with CFS installed [DB].	Gap was closed with CFS installed [DB].	13087.00					15.00
1275	Surfacing maintenance, appears to have accumulated sediment	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Contractor started this item as complete. Verified by Eli Scott	Contractor started this item as complete. Verified by Eli Scott	13088.00					24.00
1276	Devertirng structure no longer in use and still installed	H	Remove topsoil from super site fence and restore to capacity	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Topsoil was removed from super site fence and restored to functional capacity [DB]	Topsoil was removed from super site fence and restored to functional capacity [DB]	12281.00					3.09
1277	Topsoil needs stabilized	H	Stabilize topsoil pile	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SSR was installed on D-731.	SSR was installed on D-731.	12164.00					3.07
1278	SST not stabilized	H	Repair SST	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	PI 1 was repaired on 10/31.	PI 1 was repaired on 10/31.	12165.00					3.04
1279	Surfacing full of sediment	H	Repair P1	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	PI# 715, extension approved 11/1/18 due to inability to reach proper soil compaction due to wet conditions and a more forecasted rain. [EJ] item located in now is the restoration phase and the slope drain has been repaired.	PI# 715, extension approved 11/1/18 due to inability to reach proper soil compaction due to wet conditions and a more forecasted rain. [EJ] item located in now is the restoration phase and the slope drain has been repaired.	13076.00					1412.68
1280	CFS ends repaired	H	Maintain CFS	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Area where a new CFS was installed [DB].	Area where a new CFS was installed [DB].	13076.00					41.50
1281	CFS ends not stabilized	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SSR was installed with CFS installed [DB].	SSR was installed with CFS installed [DB].	13076.00					10.42
1282	Surfacing maintenance, appears to have accumulated sediment	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Contractor started this item as complete. Verified by Eli Scott	Contractor started this item as complete. Verified by Eli Scott	13076.00					10.35
1283	Devertirng structure no longer in use and still installed	H	Remove topsoil from super site fence	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	P2 was removed.	P2 was removed.	12145.00					12.29
1284	Surfacing maintenance, appears to have accumulated sediment	H	Stabilize topsoil pile	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SSR was installed on D-731.	SSR was installed on D-731.	12148.50					12.28
1285	CFS ends not stabilized	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	PI 1 was repaired on 10/31.	PI 1 was repaired on 10/31.	12149.50					24.00
1286	Surfacing maintenance, appears to have accumulated sediment	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	PI 1 was repaired on 10/31.	PI 1 was repaired on 10/31.	12149.50					41.50
1287	CFS ends not stabilized	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	PI 2 was removed.	PI 2 was removed.	12149.50					43.69
1288	Surfacing maintenance, appears to have accumulated sediment	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SSP was replaced.	SSP was replaced.	12149.50					8.77
1289	CFS ends not stabilized	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SSP was replaced.	SSP was replaced.	12149.50					8.73
1290	Surfacing maintenance, appears to have accumulated sediment	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SSP was replaced.	SSP was replaced.	12149.50					11150.00
1291	CFS ends not stabilized	H	Repair end treatment	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SSP was replaced.	SSP was replaced.	12149.50					11150.00
1292	Hole in CFS at stream crossing	G	Repair slope drain	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Repair has been made [DB].	Repair has been made [DB].	11450.93					24.00
1293	P1 down behind pump	G	Repair P1 silt fence	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Repairs have been made [DB].	Repairs have been made [DB].	11375.00					24.00
1294	Sediment entirng slope drain, no inlet protection.	G	Prevent sediment from entering slope drain	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Area where a new CFS was installed [DB].	Area where a new CFS was installed [DB].	12139.50					10.42
1295	1285 SST was not keyed in	H	rentail SST	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SST was keyed in.	SST was keyed in.	12140.17					10.37
1296	1287 SST was not keyed in properly	H	rentail SST	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	P2 was removed.	P2 was removed.	12145.00					12.29
1297	1288 P2 full fence at capacity	H	rentail SST	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	P2 was removed.	P2 was removed.	12148.50					12.28
1298	1289 SST undetermined	H	rentail SST	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	SST was removed.	SST was removed.	12149.50					24.00
1299	1290 SST not keyed in	H	Install new or reclaim buried stone	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Rebar 1 has been completed [DB].	Rebar 1 has been completed [DB].	1165.00					11150.00
1300	1291 Holes in CFS at stream crossing	G	Repair slope drain	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Rebar 1 has been made [DB].	Rebar 1 has been made [DB].	11450.93					24.00
1301	1292 Holes in CFS at stream crossing	G	Maintain stream banks	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	Maintain stream banks by contractor.	Maintain stream banks by contractor.	11375.00					7.00
1302	1293 Stream banks have eroded.	H	Kedevote fabric filter maintained under stream crossing mats.	10/2/2018 17:00 Completed	10/31/2018 17:00	10/2/2018 10:00	10/31/2018 17:00	5+ft STA - 1303-93-00.	5						

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1298 Erosion at perimeter control	I	Monitor/Repair Erosion	H	11/7/2018	17:00	Completed	11/9/2018 11:00	11/9/2018 17:00	This erosion is not getting off the ROW so MWP B will monitor it and will repair as necessary at future date.	CMB discussed this with Matt Grant (DEQ); erosion was repaired and stabilized with Cutlex.	13426.00 to 13427.00, Li site		163.00			
1309 RCE needs maintenance	I	Maintain RCE	H	11/7/2018	17:00	Completed	11/7/2018 05:00	11/7/2018 17:00	RCE needs to be added to the access road (R98)	New Cutlex and a down entire length of access road (R98)	1000' A.M.-R.R. (Lawson Rd.)		16.00			
1310 RCF full of sediment	I	RCF full of sediment	H	11/6/2018	8:00	Completed	11/13/2018 00:00	11/6/2018 12:00	RCF full of sediment	RCF was maintained	Simmons Creek Road Crossing		64.00			
1310 RCF is ready	I	RCF is ready	H	11/5/2018	18:00	Completed	11/6/2018 12:00	11/6/2018 18:00	Pl. 5 was completed 11/6/2018, RCF was maintained	Pl. 5 was completed on 11/6/2018 and investigated on 11/7/2018, 11/9/2018 T.	Route 40 Road Crossing		16.00			
1310 above ground plunge pool in poor condition	I	Above ground plunge pool in poor condition	H	11/7/2018	17:00	Completed	11/6/2018 00:00	11/7/2018 17:00	Received a complaint 2013-W-189 on 10/6/2018 and investigated on 11/7/2018, 11/9/2018 T.	Hillbun states the plunge pool will be removed and replaced as pending safe working conditions.	Hillbun states that his structure will be replaced with an in-ground plunge pool after RoW conditions allow.					
1310 no dozer to move dirt	I	No dozer to move dirt	H	11/6/2018	18:00	Completed	11/6/2018 00:00	11/6/2018 18:00	Pl. 5 was completed on 11/6/2018, RCF was maintained	Pl. 5 was completed on 11/6/2018 and investigated on 11/7/2018, 11/9/2018 T.	Route 40 Road Crossing		16.00			
1309 water bar channel full	I	Water bar channel full	H	11/7/2018	17:00	Completed	11/6/2018 00:00	11/7/2018 17:00	Water bar channel full	Water bar channel full	Water bar channel full		16.00			
1309 full of sediment	I	Waterbar needs maintenance	H	11/7/2018	17:00	Completed	11/6/2018 00:00	11/7/2018 17:00	Waterbar needs maintenance	Waterbar needs maintenance	Waterbar needs maintenance		16.00			
1306 Sump full of sediment	H	Clean sump to restore capacity	H	11/7/2018	17:00	Completed	11/8/2018 00:00	11/9/2018 17:00	Extended due to forecasted weather.	Extended due to forecasted weather.	Extended due to forecasted weather.		55.00			
1307 CFS full of sediment	H	Maintenance required	H	11/6/2018	17:00	Completed	11/6/2018 00:00	11/6/2018 00:00	Extended due to forecasted weather.	Extended due to forecasted weather.	Extended due to forecasted weather.		55.00			
1308 Dirt over top of CFS	H	Maintenance required	H	11/7/2018	17:00	Completed	11/7/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1309 Sediment overtopped CFS	H	Maintenance required	H	11/7/2018	17:00	Completed	11/8/2018 00:00	11/9/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1310 CF5 over half full	H	Maintenance required	H	11/5/2018	17:00	Completed	11/6/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1311 Sump full and CFS caked with mud	H	Clean sump and clean or replace CFS end treatment	H	11/7/2018	17:00	Completed	11/8/2018 00:00	11/9/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1312 CF5 nearly full of sediment	H	Maintenance required	H	11/7/2018	17:00	Completed	11/8/2018 00:00	11/9/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1313 Triple stack CFS that appears to have once been an end treatment needs maintenance	H	Maintenance required	H	11/7/2018	17:00	Completed	11/8/2018 00:00	11/9/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1314 Dirt is very above height of CFS	H	Maintenance required	H	11/7/2018	17:00	Completed	11/8/2018 00:00	11/9/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1315 CF5 is full of dirt	H	Maintenance required	H	11/5/2018	17:00	Completed	11/6/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1316 CF5 perimeter control tote in half	H	Repair or replace CFS	H	11/7/2018	17:00	Completed	11/8/2018 00:00	11/9/2018 00:00	Extended due to forecasted weather.	CF5 replaced with P1 SF.	CF5 replaced with P1 SF.		55.00			
1317 Dirt over top of CFS	H	Maintenance required	H	11/5/2018	17:00	Completed	11/6/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	Water channel was cleaned out/mainained.	Water channel was cleaned out/mainained.		55.00			
1318 Water bar channel full of sediment	H	Clean out water bar channel	H	11/7/2018	17:00	Completed	11/8/2018 00:00	11/9/2018 00:00	Extended due to forecasted weather.	Water channel was cleaned out/mainained.	Water channel was cleaned out/mainained.		55.00			
1319 Sump full of sediment	H	Clean sediment out of sump and restore to capacity	H	11/5/2018	17:00	Completed	11/6/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	Water channel was cleaned out/mainained.	Water channel was cleaned out/mainained.		55.00			
1320 CFS end treatment was overtopped and sediments is off ROW	H	Remove sediment from outside LDD	H	11/7/2018	17:00	Completed	11/7/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	MAR as complete by contractor on 11/07/18, verified as complete by CM on 11/08/18.	MAR as complete by contractor on 11/07/18, verified as complete by CM on 11/08/18.					
1321 Sump at capacities needs to be flushed	H	Perform maintenance on Sump	H	11/7/2018	17:00	Completed	11/7/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	Sediment appears to be removed.	Sediment appears to be removed.		31.00			
1322 CFS full	H	Replace CFS	H	11/7/2018	17:00	Completed	11/7/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	CF5 was replaced.	CF5 was replaced.		15.00			
1323 CFS full	H	Replace CFS	H	11/7/2018	17:00	Completed	11/7/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	CF5 was replaced.	CF5 was replaced.		20.00			
1324 Bolt in old diffence	G	repair RCE	G	11/6/2018	16:31	Completed	11/7/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	CF5 was replaced.	CF5 was replaced.		11.2			
1325 RCF requires maintenance	I	Replaces silt fence from Wetland W/E7. Place additional CFS along 1' further east than current P1 at boulder.	I	11/8/2018	8:00	Completed	11/8/2018 00:00	11/9/2018 00:00	Extended due to forecasted weather.	11/10/18: Contractor has repaired various sections of silt fence in this vicinity but did not replace this silt fence.	11/10/18: Contractor has repaired various sections of silt fence in this vicinity but did not replace this silt fence.		136.00			
1326 Silt fence needs maintenance	I	Silt fence in damaged at buffer space.	I	11/7/2018	17:00	Completed	11/7/2018 00:00	11/7/2018 00:00	Extended due to forecasted weather.	CM 2019-W-1824	CM 2019-W-1824		40.00			
1327 RCF is full of dirt	I	Manually CFS is too entrenched water flowing underneath CFS	I	11/7/2018	17:00	Completed	11/8/2018 00:00	11/8/2018 00:00	Extended due to forecasted weather.	Contractor has repaired various sections of silt fence in this vicinity but did not replace this silt fence.	Contractor has repaired various sections of silt fence in this vicinity but did not replace this silt fence.		136.00			
1328 Unfilled water flowing underneath CFS	I	Manually CFS is too entrenched water flowing underneath CFS	I	11/7/2018	17:00	Completed	11/8/2018 00:00	11/8/2018 00:00	Extended due to forecasted weather.	CM 2019-W-1824	CM 2019-W-1824		20.00			
1329 Bolt in old diffence flushed	I	Seal off the old diffence.	I	11/8/2018	8:00	Completed	11/8/2018 00:00	11/8/2018 00:00	Extended due to forecasted weather.	CM 2019-W-1824	CM 2019-W-1824		-1041.834.00			

ID	Action / Item / save	Spread	Action Required	Start Date	End Date	Status	Item Corrected date	Extended Date	Corrective Action Performed	Location	Actual Correction Date/Day/Hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
Stone in CEE full of sediment, washing and tracking into river	I	Clean / Replace stone in RCE and clean roadway		11/7/2018	11/7/2018	Completed	11/8/2018 17:00		Stone replaced in RCE, site cleaned.	14018-50 Bontrock 1 RCE		24.00				
1331 Geotextile line in full of sediment need maintenance. Sediment off.	I	Replace geotextile fine beneath timber mat & S336		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Identified by Matt/Greg of DEQ. Dump and end treatment maintained. Sediment retrieved and identified by Matt/Greg of DEQ. Dump and end treatment maintained. Sediment retrieved and identified by Matt/Greg of DEQ. Dump and end treatment maintained.	14018-04		40.00				
1332 Sediment and end treatment need maintenance. Sediment off.	I	Remove sample and end treatment from off RCE.		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Identified by Matt/Greg of DEQ. Dump and end treatment maintained. Sediment retrieved and identified by Matt/Greg of DEQ. Dump and end treatment maintained.	14018-05		31.00				
1333 Sediment and end treatment need maintenance. Sediment off.	I	Maintain sample waterbar and end treatment I		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Identified by Matt/Greg of DEQ. Dump and end treatment maintained. Sediment retrieved and identified by Matt/Greg of DEQ. Dump and end treatment maintained.	14018-06		31.00				
1334 Sure, shoulder and end treatment need maintenance.	I	Repair timber mat, install additional controls		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		11/8/18 - J. Allister: Additional control installed. Timber mat still needs repair/ (spotter line) liner has been replaced and end treatment maintained.	14018-07		46.00				
1335 Waterbar needs maintenance.	I	Maintain waterbar		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		11/8/18 - J. Allister: Geotextile control installed. Timber mat still needs repair/ (spotter line) liner has been replaced and end treatment maintained.	14018-08		40.00				
1336 timber mat into stream	I	Repair timber mat, install additional controls		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		11/8/18 - J. Allister: Geotextile control installed. Timber mat still needs repair/ (spotter line) liner has been replaced and end treatment maintained.	14018-09		40.00				
1337 Unfilled sediment basin or flowing from ROW thoughts	I	seed and mulch bare soil		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		area was mulched with straw mulch. (EJ) Erosion and ECDs have been repaired.	14018-10		-101.92/00				
1338 CFS vehicles street replaced	G	Replace CFS vehicles		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		CFS vehicles replaced	14018-11		9.33				
1339 CFS vehicles street replaced	H	Install CFS vehicles		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		CFS vehicles replaced	14018-12		16.48				
1340 No end at stream crossing	I	No end at stream crossing		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		CFS vehicles replaced	14018-13		15.02				
1341 Water bar, end treatment and end line fix	G	Replace end line fix		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Water bar was stabilized.	14018-14		20.50				
1342 Stockpile seeds stabilized	H	Stabilize stockpile		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Water bars were maintained.	14018-15		0.80				
1343 Water bars need maintained	H	Maintain waterbars		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Notified as completed by the contractor on the punch list. Item was found to not be complete by MVP El Pat Davis on 11/11/18 and by CM on 11/12/18.	14018-16		19.79				
1344 CWD berm is not yet installed	H	Install CWD berm		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Notified as completed by the contractor on the punch list.	14018-17		34.61.00				
1345 RCE dredged with mud	H	RCE needs maintenance		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Notified as completed by the contractor on the punch list.	14018-18		24.00				
1346 Soil slope not stabilized	H	Stabilize denuded soils		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Notified as completed by the contractor on the punch list.	14018-19		34.00				
1347 Waterbar exceeds 5% slope	H	Install waterbar per spec.		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Punch list item #1522. Item was relayed to MVP El Pat Davis in the field. Extended until 11/14/2018 due to wet ROW conditions.	14018-20		29.50				
1348 crossing	H	Install waterbar		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		CM stated same is complete on 11/12/18. Notified as completed by the contractor on the punch list.	14018-21		8.64				
Segment off RCE. No perimeter controls adjacent to stockpile.	I	Review sediment from off RCE, install perimeter controls.		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		MVP says this was completed on 11/10/18. DEQ has not yet confirmed.	14018-22		23.38				
1350 Segment off RCE and treatment overtopped.	I	Remove sediment, seed and mulch; Maintenance and treatment.		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		MVP says this was completed on 11/10/18. DEQ has not yet confirmed. Sediment removed, area treated.	14018-23		21.50				
1351 RCE 15 ft of sediment	I	Maintain RCE		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		RCE maintained with new debris.	14018-24		24.00				
1355 Secondary Containment maintenance	H	Secondary Containment Maintenance		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		CM informed Greg of DEQ that the perimeter did not have a completed date on it.	14018-25		88.00				
1356 Secondary Containment maintenance	H	Secondary Containment Maintenance		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Moved as completed by contractor on 11/10/18.	14018-26		8.64				
1348 Crossing	H	Install waterbar		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Notified as completed by the contractor on the punch list.	14018-27		34.00				
Segment off RCE. No perimeter controls adjacent to stockpile.	I	Review sediment from off RCE, install perimeter controls.		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		MVP says this was completed on 11/10/18. DEQ has not yet confirmed.	14018-28		23.38				
1358 Perimeter CFS born and damaged	G	Repair or replace damaged CFS		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Sediment removed and mulched and treatment maintained.	14018-29		29.50				
1359 Perimeter CFS damaged and collapsed	G	Repair or replace damaged CFS		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		RCE maintained with new debris.	14018-30		1.04/00.00				
1360 Topsoil filling from truckpiles on perimeter CFS	G	Knit topsoil on top of CFS		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		CM informed Greg of DEQ that the perimeter did not have a completed date on it.	14018-31		1.65/00.00				
1362 Fill slope of sediment	I	Maintain fill slope		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Fill slope was stabilized with seed and straw. Verified complete on 11/15/18.	14018-32		12.00				
1363 Fill slope not stabilized	G	Stabilize fill slope		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Fill slope was stabilized with seed and straw. Verified complete on 11/15/18.	14018-33		-1.04/02.00				
1364 Topsoil stockpile not stabilized	G	Stabilize stockpile		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		No completion date given on punch list. Verified complete on 11/15/18.	14018-34		-1.04/02.50				
1365 End treatment needs maintenance. Sediment off RCE.	I	Maintain End treatment and remove sediment from off RCE.		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		No completion date given on punch list. Verified complete on 11/15/18. DEQ has not yet confirmed.	14018-35		13.24				
1366 Gaps in CFS and treatments need maintenance.	I	Maintain waterbars, sample and treatments.		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Notified as completed by the contractor on the punch list.	14018-36		31.20				
1367 RCE full of sediment	I	Maintain RCE		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Perimeter controls maintained. Sediment retrieved.	14018-37		103.00				
1368 RCE fill slope to be stabilized	I	Repair CFS		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Area has been stabilized with straw mulch applied. Verified 11/19/18.	14018-38		-1.29				
1369 CFS torn	G	Repair CFS		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		CFS was replaced.	14018-39		115.68				
1370 CFS torn and rock being tracked into public roadway.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Transco Statement of the Defense	14018-40		4.00				
1371 RCE full in need of maintenance.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Access road stabilized and EFS maintained. Photo from MVP. MRP confirmed.	14018-41		40.00				
1372 Sediment observed in CHJ.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Access road stabilized and EFS maintained. Photo provided by MVP. MRP verified on 11/20/18.	14018-42		48.00				
1373 Sediment observed in CHJ.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Access road stabilized and EFS maintained. Photo provided by MVP. MRP confirmed.	14018-43		162.68				
1374 Sediment trap is more than half full and needs maintenance.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Photos to be taken to determine what needs to be done. To be detailed. MVP requested photo to be taken to determine what needs to be done. Access road stabilized and EFS maintained.	14018-44		120.00				
1375 So 1 banks have dethatched.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Photo to be taken to determine what needs to be done. To be detailed. MVP requested photo to be taken to determine what needs to be done. Access road stabilized and EFS maintained.	14018-45		23.50				
1376 Sediment basin is more than half full and needs maintenance.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Photo to be taken to determine what needs to be done. To be detailed. MVP requested photo to be taken to determine what needs to be done. Access road stabilized and EFS maintained.	14018-46		28.52				
1377 Sediment observed in CHJ.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-47		81.53				
1378 Sediment trap is more than half full and needs maintenance.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-48		155.65				
1379 Check dams need maintenance.	T	Transco		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-49		81.45				
1380 P1 perimeter control fence damaged	G	Repair or sell fence		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-50		127.00				
1381 Seine netting saving the RCE	I	maintain the hook		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-51		162.68				
1382 SST knock down	I	Knock down		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		SST was knocked down.	14018-52		155.65				
1383 SST full of debris by ticks	I	Maintain SST		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		SST was cleaned from behind rock check dams.	14018-53		81.48				
1384 SST full of debris at timber mat bridge	G	replace straw bales		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-54		155.65				
1385 Hoje in SSF	I	Maintain SST		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-55		17.00				
1386 SST full of debris at timber mat bridge	G	replace straw bales		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-56		154.60				
1387 Hoje in SSF	I	Maintain SST		11/8/2018	11/8/2018	Completed	11/10/2018 00:00		Reinspected 11/21 and the P1 was repaired (E).	14018-57		55.21				

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type	
1386 Hole in SSF	I	Maintain SSF		11/17/2018	16:49	Completed	11/20/2018 06:00	11/21/2018 06:00	SSF has been replaced.	1546000	55.17						
1387 Sediment more than half way up the SSF	I	Maintain SSF		11/17/2018	16:51	Completed	11/21/2018 06:00	11/21/2018 07:00	11/21/2018 07:00	Tree removed. P1 stafe added to center of timber bridge. CFS confirmed on 11/21/18.	1545434	79.14					
1388 Pine tree fell across a damming fence	G	Remove tree and repair P1		11/17/2018	16:53	Completed	11/21/2018 06:15	11/21/2018 07:00	CFS was removed and P1 repaired [DB]	11/15/18	6.00						
1389 CFS needs replaced (Hoek)	H	Replace CFS		11/17/2018	17:00	Completed	11/21/2018 07:00	11/21/2018 07:00	CFS was replaced.	1216500	5.00						
1390 CFS wedges need replaced	H	Replace CFS wedges		11/17/2018	17:00	Completed	11/21/2018 07:00	11/21/2018 07:00	CFS was replaced.	1216500	5.00						
1391 CFS needs replaced	H	Replace CFS		11/17/2018	17:00	Completed	11/21/2018 07:00	11/21/2018 07:00	CFS was replaced.	1216500	5.00						
1392									This item was inadvertently created.	11/21/18	1.04x16.40	TRUE	TRUE	TRUE			
1393 Sure & full of sediment	H	Provide maintenance & dump		11/17/2018	17:00	Completed	11/19/2018 07:00	11/19/2018 07:00	Some was maintained.	STA 12340450	0.00						
1394 Full of sediment	I	Maintain timber mat and replace geotextile at MM44		11/17/2018	18:22	Completed	11/21/2018 07:00	11/23/2018 06:00	Timber mat, bridge and geotextile liner have been maintained.	1476700	28.62	FALSE	FALSE	FALSE	FALSE		
1395 Inspection	I	Remove sediment and stabilize stream bed.		11/19/2018	17:00	Completed	11/21/2018 07:00	11/23/2018 06:00	11/21/2018 07:00	The item would be corrected by the end of the day. Settlement removed. P1 stafe added to center of timber bridge. CFS until the slope can be restored 11/20 (E).	1480450-5-123	48.00	TRUE	TRUE	TRUE		
1396 Gauh CWD Stream from dip	G	Repair gap in CWD		11/20/2018	04:46	Completed	11/20/2018 05:00	11/20/2018 05:00	CFS was replaced.	11/21/18	11.74	FALSE	FALSE	FALSE			
1397 Tree fence across CWD	H	Repair P1 and CWD		11/20/2018	05:15	Completed	11/20/2018 05:00	11/20/2018 05:00	Replaced P1 and the geotextile had been installed to prevent water flow into the dip. [E]	11354400	15.00						
1398 Tree fence across CWD	H	Repair P1 and CWD		11/20/2018	05:15	Completed	11/20/2018 05:00	11/20/2018 05:00	Replaced P1 and the geotextile had been installed to prevent water flow into the dip. [E]	11354400	15.00						
1399 Tree fall across CWD	H	Repair P1 and CWD		11/20/2018	05:15	Completed	11/20/2018 05:00	11/20/2018 05:00	Replaced P1 and the geotextile had been installed to prevent water flow into the dip. [E]	11354400	15.00						
1400 Tree fall observed on CIMA Road	H	Remove sediment from paved Rd		11/21/2018	07:00	Completed	11/21/2018 07:00	11/21/2018 07:00	Repaired hole in paved Rd.	11/21/18	24.00	FALSE	FALSE	FALSE			
1401 Concrete washout	H	Tranco		11/21/2018	12:00	Completed	11/21/2018 12:00	11/21/2018 12:00	CIMA Road crossing.	11/21/18	15.00	FALSE	FALSE	FALSE			
1402 CFS maintenance required.	H	Tranco		11/21/2018	17:00	Completed	11/21/2018 17:00	11/21/2018 17:00	On north side near rock check dams.	11/21/18	16.68	FALSE	FALSE	FALSE			
1403 Sediment off Row	I	Retrieve sediment from Row		11/21/2018	17:00	Completed	11/24/2018 07:00	11/24/2018 07:00	Sediment has been retrieved.	1575340	33.00	TRUE	FALSE	FALSE			
1404 SSF was damaged from ice/Wind storm	H	Repair SSF		11/20/2018	17:00	Completed	11/19/2019 12:00	11/20/2019 12:00	This item is on the BIP and MVP waiting for the Parks service to let them know how they want the tree removed. The tree fell from across the LOO onto the MWY/RW damaging the SSF. This area will be regraded and no curve is caused from the damaged SSF. MVP will continue to monitor this until the repair is made.	13900400	6523.00	FALSE	FALSE	FALSE	FALSE		
1407 CFS needs treated/maintained/repaired	H	Repair CFS and treatment		11/21/2018	15:27	Completed	11/21/2018 06:00	12/7/2018 06:00	Ext. 8-19-18 was applied.	1311700	295.55	FALSE	FALSE	FALSE	FALSE		
1408 P1 fence undermined	H	repair P1 stafe		11/21/2018	15:27	Completed	11/21/2018 06:00	12/7/2018 06:00	Ext. 8-19-18 was applied.	1311700	295.51	FALSE	FALSE	FALSE			
1409 p1st fence knocked down by construction materials	H	repair p1 stafe		11/21/2018	15:30	Completed	11/21/2018 06:00	12/7/2018 06:00	Ext. 8-19-18 was applied.	1311700	295.49	FALSE	FALSE	FALSE			
1410 p1 staf knocked down by stone	H	repair p1 perimeter control		11/21/2018	15:31	Completed	11/21/2018 06:00	12/14/2018 06:00	Ext. 8-19-18 was applied.	13098400	416.47	FALSE	FALSE	FALSE			
1411 SSF crushed by stone	H	repair SSF		11/21/2018	15:31	Completed	11/21/2018 06:00	12/14/2018 06:00	Ext. 8-19-18 was applied.	13082000	295.44	FALSE	FALSE	FALSE			
1412 SSF fabric torn down	H	repair SSF		11/21/2018	15:35	Completed	11/21/2018 06:00	12/14/2018 06:00	Ext. 8-19-18 was applied.	13083400	295.41	FALSE	FALSE	FALSE			
1413 SSF knocked down by stone	H	repair SSF		11/21/2018	15:36	Completed	11/21/2018 06:00	12/14/2018 06:00	Ext. 8-19-18 was applied.	13083400	295.39	FALSE	FALSE	FALSE			
1414 P1 staf knocked down by stone	H	repair SSF/P1 perimeter controls		11/21/2018	15:38	Completed	12/11/2018 06:00	12/14/2018 06:00	Ext. 8-19-18 was applied.	13098400	416.35	FALSE	FALSE	FALSE			
1415 Topsoil stockpile not stabilized	H	Stabilize topsoil stockpile		11/21/2018	15:45	Completed	11/23/2018 15:30	11/23/2018 15:30	Stockpile was stabilized with seed and straw/mulch [DB]	12433400	6.75	FALSE	FALSE	FALSE			
1416 Stockpile is not stabilized	I	Stabilize Stockpile		11/21/2018	17:00	Completed	11/25/2018 07:00	11/25/2018 07:00	DIQ confirmed as complete on 11/27/18.	13098400	43.00	FALSE	FALSE	FALSE			
1417 RCf on CS of Anderson Mill Road packed with sediment	I	Maintenance Required		11/21/2018	17:00	Completed	11/29/2018 15:30	11/29/2018 15:30	CM 11/1 checked the RCf on 11/27/18 and found the item to be incomplete. RCf was sent to LEI Twp Hilltop. But never applied to the punch list.	15753400, ATWS 794	223.00	FALSE	FALSE	FALSE			
1418 RCf on CS of Lake Drive packed with sediment	I	Maintenance Required		11/21/2018	17:00	Completed	11/27/2018 12:00	11/27/2018 12:00	Items appear to have been maintained.	Anderson Mill Road	118.50	FALSE	FALSE	FALSE			
1419 Mud on the road and CS RCf needs Maintenance	I	Maintenance Required		11/21/2018	17:00	Completed	11/24/2018 07:00	11/24/2018 07:00	CM attempted to respecialt 11/17/28; road was closed due to actively trenching across road at time of inspection	Lake Drive	67.00	FALSE	FALSE	FALSE			
1420 Both CS and GAs RCf's in poor condition	I	Maintenance Required		11/21/2018	17:00	Completed	12/5/2018 10:00	12/5/2018 10:00	RCf's maintained	Grassbird Drive	271.00	FALSE	FALSE	FALSE			
1421 Mud covering road and road failing into open trench	I	Repair road failing in and remove mud from road		11/21/2018	17:00	Completed	11/28/2018 10:00	11/28/2018 10:00	Items were not added to the punch list when shared with E on 11/27/18 to be added to the punch list.	Amstrong Road	101.00	FALSE	FALSE	FALSE			
1422 CFS/CFS packed with sediment	I	Maintenance Required		11/21/2018	17:00	Completed	11/28/2018 2:00	11/28/2018 2:00	Checked item on 11/28/18 and was found to be complete. RCf refinished with new stone.	Listening Hill Road	120.00	FALSE	FALSE	FALSE			
1423 RCf on CS of listening Hill road packed with sediment	I	Maintenance Required		11/21/2018	17:00	Completed	11/29/2018 17:00	11/29/2018 17:00	RCf was removed.	Indian Lake RD/RW crossing	1226511	7.00	FALSE	FALSE	FALSE		
1424 Both	I	RCf/CS		11/21/2018	17:00	Completed	11/26/2018 17:00	11/26/2018 17:00	Wash on LOA 12/2/18 (left) writing [DA] marked as complete on 11/27/18.	1485125	17204.00	TRUE	FALSE	FALSE			
1425 Sealed off ROW	I	Retrieve sediment, seed and mulch area.		11/21/2018	17:00	Completed	11/27/2018 17:00	11/27/2018 17:00	Appears to be maintained at all stations see STA 15783+00. Marked as complete by PPI on 11/27/18.	15783+00, 15775+50,	89.00	FALSE	FALSE	FALSE			
1427 Sediment overtopping CFS	I	Maintain CFS		11/21/2018	17:00	Completed	11/30/2018 11:00	11/30/2018 11:00	RCf was removed.	Wash on LOA 12/2/18	67.00	FALSE	FALSE	FALSE			
1428 Sealed off ROW	I	Retrieve sediment		11/21/2018	17:00	Completed	2/19/2019 17:00	2/19/2019 17:00	Contractor removed sediment.	STA 15793+87	20238.00	TRUE	FALSE	FALSE			
1429 Cleaned fuel of sediment	I	Maintain waterbar		11/21/2018	17:00	Completed	11/29/2018 12:00	11/29/2018 12:00	Extended due to wet ROW conditions. Wash bar channel appears to have been maintained.	15753400	55.00	FALSE	FALSE	FALSE			

ID	Action Item Name	Action Required	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/av/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1430	Geotextile fabric has holes in it, sides are sagging off bridge and sediment is accumulated on top of sides and on top	I	Maintain bridge and filter fabric	I	1/2/2018	17:00	Completed	11/28/2018 12:00	Hole was patched, side rails were fixed, sediment was cleaned off of bridge		5.C1	19.90	FALSE	FALSE	FALSE	FALSE	FALSE
1431	Sediment overtopping CFS	I	Maintain CFS	I	1/2/2018	17:00	Completed	11/29/2018 12:00	Marked as complete on 11/28/18, found to be incomplete on 11/29/18. Marked as complete	STA. 123Bn45G05 CFS C1	67.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1432	Sediment overtopping CFS	I	CFS needs maintenance	I	1/2/2018	17:00	Completed	11/28/2018 12:00	CFS was maintained	STA. 152n7e75	19.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1433	Sediment is 1/2 the height of CFS	I	Maintain CFS	I	1/2/2018	17:00	Completed	11/28/2018 17:00	CFS appears to be maintained	CS n G05 of clean water drainage feature / STA.	154.56±50	24.00	FALSE	FALSE	FALSE	FALSE	
1434	SST is not entrenched	I	Install SST filter spec	I	1/2/2018	17:00	Completed	11/28/2018 17:00	SST was maintained	STA. 152d6±45 through 154.55±40	24.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1435	Sediment off ROW	I	Retrieve sediment	I	1/2/2018	17:00	Completed	11/29/2018 12:00	Sediment appears to be removed and stabilized with straw.	STA. 15455±10 through 154.54±79	43.00	TRUE	FALSE	FALSE	FALSE	FALSE	
1436	Silt fence situated in over half its height	I	Maintain silt fence	I	1/2/2018	17:00	Completed	11/29/2018 8:30	MVP says completed on 11/29/18. DEQ has not confirmed.	Pig River Bore Site entrance end	3.90	FALSE	FALSE	FALSE	FALSE	FALSE	
1437	Filter fabric was never put in correctly, causing soil and water erosion and denuding	I	Kill native erosion	I	1/2/2018	17:00	Completed	11/29/2018 8:30	Confirmed as complete on 12/8/18.	ECB has been placed over flooded area.	139.18±50 fm right 139.19±0.00	31.00	FALSE	FALSE	FALSE	FALSE	
1438	On timber matting	I	Maintain water barrier remove sediment from timber matting	I	1/2/2018	17:00	Completed	11/30/2018 0:00	Waterbar has been maintained and sediment removed from timber mat.	PP, marked as complete on 12/01.	31.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1439	CFS is not installed per spec, shorter than 70'	I	Install CFS per spec	I	1/2/2018	17:00	Completed	11/29/2018 0:00	Identified by Matt Grant	CS last Dr	55.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1440	RCE needs maintenance	I	Maintain RCE	I	1/2/2018	17:00	Completed	11/29/2018 0:00	Identified by Matt Grant	Beck Church Road	15.62	FALSE	FALSE	FALSE	FALSE	FALSE	
1441	P1 Silt Fence full of sediment	I	Remove sediment from silt fence	I	1/2/2018	17:00	Completed	11/29/2018 0:00	Identified by Matt Grant	158.11±60	15.60	FALSE	FALSE	FALSE	FALSE		
1442	Sediment full of sediment	I	Maintain Sump	I	1/2/2018	17:00	Completed	11/29/2018 0:00	Identified by Matt Grant	Summit Park Kit Katt	15.58	FALSE	FALSE	FALSE	FALSE	FALSE	
1443	Water bar has significant erosion. Needs maintenance	I	Maintain water bar	I	1/2/2018	17:00	Completed	11/29/2018 0:00	Waterbar has been worked and maintained.	Summit Park Kit Katt	15.56	FALSE	FALSE	FALSE	FALSE	FALSE	
1444	ATM/SST needs to be stabilized. Significant soil erosion	I	Stabilize ATM/SST	I	1/2/2018	17:00	Completed	12/2/2018 0:00	Identified by Matt Grant	138.08±74	13.54	FALSE	FALSE	FALSE	FALSE	FALSE	
1445	CF5 is failing into open trench	I	Maintain or Remove CF5	I	1/2/2018	17:00	Completed	11/29/2018 8:30	MVP says completed on 11/30/18 with respect to Complaint R 11/19/W-18. Action item needs to be reworked.	138.10±00	138.10±00	138.10±00	138.10±00	138.10±00	138.10±00		
1446	CF5 is failing into open trench	I	Maintain or Remove CF5	I	1/2/2018	17:00	Completed	11/29/2018 8:30	CF5 has been replaced by a new one. Stockpile has been placed on the perch at 138.10 fm right.	138.64±00	13.66	FALSE	FALSE	FALSE	FALSE	FALSE	
1447	water bar needs repaired (flail)	H	Stabilize Stockpile	I	1/2/2018	17:00	Completed	11/30/2018 0:00	CF5 has been replaced by a new one. Stockpile has been stabilized.	138.64±00	7.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1448	Native plants from trail way on top of CFS perimeter control	I	Remove material from on top and around CFS.	I	1/2/2018	17:00	Completed	11/29/2018 0:00	MVP PL completed 11/20/18. DEQ has confirmed 12/3/18. CFS was maintained at both locations. Timber added at these locations.	133.36±00	8.95	FALSE	FALSE	FALSE	FALSE	FALSE	
1449	Sediment off ROW, slope eroded to 15' and overtopped	I	Retrieve sediment off ROW, repeat slopes to maintain CFS	I	1/2/2018	17:00	Completed	12/2/2018 0:00	Waiting on CA	157.77±18.1±56.77±7.75	103.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1450	Last 100' of perimeter control on East end of bridge	I	Regrade filter fabric to be extended on East end of bridge to 15'	I	1/2/2018	17:00	Completed	12/2/2018 0:00	CF5 has been stabilized. Sediment removed 15' maintained.	158.90±00	89.00	TRUE	FALSE	FALSE	FALSE	FALSE	
1451	Damaged P1 fence	G	Repair P1 fence	I	1/2/2018	17:00	Completed	12/2/2018 0:00	Verifed complete 12/3. No completion date given on purchase list at this time [B6]. Re-inspected 12/3 with no progress [B6]. CM called spoke to MVP Card E. He said who called contractor to send a crew back out to repair this item. 12/5.	107.63±50	77.66	FALSE	FALSE	FALSE	FALSE	FALSE	
1452	Hole in perimeter CFS	G	Repair P1 fence	I	1/2/2018	17:00	Completed	12/2/2018 0:00	Re-inspected afternoon of 12/2 and the P1 hole had been repaired. [E]	105.12±50	72.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1453	Slope drain removed for grading and not reinstalled	G	Install slope drain per spec	I	1/2/2018	17:00	Completed	12/2/2018 0:00	CF5 has been replaced by a new one. Slope drain removed for regrading and slope drain were removed/no longer needed. [E]	118.84±00	31.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1454	waterbar not built to spec and not tracked in allowing water to bush through	G	repair waterbar build to spec and track in	I	1/2/2018	17:00	Completed	12/2/2018 0:00	Phi # 782 states complete 12/3. Water bar was installed during the restoration process. Water bar had 118.38±00.	118.38±00	31.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1455	p1 fence down	G	repair p1 fence	I	1/2/2018	17:00	Completed	12/2/2018 0:00	Phi # 782 states complete 12/3. P1 fence had been repaired. [E]	118.66±50	32.54	FALSE	FALSE	FALSE	FALSE	FALSE	
1456	CF5 in CFS	G	Repair CF5	I	1/2/2018	17:00	Completed	12/2/2018 0:00	Phi # 782 states complete 12/3. CF5 had been repaired. [E]	118.64±00	32.53	FALSE	FALSE	FALSE	FALSE	FALSE	
1457	Gaps in silt fence from missing straw bales	I	Repair gaps in silt fence	I	1/2/2018	17:00	Completed	12/1/2018 8:00	P1 fence was installed.	118.69±75	24.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1458	Silt fence damaged	I	Repair/Replace silt fence	I	1/2/2018	17:00	Completed	12/1/2018 17:00	Appens maintained.	138.77±25.1±137.73±25	24.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1459	Water exiting the ROW has formed a hole under timber bridge. The water appears to be flowing underneath then exiting on both sides of the bridge into the stream. Stream has been impacted with sediment.	I	Repair erosion. Maintain CDS	I	1/2/2018	17:00	Completed	12/1/2018 17:00	Item checked for completion on 12/03/18, marked as complete on 12/01/18. A new of P1 was installed, erosion was not repaired. Additional P1 fence and CFS was installed. Eroded hole at timber mats was repaired, and area was seeded and stabilized with CFS.	139.74±95	96.00	TRUE	TRUE	TRUE	FALSE	FALSE	
1460	No CFS on up slope side of level spreader	I	Install soil spreader per detail MVP-E562	I	1/2/2018	17:00	Completed	11/30/2018 12:00	Item marked as complete on punch list.	STA. 1580±21	19.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1461	CFS not installed	I	Install CFS per plan	I	1/2/2018	17:00	Completed	11/30/2018 17:00	Pans call for dive on site.	158.11±50	24.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1462	Fiber fabric has holes in it under S+R27	I	Maintain filter fabric	I	1/2/2018	17:00	Completed	11/29/2018 17:00	Item marked as complete by contractor, DEQ has not confirmed.	STA. 157.80±0.40	24.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1463	Stockpiles not stabilized	I	Stabilize stockpiles and topsoil berms.	I	1/2/2018	19:21	Completed	1/7/2019 17:00	Extended due to snow/icy ROW conditions. Contractor plans to hydroseed. Extension required on 1/5/2019 as was delid.	155.99±00	83.73	FALSE	FALSE	FALSE	FALSE	FALSE	
1464	RCE needs maintenance	I	Maintain RCE	I	1/2/2018	19:22	Completed	12/2/2018 0:00	Stockpile has been stabilized.	Lake Dr	47.63	FALSE	FALSE	FALSE	FALSE	FALSE	
1465	Access Road KWP-P1-228 needs maintenance. Sediment	I	Maintain Access Road Remove sediment from state power road	I	1/2/2018	19:23	Completed	12/1/2018 0:00	Access Roads have been maintained with new stone.	152.32±0.40	9.40	FALSE	FALSE	FALSE	FALSE	FALSE	
1466	P1 fence knocked down by vehicles.	H	repair P1 silt fence	G	1/2/2018	19:24	silt fence	12/2/2018 0:00	P1 was repaired.	154.85±0.30	15.99	FALSE	FALSE	FALSE	FALSE	FALSE	
1467	Bob tail filter ultra fence	G	repair P1 silt fence	I	1/2/2018	19:25	silt fence	12/2/2018 0:00	Contractor reports action item has been completed 12/5. [E]	118.00±00	-17.00	FALSE	FALSE	FALSE	FALSE	FALSE	
1468	hole in P1 silt fence	G	Repair P1 silt fence to spec.	I	1/2/2018	19:26	silt fence	12/2/2018 0:00	Reinspected 12/8 & P1 was repaired. [E]	142.32±0.75	48.00	FALSE	FALSE	FALSE	MS-5	MS-5	
1469	Waterbar tilted in directlly opposite side of CFS	I	Repair waterbar to spec.	I	1/2/2018	19:27	waterbar	12/7/2018 17:00	Sediment removed from waterbar and regaded to spec.	142.51±0.00	48.00	FALSE	FALSE	FALSE	MS-4	MS-4	
1470	Waterbar tilted in directly opposite side of CFS	I	Maintain SSF	I	1/2/2018	19:28	waterbar	12/7/2018 17:00	Material was pulled back away from P1 silt fence.	SG-15	20.32	FALSE	FALSE	FALSE	FALSE	FALSE	

ID	Action / Item / Issue	Spread	Action Required	Start Date / Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min. Standards	Correction Type	
1473	Stockpile not stabilized at HWY 79 berm pit	I	Stabilize stockpile	12/8/2018 8:00 Completed			12/8/2018 17:00	DIQ confirmed on 12/13/18. The part of the stockpile that was visible(snow covered) appeared to be stabilized.	15740/000	9.00	FALSE	FALSE	FALSE	MS-2		
1474	SS1 fence fabric down	G	repair SSF	12/7/2018 15:33 Completed			12/7/2018 00:00	Inform contractor that item was repaired 12/7 [EJ] reinforced 12/13 and item was installed. [EJ]	11477/000 Steens Gap	-15.88	FALSE	FALSE	FALSE	FAI,SE		
1475	Stockpiles not stabilized	I	Stabilize stockpiles on south side of ROW, and berms on north side of ROW.	12/7/2018 17:00 Completed			12/8/2018 12:00	This area was seeded/earth guard was placed by helicopter.	15042/000 - 15044/00	259.00	FALSE	FALSE	FALSE	MS-2@MS-5		
1476	CFS and treatment not stabilized and secured.	I	Place stakes and secure end treatment.	12/7/2018 17:00 Completed			12/7/2018 00:00	DIQ confirmed as complete after snow melted on 12/15 [EJ].	15047/000	7.00	FALSE	FALSE	FALSE	FAI,SE		
1477	CFS cover half the height with sediment	I	Needs maintenance	12/7/2018 17:00 Completed			12/9/2018 17:00	MWP says completed on 12/8/18. DIQ has not confirmed.	15047/000	7.00	FALSE	FALSE	FALSE	FAI,SE		
1478	sediment off ROW appears that it may have travelled to stream	I	Retain sediment check for sediment in stream	12/7/2018 17:00 Completed			12/7/2018 14:37	Possible stream impact. Unable to determine at time of inspection due to stream outside of DOB asked TREC to investigate on 12/7/18.	STA 15951/05	288.00	TRUE	FALSE	FALSE	FAI,SE		
1479	tracking on roadway	G	clean roadway	12/8/2018 15:33 Completed			12/8/2018 00:00	CS 5-66 STA 15381/05 Reinforced 12/13, and then reinforced [EJ]	15630/000 C-486 Creek Road/Copings	7071.62	TRUE	FALSE	FALSE	FAI,SE	MS-17	
1480	24" CWD pipe/plunge pool, and CWD berms are not installed per plans	I	Install CWD pipe, plunge pool and diversion berm per plans.	12/8/2018 17:00 Completed			12/8/2018 17:00	Information provided by TREC states that item was repaired 12/8 [EJ]. Berm installed 12/13, and then reinforced [EJ]	15630/000 C-486 Creek Road	-15.50	FALSE	FALSE	FALSE	FAI,SE	MS-1	
1481	Soil/soil fence full of sediment and requires maintenance.	I	Maintain soil fence and remove sediment.	12/9/2018 17:00 Completed			12/8/2018 12:00	Farmers gate is located where CWD berm is supposed to be installed.	STA 15919/00	211.00	FALSE	FALSE	FALSE	FAI,SE		
1482	RCF flagged with mud; trackback observed	I	Maintain RCF	12/9/2018 17:00 Completed			12/9/2018 17:00	This item has been reviewed by Tetra Tech. Waiting a response if David Waller from Tetra Tech sent this item to Be Leach with ECD for approval.	14871/000 - 14871/75	14871/000 - 14871/75	211.00	FALSE	FALSE	FALSE	FAI,SE	
1483	RCF clogged with mud	I	Maintain RCE	12/13/2018 17:00 Completed			12/13/2018 12:00	CM ML sent a follow up email to Tracy on 12/19/18 to confirm that the item was sent to DOQ. Tracy called CM and stated that the item was sent to David Caudo to provide to DOQ.	15047/000	-10.00	FALSE	FALSE	FALSE	FAI,SE		
1484	RCF mudded over	H	maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Followed up on 12/21/2018 by CM who stated to DOQ that RCE was followed up to DOQ to review RCE.	14871/000	19.00	FALSE	FALSE	FALSE	FAI,SE	MS-17	
1485	SSF damaged	H	repair/replace/remove SSF	12/13/2018 17:00 Completed			12/14/2018 17:00	RCE was replaced and bridge removed off Followed up on 12/14 due to the verify RCE conditions.	14871/000	173.00	FALSE	FALSE	FALSE	FAI,SE	MS-17	
1486	bridge mudded and one sediment in above bridge	H	maintain timber bridge	12/13/2018 17:00 Completed			12/15/2018 00:00	Bridge replaced and bridge removed off Followed up on 12/14 due to the verify RCE conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1487	The level spreader does not appear to have 4" of stone cover and is missing the end caps.	I	Install level spreader per MWP ES62	12/15/2018 8:00 Completed			12/20/2018 09:00	Married as completed on 12/18/18. Addition of P1 SF was installed.	14871/000	121.00	FALSE	FALSE	FALSE	FAI,SE		
1488	Fiber fabric at clean water crossing is full of sediment/ torn,	I	Knitman filter fabric	12/15/2018 17:00 Completed			12/17/2018 17:00	Sweeper observed in area. RCE's appear as maintained on #1, and #2 at time of reinspection. RCE #3 was found to still be in need of maintenance. CM spoke to LE Tracy about this and he stated that it was maintained after inspection time. CM will confirm in Feb 19/19.	14871/000 - 14871/75	14871/000 - 14871/75	211.00	FALSE	FALSE	FALSE	FAI,SE	
1489	RCF flagged with mud; trackback observed	I	Maintain RCF	12/17/2018 17:00 Completed			12/17/2018 17:00	RCE appeared to be maintained.	14871/000	-10.00	FALSE	FALSE	FALSE	FAI,SE		
1490	RCF clogged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	RCE was completed on 12/14/18. Upon arrival 12/15/18 Inspector noted the RCE was worse condition than originally reported. [HJ] On 12/20/18 Inspector observed the RCE was maintained.	14871/000	19.00	FALSE	FALSE	FALSE	FAI,SE	MS-17	
1491	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	AR-FR 293.01	173.00	FALSE	FALSE	FALSE	FAI,SE	MS-17		
1492	RCF flagged with mud; trackback observed	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extended due to wet/no/wy ROW conditions.	14871/000	24.00	FALSE	FALSE	FALSE	FAI,SE		
1493	RCF flagged with mud; trackback observed	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Married as completed on 12/18/18. Addition of P1 SF was installed.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1494	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	121.00	FALSE	FALSE	FALSE	FAI,SE		
1495	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1496	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1497	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1498	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1499	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1500	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1501	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1502	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1503	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1504	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1505	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1506	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1507	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1508	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1509	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1510	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1511	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1512	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1513	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1514	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1515	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1516	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1517	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1518	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1519	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1520	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1521	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1522	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1523	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1524	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1525	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1526	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1527	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1528	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1529	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1530	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1531	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1532	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1533	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1534	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1535	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1536	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1537	RCF flagged with mud	I	Maintain RCF	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1538	RCF flagged with mud	I	Maintain RCE	12/20/2018 17:00 Completed			12/20/2018 22:00	Extender due to wet ROW conditions.	14871/000	31.00	FALSE	FALSE	FALSE	FAI,SE		
1539	RCF															

ID	Action Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1600 Slope is eroded	I	Repair fill erosion		1/2/2019	17:00	Completed	1/4/2019 12:00	1/5/2019 17:00	P1 marked a complete on 1/4/19. DEQ has not confirmed. Erosion was repaired and Currex installed.	13808±00 to 13810±00	19.90	False	False	False	MS-1	
1601 Sediment/gapping around floodbank/boulders	I	Maintain P1 soil fence		1/2/2019	17:00	Completed	1/4/2019 12:00	1/5/2019 17:00	P1 marked a complete on 1/4/19. DEQ has not confirmed. A boulder was extended and maintained.	13999±00 to 13999±36	19.90	False	False	False	FA, SE	
1602 P1 soil fence is over safety hook of sediment	I	Retain sediment from ROW		1/2/2019	17:00	Completed	1/4/2019 12:00	1/5/2019 17:00	LOA granted. Sediment was cleaned up and straw mulch applied		-474.00	False	False	False	FA, SE	
1603 Sediment left the ROW	I	Maintain CFS or sump control		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	CFS perimeter control was cleaned and P1 soil fence was added in front of the CFS	14272±60	41.00	True	False	False	FA, SE	
1604 CFS perimeter control is tilted to top	I	Maintain CWD outlet		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	P1 soil fence was installed and CWD barrier was stabilized	14272±60	19.90	False	False	False	FA, SE	
1605 ROW/transect is entering into CWD outlet	G	Replace/manually rip rap/upon net for slope drain		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	New rock species is to be added to upon 1/7/19 [DB]	14271±00	43.00	False	False	False	FA, SE	
1606 Rip rap/slope drain/boulder	G	Replace/manually rip rap/upon for slope drain/inlet		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	New rock species is to be added to upon 1/7/19 [DB]	1165±50	9.10	False	False	False	FA, SE	
1607 Rip rap/slope drain/boulder	I	Repair water bar		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	The contractor established SSS to help path the water the right direction. The ROW is too saturated due to river water correction to the right now. The SSS is aiding in the water bar.	1171±00	21.20	False	False	False	FA, SE	
1608 Water bar needs repaired, not functioning properly	H	Repair water bar		1/2/2019	17:00	Completed	1/9/2019 13:00	1/11/2019 09:00	Extended due to river ROW conditions.	1311±00	137.41	False	False	False	FA, SE	
1609 Water bar needs repaired, not functioning properly	I	Sump and treatment has been maintained.		1/2/2019	17:00	Completed	1/9/2019 11:34	1/9/2019 17:00	MWP says complete on 1/4/19	14271±00	125.42	False	False	False	MS-4	
1610 Sump/tile and CFSs maintained	I	Sump needs to be maintained		1/2/2019	17:00	Completed	1/4/2019 12:00	1/7/2019 09:00	LOA granted. MWP marked as complete on 1/5/19. Additional ECUs added.	1311±00	21.39	False	False	False	FA, SE	
1611 CFS/CS/Drain	I	Maintain CFS		1/2/2019	17:00	Completed	1/4/2019 12:00	1/7/2019 09:00	CS/Drain was repaired on 1/4/19	14271±00	40.00	True	False	False	FA, SE	
1612 CFS/CS/Drain	H	Repair CFS		1/2/2019	17:00	Completed	1/4/2019 12:00	1/7/2019 09:00	LOA granted. Sump is maintained/abilitized.	14272±50	14.37	False	False	False	FA, SE	
1613 CFS/CS/Drain needs repaired	I	Retain sediment/stabilize		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	Contractor marked as complete. Additional ECUs added; channel was curtailed.	1441±85	31.00	True	False	False	FA, SE	
1614 Sediment off ROW (due to oven end treatment)	I	Provide means to filter water		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	LOA granted marked as complete on 1/5/19	1441±85	48.00	True	False	False	FA, SE	
1615 Unfiltered water bypassing end treatment/perimeter controls	I	Retain sediment/stabilize		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	Applies maintained/Additional ECUs instilled.	1442±90	48.00	True	False	False	FA, SE	
1616 Sediment off ROW (bypassing uptake sump/ perimenter control)	I	Retain sediment/stabilize		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	SGH9 was observed to have an undetermined amount of sediment settled in the bottom. Marred as a priority item on the punch list, marked as complete on 1/5/19. CFS was maintained, the stream still appears to have sediment settled in the bottom.	1442±90	48.00	True	False	False	FA, SE	
1617 CFS overtopped with sediment	I	Maintain CFS		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	Item marked as complete on 1/5/19. LOA granted. Apars marked as 1/7/19.	1442±90	31.00	False	True	False	FA, SE	
1618 CFS undermined at end treatment	I	Maintain CS/End treatment		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	Item marked as complete on 1/5/19. Apars maintained.	1442±90	31.00	True	False	False	FA, SE	
1619 CFS undermined at end treatment	I	Maintain CFS		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	LOA granted marked as complete on 1/5/19. Apars outlined.	1442±90	48.00	True	False	False	FA, SE	
1620 Sediment off ROW (from undermined sump)	I	Retain sediment/stabilize		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	See separated action item re sediment off ROW.	1442±90	48.00	True	False	False	FA, SE	
1621 Sediment off ROW (from undermined sump)	I	Retain sediment/stabilize		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	LOA Granted, marked as complete on 1/5/19.	1442±90	48.00	True	False	False	FA, SE	
1622 End treatments overburdened leading to sediment off ROW	I	Maintain end treatment		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	Possibly that the sediment traveled to nearby wetland to G444.	1443±80	48.00	True	False	False	FA, SE	
1623 Sediment off ROW	I	Retain sediment/stabilize		1/2/2019	17:00	Completed	1/3/2019 17:00	1/5/2019 17:00	LOA granted marked as complete on 1/5/19. Apars retrieved.	1443±80	48.00	True	False	False	FA, SE	
1624 Drowned channel/coks	I	Stabilize denuded area		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 17:00	Playas completed/1/5/2019. Additional CFS was added.	13645±00	48.00	False	False	False	FA, SE	
1625 Water was observed passing around P1 SF	I	Close gap around perimeter control/P1 to RCE		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	Stops to LT Tracy Hillman on 1/8/19. Stated item will be addressed today. Channel was backwashed with water mixture on 1/5/19.	13645±00	48.00	False	False	False	FA, SE	
1626 CFS undermined at end treatment	H	Maintain CFS and treatment		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	Stops to LT Tracy Hillman on 1/8/19. Stated item will be addressed today. Channel was backwashed with water mixture on 1/5/19.	11172±70	64.50	False	False	False	FA, SE	
1627 CFS undermined at end treatment	I	Maintain CFS		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	Item marked as complete on 1/5/19. Apars maintained.	13378±50	32.60	False	False	False	MS-4	
1628 CFS undermined at end treatment	H	P1 needs to be maintained		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	LOA granted marked as complete on 1/5/19. Apars outlined.	1442±90	32.54	False	False	False	MS-4	
1629 Gap in P1 controls	H	Retain sediment/stabilize		1/2/2019	17:00	Completed	1/5/2019 12:00	1/5/2019 09:00	PI Repaired on 1/7/19 and stated that the sediment was coming from P1 ROW and that it was a gap in the P1 controls. The gap was filled in and the sediment was removed from the P1 ROW. The gap was filled in and the sediment was removed from the P1 ROW.	13381±00	32.50	False	False	False	FA, SE	
1630 Sediment settled in drainage feature	I	Clean out sediment in drainage feature		1/2/2019	17:00	Completed	1/7/2019 11:54	1/9/2019 09:00	MP1 stoned area would be removed from list. No action but flagged as completed.	15160±15	-0.02	False	False	False	FA, SE	
1631 SSS is undermined	H	Stabilize ROW		1/2/2019	17:00	Completed	1/8/2019 12:00	1/9/2019 09:00	Photo taken by Matt Grant, issue communicated to Brian Shiebler as well and Jared Saunders [1/6]. Area staked with seed/mulch/curves.	13561±50	18.96	False	False	False	MS-1	
1632 CFS is undermined	H	Clean up sediment off drain		1/2/2019	17:00	Completed	1/8/2019 12:00	1/9/2019 09:00	Area staked with seed/mulch/curves.	13561±00	18.96	False	False	False	FA, SE	
1633 SSS is undermined	H	Repair CFS and sand		1/2/2019	17:00	Completed	1/8/2019 12:00	1/9/2019 09:00	Area staked with seed/mulch/curves.	13562±00	18.94	False	False	False	FA, SE	
1634 SSS is undermined	H	Repair CFS and sand		1/2/2019	17:00	Completed	1/8/2019 12:00	1/9/2019 09:00	SSP repaired on 1/8/2019. SDR was cleaned up.	13562±00	18.93	False	False	False	FA, SE	
1635 Sump at crackly	I	Maintain sumps and CFS		1/2/2019	17:00	Completed	1/8/2019 12:00	1/9/2019 09:00	SCF's cleaned out/water bars repaired.	13562±00	24.00	False	False	False	FA, SE	
1636 Sump at crackly	H	Maintain sumps and CFS		1/2/2019	17:00	Completed	1/8/2019 12:00	1/9/2019 09:00	SCF's cleaned out/water bars repaired.	13562±00	21.22	False	False	False	MS-4	
1637 Slope drain is clogged by dirt	G	remove dirt from end of slope drain to allow uninterrupted flow		1/2/2019	17:00	Completed	1/8/2019 15:19	1/9/2019 09:00	crowd removed the dirt from the end of the slope drain.	11476±00	8.68	False	False	False	FA, SE	
1638 Slope drain is clogged by dirt	G	reroute		1/2/2019	17:00	Completed	1/8/2019 15:22	1/9/2019 09:00	Photographs taken by Matt Grant, issue communicated to Brian Shiebler as well and Jared Saunders [1/6]. Item extended to J/7 due to problems with machining from high winds.	11390±00	11977±00	False	False	False	FA, SE	
1639 Sump on ROW and bare soil in need of stabilization	G	repair/reroute Karst feature signs		1/2/2019	17:00	Completed	1/8/2019 15:25	1/9/2019 09:00	Apars signed off on 1/8/2019. SDR was completed on 1/9/2019.	11476±00	25.62	False	False	False	FA, SE	
1640 Sump features have been damaged	G	repair SSF		1/2/2019	17:00	Completed	1/8/2019 15:26	1/9/2019 09:00	Apars signed off on 1/8/2019. SDR was completed on 1/9/2019.	11384±00	1.58	False	False	False	FA, SE	
1641 SSF fabric down	G	repair SSF		1/2/2019	17:00	Completed	1/8/2019 15:27	1/9/2019 09:00	Item Inspected 1/10 and item was flagged [EJ]	11384±00	8.54	False	False	False	FA, SE	
1642 SSF fabric down	G	repair SSF		1/2/2019	17:00	Completed	1/8/2019 15:28	1/9/2019 09:00	Item Inspected 1/10 and item was flagged [EJ]	11477±00	8.53	False	False	False	FA, SE	
1643 Sump at ROW	I	Retain sediment from P1 of ROW		1/2/2019	17:00	Completed	1/9/2019 09:00	1/10/2019 09:00	Apars signed off on 1/8/2019. SDR was completed on 1/9/2019.	14701±00	9.00	False	False	False	FA, SE	
1644 Sediment off ROW, Nasty impacting 5-432	I	Maintain sumps and end treatment. Retain sediment from P1 of ROW		1/2/2019	17:00	Completed	1/9/2019 09:00	1/10/2019 09:00	SDR was cleaned out on 1/8/2019. Sediment removed.	14700±00	9.00	False	False	False	FA, SE	
1645 SSS undermined. Sediment off ROW	I	Maintain SSS and strive to remove dirt from end of slope drain		1/2/2019	17:00	Completed	1/9/2019 09:00	1/10/2019 09:00	SDR was cleaned out on 1/8/2019. Sediment removed on 1/6/2019. Waiting on LOA for SOR.	14699±00	123.90	False	False	False	FA, SE	
1646 Sump and end treatment are full of sediment. Sediment off	I	Maintain sumps and end treatment. Retain sediment from off		1/2/2019	17:00	Completed	1/9/2019 09:00	1/10/2019 09:00	SDR was cleaned out on 1/8/2019. Sediment removed on 1/6/2019. Waiting on LOA for SOR.	14699±00	9.00	False	False	False	FA, SE	
1647 Sump/stockpile not stabilized	I	Stabilize stockpiles		1/2/2019	17:00	Completed	1/9/2019 09:00	1/10/2019 09:00	Stockpiles have been stabilized.	14699±00	14703±00	False	False	False	FA, SE	

2	Action_Item_Issue	Start Date	End Date	Status	Item_Corrected	Extended Date	Extended Rate	Correction Action Performed	Actual Correction Duration/hr	Sediment at Row	Stream Impact	Weather Impact	Min Standards	Correction Type
650 Sediment accumulated on embankments	Maintain waterbar and sump.	1/9/2019 8:00 Completed	1/14/2019 17:00	Completed	1/11/2019 17:00	1/15/2019 17:00	Extended due to wet Row conditions	Player completed on 1/10/2019. Owner was not compited on 1/7/2019; Item is not been complete. Inspector Alister requested that it be added back to the punch list. Extended due to wet Row; ROW was not maintained on 1/11/19.	129.00	FALSE	FALSE	FALSE	FALSE	FALSE
650 Stockpile sloughed off into waterbar. Sump full of sediment.	Maintain sump	1/9/2019 8:00 Completed	1/15/2019 17:00	Completed	1/15/2019 17:00	1/15/2019 17:00	Extended due to wet Row; PPL says completed on 1/11/19.	14699+450	57.00	FALSE	FALSE	FALSE	FALSE	FALSE
650 Sediment accumulation at corner of timber matting and perimeter	Close gap in EC0s at stream crossing	1/8/2019 17:00 Completed	1/9/2019 17:00	Completed	1/9/2019 17:00	1/9/2019 17:00	Extended due to wet Row conditions	Plays completed on 1/9/2019 appears to be maintained, continued term to perimeter controls and add additional EC0s. Erosion appears to be filled in.	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
651 Controls	Maintain CWD berm/redect. flow off ROW	1/8/2019 17:00 Completed	1/8/2019 17:00	Completed	1/8/2019 17:00	1/9/2019 17:00	Extended due to wet Row conditions.	None appear to be maintained on 1/10/19 but was not marked as complete on the punch list.	-57A.1366+410 C15-G1a2	24.00	FALSE	FALSE	FALSE	FALSE
652 Water from CWD berms draining on ROW	Maintain waterbar and sump	1/7/2019 8:00 Completed	1/23/2019 17:00	Completed	1/23/2019 17:00	1/23/2019 17:00	Marked as complete on 1/23/19. Waterbar appears to be maintained and curve was installed.	10273A2	489.00	FALSE	FALSE	FALSE	FALSE	FALSE
Gau in EC0s	Reattach mat fence with hog rings or zip ties	1/10/2019 17:00 Completed	1/10/2019 17:00	Completed	1/10/2019 17:00	1/10/2019 17:00	Inspected V11 and SF had been repaired [EJ]	101+100' across road 245.01	-17.00	FALSE	FALSE	FALSE	FALSE	FALSE
655 Silt fence broke and slant fence at over bank	Install new silt fence and re attach old fence	1/10/2019 17:00 Completed	1/10/2019 17:00	Completed	1/10/2019 17:00	1/10/2019 17:00	Inspected V11 and damaged silt fence had been removed. P1 silt fence was additional protection and not required by plan [EJ].	1025+00' across road 248.01	-17.00	FALSE	FALSE	FALSE	FALSE	FALSE
656 Reattach silt fence from chain link	silt fence detached from chain link	1/9/2019 15:24 Completed	1/10/2019 0:00	Completed	1/10/2019 0:00	1/10/2019 0:00	Inspected V11 and SF had been repaired [EJ]	1107+40' across road 245.01	-17.00	FALSE	FALSE	FALSE	FALSE	FALSE
657 Silt fabric pulled away from fence	reattach SF fabric	1/8/2019 17:00 Completed	1/8/2019 17:00	Completed	1/8/2019 17:00	1/8/2019 17:00	Inspected V11 and SF had been repaired [EJ]	1012+00' G123.01	8.59	FALSE	FALSE	FALSE	FALSE	FALSE
658 Silt fabric undetermined	Maintain SF	1/9/2019 15:51 Completed	1/9/2019 17:00	Completed	1/9/2019 17:00	1/9/2019 17:00	Extended due to wet Row conditions	1531+50	25.14	FALSE	FALSE	FALSE	FALSE	FALSE
659 Temporary silt trap gap open full	Maintain sump	1/9/2019 17:00 Completed	1/22/2019 11:00	Completed	1/22/2019 11:00	1/22/2019 11:00	Extended due to wet Row conditions	1403+575	306.00	FALSE	FALSE	FALSE	FALSE	FALSE
660 Waterbar channel full of sediment	Maintain waterbar	1/9/2019 17:00 Completed	1/11/2019 17:00	Completed	1/11/2019 17:00	1/11/2019 17:00	Player completed on 1/10/2019;	1+405'00" through 1405'00"	40.00	FALSE	FALSE	FALSE	FALSE	FALSE
661 Cut bank of concrete construction is denuded	Stabilize banks	1/9/2019 17:00 Completed	1/10/2019 0:00	Completed	1/10/2019 0:00	1/12/2019 17:00	Banks have been stabilized with ECB	1405'00" through 1405'00"	7.00	FALSE	FALSE	FALSE	FALSE	FALSE
662 Sediment observed on stream bank/gated	Stream remediation	1/9/2019 17:00 Completed	1/12/2019 12:00	Completed	1/12/2019 12:00	1/12/2019 17:00	Extended due to wet Row/contractor marked as complete on 1/14/19. Item was found to be partially completed on 1/15/19. Still needs stabilization in parts of A1W0 and the ROW to the left of the site. Erosion has been controlled with ECB.	5.G17.5TA.145d-33	43.00	FALSE	FALSE	FALSE	FALSE	FALSE
663 Level spreader not built to spec	Stabilize A1W0 and ROW	1/9/2019 17:00 Completed	1/19/2019 17:00	Completed	1/19/2019 17:00	1/20/2019 17:00	Extended due to wet Row/contractor marked as complete on 1/14/19. Areas were stabilized on 1/19/19. Areas were stabilized on 1/19/19. Waterbar and sump	ATWS 1043.1054..140G.5.S	240.00	FALSE	FALSE	FALSE	FALSE	FALSE
664 Waterbar channel eroded and sump full	Repair waterbar, maintain sump	1/9/2019 17:00 Completed	1/9/2019 17:00	Completed	1/9/2019 17:00	1/9/2019 17:00	Extended due to wet Row/contractor marked as complete on 1/14/19. Waterbar and sump	LE7 & ROW a151.453+40	115.00	FALSE	FALSE	FALSE	FALSE	FALSE
665 Level spreader not built to spec	Install 18-inch CF5 below level spreader	1/11/2019 17:00 Completed	1/19/2019 17:00	Completed	1/19/2019 17:00	1/20/2019 17:00	Extended due to wet Row/contractor marked as complete on 1/14/19. End cap was added to 24inch pipe, rock was added and P1 was installed above on 1/18/19. End cap was added to 24inch pipe, rock was added and P1 was installed above on 1/18/19. Extended due to the level spreader	1588+050	187.00	FALSE	FALSE	FALSE	FALSE	FALSE
666 Level spreader not built to spec	Install 18-inch CF5 below level spreader	1/11/2019 17:00 Completed	1/19/2019 17:00	Completed	1/19/2019 17:00	1/20/2019 17:00	Extended due to wet Row/contractor marked as complete on 1/14/19. End cap was added to 24inch pipe, rock was added and P1 was installed above on 1/18/19. Extended due to the level spreader	1588+046	120.00	FALSE	FALSE	FALSE	FALSE	FALSE
667 Level spreader not built to spec	Install 18-inch CF5 below level spreader	1/11/2019 17:00 Completed	1/16/2019 17:00	Completed	1/16/2019 17:00	1/17/2019 17:00	Extended due to wet Row/contractor marked as complete on 1/14/19. Item was found to be partially completed on 1/15/19. CF5 has been installed	1582+040	120.00	FALSE	FALSE	FALSE	FALSE	FALSE
668 Silt fabric detached from fence (NE side of ROW)	repair 15SF	1/11/2019 17:00 Completed	1/14/2019 0:00	Completed	1/14/2019 0:00	1/14/2019 17:00	Extended due to wet Row/contractor marked as complete on 1/14/19. CF5 was added to repair 15SF [EJ]	1115+00' D114B+0.0, Q249, Mt Lake	57.53	FALSE	FALSE	FALSE	FALSE	FALSE
673 Sediment over half the height of SSF	Maintain and remove sediment SSF	1/12/2019 8:00 Completed	1/14/2019 17:00	Completed	1/14/2019 17:00	1/15/2019 17:00	Extended due to wet Row/contractor marked as complete on 1/14/19. CF5 was added to repair 15SF [EJ]	34215+460	57.00	FALSE	FALSE	FALSE	FALSE	FALSE
674 CF5	repair/ torn CF5	1/11/2019 17:59 Completed	1/14/2019 0:00	Completed	1/14/2019 17:00	1/15/2019 17:00	attempted to respect 1/14- Row snow service covered [EJ]	11725+20	58.01	FALSE	FALSE	FALSE	FALSE	FALSE
675 Erosion at CWD inlet	Erosion main at CWD inlet	1/14/2019 17:00 Completed	1/15/2019 17:00	Completed	1/15/2019 17:00	1/16/2019 17:00	Respected 1/14 and CF5 was replaced with 18" Erosion	SC-29	13.76	FALSE	FALSE	FALSE	FALSE	MS-4
676 CF5 that has shifted	Replace CF5 with 18"	1/15/2019 14:31 Completed	1/16/2019 9:00	Completed	1/16/2019 12:00	1/16/2019 12:00	CF5 was replaced.	Coles Mountain Rd. 13415+00	21.48	FALSE	FALSE	FALSE	FALSE	FALSE
677 CF5 that has shifted	Clean up 18" gap	1/15/2019 15:32 Completed	1/16/2019 9:00	Completed	1/16/2019 12:00	1/16/2019 12:00	informed by a neighbor that item was "clean up 1/15/19" Erosion	Iv 028	17.46	FALSE	FALSE	FALSE	FALSE	FALSE
678 CF5 that has shifted	Maintain 18" silt fence	1/15/2019 17:00 Completed	1/16/2019 17:00	Completed	1/16/2019 17:00	1/16/2019 17:00	crews removed impacted 8' area and installed new stone	1394+000+ A1W5 612	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
679 CF5 that has shifted	CF5 requires maintenance	1/15/2019 17:00 Completed	1/16/2019 17:00	Completed	1/16/2019 17:00	1/16/2019 17:00	CF5 maintained	1393+000+ A1W5 612	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
680 CF5 that has shifted	Repair erosion and install EC0	1/15/2019 17:00 Completed	1/16/2019 17:00	Completed	1/16/2019 17:00	1/16/2019 17:00	Erosion repaired and EC0's added	1392+000+ A1W5 612	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
681 CF5 that has shifted	Repair 15SF and install EC0	1/15/2019 17:00 Completed	1/16/2019 17:00	Completed	1/16/2019 17:00	1/16/2019 17:00	Repair 15SF and install EC0	1391+000+ A1W5 612	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
682 CF5 that has shifted	Close gap in perimeter control	1/15/2019 17:00 Completed	1/16/2019 17:00	Completed	1/16/2019 17:00	1/16/2019 17:00	Repair 15SF, installed downspout of 5SF.	1390+000+ A1W5 612	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
683 Spikes stabilization on ROW	Stabilize ROW	1/15/2019 17:00 Completed	1/15/2019 17:00	Completed	1/15/2019 17:00	1/16/2019 17:00	Extended due to wet Row conditions. Row stabilized with 5 row spikes.	STA 14235+00 through 14248+00	-8,664.00	FALSE	FALSE	FALSE	FALSE	FALSE
684 Spikes stabilization on ROW	Stabilize cut slope of two-ton construction	1/15/2019 17:00 Completed	1/15/2019 17:00	Completed	1/15/2019 17:00	1/16/2019 17:00	Extended due to wet Row conditions. Row stabilized with 5 row spikes.	STA 14236+00 through 14245+00	72.20	FALSE	FALSE	FALSE	FALSE	MS-1
685 Cut slope of two-ton construction not stabilized	Install CWD berm	1/15/2019 17:00 Completed	1/15/2019 17:00	Completed	1/17/2019 17:00	1/17/2019 17:00	Marked as complete on 1/17/19.	STA 14235+00 in the control	48.00	FALSE	FALSE	FALSE	FALSE	FALSE
686 CWD berm was not built	Build CWD berm	1/16/2019 17:00 Completed	1/16/2019 17:00	Completed	1/17/2019 17:00	1/17/2019 17:00	Marked as complete on 1/17/19.	1558+00, ATWS 813	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
687 CWD berm was not built	Stabilize Stope	1/16/2019 17:00 Completed	1/16/2019 17:00	Completed	1/17/2019 17:00	1/17/2019 17:00	Stockpile stabilized.	Access Road G1237	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
688 Stockpile is not stabilized	repair P1 and treatment	1/16/2019 14:33 Completed	1/18/2019 8:00	Completed	1/18/2019 8:30	1/18/2019 8:30	removed ton section of fence and repacked with new.	P1. 14236+00 through 14245+00	1150+00, Cags Creek	-14.55	FALSE	FALSE	FALSE	FALSE
689 P1 end treatment falling in to sump	Maintain CWD berm	1/18/2019 17:00 Completed	1/18/2019 17:00	Completed	1/18/2019 17:00	1/18/2019 17:00	P1. Replaced due to wet Row conditions; P1 failed this is a complete add 1/17/2019. Did observe items not in the sump without being confirmed completed.	1569+00, Cags Creek	1374+447	FALSE	FALSE	FALSE	FALSE	FALSE

ID	Action / Item / Issue	Spread	Action Required	Start Date / Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Completion Date/Day/Hr	Sediment off Row	Stream Impact	Wetland Impact	Min. Standards	Correction Type
1742 Erosion on slope	I	Dress up and stabilize slope		1/28/2019 17:00 Completed		1/28/2019 17:00	1/29/2019 17:00	Extended due to wet ROW. Do not see on punch list. Listed on punch list as ECD maintenance at this station number marked as complete 1/29/19. Cutout was added to slope.		413:00	False	False	False	MS-1	
1743 Secondary Containment	I	Repair secondary containment for storage of hazardous materials.		1/26/2019 17:00 Completed		1/29/2019 05:00	1/29/2019 17:00	Small contains of hazardous materials were moved to indoor trailer storage	KWV Spread Laydown Yard	65.00	False	False	False	MS-1	
1744 Secondary Containment	I	Repair secondary containment for storage of hazardous materials.		1/26/2019 17:00 Completed		1/29/2019 15:00	1/29/2019 17:00	Materials and hazardous materials were stored in secondary containment	KWV Spread Laydown Yard	70.00	False	False	False	MS-1	
1745 Debris outside of perimeter control device	I	Clean up debris past CRS perimeter control.		1/28/2019 17:00 Completed		1/29/2019 05:00	1/29/2019 17:00	Debris outside perimeter control was cleaned up	KWV Spread Laydown Yard	55.00	False	False	False	MS-1	
1746 End treatment need main chance	I	Maintain/SF		1/28/2019 16:44 Completed		1/29/2019 17:00	1/29/2019 17:00	Complaint investigation 1/9/2019-3/9/2022		24.76	False	False	False	MS-1	
1747 SSS is tilted over its height	I	SST needs to be maintained		1/28/2019 17:00 Completed		1/29/2019 17:00	1/29/2019 17:00	SST has been maintained	13850:00	24.00	False	False	False	MS-1	
1748 SST is not stabilized in adequately	I	SST needs to be maintained		1/28/2019 17:00 Completed		1/29/2019 17:00	1/29/2019 17:00	SST has been maintained	13850:00	24.00	False	False	False	MS-1	
1749 SST is tilted over its height	I	SST needs to be maintained		1/28/2019 17:00 Completed		1/29/2019 17:00	1/29/2019 17:00	SST has been maintained	13850:00	24.00	False	False	False	MS-1	
1750 Min. inches of sediment removed before ECD sand treatment	I	Review sediment and add much more		1/28/2019 17:00 Completed		1/29/2019 17:00	1/29/2019 17:00	Sediment removed	13850:00	24.00	False	False	False	MS-1	
1751 Fallen tree tilted perimeter CRS off ground	G	Replace CRS on ground		1/29/2019 17:00 Completed		1/29/2019 17:00	1/29/2019 17:00	Precision reporter completed 1/29 without excavation [E] CRS was replace back on ground and appeared functional as a perimeter ECD. Item was verified	11736:40	0.00	False	False	False	MS-1	
1752 Bare areas of ROW need stabilization	G	Stabilize bare areas within ROW		1/29/2019 17:00 Completed		2/4/2019 17:00	1/29/2019 17:00	partial fill stabilized but was found to still have denuded areas and other stockpiles were noted as denuded in this area.	11737:400 to 11745:00	144.00	False	False	False	MS-1	
1753 Sediment left on the ROW	I	Retain sediment from off ROW.		1/29/2019 17:00 Completed		1/29/2019 17:00	1/29/2019 17:00	Extended due to awaiting LOA. Patch list says approval was granted on 3/30/19. Item marked as 1/29/19.	13538:00	24.00	True	False	False	MS-1	
1754 Timber bridge abutment undermined	I	Install additional ECDs (CRS 3 and 1.5 ft) at 5'-20' to prevent further erosion		1/29/2019 17:00 Completed		1/30/2019 06:00	1/31/2019 17:00	Additional ECDs added	13874:405	7.00	False	False	False	MS-1	
1755 Stockpile needs additional stabilization	I	Stabilize stockpile		1/29/2019 17:00 Completed		1/31/2019 06:00	1/31/2019 17:00	Water on LOA, wet ROW. Sediment was removed	13833:400	40.00	False	False	False	MS-2	
1756 CRS full of sediment, sediment flowing ROW	I	CRS needs to be maintained		1/30/2019 12:49 Completed		2/2/2019 9:27	2/2/2019 17:00	partially stabilized but was found to still have denuded areas and other stockpiles were noted as denuded in this area.	116.63	True	False	False	False	MS-4	
1757 Demidied stock pile	I	Stabilize stockpile		1/30/2019 17:00 Completed		2/5/2019 12:00	2/5/2019 17:00	Spoke to LEI/Trey Willbun on check for status of completion on 7/5/19. Stockpiles stabilized	15344:00	139.00	False	False	False	MS-1	
1758 ROW needs re-stabilized (left as washed into jump)	I	Stabilize ROW		1/29/2019 17:00 Completed		2/11/2019 12:29	2/11/2019 17:00	Marked as complete on 1/21/19. Item was respected and found not to be complete as 1/21/19. 13334:00.	15338:00	272.48	False	False	False	MS-1	
1759 Pump pool filled with sediment	I	Maintain pump pool		1/30/2019 11:00		1/30/2019 17:00	1/30/2019 17:00	CMW received photo from LEI/Trey Willbun that plunge pool was complete.	15338:00	5.00	False	False	False	MS-1	
1760 Perimeter CRS needs maintenance	I	Maintain CRS		1/30/2019 17:00 Completed		1/31/2019 05:00	2/1/2019 17:00	Marked as complete 1/31/19. CRS is planned to be maintained.	15338:00 near plm 89' pit	7.00	False	False	False	MS-1	
1761 Stockpiles are detached/battered washed out	I	Stabilize stockpiles and ROW		1/30/2019 17:00 Completed		1/30/2019 15:42	2/2/2019 17:00	Extended due to wet ROW conditions. Wall erode was maintained.	1495:00	46.70	False	False	False	MS-1	
1762 Water needs maintenance	I	Maintain water feature		1/30/2019 17:00 Completed		2/1/2019 11:22	2/1/2019 17:00	Extended due to wet ROW conditions. CRS was maintained.	1518:00	43.37	False	False	False	MS-1	
1763 CRS at buffer area torn	I	Maintain CRS		1/30/2019 17:00 Completed		2/1/2019 12:24	2/1/2019 17:00	Extended due to wet ROW conditions. CRS was maintained.	1518:00	45.40	False	False	False	MS-1	
1764 Surf or soil wash out	I	Maintain sump		1/30/2019 17:00 Completed		2/1/2019 13:54	2/1/2019 17:00	Sump was full of sediment.	1518:00	45.90	False	False	False	MS-1	
1765 Blanks missing off side slope piping	I	Maintain blank and mating		1/30/2019 17:00 Completed		2/1/2019 13:54	2/1/2019 17:00	Blank was replaced with new.	1518:00	45.05	False	False	False	MS-1	
1766 Sediment from ROW is entering plunge pool	I	Maintain plunge pool		1/30/2019 17:00 Completed		2/1/2019 15:17	2/1/2019 17:00	Extended due to wet ROW conditions. Plunge pool was maintained.	1496:50 to 1515:00	46.28	False	False	False	MS-1	
1767 Water needs 5% slope full stockpiles and ROW denuded	I	Maintain water feature & sumps. Stabilize stockpiles and ROW		1/30/2019 17:00 Completed		2/1/2019 9:33	2/2/2019 17:00	Extended due to wet ROW conditions. Sumps and water features were maintained.	1496:00 through 1496:00	46.38	False	False	False	MS-1	
1768 Sump needs driven in the ground	H	Re-build CRS and re-stabilized		1/30/2019 17:00 Completed		2/1/2019 13:54	2/1/2019 17:00	Extended due to wet ROW conditions. CRS was driven into the ground through 15:00.	15293:00	91.00	False	False	False	MS-1	
1769 12' CRS perimeter control not installed	I	Install 12' CRS perimeter control plan (Gas A3:3)		1/31/2019 17:00 Completed		2/5/2019 9:00	2/5/2019 17:00	CMW did not see on punch list, emailed to MW on 2/2/19. This item was found to still need maintenance on 7/1/19. Item marked as complete on 2/2/19.	14824:00	112.00	False	False	False	MS-1	
1770 SSS full of sediment	I	Maintain SSS		1/31/2019 17:00 Completed		2/6/2019 13:20	2/6/2019 17:00	Pl 1S1 installed.	14831:60	51.66	False	False	False	MS-1	
1771 Water needs re-stabilized	I	Repair/install water feature		1/31/2019 17:00 Completed		2/7/2019 12:00	2/7/2019 17:00	Water feature repaired.	15018:00 to 15017:00	24.00	False	False	False	MS-1	
1772 CRS is bad condition	I	Stockpile requires re-stabilization		2/7/2019 12:00 Completed		2/7/2019 17:00	2/7/2019 17:00	Stockpile was stabilized.	15018:00	19.00	False	False	False	MS-1	
1773 CRS full of sediment	I	CRS needs to be maintained		2/7/2019 12:00 Completed		2/8/2019 11:00	2/25/2019 17:00	Extended due to wet ROW. MWP marked as complete on 2/4/19. CRS was maintained.	1509:00	51.76	False	False	False	MS-1	
1774 CRS following sediment overfill	I	CRS needs to be maintained		2/7/2019 12:00 Completed		2/8/2019 11:00	2/25/2019 17:00	Extended due to wet ROW. MWP marked as complete on 2/4/19. CRS was maintained.	1509:00 to 1512:40	51.74	False	False	False	MS-1	
1775 Geotextile fabric down on bridge perimeter	I	Geotextile fabric on bridge perimeter needs maintained		2/7/2019 12:00 Completed		2/7/2019 17:00	2/7/2019 17:00	Extended due to wet ROW conditions. Item marked as complete on 2/4/19. CRS on timber mats were maintained.	1509:00 to 1512:40	51.69	False	False	False	MS-1	
1776 CRS cover half of sediment and one was missing	I	Maintain CRS & repair sediment outside of		2/7/2019 12:00 Completed		2/7/2019 17:00	2/7/2019 17:00	Item was maintained in the field the same day.	15124:00	5.00	False	False	False	MS-1	
1777 CRS needs additional stabilization	I	CRS needs to be maintained		2/7/2019 12:00 Completed		2/7/2019 17:00	2/7/2019 17:00	Stockpile was stabilized.	15124:00 to 15125:00	5.00	False	False	False	MS-1	
1778 SSS full of sediment	I	Additional stabilization required		2/7/2019 12:00 Completed		2/5/2019 9:15:00	2/5/2019 17:00	removed dirt from site fence	15125:00	18.00	False	False	False	MS-1	
1779 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Extended due to wet ROW. MWP marked as complete on 2/4/19. CRS was maintained.	15125:00 to 15126:00	21.27	False	False	False	MS-1	
1780 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15126:00 to 15127:00	21.77	False	False	False	MS-1	
1781 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15127:00 to 15128:00	21.77	False	False	False	MS-1	
1782 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15128:00 to 15129:00	21.77	False	False	False	MS-1	
1783 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15129:00 to 15130:00	21.77	False	False	False	MS-1	
1784 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15130:00 to 15131:00	21.77	False	False	False	MS-1	
1785 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15131:00 to 15132:00	21.77	False	False	False	MS-1	
1786 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15132:00 to 15133:00	21.77	False	False	False	MS-1	
1787 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15133:00 to 15134:00	21.77	False	False	False	MS-1	
1788 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15134:00 to 15135:00	21.77	False	False	False	MS-1	
1789 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15135:00 to 15136:00	21.77	False	False	False	MS-1	
1790 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15136:00 to 15137:00	21.77	False	False	False	MS-1	
1791 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15137:00 to 15138:00	21.77	False	False	False	MS-1	
1792 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15138:00 to 15139:00	21.77	False	False	False	MS-1	
1793 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15139:00 to 15140:00	21.77	False	False	False	MS-1	
1794 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15140:00 to 15141:00	21.77	False	False	False	MS-1	
1795 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15141:00 to 15142:00	21.77	False	False	False	MS-1	
1796 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15142:00 to 15143:00	21.77	False	False	False	MS-1	
1797 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15143:00 to 15144:00	21.77	False	False	False	MS-1	
1798 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15144:00 to 15145:00	21.77	False	False	False	MS-1	
1799 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15145:00 to 15146:00	21.77	False	False	False	MS-1	
1800 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15146:00 to 15147:00	21.77	False	False	False	MS-1	
1801 SSS full of sediment	I	Repair and treat sediment		2/7/2019 12:00 Completed		2/5/2019 11:00	2/5/2019 17:00	Item was treated through 2/4/14 due to the already saturated ROW and projected weather forecast.	15147:00 to 15148:00	21.77	False	False	False	MS-1	

ID	Action / Item / issue	Spread	Action Required	Start Date / Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment of Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1797	Seal off the ROW	-	Retiree CFS from stream	2/6/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	Watson on DOAs. Pl. says completed on 2/6/2019. Sediment was reviewed.	15541-30	48.00	TRUE	FALSE	FALSE	FALSE	FALSE
1798	CFS is still there	-	Retiree CFS from stream	2/6/2019 17:00	Completed	2/6/2019 17:00	2/6/2019 17:00	Extended due to wet ROW. CFS was stripped from stream	15542-50	5 CCS	-1.04/0.17/0.0	FALSE	FALSE	FALSE	FALSE
1799	P1 SF's falling down	-	Kotanai P1 SF's	2/6/2019 18:00	Completed	2/5/2019 17:00	2/6/2019 17:00	Punch is said complete on 2/5/2019 but was observed to be wet again to allow equipment to be moved onto site. It is not clear if punch was maintained.	15541-00	23.00	FALSE	FALSE	FALSE	FALSE	FALSE
1800	ET does not release off ROW	-	Adjust and treatement to outlet of ROW	2/6/2019 18:00	Completed	2/5/2019 17:00	2/6/2019 17:00	Extended due to wet ROW. Timber mats were required to allow work on ROW.	15521-50	22.00	FALSE	FALSE	FALSE	FALSE	FALSE
1801	Timber mats bridge has sediment on it	-	Timber mats require maintenance	2/6/2019 18:00	Completed	2/5/2019 17:00	2/6/2019 17:00	Extended due to wet ROW. P1 site fence was maintained.	15508-15	5 CCS	23.00	FALSE	FALSE	FALSE	FALSE
1802	P1 SF's down	-	P1 SF requires maintenance	2/6/2019 18:00	Completed	2/5/2019 17:00	2/6/2019 17:00	Extended due to wet ROW. 18' CFS was added below level reader	15527-00	23.00	FALSE	FALSE	FALSE	FALSE	FALSE
1803	Level spreader is missing 18' CFS below it	-	Build level spreader to spec	2/6/2019 18:00	Completed	2/5/2019 17:00	2/6/2019 17:00	Maint as completed on 2/6/19	15516-00	23.00	FALSE	FALSE	FALSE	FALSE	FALSE
1804	SGS needs maintenance.	-	Kotanai 5SF	2/6/2019 17:00	Completed	2/5/2019 17:00	2/7/2019 17:00	Every 5 days as complete on 2/6/19	14929-00	14930-00	24.00	FALSE	FALSE	FALSE	FALSE
1805	P1 SF on C15 of S-G15 needs to be repaired/replaced	-	Maintain P1 SF's	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	Item marked as complete on 2/6/19.	14932-67	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1806	P1 SF on G15 of S-G13 knocked needs repaired/replaced	-	Maintain P1 SF's	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	Item marked as complete on 2/6/19.	14930-50	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1807	SGS Stockpiles are not stabilized	H	Stabilize stockpiles	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	SGS item marked as complete on 2/6/19. 55' approach to be maintained.	15025-00	20.00	FALSE	FALSE	FALSE	FALSE	FALSE
1808	SGS SF's are not stabilized	H	Stabilize stockpiles	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	SGS item marked as complete on 2/6/19. 55' approach to be maintained.	15024-50	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1809	P1 SF's broke broken	-	Maintain P1 SF's	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	Riprap flume was maintained.	STA 13865-95	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1810	Rip rap waterbar slope drain needs maintenance	-	Maintain net to sump/trap slope drain	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	SGS item SF appeared to be maintained and water replaced.	13919-00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1811	Sf down/water bar down	-	Maintain water bar and SF	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	SGS item. Rats appeared to be repaired and ROW was stabilized with straw.	ATWS 989C	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1812	Rip bar on slope	I	stabilize slope	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	Waterbars appeared to be reinstalled and appeared to be within spec.	STA 13894-08	24.00	FALSE	FALSE	FALSE	FALSE	MS-1
1813	Waterbars exceeded 5% slope	I	Install additional CFS's per spec	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	SGS item. End treatment appeared to be replaced.	STA 13895-00 through 13896-00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1814	Time track and treatment needs maintenance	I	Repair and treatment	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	SGS item. Sump was removed and ROW was stabilized.	STA 13899-92	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1815	Sump draining onto ROW	I	Maintain sump	2/5/2019 17:00	Completed	2/6/2019 17:00	2/7/2019 17:00	SGS item. To be aerial seeded next week; extended due to wet ROW	10A will be granted for track off of ROW.	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1816	Row denuded around staged pipe. CWD berm needs stabilized	I	Stabilize ROW and CWD berm	2/5/2019 17:00	Completed	3/7/2019 17:00	3/8/2019 17:00	Item found to be aerial seeded, marked as complete on 3/7/19. To be aerial seeded, marked as complete on 3/7/19.	STA 13869-00	720.00	FALSE	FALSE	FALSE	MS-1	FALSE
1817	Water bar	I	Repair water bar	2/5/2019 17:00	Completed	2/8/2019 17:00	2/7/2019 17:00	SGS item. Item was found to still need maintenance 2/7/19. MWP made as complete on 8/19. Water bar has been maintained.	13875-73	72.00	FALSE	FALSE	FALSE	FALSE	FALSE
1818	SGS SF's in trash beyond ROW	I	Retrieve trash/maintain SF	2/5/2019 17:00	Completed	2/8/2019 17:00	2/7/2019 17:00	Extended due to wet ROW conditions. MWP makes as complete on 2/8/19. Sump's and waterbars were installed as per specification.	STA 13870-012 W.C6.	72.00	FALSE	FALSE	FALSE	FALSE	FALSE
1819	waterbar was not installed due to inc. no end treatment was installed and sump not installed per spec.	I	install sump, waterbar and end treatment per spec	2/6/2019 17:00	Completed	2/11/2019 12:02	2/9/2019 17:00	Triple stack ET's was main lined.	15138-60	130.12	FALSE	FALSE	FALSE	FALSE	FALSE
1820	Triple stack CFS is in poor condition	I	Maintain end treatment	2/6/2019 18:00	Completed	2/11/2019 12:02	2/9/2019 17:00	Triple stack ET's was main lined.	15055-00	-1.04/0.18/0.0	FALSE	FALSE	FALSE	FALSE	FALSE
1821	SGS patch not to specification	I	SGS needs to be maintained	2/6/2019 18:00	Completed	2/11/2019 12:02	2/9/2019 17:00	MWP says completed on 2/7/19.	STA 15389-90	27.23	FALSE	FALSE	FALSE	FALSE	FALSE
1822	CFS has a hole in it	I	CFS needs to be maintained	2/6/2019 18:00	Completed	2/11/2019 12:02	2/9/2019 17:00	Contractor has installed the new CFS adjacent to old CFS.	15215/19	27.18	FALSE	FALSE	FALSE	FALSE	FALSE
1823	SST has a hole in it	I	CFS needs to be maintained	2/6/2019 18:00	Completed	2/11/2019 12:02	2/9/2019 17:00	WPS says it was checked and it was not fixed. No fix indicated due to wet ROW. Contractor reported SSS.	15156-25	315.15	FALSE	FALSE	FALSE	FALSE	FALSE
1824	CFS full of sediment	I	CFS needs to be maintained	2/6/2019 18:00	Completed	2/11/2019 12:02	2/9/2019 17:00	WPS says it was checked and it was not fixed. No fix indicated due to wet ROW.	5-24-1242-37	27.12	FALSE	FALSE	FALSE	FALSE	FALSE
1825	Contractor has stabilized the area behind the sump and ET	-	Contractor has stabilized the area behind the sump and ET	2/6/2019 18:00	Completed	2/7/2019 00:00	2/8/2019 17:00	Extended due to wet ROW conditions. MWP says completed on 2/7/19.	ATWS 994	10/0/9	FALSE	FALSE	FALSE	FALSE	FALSE
1826	End treatment needs to be maintained	I	Maintain end treatment	2/6/2019 18:00	Completed	2/7/2019 17:00	2/8/2019 17:00	Extended due to wet ROW conditions. MWP says completed on 2/7/19. Item was found to still need maintenance on 8/19. MWP plans to re-lay pavers to cook at next week.	15061-00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1827	SGS erosion occurring behind CWD berm.	I	Stabilize stockpiles	2/6/2019 18:00	Completed	2/13/2019 15:00	2/13/2019 17:00	Contractor has installed behind the CWD berm.	15055-83	167.00	FALSE	FALSE	FALSE	MS-2	FALSE
1828	Waterbar on C15 of S-D1-E1 full of sediment and	I	Maintain Water bar	2/6/2019 18:00	Completed	2/7/2019 17:00	2/8/2019 17:00	WPS says completed on 2/7/19. Waterbar was maintained and P15 was maintained.	15056-00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1829	SGS has control to stop it from leaving the ROW.	I	Neat control between sump and SSS	2/6/2019 18:00	Completed	2/8/2019 13:34	2/9/2019 17:00	WPS says completed on 2/7/19. Item was found to be wet again to allow equipment to be moved onto site. It is not clear if punch was maintained.	15054-00	72.00	FALSE	FALSE	FALSE	FALSE	FALSE
1830	End treatment needs to be maintained	I	Maintain end treatment	2/6/2019 18:00	Completed	2/11/2019 17:00	2/12/2019 17:00	CM believed that L.B. Tracy Hillman stated that this was from natural causes of erosion of the stream bank. CM relayed observations to OEG. DEI made a flaggers plan to cook at next week.	15055-40	120.00	FALSE	FALSE	FALSE	FALSE	FALSE
1831	Berm up slope of plough pool	I	Stabilize berm up slope of plough pool	2/6/2019 18:00	Completed	2/7/2019 17:00	2/8/2019 17:00	Extended due to wet ROW conditions. MWP says completed on 2/7/19. Sump's added; inlet pipe installed.	15054-00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1832	CWD has no inlet protection	I	Install inlet protection	2/6/2019 18:00	Completed	2/9/2019 17:00	2/10/2019 00:00	Protection on inlet of standard specification. MWP says complete on 2/8/19. Big gap inlet protection.	15055-40	72.00	FALSE	FALSE	FALSE	FALSE	FALSE
1833	SGS off ROW	I	Maintain sediment and repair stream banks.	2/6/2019 18:00	Completed	2/7/2019 17:00	2/8/2019 17:00	MWP says completed on 2/7/19. Sump's and inlet pipe installed.	15048-00	72.00	FALSE	FALSE	FALSE	FALSE	FALSE
1834	SGS off ROW	I	SGS off ROW	2/6/2019 18:00	Completed	2/7/2019 17:00	2/8/2019 17:00	Extended due to wet ROW conditions. MWP says completed on 2/7/19. Sump's and inlet pipe installed.	15047-00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1835	Significant soil erosion. Sump stabilization.	I	Stabilize ROW upstream of S-D1-E1H	2/6/2019 17:00	Completed	3/7/2019 17:00	3/8/2019 17:00	KM informed that the area behind the CWD berm has been washed away. Water bar has been replaced.	15055-60 to 15059-00	696.40	FALSE	FALSE	FALSE	FALSE	FALSE

Action	Action Item	Start Date	End Date	Status	Item Corrected Date	Extended Rate	Corrective Action Performed	Description	Actual Correction Duration/hr	Sediment at Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
Spreader	Action Required													
2	Action Item Issue													
836 Significant rill erosion, sparse stabilization, 1844 RC/CS has mud accumulation; trackout noted.	Stabilize ROW upstream of S#02	2/6/2019 17:00	Completed	3/7/2019 17:00	3/8/2019 17:00	300	DW ROW stabilized by earth and ridge 3/8/19.	MPV says completed on 2/7/19. Rills were maintained due to wet ROW conditions. MPV says needs compaction on 2/7/19. P1 SF was maintained.	1504740-05 1950+0-0	696.00	False	False	False	MS-1
	Maintain 15' tall fence and CS	2/6/2019 17:00	Completed	2/7/2019 17:00	2/8/2019 17:00	300	Extended due to wet ROW conditions. MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422847	24.00	False	False	False	FASE	
	Maintain 15' tall fence as a buffer space needs maintenance	2/6/2019 17:00	Completed	2/7/2019 17:00	2/8/2019 17:00	300	Extended due to wet ROW conditions. MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422848	24.00	False	False	False	FASE	
	Maintain 15' tall fence needs maintenance on CS #39A	2/6/2019 17:00	Completed	2/7/2019 17:00	2/8/2019 17:00	300	Extended due to wet ROW conditions. MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422849	24.00	False	False	False	FASE	
	Stabilize areas around drainage good	2/6/2019 17:00	Completed	2/7/2019 17:00	2/8/2019 17:00	300	Extended due to wet ROW conditions. MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422850	24.00	False	False	False	FASE	
841 dirt has fallen off of bank into a swale	G remove dirt from swale	2/6/2019 17:00	Completed	2/11/2019 13:00	2/11/2019 17:00	300	MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422851	24.00	False	False	False	FASE	
	much the bar area along the access road and remove sediment	2/6/2019 17:00	Completed	2/6/2019 17:00	2/6/2019 17:00	300	MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422852	24.00	False	False	False	FASE	
	Stabilize a stockpile	2/6/2019 17:00	Completed	2/7/2019 17:00	2/8/2019 17:00	300	MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422853	24.00	False	False	False	FASE	MS-2
842 dirt has fallen off of bank into a swale	G	2/6/2019 17:00	Completed	2/7/2019 17:00	2/8/2019 17:00	300	MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422854	24.00	False	False	False	FASE	
	843 Stockpile needs stabilization	2/6/2019 17:00	Completed	2/7/2019 17:00	2/8/2019 17:00	300	MPV says needs compaction on 2/7/19. P1 SF was maintained.	1422855	24.00	False	False	False	FASE	
835 Demudied area between straw and EarthGuard	I Stabilize denuded areas	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	No further extension was granted past 2/9/19.	MPV-FR-302	144.00	False	False	False	FASE	
	Maintain P1 ECR	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW. Maintained a complete on 2/9/19. Sediment appears to be removed.	STA 15054-00 Gas Flare/Ridge	24.00	False	False	False	FASE	
	Maintain drainage pool	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW. Maintained a complete on 2/9/19. At end of discharge area, stabilization was stabilized.	STA 13860-00 Gas Flare/Ridge	24.00	False	False	False	FASE	MS-1
	Stabilize embankment area at discharge	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW. SF was maintained.	STA 15055-23	55.00	False	False	False	FASE	
	P1 SF needs maintained	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW. Secondary containment was maintained.	LY-Q5/046	-1,044.185.500	False	False	False	FASE	
	Maintain secondary containment	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW. Items were moved into secondary containment.	LY-Q5/046	-1,044.185.500	False	False	False	FASE	
	Provide secondary containment	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW. Maintained a complete on 2/9/19.	DECMW Item						
	Maintain/install perimeter ECDS	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Contractor has installed additional ECDS and maintained existing CS's.	STA 140211-00	48.00	False	False	False	FASE	
	In-situ inert protection and maintenance required on outlet CFS	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	CFS inlet protection was installed. CFS outlet treatment was maintained and disturbed areas were stabilized with straw mulch. Verified on 2/13/08.	CR-258.02	24.00	False	False	False	FASE	
	Remove debris	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Items were removed from CFS. Verified on 2/13/08.	CR-258.02	24.00	False	False	False	FASE	
	G Secundary containment needs maintenance	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW conditions. Patch fastenings this area have already been stabilized with Earth Guard Edge.	DECMW Item						
	Provide secondary containment	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Inspector after observed this area appeared to be sufficiently stabilized with Earth Guard Edge and there were no signs of erosion.	DECMW Item						
	Maintain/instaill perimeter ECDS	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW conditions. Patch fastenings issue will be monitored. marked as complete on 2/13/19 as flagged by MPV.	STA 140211-50	24.00	False	False	False	MS-1	
	No inert protection on crossbar and outlet CFS over run with G	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Some has been maintained by hand.	14033-26	48.00	False	False	False	FASE	
	852 sediment, CF water but end treatment buffered with limits	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW conditions.	DECMW Item						
	Maintain waterbar	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Waterbar has been maintained by hand.	14033-26	48.00	False	False	False	FASE	
	I Maintain sump	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW conditions.	DECMW Item						
	854 Sump needs maintenance	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Waterbar has been maintained by hand.	14033-26	48.00	False	False	False	FASE	
	855 Waterbar needs maintenance	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Extended due to wet ROW conditions. Patch fastenings issue will be monitored. marked as complete on 2/13/19 as flagged by MPV.	STA 140211-5-43.39	-1,044.185.500	False	False	False	FASE	
	856 Whitebar/sump rod and draining	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	MPV says needs compaction on 2/7/19. P1 SF is torn/poor condition.	MPV-P1-SF	864.00	False	False	False	FASE	
	857 adjacent rods	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	MPV says needs compaction on 2/7/19. P1 SF is torn/poor condition.	STA 13865-87/Calas crossing	23.00	False	False	False	MS-17	
	Maintain CFS	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	MPV says needs compaction on 2/7/19. P1 SF is torn/poor condition.	STA 13865-87/Calas crossing	23.00	False	False	False	FASE	
	858 Sediment in roadside ditch from curvled bank	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	This item was moved to the monitoring section of the punch list. Moved back to the active punch list as an extension date on 2/13/19. Marked as complete on 3/19/19 - Re-inspection (3/21/19).	STA 13865-87/Calas crossing	24.00	False	False	False	FASE	
	859 Erosion under filter mat	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Additional P1 installed below waterbar and a additional row across the travel lane on 2/14/19.	1367840-5-528	48.00	False	False	False	FASE	
	Provide positive drainage/containment for waterbar/filter	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	This item was moved to the monitoring section of the punch list. Moved back to the active punch list as an extension date on 2/13/19. Marked as complete on 3/19/19 - Re-inspection (3/21/19).	1367840-5-528	48.00	False	False	False	FASE	
	Maintain access road	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	860 CF is torn/poor condition	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	861 CF is undetermined	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	862 CF is undetermined	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	863 CF following sediment over it	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	864 CF atleast half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	865 CF atleast half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False	False	False	FASE	
	Maintain CFS to below half full	2/11/2019 17:00	Completed	2/13/2019 17:00	2/14/2019 17:00	300	Access road was maintained.	1367840-5-528	48.00	False				

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Durat/av/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1867 CFS Torn..	H	Repair CFS	2/15/2019 17:00 Completed	2/15/2019 17:00		Pt cleared out			CFS repaired	STA 1342.46 Coordinates	43.00	FALSE	FALSE	FALSE	FALSE	
1868 P1 half full..	H	Maintain P1 to below half full..	2/15/2019 17:00 Completed	2/14/2019 17:00		CFS removed and outlet installed	2/14/2019 17:00		Pt cleared out	STA 1338.00 Coordinates	37.939340, -80.027988	24.00	FALSE	FALSE	FALSE	FALSE
1869 CFS at bottom half of stream crossing.	H	Maintain CFS below half full..	2/15/2019 17:00 Completed	2/14/2019 17:00		CFS removed and outlet installed	2/14/2019 17:00		SFF repaired	STA 1338.00 Coordinates	37.939340, -80.027988	18.00	FALSE	FALSE	FALSE	FALSE
1870 SS at heart 1/4 quarter full..	H	Maintain SS to below 1/4 quarter full..	2/15/2019 17:00 Completed	2/14/2019 17:00		SFF repaired	2/14/2019 17:00		SFF repaired	STA 1335.70 Coordinates	37.102156, -80.042657	19.50	FALSE	FALSE	FALSE	FALSE
1871 SS at heart 1/4 quarter full..	H	Maintain SS to below 1/4 quarter full..	2/15/2019 17:00 Completed	2/14/2019 17:00		SFF repaired	2/14/2019 17:00		SFF repaired	STA 1335.50 Coordinates	37.101918, -80.040649	22.00	FALSE	FALSE	FALSE	FALSE
1872 ROW is not stabilized	G	ROW needs to be stabilized	2/15/2019 17:00 Completed	2/14/2019 17:00		DLQ item. Waterbars are in a stabilized area within the INF watershed. Per DQC, item extended	2/14/2019 17:00		crew re stabilized ROW	Sta 1112700, Sta 1111700	21.00	FALSE	FALSE	FALSE	MS-1	
1873 bring water bars back to spec	G	Water bars do not meet spec	2/15/2019 17:00 Extended	2/13/2019 17:00 Completed		DLQ item. Waterbars are in a stabilized area within the INF watershed. Per DQC, item extended	2/14/2019 17:00		DLQ item. Waterbars are in a stabilized area within the INF watershed. Per DQC, item extended	Sta 1112700, Sta 1111700	21.00	FALSE	FALSE	FALSE	MS-1	
1874 SS at storm.	H	Repair/Replace SS at this location.	2/15/2019 17:00 Completed	2/14/2019 17:30		SFF repaired by RD. On punch list. Extended due to wet ROW conditions. Complaint I.R.2019-W-	2/14/2019 17:30		SFF repaired by RD. On punch list. Extended due to wet ROW conditions. Complaint I.R.2019-W-	Sta 1339.70 Coordinates	37.102531, -80.041214	19.50	FALSE	FALSE	FALSE	FALSE
1875 Surge full, end treatment maintenance	I	Remove sediment from surge, mainly replace CFS end treatment	2/15/2019 17:00 Completed	2/15/2019 17:00		Item fogged by RD. Not complete on 2/15/19.	2/15/2019 17:00		Item fogged by RD. Not complete on 2/15/19.	Sta 1340.50 Coordinates	37.2394, -80.239403	46.00	FALSE	FALSE	FALSE	FALSE
1876 CFS full, end treatment falling into a pump	G	Repair and treatment	2/15/2019 17:00 Completed	2/14/2019 17:00		CFS and treatment was repaired and verified complete [DB]	2/14/2019 17:00		CFS and treatment was repaired and verified complete [DB]	STA 1340.50 at CWD pipe	0.00	FALSE	FALSE	FALSE	MS-1,MS-5	
1877 Bulk ss on CWD berm	I	Stabilize CWD berm	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions. Berm was stabilized	2/15/2019 17:00		Extended due to wet ROW conditions. Berm was stabilized	STA 12277.50 Coordinates	37.257337, -80.232391	19.00	FALSE	FALSE	FALSE	FALSE
1878 CFS at base half full..	H	Maintain CFS to below half full..	2/15/2019 17:00 Completed	2/15/2019 17:00		CFS repaired	2/15/2019 17:00		CFS repaired	STA 1225.00 Coordinates	37.12254, -80.232391	19.00	FALSE	FALSE	FALSE	FALSE
1879 Sediment mounting TS..	H	Remove sediment from CFS..	2/15/2019 17:00 Completed	2/15/2019 17:00		CFS repaired	2/15/2019 17:00		CFS repaired	STA 1225.00 Coordinates	37.12254, -80.232391	19.00	FALSE	FALSE	FALSE	FALSE
1880 CFS from a stump	H	Replace/Repair CFS at stump..	2/15/2019 17:00 Completed	2/15/2019 17:00		CFS repaired	2/15/2019 17:00		CFS repaired	STA 1228.33 Coordinates	37.2394, -80.239403	19.00	FALSE	FALSE	FALSE	FALSE
1881 CFS torn..	H	Replace/Repair CFS..	2/15/2019 17:00 Completed	2/15/2019 17:00		CFS repaired	2/15/2019 17:00		CFS repaired	STA 1226.50 Coordinates	37.256984, -80.230713	19.00	FALSE	FALSE	FALSE	FALSE
1882 CFS torn..	H	Replace/Repair CFS..	2/15/2019 17:00 Completed	2/15/2019 17:00		CFS repaired	2/15/2019 17:00		CFS repaired	Sta 112000, Sta 110000 Access Road MN	37.254700, -80.237640	19.00	FALSE	FALSE	FALSE	MS-1,MS-5
1883 CFS top soil needs stabilized	G	stabilize top soil	2/15/2019 17:00 Completed	2/15/2019 17:00		restabilized	2/15/2019 17:00		restabilized	Sta 112000, Sta 110000 Access Road MN	36.8959, -90.1400	4.00	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1884 RD/M1 mobilized	G	stabilize ROW around the berm site	2/15/2019 17:00 Completed	2/15/2019 17:00		restabilized	2/15/2019 17:00		restabilized	Sta 11287.00 MI. Tabor	36.8959, -90.1400	4.00	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1885 Water bar and ROW section unstabilized	G	Stabilize water bar and surrounding area	2/15/2019 17:00 Completed	2/15/2019 17:00		restabilized	2/15/2019 17:00		restabilized	Sta 11287.00 MI. Tabor	36.8959, -90.1400	4.00	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1886 water bar and surrounding area unstabilized	G	re stabilize water bar and surrounding area	2/15/2019 17:00 Completed	2/15/2019 17:00		restabilized	2/15/2019 17:00		restabilized	Sta 11287.00 MI. Tabor	36.8959, -90.1400	4.00	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1887 CFS undemanded/half	I	Maintain CFS	2/15/2019 17:00 Completed	2/15/2019 17:00		CFS installed to close the gap in the perimeter control. Complaint I.R.2019-W-2855	2/16/2019 11:10	2/16/2019 17:00	DEQ/WWW item. Extended due to wet ROW conditions. Contractor maintained CFS	STA 13467.00	49.17	FALSE	FALSE	FALSE	FALSE	FALSE
1888 Sediment deposition in wetland W-GZ	I	Retrieve sediment	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW listed on punch list at El 'Cn'; flagged as completed 2/21/2019 on the punch list. Rock and CFS was added at the WDN inlet	2/15/2019 17:00	2/22/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	Sta 1582.59	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
1889 Scouring at CWD in wet	I	Maintain CWD inlet protection	2/15/2019 17:00 Completed	2/21/2019 17:00		Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	2/21/2019 17:00	2/22/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	STA 14048.57	139.40	FALSE	FALSE	FALSE	FALSE	FALSE
1890 Sump full and CFS needs maintained	I	Sum p and CFS needs to be maintained	2/15/2019 17:00 Completed	2/22/2019 17:20		Maintained as completed on 2/21/19. Contractor maintained the CFS and Sump.	2/22/2019 17:20	2/22/2019 17:20	Maintained as completed on 2/21/19. Contractor maintained the CFS and Sump.	Sta 1562.75	16.39	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1891 CFS broken in wetland W-GZ	I	CFS broken in wetland W-GZ	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	2/15/2019 17:00	2/15/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	Sta 1562.75	9.02	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1892 CFS Perimeter Control at new berm	I	CFS Perimeter Control at new berm	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	2/15/2019 17:00	2/15/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	Sta 1562.75	9.74	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1893 P1 SF undermined behind sump	I	Maintain P1	2/15/2019 17:00 Completed	2/16/2019 00:00		Extended due to wet ROW. Contractor maintained the Sump and CFS. If charged for excavation from 15818483 to 15818490. Sediment was collected as complete on 2/15/19. CFS	2/16/2019 00:00	2/17/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	STA 14063.50	7.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1894 Maint & perimeter controls	I	Install Perimeter controls	2/15/2019 10:00 Completed	2/15/2019 10:04		CFS was installed to close the gap in the perimeter control. Complaint I.R.2019-W-2855	2/15/2019 10:04	2/16/2019 00:00	Extended due to wet ROW	STA 13643.98 ATWS 1067	0.75	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1895 End treatment damaged	I	Maintain end treatment	2/15/2019 17:00 Completed	2/21/2019 17:00		Extended due to wet ROW listed on punch list at El 'Cn'; flagged as complete on 2/16/19 found to be incomplete.	2/21/2019 17:00	2/22/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	STA 14048.57	127.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1896 End treatment damaged	I	Maintain end treatment	2/15/2019 17:00 Completed	2/26/2019 17:00		Maintained as completed on 2/26/19	2/26/2019 17:00		Maintained as completed on 2/26/19	STA 14142.50	264.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1897 Perimeter CFS damaged and missing a section	I	Maintain/Install CFS	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	2/15/2019 17:00	2/17/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	Sta 5.83.53 STA 14141.75	24.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1898 CFS damaged soil material over half the height of CFS	I	Maintain CFS	2/15/2019 17:00 Completed	2/16/2019 17:00		Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	2/16/2019 17:00	2/17/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	CS of L-C 14141-45, Sta 14141-62	144.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1899 Sta has hole in it	I	SFF needs to be maintained	2/15/2019 17:00 Completed	2/17/2019 17:00		Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	2/17/2019 17:00	2/18/2019 17:00	Extended due to wet ROW marked as complete on 2/16/19 found to be incomplete.	Sta 13208.75	12.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1900 Geotextile liner beneath timber mad full of sediment (W-GZ)	I	Geotextile liner needs to be replaced/mainained	2/15/2019 17:00 Completed	2/21/2019 17:00		Maintained as completed on 2/21/19. Observed completed on 2/25/19	2/21/2019 17:00	2/22/2019 17:00	Maintained as completed on 2/21/19. Observed completed on 2/25/19	STA 15043.93	55.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1901 Soil material on stream bank	I	Remove material from stream bank	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	2/20/2019 17:00	Extended due to wet ROW conditions.	Sta 15043.93	415.50	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1902 Scrub up full	H	Clean up Samp	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	2/15/2019 17:00	Extended due to wet ROW conditions.	LvC23	15.50	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1903 Waterbar not built to spec	I	Install waterbar to spec	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	2/17/2019 17:00	Extended due to wet ROW conditions.	Sta 15477.00	888.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1904 Hole in filter fabric at S-GZ	I	Maintain filter fabric	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	2/22/2019 17:00	Extended due to wet ROW conditions.	Sta 15043.93	24.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1905 CWD term and stockpile not stabilized	I	Sabotize CWD term and stockpile	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	2/21/2019 06:00	Extended due to wet ROW conditions.	Sta 15043.93	15043.93	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1906 Water flowing over timber matting at drainage feature crossing I	Maintain filter fabric	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	3/1/2019 06:00	Extended due to wet ROW conditions.	Sta 15043.93	31.70	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5	
1907 Water overspills CWD term	I	Maintain CWD term	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	3/9/2019 06:00	Extended due to wet ROW conditions.	Sta 15043.93	14.50	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1908 Hole in perimeter CFS	G	Repair CFS	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	3/15/2019 11:00	Extended due to wet ROW conditions.	LvC23	15.50	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5
1909 CFS has hole in it	I	Maintain CFS at samp	2/15/2019 17:00 Completed	2/15/2019 17:00		Extended due to wet ROW conditions.	2/15/2019 17:00	3/28/2019 17:00	Extended due to wet ROW conditions.	Sta 15477.00	888.00	FALSE	FALSE	FALSE	MS-1,MS-5	MS-1,MS-5

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1910	CFS is undetermined	I	CFS needs to be maintained	2/19/2019	17:00	Completed	2/28/2019 00:00	3/1/2019 17:00	Extended due to wet/snowy ROW conditions. Inspector checked action item on 2/27/19 contacted said was completed but was not marked as complete as compete on 2/28/19.	Sta 15466-75	216.00	False	False	False	False	
1911	P1 is not reached in its per specifications	I	Maintain P1	2/19/2019	17:00	Completed	2/28/2019 00:00	3/1/2019 17:00	Extended due to wet/snowy ROW conditions. Inspector checked action item on 2/27/19 when contractor had completed, but was not completed, marked as complete on 2/28/19. P1 SF was maintained.	Sta 15472-78	190.00	False	False	False	False	
1912	CFS at stump is undetermined	I	CFS Perimeter C Controls need to be maintained	2/19/2019	17:00	Completed	2/27/2019 03:34	3/1/2019 17:00	Extended due to wet/snowy ROW conditions. Contractor repaired undetermined CFS	Sta 15466-96	185.57	False	False	False	False	
1913	P1 has a hole in it	I	Maintain P1	2/19/2019	17:00	Completed	2/28/2019 17:00	3/1/2019 17:00	Extended due to wet/snowy ROW conditions. P1 SF appears maintained.	Sta 15466-89	216.00	False	False	False	False	
1914	Waterfall not installed per specified drain/drain/drain/drain	I	Install all waterfalls to spec	2/19/2019	17:00	Completed	2/19/2019 17:00	3/1/2019 17:00	DEQWW/CM Item	Sta 16020-30	672.00	False	False	False	False	
1915	Level spreader not installed per spec/missing CFS	I	Install level spreader per spec	2/19/2019	17:00	Completed	2/26/2019 00:00	3/1/2019 17:00	CF5 has been installed.	Sta 14274-00	151.00	False	False	False	False	
1916	CFS1 is overtopped with rock	I	Maintain CFS	2/19/2019	17:00	Completed	2/26/2019 00:00	3/1/2019 17:00	Extended due to wet/snowy ROW conditions. Back removed from CFS.	Sta 14274-00	151.00	False	False	False	False	
1917	End treatment needs maintenance	I	Maintain end treatment	2/19/2019	17:00	Completed	2/26/2019 00:00	3/1/2019 17:00	CF5 has been installed.	Sta 14275-25	151.00	False	False	False	False	
1918	Sediment bypassing perimeter controls/gap in controls	I	Maintain perimeter controls	2/19/2019	17:00	Completed	2/26/2019 00:00	3/1/2019 17:00	DEQWW/CM Item	Sta 14275-25	151.00	False	False	False	False	
1919	EC5 needs maintenance	I	Maintain EC5	2/19/2019	17:00	Completed	2/21/2019 00:00	3/2/2019 17:00	DEQWW/CM Item	Sta 14275-25	151.00	False	False	False	False	
1920	EC5 needs maintenance	I	Maintain EC5s	2/19/2019	17:00	Completed	2/21/2019 00:00	3/2/2019 17:00	DEQWW/CM Item	Sta 14275-25	151.00	False	False	False	False	
1921	Hole in S5E	I	Maintain S5E	2/19/2019	17:00	Completed	2/21/2019 00:00	3/2/2019 17:00	DEQWW/CM Item	Sta 14275-25	151.00	False	False	False	False	
1922	Surf imp full	I	Maintain sump	2/19/2019	17:00	Completed	2/25/2019 00:00	3/6/2019 17:00	DEQWW/CM Item	Sta 14275-25	816.00	False	False	False	False	
1923	Travel lane denuded	I	Stabilize travel lane	2/19/2019	17:00	Completed	2/21/2019 00:00	3/2/2019 17:00	Extended due to wet/snowy ROW conditions. Marred as complete on 2/21/19. Curve was installed on travel lane 2/25/19.	Sta 14156-80 (through) STA -51A, 14156-80 (through) STA -51B, 14156-80 (through) STA -51C	31.00	False	False	False	False	MS-1
1924	No inlet protection on CVD pipes	I	Install IP on CVD pipe	2/21/2019	17:00	Completed	2/25/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. Repair and CFS installed	Sta 14152-00 and STA 14154-00	96.00	False	False	False	False	
1925	SF has multiple holes	I	Maintain P1SF	2/21/2019	17:00	Completed	2/25/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. P1 SF was replaced.	Sta 14154-15, 14154-42 (through)	96.00	False	False	False	False	
1926	Soil material over half the height of perimeter CFS	I	Maintain CFS	2/21/2019	17:00	Completed	2/25/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. CS was installed	Sta 14056-1B, Sta 14056-1B	96.00	False	False	False	False	
1927	Soil material overtopping CFS	I	Maintain CFS	2/21/2019	17:00	Completed	2/25/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. CF was installed 2/26/19.	Sta 14057-45, CFS of 5-60	96.00	False	False	False	False	
1928	P1 SF needs maintenance	I	Maintain P1 SF	2/21/2019	17:00	Completed	2/25/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. P1 SF was replaced 2/26/19.	Sta 14051-49, CFS of 5-60	96.00	False	False	False	False	
1929	Gap in EC5 by timber matting; holes in CFS	I	Maintain CFS/Grose gap	2/21/2019	17:00	Completed	2/25/2019 17:00	3/1/2019 17:00	EC5 worthy of review. EC5 was installed and several new EC5s were added on slope (DB) G-244 (Inspection)	Sta 14055-55, CFS of 5-60	5.00	False	False	False	False	MS-7
1930	EC5s have been placed on top of slope.	I	Repair/fix	2/21/2019	17:00	Completed	2/25/2019 17:00	3/1/2019 17:00	EC5s worthy of review. EC5s were added and revised and several new EC5s were added on slope (DB) G-244 (Inspection)	Sta 14056-1B, Sta 14056-1B	24.00	False	False	False	False	
1931	Soil filter end treatment undermined	G	Repair and treatement to promote filtering of runoff	2/21/2019	17:00	Completed	2/22/2019 00:00	3/1/2019 17:00	Filter end treatment undermined	11024-000, intersection of Gu 244 and 11024-000, intersection of Gu 244	24.00	False	False	False	False	
1932	SS1 has been eroded and no longer entrenched	G	Enhance SS1 filter to spec	2/21/2019	17:00	Completed	2/22/2019 00:00	3/1/2019 17:00	P1 was installed so runoff could no longer under pass the ECD (DB).	11024-000, intersection of Gu 244 and 11024-000, intersection of Gu 244	24.00	False	False	False	False	
1933	P1 soil fence is torn at ground level	G	Repair/sit fence	2/21/2019	17:00	Completed	2/22/2019 00:00	3/1/2019 17:00	Extended due to wet ROW conditions. End treatment was maintained.	Sta 14057-49, CFS of 5-60	192.00	False	False	False	False	
1934	End treatment full of sediment	I	Maintain end treatment	2/19/2019	17:00	Completed	2/25/2019 00:00	3/1/2019 17:00	SS1 has been maintained. Sediment to dry out/reduced off ROW.	Sta 14057-49, CFS of 5-60	151.00	False	False	False	False	
1935	SS1 full of sediment. Sediment off ROW.	I	Maintain S5E. Review sediment pending DRA.	2/19/2019	17:00	Completed	2/26/2019 00:00	3/1/2019 17:00	Review sediment pending off ROW.	Sta 14057-49, CFS of 5-60	146.89	False	False	False	False	
1936	Geotextile liner beneath S+34 full of sediment	I	Maintain/Replace geotextile liner.	2/21/2019	17:00	Completed	2/22/2019 00:00	3/1/2019 17:00	Marred as complete on 2/21/19. Geotextile liner was installed.	Sta 14057-49, CFS of 5-60	-17.97	False	False	False	False	
1937	Waterfall being overtopped and erosion on back side	I	Maintain waterfall	2/21/2019	10:31	Completed	3/4/2019 17:00	3/5/2019 17:00	Associated with Complaint 2019-29454 (LEI Tracy Willian said the erosion was repaired and stabilized on 2/21/2019, but the watershed will need work when ROW conditions permit; Extended due to wet ROW). Item was never added to back to punch list.	13850-00	246.48	False	False	False	False	
1938	No inlet protection on CVD pipes	I	Maintain CFS	2/22/2019	00:00	Completed	2/23/2019 17:00	3/1/2019 17:00	Associated with Complaint 2019-29454 (LEI Tracy Willian said the erosion was repaired and stabilized on 2/21/2019, but the watershed will need work when ROW conditions permit; Extended due to wet ROW). Item was never added to back to punch list.	14056-00	24.00	False	False	False	False	
1939	CFS undermined	I	Maintain CFS	2/25/2019	00:00	Completed	2/26/2019 17:00	3/1/2019 17:00	Extended due to wet ROW. CFS was maintained.	14058-00	31.00	False	False	False	False	
1940	CFS needs maintenance	I	Maintain CFS	2/25/2019	00:00	Completed	2/26/2019 17:00	3/1/2019 17:00	Extended due to wet ROW. CFS was maintained.	14053-00	31.00	False	False	False	False	
1941	Erosion fabric needs maintenance	I	Maintain erosion fabric	2/25/2019	00:00	Completed	2/26/2019 17:00	3/1/2019 17:00	Extended due to wet ROW. ECF was maintained.	14075-00	31.00	False	False	False	False	
1942	3/1/19 - Found to be off ROW. ECF to be complete.								3/1/19 - Found to be off ROW. ECF to be complete.							
1943	Inadequate stabilization around Mv33	I	Stabilize ROW	2/25/2019	00:00	Completed	3/2/2019 17:00	3/3/2019 17:00	3/2/2019. Mv33 as complete. Vegetation stabilized 3/4/19.	Sta 14079-85	129.00	False	False	False	MS-1	

ID	Action / Item / Issue	Start Date	End Date	Status	Action Required	Spread	Corrective Action Performed	Extended Date	Item Corrected Date	Actual Correction Due Date/yr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
1945	CFS requires maintenance at two locations at this station	1	Maintain CFS & both locations	Completed				3/17/2019 17:00	3/17/2019 17:00	-104.512.00	False	False	False	False	
1946	CFS needs maintenance	1	CF5 maintained	Completed			2/25/2019 8:00	Completed	2/25/2019 17:00	3/17/2019 17:00	33.00	34985.00	CA 02 at the timber mat	CA 02 at the timber mat	Extended due to wet ROW. CFS was maintained at both locations.
1947	P1 underlined	1		Completed			2/25/2019 15:31	Completed	2/26/2019 0:00	imperceptible 28.8' CFS corrected (E) - reattached (E)	8.14	61.65	False	False	False
1948	Entailment failing and slumping	1	Repair P1 entainment	Completed		G	repair P1 entainment	2/26/2019 0:00	reinspected 2/28.8' CFS reattached (E) - reattached (E)	8.12	False	False	False	False	
1949	P1 locked down by high water need to end treatment	1	Repair P1 entainment	Completed		G	repair P1 entainment	2/26/2019 0:00	reinspected 2/28.8' P1 underlined was repaired (E)	8.10	False	False	False	False	
1950	P1 fence undermined next to end treatment	1	Repair CWD fence	Completed		G	repair CWD fence	2/26/2019 15:44	reinspected 2/28.8' P1 undermined was repaired (E)	8.08	False	False	False	False	
1951	Entailment failing and slumping at ROW	1	Repair P1 entainment	Completed		G	repair P1 entainment	2/26/2019 15:50	reinspected 2/28.8' CFS removed from stump and re-attached (E)	8.07	False	False	False	False	
1952	entailment failing and slumping at slope side	1	Repair P1	Completed		G	repair P1	2/26/2019 15:57	reinspected 2/28.8' CFS removed from stump and re-attached (E)	3.05	False	False	False	False	
1953	P1 underlined cracked down to slope side	1	Repair P1	Completed		G	repair P1	2/26/2019 16:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	3.23	False	False	False	False	
1954	P1 fence failed	1	Repair P1 fence	Completed		G	repair P1 fence	2/26/2019 16:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	1181.400	False	False	False	False	
1955	P1 fence failed	1	Repair P1 fence	Completed		G	repair P1 fence	2/26/2019 16:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	1111.050	False	False	False	False	
1956	Tech overflowing with sediment	1	Repair P1 fence	Completed		G	repair P1 fence	2/26/2019 16:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	31.50	False	False	False	False	
1957	Curt fence needs repaired	1	Repair P1 fence	Completed		G	repair P1 fence	2/26/2019 16:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	15.89	False	False	False	False	
1958	P1 has holes in it	1	Repair P1 fence	Completed		H	Repair P1 fence	2/26/2019 17:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	19.90	False	False	False	False	
1959	Curt fence repaired from wind	1	Repair P1 fence	Completed		H	Repair P1 fence	2/26/2019 17:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	19.90	False	False	False	False	
1960	Waterfall channel full of sediment	1	Maintain waterfall	Completed		I	Maintain waterfall	2/26/2019 17:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	72.00	False	False	False	False	
1961	Tech overflowing with sediment	1	Maintain trench	Completed		I	Maintain trench	2/26/2019 17:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	216.00	False	False	False	False	
1962	Segment from bypassing ECs and deposited into buffer area	1	Maintain ECs/buffer area	Completed		I	Maintain ECs/buffer area	2/26/2019 17:00	reinspected 2/28.8' CFS removed from stump and re-attached (E)	24.00	False	False	False	False	
1963	Sealment in wetland W33	1	Retire sediment	Completed		I	Retire sediment	2/26/2019 17:00	item marked as a priority on punch list, extended due to wet ROW conditions. Marked as complete on 2/26/19.	STA 15045.41 and 25050.95	False	False	False	False	True
1964	Sealment and the height of TS	1	Maintain CFS	Completed		I	Maintain CFS	2/26/2019 17:00	item marked as a priority on punch list, extended due to wet ROW conditions. Marked as complete on 2/26/19.	STA 15047.50	False	False	False	False	
1965	Waterfall not installed per spec	1	Install waterfall to spec	Completed		I	Install waterfall to spec	2/26/2019 17:00	item marked as a priority on punch list, extended due to wet ROW conditions. Marked as complete on 2/26/19.	13878.00	False	False	False	False	
1966	CF5 needs maintenance. Holes in CF5.	1	Maintain CFS	Completed		I	Maintain CFS	2/26/2019 17:00	item marked as a priority on punch list, extended due to wet ROW conditions. Marked as complete on 2/26/19.	STA 13416.00	False	False	False	False	
1967	CF5 plugged with sediment	1	Maintain CFS/replace CF5	Completed		I	Maintain CFS/replace CF5	2/26/2019 17:00	item marked as a priority on punch list, extended due to wet ROW conditions. Marked as complete on 2/26/19.	13613.00	False	False	False	False	
1968	Sealment off ROW	1	Retrieve sediment	Completed		I	Retrieve sediment	2/26/2020 17:00	item marked as a priority on punch list, extended due to wet ROW conditions. Marked as complete on 2/26/20 due to sediment off ROW no longer visible or removable.	14,448.00	True	False	False	False	
1969	Rip up channel not installed per spec	1	Install per D4Q5C Standard and Spec 3.17	Completed		I	Install per D4Q5C Standard and Spec 3.17	3/6/2019 9:00	Separate action item for the trench. Extended due to wet ROW conditions. Marked as complete on 2/26/19.	STA 13416.00	False	False	False	False	
1970	Topsoil placed off of into the water bar	1	Clear out the dirt from the water bar	Completed		H	Clear out the dirt from the water bar	3/17/2019 17:00	item marked as a priority on punch list, extended due to wet ROW conditions. Marked as complete on 2/26/19.	13884.00	False	False	False	False	
1971	Topsoil placed off of into the water bar	1	Clear out the dirt from the water bar	Completed		H	Clear out the dirt from the water bar	3/17/2019 17:00	item marked as a priority on punch list, extended due to wet ROW conditions. Marked as complete on 2/26/19.	13885.70	False	False	False	False	
1972	Sealment off ROW	1	Retire sediment off ROW	Completed		I	Retire sediment off ROW	2/28/2019 0:00	Waterbar has been maintained.	STA 13416.00	False	False	False	False	
1973	Segment overtopping CPS. Segment off ROW.	1	Maintain CPS and treat	Completed		I	Maintain CPS and treat	3/17/2019 17:00	Contractor has attached a chain line (DB) to the top of the segment.	14689.98	False	False	False	False	
1974	CFS need treatment of sediment	1	Maintain CPS and treat. Retire sediment from off ROW.	Completed		I	Maintain CPS and treat. Retire sediment from off ROW.	3/17/2019 17:00	Contractor has attached a chain line (DB) to the top of the segment.	14610.00	False	False	False	False	
1975	Segment overtopping CPS segment control. Segment off ROW.	1	Maintain CPS and treat. Retire sediment from off ROW.	Completed		I	Maintain CPS and treat. Retire sediment from off ROW.	3/17/2019 17:00	Contractor has attached a chain line (DB) to the top of the segment.	14622.18	False	False	False	False	
1976	Entailment down of chain link fence	1	Maintain CPS and treat	Completed		I	Maintain CPS and treat	3/17/2019 17:00	Contractor has attached a chain line (DB) to the top of the segment.	1111.00	False	False	False	False	
1977	Entailment down of chain link fence	1	Maintain CPS and treat	Completed		I	Maintain CPS and treat	3/17/2019 17:00	Contractor has attached a chain line (DB) to the top of the segment.	21.00	False	False	False	False	
1978	SS fabric below off of chain link fence	1	Repair SSF	Completed		G	Repair SSF	3/17/2019 17:00	Contractor has attached a chain line (DB) to the top of the segment.	21.00	False	False	False	False	
1979	SS fabric down of chain link fence	1	Repair SSF	Completed		G	Repair SSF	3/17/2019 17:00	Contractor has attached a chain line (DB) to the top of the segment.	24.00	False	False	False	False	
1980	Topsoil placed off of into the water bar	1	Clear out the dirt from the water bar	Completed		H	Clear out the dirt from the water bar	3/17/2019 17:00	Waterbar was cleaned out.	13883.75	False	False	False	False	
1981	P1 fence undermined	1	Repair undermined P1	Completed		G	repair undermined P1	3/17/2019 17:00	P1 was pulled back from the cut slope (DB)	11758.00	False	False	False	False	
1982	hole in SSS	1	Repair SSS	Completed		G	Repair SSS	3/17/2019 17:00	P1 was pulled back from the cut slope (DB)	11759.00	False	False	False	False	
1983	SS fabric down	1	Replace SS fabric	Completed		G	Replace SS fabric	3/17/2019 17:00	P1 was pulled back from the cut slope (DB)	11759.64	False	False	False	False	
1984	plunge pool filled with sediment	1	remove sediment from plunge pool	Completed		G	remove sediment from plunge pool	3/25/2019 15:27	Segment was removed on 2/27, verified completed on 3/27 (DB)	11772.00	False	False	False	False	
1985	plunge pool filled with sediment	1	remove sediment from plunge pool	Completed		G	remove sediment from plunge pool	3/26/2019 15:28	Segment was removed on 2/27, verified completed on 3/27 (DB)	8.53	False	False	False	False	
1986	Entailment failing and slumping	1	Patch CWD spike	Completed		G	Patch CWD spike	3/27/2019 0:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	11775.50	False	False	False	False	
1987	CWD spike disconnected	1	Entailment failing and slumping	Completed		G	Entailment failing and slumping	3/27/2019 15:29	Segment was removed on 2/27, verified completed on 3/27 (DB)	25.51	False	False	False	False	
1988	Entailment failing and slumping	1	Entailment failing and slumping	Completed		G	Entailment failing and slumping	3/27/2019 15:30	Segment was removed on 2/27, verified completed on 3/27 (DB)	8.42	False	False	False	False	
1989	Entailment failing and slumping	1	Entailment failing and slumping	Completed		G	Entailment failing and slumping	3/27/2019 15:31	Segment was removed on 2/27, verified completed on 3/27 (DB)	8.45	False	False	False	False	
1990	sealment in plunge pool	1	Stock pile needs to be stabilized with straw	Completed		I	Stock pile needs to be stabilized with straw	3/28/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	1111.45	False	False	False	False	
1991	unstable soil located down and needs to be put back up	1	DI backfill with straw	Completed		I	DI backfill with straw	3/28/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	1111.72	False	False	False	False	
1992	entailment failing and slumping	1	Maintain CFS	Completed		I	Maintain CFS	3/28/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	30.1516.00	False	False	False	False	
1993	CF5 field of sediment	1	Stock pile needs to be stabilized with straw	Completed		I	Stock pile needs to be stabilized with straw	3/28/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	30.1516.00	False	False	False	False	
1994	Unstable soil located down and needs to be put back up	1	Stock pile needs to be stabilized with straw	Completed		I	Stock pile needs to be stabilized with straw	3/28/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	62.00	False	False	False	False	
1995	Unstable soil located down and needs to be put back up	1	Stock pile needs to be stabilized with straw	Completed		I	Stock pile needs to be stabilized with straw	3/28/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	67.20	False	False	False	False	
1996	unstable soil located down and needs to be put back up	1	Stock pile needs to be stabilized with straw	Completed		I	Stock pile needs to be stabilized with straw	3/28/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	67.20	False	False	False	False	
1997	Inadequate stabilization	1	Stabilize ROW	Completed		I	Stabilize ROW	3/27/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	62.00	False	False	False	False	
1998	Inadequate stabilization	1	Stabilize the ROW	Completed		I	Stabilize the ROW	3/27/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	14215.60	False	False	False	False	
1999	Surf needs maintenance	1	Maintain sump	Completed		I	Maintain sump	3/27/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	14213.00	False	False	False	False	
2000	Ent treatment needs upgraded	1	Upgrade and treatment	Completed		I	Upgrade and treatment	3/27/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	14213.00	False	False	False	False	
2001	CFS needs maintenance	1	Maintain CFS	Completed		I	Maintain CFS	3/27/2019 17:00	Segment was removed on 2/27, verified completed on 3/27 (DB)	14213.00	False	False	False	False	

ID	Action / Item / issue	Start Date	End Date	Status	Action Required	Spread	Item Corrected Date	Extended Date	Corrective Action Performed	Actual Correction Date/Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
2002 Sump need maintenance	I	Maintain SSF		Completed			2/28/2019 17:00	3/1/2019 17:00	M. Wills of DECD. Extended due to wet ROW conditions. Marked as complete on 2/28/19	24:00	FALSE	FALSE	FALSE	FALSE	FALSE
2003 Sediment off ROW	I	Retrieve sediment pending OA.	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	M. Wills of DECD. Extended due to wet ROW conditions. OA received marked as complete on 2/28/19	24:00	TRUE	FALSE	FALSE	FALSE	FALSE
2004 CWD debris maintenance	I	Maintain CWD field	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	M. Wills of DECD. Extended due to wet ROW conditions. OA received marked as complete on 2/28/19	24:00	FALSE	FALSE	FALSE	4/27/654	4/27/654
2005 Sediment off ROW	I	Retrieve sediment pending OA.	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	M. Wills of DECD. Extended due to wet ROW conditions. OA received marked as complete on 2/28/19	24:00	TRUE	FALSE	FALSE	FALSE	4/27/655
2006 P1 underlined, sumps full, CFS install not to spec.	I	Maintain P1, sump and CFS	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	M. Wills of DECD. Extended due to wet ROW conditions. All ECDS have been maintained.	24:00	TRUE	FALSE	FALSE	FALSE	4/27/656
2007 Sump need maintenance	I	Maintain sumps					2/27/2019 17:00	Completed	Extension request denied on 4/1/19	24:00	FALSE	FALSE	FALSE	FALSE	FALSE
2008 CFS overran	T	Transco Clean out and spike CFS	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	Sediment removed from channel since it was not on E&S plans Channel was cleaned out [DB]	14/21/47	TRUE	79:00	FALSE	FALSE	FALSE
2009 Sediment in drainage channel	T	Transco Remove sediment from drainage channel	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	CFS removed from channel [DB]	14/21/47	TRUE	24:00	FALSE	FALSE	FALSE
2010 Multiple holes in perimeter CFS	G	remove sediment from CFS and treatment	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	Sediment was removed from channel [DB]	14/21/47	TRUE	24:00	FALSE	FALSE	FALSE
2011 end treatment filled with sediment	G	enrichment p1	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	Ph#82 states completed 2/28 (EJ) re-inspected. P1 was enriched (EJ)	11/67/900	TRUE	6:82	FALSE	FALSE	FALSE
2012 p1 underlined	G	remove sediment from CFS	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	Ph#84 states completed 2/28 (EJ) re-inspected. P1 was enriched (EJ)	11/67/440	TRUE	6:79	FALSE	FALSE	FALSE
2013 CFS full of sediment	G	remove sediment from CFS	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	Ph#85 states had been removed from CFS and the area strew sediment [DB] on a condensation, areas (2/27) EJ	11/73/450	TRUE	6:78	FALSE	FALSE	FALSE
2014 sediment off ROW	G	retrieve sediment	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	Extension request approved due to wet ROW permission needed (3/1/19)	11/73/450	TRUE	47:76	FALSE	FALSE	FALSE
2015 sump filled with sediment	G	remove sediment from sump	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	Ph#85 states completed 2/28 (EJ) inspected 3/1/19 and found the sump to have been dug out by hand. (EJ)	11/73/450	TRUE	6:72	FALSE	FALSE	FALSE
2016 Sump needs additional stabilization	H	Stabilize sump/dike	2/27/2019 17:00	Completed			2/28/2019 17:00	3/1/2019 17:00	Item was extended due to sump off ROW and re-casting for sump. This item will require equipment.	11/73/450	TRUE	19:19	FALSE	FALSE	FALSE
2017 CFS overtopped with sediment	I	Maintain CFS					2/28/2019 17:00	Completed	Extended due to wet ROW conditions. Patch lists locate station number was listed on the punch list at 14/83:50, corrected on 3/2/19	13/40/400	TRUE	19:19	FALSE	FALSE	FALSE
2018 P1/SF needs maint	I	Kalmar P1 SF					2/28/2019 17:00	Completed	Marked as complete on 3/4/19. CFS was maintained additional straw was laid in area.	14/67/3:50	TRUE	96:60	FALSE	FALSE	FALSE
2019 Sump needs maintenance	G	Repair/CSS Remove tree from SSM	2/28/2019 17:00	Completed			2/29/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19	14/65:60	TRUE	48:00	FALSE	FALSE	FALSE
2020 Tree felled from chain link fence	G	Repair/CSS Remove tree from SSM	2/28/2019 17:00	Completed			2/29/2019 17:00	3/1/2019 17:00	Ph#86 states complete 3/2 (EJ) Verified complete 3/4 (DB)	14/65:60	TRUE	48:00	FALSE	FALSE	FALSE
2021 Tree felled from SSM	G	Repair/CSS Remove tree from SSM	2/28/2019 17:00	Completed			2/29/2019 17:00	3/1/2019 17:00	Ph#87 states complete 3/2 (EJ) Verified complete 3/4 (DB)	14/65:60	TRUE	48:00	FALSE	FALSE	FALSE
2022 Hole in CFS end treatment	G	Repair/Replace CFS	2/28/2019 17:00	Completed			2/29/2019 17:00	3/1/2019 17:00	Ph#88 states complete 3/2 (EJ) re-inspected 3/2 and CFS had been repaired (EJ)	10/93:200	TRUE	31:00	FALSE	FALSE	FALSE
2023 End treatment needs repaired	H	Repair and treatment	2/28/2019 17:00	Completed			2/29/2019 17:00	3/1/2019 17:00	Extended due to wet ROW and rain in the forecast.	13/33:400	TRUE	116:60	FALSE	FALSE	FALSE
2024 End treatment needs repaired (soil needs removed)	H	Repair and treatment	2/28/2019 17:00	Completed			2/29/2019 17:00	3/1/2019 17:00	Extended due to wet ROW and rain in the forecast.	13/35:400	TRUE	307:70	FALSE	FALSE	FALSE
2025 SSM felled down	G	patched SSM fabric	2/28/2019 16:15	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#89 states complete 3/2 (EJ) verified complete 3/2 (DB) SSE felled was attached to chain link (DB)	11/53:700	TRUE	24:68	FALSE	FALSE	FALSE
2026 CFS/P1 damaged from tree	H	Repair perimeter controls	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Washington D.C. CS/P12 repaired.	13/27:600	TRUE	307:20	FALSE	FALSE	FALSE
2027 slope slipped. Requires stabilization	G	restabilize slope	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#82 states completed on 3/1 verified complete on 3/6 (DB) SSE agreed to be worked and stabilized with straw much (DB)	13/27:600	TRUE	24:66	FALSE	FALSE	MS-1
2028 Rill erosion/water not been repaired	H	Repair water bar/fixate ROW (fill erosion)	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Extended due to wet ROW and rain in the forecast.	13/27:100	TRUE	307:70	FALSE	FALSE	FALSE
2029 P1 end treatment and P1 perimeter SSM underlined	G	Repair end-of-treatment P1	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Item was being worked on from 3/2-3/3. Item was being worked on from 3/2-3/3.	13/27:100	TRUE	31:00	FALSE	FALSE	FALSE
2030 P1 underlined	G	Repair P1	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#90 states complete 3/2 (EJ) Ph#91 had been repaired (EJ)	10/93:455	TRUE	24:68	FALSE	FALSE	FALSE
2031 P1 underlined	G	Repair P1	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#91 states complete 3/2 (EJ) re-inspected 3/2 and the P1 had been treated (EJ)	10/97:700	TRUE	31:00	FALSE	FALSE	FALSE
2032 sediment on timber mat bridge and side curbs	G	Remove sediment from timber mats and side curbs	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#102 states complete 3/2 (EJ) re-inspected 3/2 and found sediment removed. (EJ)	10/97:700	TRUE	31:00	FALSE	FALSE	FALSE
2033 SSM fabric torn loose from chain link	G	Repair SSM	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#103 states complete 3/2 (EJ) Ph#104 states complete 3/2 (EJ) Ph#105 states complete 3/2 (EJ) SSE felled was attached to chain link (DB)	10/95:920	TRUE	31:00	FALSE	FALSE	FALSE
2034 Hole in P1 perimeter SF	G	Repair P1	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#105 states complete 3/2 (EJ) re-inspected 3/2 and found item to be complete (EJ)	10/17:400	TRUE	103:00	FALSE	FALSE	FALSE
2035 SSM fabric torn off chain link	G	Repair SSM	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#105 states complete 3/2 (EJ) Verified complete on 3/4 (DB)	10/18:244	TRUE	24:00	FALSE	FALSE	FALSE
2036 SSM fabric torn from chain link	G	Repair SSM	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#105 states complete 3/2 (EJ) re-inspected 3/2 and found item to be complete (EJ)	10/18:400	TRUE	24:10	FALSE	FALSE	FALSE
2037 SSM fabric loose from chain link	G	Repair SSM	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#105 states complete 3/2 (EJ) SSE felled was attached to chain link (DB)	10/18:400	TRUE	46:20	FALSE	FALSE	FALSE
2038 SSM fabric torn from chain link	G	Repair SSM	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Ph#105 states complete 3/2 (EJ) SSE felled was attached to chain link (DB)	10/18:400	TRUE	36:60	FALSE	FALSE	FALSE
2039 End treatment needs mainenance			2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. End treatment was completed on 3/7/19. End treatment was repaired.	13/27:200	TRUE	288:00	FALSE	FALSE	FALSE
2040 End treatment torn	I	Maintain CFS and treatment	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. Item marked as complete on 3/7/19. End treatment was repaired.	14/79:400	TRUE	7:00	FALSE	FALSE	FALSE
2041 soil collected at site, waterbar channel full/pudding,	I	Maintain waterbar end treatment, and sump	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Same items were maintained, end treatment was completed on 3/7/19. Waterbar and	14/79:400	TRUE	120:00	FALSE	FALSE	FALSE
2042 CFS overtopped, P1/2 half the width with sediment	I	Maintain P1 and CFS	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	same items were maintained, end treatment was completed on 3/7/19. End treatment was repaired.	14/78:00	TRUE	7:00	FALSE	FALSE	FALSE
2043 multiple holes in CFS	I	Maintain sump	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. Pl. says completed on 3/14/19. Pump was maintained.	14/78:310	TRUE	137:00	FALSE	FALSE	FALSE
2044 Sump full	I	Maintain ECDS	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. ECDS appear repaired.	14/78:400	TRUE	33:60	FALSE	FALSE	FALSE
2045 ECDS need maintenance	I	Maintain CFS	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/1/19. CFS appears maintained.	14/78:451	TRUE	48:00	FALSE	FALSE	FALSE
2046 CFS felled in multiple locations	I	Maintain CFS	2/28/2019 17:00	Completed			3/1/2019 17:00	3/1/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/1/19. CFS through 14/78:451	14/78:451	TRUE	24:00	FALSE	FALSE	FALSE

ID	Action / Item / issue	Start Date	End Date	Status	Item Corrected Date	Corrective Action Performed	Extended Date to w/eet ROW conditions	Sediment off ROW	Stream Impact	Wetland Impact	Min Standards	Correction Type
2047 P15 has hole in it		3/2/2019 17:00	3/2/2019 17:00	Completed	3/1/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/1/19	STA 147891-25	24.00	FALSE	FALSE	FALSE	
2048 CFS needs maintenance	I	Maintain CFS		Completed	3/2/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/1/19	STA 149514-25,	24.00	FALSE	FALSE	FALSE
2049 Buff bypassing P1 and treatment	G	Extend P1 and treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions. The ECD before leaving the ROW, verified contractor had completed the work.	STA 149514-25,	24.00	FALSE	FALSE	FALSE
2050 P1 end treatment has broken slate	G	Repair and treatment		Completed	3/1/2019 17:00	3/1/2019 17:00	Ph # 133 states complete 3/2/19 [E] End treatment appears to have been replaced with new materials, verified complete on 3/5/19 [D8] extension request denied on 3/2/19. Contractor was not stabilization in this area.	STA 149514-25,	24.00	FALSE	FALSE	FALSE
2051 Surface roughing not performed per spec	I	Perform tracking per CFS standard and spec 3.29 [Tracking parallel to slope]		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/2/19 [I9, contractor was final]	STA 152114-00 through 152211-00	589.00	FALSE	FALSE	FALSE
2052 Sump full	I	Maintain sump		Completed	3/1/2019 17:00	3/2/2019 17:00	Water bar in the area and up was filled in.	STA 152114-00	52.00	FALSE	FALSE	FALSE
2053 RC has accumulated sediment and are no longer Ares ever disturbed by equipment and are no longer disturbed	I	Maintain RCE		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to rain. Marked as complete on 3/5/19. ECR was maintained.	STA 149514-25	24.00	FALSE	FALSE	FALSE
2054 stabilized	G	Re-stabilized disturbed areas		Completed	3/1/2019 17:00	3/1/2019 17:00	Itemized due to equipment movement in the area [I6]	WMP-Pu-328	96.00	FALSE	FALSE	FALSE
2055 Sediment left the ROW	I	Re-stabilized sediment		Completed	3/1/2019 17:00	3/2/2019 17:00	Water bar on LOA. Marked as complete on 3/9/19. Contractor has reviewed the sediment off ROW	1152900-111301-00	48.00	FALSE	FALSE	MS-1
2056 Sediment left the ROW	I	Retrieves sediment from off ROW		Completed	3/1/2019 17:00	3/2/2019 17:00	Waiting on LOA. Marked as complete on 3/9/19. Sediment was removed.	15860-00	168.00	TRUE	FALSE	FALSE
2057 Sediment left the ROW	I	Retrieves sediment from off ROW		Completed	3/1/2019 17:00	3/2/2019 17:00	Water bar on LOA. Marked as complete on 3/9/19. Water bar was filled in.	15865-00,15866-00	12.00	TRUE	FALSE	FALSE
2058 CFS is full of sediment.	I	CFS requires maintenance		Completed	3/1/2019 17:00	3/2/2019 17:00	Itemized due to stream mulch verified complete on 3/6/19 [D6]	15869-00	48.00	FALSE	FALSE	FALSE
2059 SSF fabric is detached from fence	I	Maintain SSF		Completed	3/1/2019 17:00	3/2/2019 17:00	Waiting on LOA. Marked as complete on 3/9/19. Sediment was removed.	15871-00	48.00	FALSE	FALSE	FALSE
2060 Sump full/Sediment left the ROW	I	Clean Sump and Remove Sediment from off ROW		Completed	3/1/2019 17:00	3/2/2019 17:00	Water bar on LOA. Marked as complete on 3/9/19. Some sediment off ROW and cleaned out sump.	15860-00	12.00	TRUE	FALSE	FALSE
2061 Lim & full of sediment and torn	I	Maintain timber mat liner		Completed	3/1/2019 17:00	3/2/2019 17:00	Contractor has retrieved sediment off ROW	15865-00,15866-00	12.00	TRUE	FALSE	FALSE
2062 Waterbar was overtopped	I	Waterbar requires maintenance		Completed	3/1/2019 17:00	3/2/2019 17:00	Itemized due to equipment movement in the area [I6]	15878-00,5-82	48.00	FALSE	FALSE	FALSE
2063 CFS was left undefined/Sediment left the ROW	I	CFS requires maintenance/Buried sediment form off ROW		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/6/19. Waterbar was maintained.	15898-30	168.00	TRUE	FALSE	FALSE
2064 end treatment undermined (CFS)	G	repair P1 and treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/6/19. Sediment off ROW conditions working LOA. Marked as complete on 6/6/19. Some sediment removed and stabilized for OA. COCO, contract SWPR, cooperator has checked and cleared out sump.	15875-00	158.00	TRUE	FALSE	FALSE
2065 P1 undermined	G	repair P1 and treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/6/19. Waterbar was maintained.	15878-00,5-82	24.00	FALSE	FALSE	FALSE
2066 CFS end treatment undermined	G	repair CFS and treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/6/19. Sediment was removed.	15898-30	48.00	FALSE	FALSE	FALSE
2067 end treatment undermined	G	repair end treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Contractor has removed sediment off ROW. Showing that the work was completed the day [E1]	15875-00	56.22	FALSE	FALSE	FALSE
2068 CFS end treatment undermined	G	repair end treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Item re-inspected 3/7 and item was repaired [E1]	11731400,MLU 26	8.27	FALSE	FALSE	FALSE
2069 end treatment undermined	G	repair P1 and treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Item re-inspected 3/7 and found the item to be repaired [E1]	11731400	8.25	FALSE	FALSE	FALSE
2070 Sediment left the ROW	I	Retrieve sediment from off ROW		Completed	3/1/2019 17:00	3/2/2019 17:00	Item re-inspected 3/7 and found the item to be repaired [E1]	11710400,MLU 26	8.24	FALSE	FALSE	FALSE
2071 sump full with sediment	G	empty sump and remove sediment		Completed	3/1/2019 17:00	3/2/2019 17:00	Contractor has removed sediment from the sump. Showing that the work was completed the day [E1]	1171130,MLU 26	8.18	FALSE	FALSE	FALSE
2072 water bar breached at end treatment	G	repair water bar		Completed	3/1/2019 17:00	3/2/2019 17:00	Item re-inspected 3/7 and found the water bar to be repaired [E1]	11713400,MLU 26	8.21	FALSE	FALSE	FALSE
2073 CFS is full of sediment/sediment left the ROW	I	Maintain CFS/Retrieve sediment from off ROW		Completed	3/1/2019 17:00	3/2/2019 17:00	Item re-inspected 3/7 and found the item to be repaired [E1]	11747450,MLU 26	8.19	FALSE	FALSE	FALSE
2074 P1 undermined	G	repair P1 and treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Waiting on LOA. Marked as complete on 3/9/19. Sediment was removed.	11766420	24.00	TRUE	FALSE	FALSE
2075 Tree fell on SSF	I	SSF requires maintenance		Completed	3/1/2019 17:00	3/2/2019 17:00	Contractor has removed the tree. Showing that the work was completed the day [E1]	15925-25	24.00	FALSE	FALSE	FALSE
2076 SSF is being undermined	I	Install ventiles		Completed	3/1/2019 17:00	3/2/2019 17:00	Item re-inspected 3/7 and found the jump to have been dug out [E1]	117151400,MLU 26	8.17	FALSE	FALSE	FALSE
2077 Wallies not installed S/D	I	Install ventiles		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW/waiting on LOA	11714991-62	93.00	FALSE	FALSE	FALSE
2078 CFS un-defined, sediment off ROW	I	Maintain CFS/Retrieve sediment		Completed	3/1/2019 17:00	3/2/2019 17:00	Item re-inspected as complete on 3/6/19 but sediment appeared off ROW 3/9/19. SDR was marked as complete on 3/6/19.	15875-00	96.00	TRUE	FALSE	FALSE
2079 P15 ECD locked down	I	P15 end treatment		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions, the contractor maintained the ECD.	15875-00	48.00	FALSE	FALSE	FALSE
2080 CFS cover half the height with sediment (perimeter triple stack) I	Maintain CFS		Completed	3/1/2019 17:00	3/2/2019 17:00	Ph # 141 states complete 3/5/19 [E1] CFS was maintained.	15165-00	42.17	FALSE	FALSE	FALSE	
2081 CFS on the CB's or C7	I	Maintain CFS		Completed	3/1/2019 17:00	3/2/2019 17:00	Ph # 141 states complete 3/5/19 [E1] CFS was maintained.	15165-40	24.00	FALSE	FALSE	FALSE
2082 CFS cover half the height with sediment	I	Maintain CFS		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions, the contractor maintained the CFS at this location.	15167-90	41.57	FALSE	FALSE	FALSE
2083 Filter block not attached to C7	I	Maintain filter fabric		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/5/19. SSF was maintained.	15168-40	41.47	FALSE	FALSE	FALSE
2084 Tree fell onto SSF	G	Remove tree from SSF		Completed	3/1/2019 17:00	3/2/2019 17:00	Ph # 153 states complete 3/6/19 [E1]	1133400,ATWS 433	7.00	FALSE	FALSE	FALSE
2085 Sockable needs stabilization	I	Stabilize sockable		Completed	3/1/2019 17:00	3/2/2019 17:00	Extended due to original station location being wrong. Station was changed from 15867-00 to 15865-00. End cap was not on level on 3/6/19. Extended due to wet ROW, marked as completed on 3/11/19.	15865-00	0.00	FALSE	FALSE	FALSE
2086 Level spreader ticks and cap	I	Add end cap to level spreader		Completed	3/1/2019 17:00	3/2/2019 17:00	Ph # 153 states complete 3/6/19 [E1] CFS was not completed yet - punch list stated waiting on stockpile on 3/11/19 punch list - additional extension request denied on 3/13/19; this station is being applied to this stockpile.	15864-00	144.00	FALSE	FALSE	FALSE
2088 CWD demand	I	Repair CWD		Completed	3/1/2019 17:00	3/2/2019 17:00	Ph # 153 states complete 3/6/19 [E1] CWD demand/repaired.	15865-00	239.00	FALSE	FALSE	FALSE
2089 CWD demand, sediment off ROW and water from ROW is not	I	Repair CWD		Completed	3/1/2019 17:00	3/2/2019 17:00	Ph # 153 states complete 3/6/19 [E1] CWD demand/repaired.	15864-00	144.00	FALSE	FALSE	FALSE
2090 CWD demand from entering CWD during good	I	Repair CWD		Completed	3/1/2019 17:00	3/2/2019 17:00	Ph # 153 states complete 3/6/19 [E1] CWD demand/repaired.	15865-00	144.00	FALSE	FALSE	FALSE
2091 Stockable needs stabilization	I	Stabilize stockable		Completed	3/1/2019 17:00	3/2/2019 17:00	Ph # 153 states complete 3/6/19 [E1]	15850-56	0.00	FALSE	FALSE	FALSE

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Actual Completion Date/Day/Hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
2090	CFS wadde torn	I	Repair/replace CFS wadde	3/7/2019	17:00	Completed	3/11/2019 17:00	3/10/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/9/19. Contractor maintained CFS Wadde	144:00	False	False	False	False	False
2091	Stocpole need stabilization	I	Stabilize stockpole	3/5/2019	17:00	Completed	3/27/2019 17:00	3/21/2019 17:00	Extended due to wet ROW conditions. Not on 3/11/19 punch list, emailed to Eli Weke Reffito to Remodel. 3/12/19 punch list was station number at STA 150597-74. On 3/11/19, re-measured at hole completed on 3/7/18. Stockpole was labeled with #40.	150592-495	528:00	False	False	False	False
2092	Gao in ECDS	I	Install/maintain ECDS	3/7/2019	17:00	Completed	3/11/2019 17:00	3/12/2019 17:00	Extended due to wet ROW conditions. Punch list states "stream impact caused by bank erosion from storms last summer." Additional permits are obtained. Per DEDQMG until stream crossing permits are obtained.	15055-98	144:00	False	False	False	MS-2
2093	Stream impacted and bank eroded/GS 501-EPH	I	Repair and stabilize bank	3/6/2019	17:00	Completed	5/1/2019 17:00	6/1/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19. contractor maintained the CFS at the stamp.	15055-98	1,368:00	False	False	False	False
2094	CFS at sump is undermined	I	Maintain CFS at sump	3/6/2019	17:00	Completed	3/8/2019 17:00	3/8/2019 17:00	Extended due to wet ROW. Punch list has a ?? on completion date on 3/8/19, contractor failed in the sills	151317-25	48:00	False	False	False	False
2095	ROW has fills	I	Stabilize ROW	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW. Item marked as complete on 3/7/19, contractor maintained CFS at the stamp.	15317-25	48:00	False	False	False	False
2096	CFS full of sediment	I	Maintain 1 hook	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19, contractor maintained CFS at the stamp.	15317-40	48:00	False	False	False	False
2097	CFS & sumps/CFS needs to be used in together better	I	CFS Reimber/Control need to be maintained	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19, contractor maintained CFS at the stamp.	15317-40	48:00	False	False	False	False
2098	SSF has holes in it	I	SSF needs to be maintained	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19, contractor maintained SSF at the stamp.	15316-60	48:00	False	False	False	False
2099	SSF has hole in it	I	CFS needs to be maintained	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19, contractor maintained CFS at the stamp.	15315-60	48:00	False	False	False	False
2100	CFS has holes in it	I	CFS Perimeter/C Controls need to be maintained	3/6/2019	17:00	Completed	3/11/2019 17:00	3/8/2019 17:00	Extended due to wet ROW. Marked as complete on 3/7/19, the contractor maintained the CFS at the stamp.	15312-60	120:00	False	False	False	False
2101	CFS is failing into the sump	I	CFS Perimeter/C Controls need to be maintained	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19, the contractor maintained the CFS at the stamp.	15304-60	48:00	False	False	False	False
2102	P151 determined	I	P1 needs to be maintained	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19, the contractor maintained the P1 as per specification	15290-43	48:00	False	False	False	False
2103	P1 over half the height with sediment	I	P1 needs to be maintained	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19, contractor removed sediment and placed a sump with CFS before P1 at this location	15299-43	48:00	False	False	False	False
2104	CFS over half the height with sediment	I	CFS needs to be maintained	3/6/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Extended due to wet ROW marked as complete on 3/7/19, contractor maintained the CFS at the stamp.	15299-43	48:00	False	False	False	False
2105	match	I	Maintain ECDS	3/6/2019	17:00	Completed	3/6/2019	17:00	Extended due to wet ROW. ECDS were maintained.	15299-43	24:00	False	False	False	False
2106	Travel lane denuded	I	Stabilize travel lane	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. CFS was maintained	14177-45	24:00	False	False	False	MS-1
2107	Seiment over half the height of perimeter of CFS	I	Remove sediment below half height	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. Gap was closed with additional ECDS	14177-50	24:00	False	False	False	False
2108	Gap in ECDS	I	Maintain ECDS	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. CFS appeared to be maintained.	14177-05	24:00	False	False	False	False
2109	CFS in multiple locations	I	Maintain CFS	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. CFS appeared to be maintained.	14183-00	24:00	False	False	False	False
2110	P1 is repaired	H	Repair P1	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. CFS was maintained and end treatment was upgraded.	1224-00	21:00	False	False	False	False
2111	End treatment for upgrade to triple track	I	Maintain end treatment and upgrade end treatment to triple track	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. CFS was removed from CFS	14188-465	24:00	False	False	False	False
2112	Seal material over half the height of CFS	I	Maintain CFS	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. Gap was repaired.	14189-64	24:00	False	False	False	False
2113	Heel in PLSF at buffer area	I	Maintain CFS	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. Additional ECDS were added to close gap.	14189-14	24:00	False	False	False	False
2114	Gap in ECDS at timber matting	I	Connect gap in ECDS at timber matting	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. ECDS were maintained.	14189-11	24:00	False	False	False	False
2115	ECDS need maintenance/CFS overtopped, hole in it	I	Maintain ECDS	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. Travel lane was stabilized with straw	14189-14	24:00	False	False	False	MS-1
2116	Travel lane denuded	I	Stabilize travel area	3/6/2019	17:00	Completed	3/6/2019 17:00	3/7/2019 17:00	Extended due to wet ROW. CFS was maintained	14189-14	24:00	False	False	False	False
2117	CFS at waterline needs replaced	H	Repair CFS waterline	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19. Checked on 3/17/19 that CFS was maintained.	14189-30	-1:00	False	False	False	False
2118	CFS has hole in it	I	CFS needs to be maintained	3/7/2019	17:00	Completed	3/12/2019 17:00	3/13/2019 17:00	Not yet completed yet additional extension requests denied on 3/13/19 - 1/3/19/15 was due to wet ROW conditions. A steel end tube was added until CFS was maintained.	15520-400	120:00	False	False	False	False
2119	CFS waterline needs replaced	H	Repair CFS waterline	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19. Checked on 3/17/19 that CFS was maintained.	15520-400	120:00	False	False	False	False
2120	CFS has hole in it	I	CFS needs to be maintained	3/7/2019	17:00	Completed	3/12/2019 17:00	3/12/2019 17:00	Extended due to wet ROW conditions. P1 line was maintained.	15541-417	120:00	False	False	False	False
2121	P1 over half the height with sediment	I	Maintain P1 St 151	3/7/2019	17:00	Completed	3/12/2019 17:00	3/13/2019 17:00	Extended due to wet ROW conditions. Stockpiles stabilized per punch list 3/9/19 for separate item at 1931-253. Yards completed on 3/13/19.	15540-455	120:00	False	False	False	False
2122	CFS at waterline needs replaced	H	Repair CFS waterline	3/7/2019	17:00	Completed	3/12/2019 17:00	3/12/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19, contractor maintained CFS at the stamp.	15541-400	120:00	False	False	False	MS-1,jMS-4
2123	CFS is torn	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Extended due to wet ROW conditions. Stockpiles stabilized per punch list 3/9/19 for separate item at 1931-253. Yards completed on 3/13/19.	15541-500	120:00	False	False	False	False
2124	sump full, upgrade end treatment	I	Clean out sump, maintain end treatment	3/7/2019	17:00	Completed	3/13/2019 17:00	3/14/2019 17:00	Sump ET were maintained/upgraded	14145-00	144:00	False	False	False	False
2125	CFS for CFS, attachment overall height	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19. Stockpiles maintained.	15072-640	21:00	False	False	False	False
2126	end of rail maintained torn	I	Maintain end treatment	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19. Contractor maintained CFS at the stamp.	15072-520	21:00	False	False	False	False
2127	waterline & corn	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Extended due to wet ROW, not accessible due to pipe. Marked as complete on 3/7/20/19.	15072-515	120:00	False	False	False	False
2128	CFS is torn	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Sump ET were maintained/upgraded	14145-00	144:00	False	False	False	False
2129	CFS for CFS	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19. Contractor maintained CFS at the stamp.	15072-640	21:00	False	False	False	False
2130	CFS has hole in it	I	CFS needs to be maintained	3/7/2019	17:00	Completed	3/12/2019 17:00	3/13/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19. Contractor maintained CFS at the stamp.	15072-520	21:00	False	False	False	MS-4
2131	CFS full of sediment	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Extended due to wet ROW conditions. Marked as complete on 3/7/19. Contractor maintained CFS at the stamp.	15072-515	21:00	False	False	False	False
2132	sediment off ROW	I	Remove sediment off ROW	3/7/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	ECDS maintained and sediment removed	15077-25	21:00	False	False	False	False
2133	Repair P1 (tree at ROW)	H	repair CFS	3/7/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	ECDS maintained and replaced	15077-240	21:00	False	False	False	False
2134	CFS at waterline needs replaced	H	Repair CFS and reach top	3/7/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	Environment crew repaired torn CFS utilizing 2x10's.	12419	0:00	False	False	False	False
2135	CFS needs maintained, torn	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	Contractor maintained CFS at the stamp.	15079-14	21:00	False	False	False	False
2136	CFS needs maintained, torn	I	Maintain ECDS	3/7/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	ECDS maintained	15079-130	21:00	False	False	False	False
2137	CFS needs maintained, torn	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	ECDS maintained and replaced	15079-130	21:00	False	False	False	False
2138	CFS needs maintained, torn	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	ECDS maintained	15079-130	21:00	False	False	False	False
2139	CFS needs maintained, torn	I	Maintain CFS	3/7/2019	17:00	Completed	3/7/2019 17:00	3/7/2019 17:00	ECDS maintained and replaced	15079-130	21:00	False	False	False	False
2140	matting	I	Maintain CFS	3/7/2019	17:00	Completed	3/8/2019 17:00	3/9/2019 17:00	ECDS maintained/replaced	15079-137	21:00	False	False	False	False

ID	Action / Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
2183 Tom CRS	I	Maintain/clean CRS		3/12/2019	17:00	Completed	3/13/2019 17:00		Marked as Complete on 3/13/19		24.00	False	False	False	False	
2184 Maintain CRS at bridge	I	CRS needs to be maintained		3/12/2019	17:00	Completed	3/16/2019 17:00		CRS maintained.		96.00	False	False	False	False	
2185 Geotextile fabric rippled and torn under bridge	I	Geotextile fabric on bridge perimeter needs maintained		3/12/2019	17:00	Completed	3/16/2019 17:00		Listed on patch list 154/2011. Extension request defined on 3/13/19 and 3/14/19. CRS was installed on 3/14/19. Overlie on 3/14/19. Overlie on 3/14/19.		91.00	False	False	False	False	
2186 CRS has holes in it	I	CRS Perimeter/C control need to be maintained		3/12/2019	17:00	Completed	3/16/2019 17:00		Extension request defined on 3/13/19 and 3/14/19. CRS was replaced on the punch list 155/24+00. Extension request defined on 3/13/19 and 3/14/19. CRS was replaced.		91.00	False	False	False	False	
2187 Maintain CRS at bridge	I	Maintain CRS at bridge crossing		3/12/2019	17:00	Completed	3/14/2019 17:00		CRS's separate to be maintained/adjusted removed. This item was in a river area and staffing was low.		43.00	False	False	False	False	
2188 CRS overtopped	I	Maintain CRS		3/12/2019	17:00	Completed	3/13/2019 17:00		CRS appears to be patched.		24.00	False	False	False	False	
2189 CRS from	I	Maintain CRS		3/12/2019	17:00	Completed	3/13/2019 17:00		Spill material was removed from CRS.		1,040.881.00	False	False	False	False	
2190 CRS overtopped with spoil material	I	Maintain CRS		3/12/2019	17:00	Completed	3/13/2019 17:00		CRS was replaced.		1,040.881.00	False	False	False	False	
2191 CRS from	I	Maintain CRS		3/12/2019	17:00	Completed	3/13/2019 17:00		Pt 15 was replaced.		24.00	False	False	False	False	
2192 Pt 15 needs maintenance	I	Kennamet Pt 5		3/12/2019	17:00	Completed	3/13/2019 17:00		CRS's were maintained.		1,040.881.00	False	False	False	False	
2193 CRS check dam full	I	Maintain CRS check dam		3/12/2019	17:00	Completed	3/13/2019 17:00		CRS was replaced.		1,040.881.00	False	False	False	False	
2194 CRS from	I	Maintain CRS		3/12/2019	17:00	Completed	3/13/2019 17:00		CRS was replaced.		24.00	False	False	False	False	
2195 Gap in CRS	H	Repair CRS		3/12/2019	17:00	Completed	3/13/2019 17:00		Extended due to wet ROW.		19.00	False	False	False	False	
2196 CRS end treatment com	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00	3/15/2019 17:00	Extended due to wet ROW.		24.00	False	False	False	False	
2197 CRS end treatment com	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00	3/15/2019 17:00	Extended due to wet ROW.		24.00	False	False	False	False	
2198 CRS end treatment com	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00	3/15/2019 17:00	CRS and treatment maintained.		24.00	False	False	False	False	
2199 End treatment needs repaired	H	Repair and treatement		3/12/2019	17:00	Completed	3/14/2019 17:00		End treatment was repaired.		10754.455	False	False	False	False	
2200 End treatment needs repaired	H	Repair and treatement		3/12/2019	17:00	Completed	3/14/2019 17:00		End treatment was repaired.		13299.00	False	False	False	False	
2201 End treatment needs repaired	H	Repair and treatement		3/12/2019	17:00	Completed	3/14/2019 17:00		End treatment was repaired.		13333.00	False	False	False	False	
2202 End treatment needs repaired	H	Repair and treatement/Clean out water bar channel		3/12/2019	17:00	Completed	3/14/2019 17:00		End treatment removed/water bar channel cleaned out.		13136.00	False	False	False	False	
2203 End treatment needs repaired	H	Repair and treatement		3/12/2019	17:00	Completed	3/14/2019 17:00		End treatment repaired.		13313.00	False	False	False	False	
2204 End treatment repaired	H	Repair and treatement		3/12/2019	17:00	Completed	3/14/2019 17:00		CRS replaced.		21.00	False	False	False	False	
2205 CRS overtopped	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00		replaced check dams with new/rock		7.00	False	False	False	False	
2206 check dams filled with sediment:	G	remove sediment from check dams		3/12/2019	17:00	Completed	3/14/2019 17:00		Extension request defined on 3/4/19		21.81	False	False	False	False	
2207 CRS end treatment com	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00		CRS maintained.		1,040.881.00	False	False	False	False	
2208 P15 from/holes	I	Maintain P15		3/12/2019	17:00	Completed	3/14/2019 17:00		Extension request defined on 3/4/19		13574.00	False	False	False	False	
2209 12' CRS not installed per plan(missing)	I	Install CRS		3/12/2019	17:00	Completed	3/13/2019 17:00		CRS maintained.		0.00	False	False	False	False	
2210 CRS from	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00		Extension request defined on 3/4/19		13579.50	False	False	False	False	
2211 CRS overtopped	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00		CRS maintained.		13567.00	False	False	False	False	
2212 CRS from	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00		Extension request defined on 3/4/19		13588.00	False	False	False	False	
2213 CRS overtopped	I	Maintain CRS		3/12/2019	17:00	Completed	3/14/2019 17:00		CRS maintained.		13567.50	False	False	False	False	
2214 P15 needs maintenance	I	Maintain P15		3/12/2019	17:00	Completed	3/14/2019 17:00		Extension request defined on 3/4/19		13670.00	False	False	False	False	
2215 CRS end treatment com	I	Stabilize ROW		3/12/2019	17:00	Completed	3/15/2019 17:00		Extension request defined on 3/15/2019. ROW was stabilized with Earth Guard Edge.		13780.75	False	False	False	MS-1	
2216 CRS from same	I	CRS needs to be used in together better		3/12/2019	17:00	Completed	3/16/2019 17:00		CRS end treatment com		43.00	False	False	False	False	
2217 CRS from same	I	Maintain CRS		3/12/2019	17:00	Completed	3/16/2019 17:00		CRS end treatment com		43.00	False	False	False	False	
2218 CRS has holes in it	I	CRS needs to be maintained		3/12/2019	17:00	Completed	3/16/2019 17:00		CRS end treatment com		50.00	False	False	False	False	
2219 Holes in the P15 stiffness in multiple locations	G	Repair or replace holes in P15/lift fence		3/12/2019	17:00	Completed	3/15/2019 17:00		PH 2005 states completed 3/15/19. P15 found 3/18/19 to be repaired. [E]		1131140.00	False	False	False	False	
2220 SSS fabric torn down	H	Attach fabric back to chain link		3/12/2019	17:00	Completed	3/14/2019 17:00		SST fabric was attached to chain link.		1,00	False	False	False	False	
2221 SSS fabric not key in	H	Entrench SSS fabric		3/12/2019	17:00	Completed	3/15/2019 17:00		CRS's repaired.		13566.00	False	False	False	False	
2222 CRS end treatment undefined	H	repair CRS end treatment		3/12/2019	17:00	Completed	3/15/2019 17:00		Contractor stated that this item was an outlier and was cleaned up but does not require documentation.		13.00	False	False	False	False	
2223 clean up and documentation	I	Clean out/nail roadway/confinement. Clean up and document spill per PS&S and SWPP.		3/15/2019	17:00	Completed	3/15/2019 17:00		W/Wils item. Extended due to wet ROW - item marked as complete on 3/16/19, waiting on LDA list. Wils item was received on 4/1/19. Extended waiting on LDA. Work was delayed on 4/1/19.		LY465/046	False	False	False		
2224 CRS 5' require maintenance, sediment off ROW	I	Repair SSS, clean out P15, sediment off ROW		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		36.00	True	False	False		
2225 SSS fabric adequate protection	I	Repair SSS fabric protection		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		24835.50	False	False	False		
2226 CRS end treatment	I	Repair CRS end treatment		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		24859.00	False	False	False		
2227 End treatment requires maintenance	I	CRS end treatment		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		24860.00	False	False	False		
2228 CRS is build adjacent	I	Repair CRS		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		24857.00	False	False	False		
2229 CRS from	I	Stabilize ROW		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		14846.63	False	False	False	MS-1	
2230 ROW is denuded	I	Repair ROW		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		14846.64	False	False	False	MS-1	
2231 End treatment requires maintenance	I	Repair end treatment		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		14846.65	False	False	False	MS-1	
2232 SSS fabric requires maintenance	I	Clean out sump		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		14846.66	False	False	False	MS-1	
2233 SSS fabric maintenance	I	Clean out sump		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		14846.67	False	False	False	MS-1	
2234 SSS fabric maintenance	I	Clean out sump		3/15/2019	17:00	Completed	3/16/2019 17:00		SO R. Moved to sit off ROW as patch list on 3/28/19. A 1833-00, 50R. Marked as complete on 4/1/19.		14846.68	False	False	False	MS-1	

ID	Action / Item / save	Spread	Action Required	Start Date	Time	Status	Item Correlated to	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type	
2238 Bridge repair maintenance sediment reqs cleanup, bank is not bank	I	Clean bridge under sediment overflow around bridge stabilize	3/15/2019 17:00 Completed	3/16/2019 17:00	3/17/2019 17:00	M Wills item: Extended due to wet ROW; contractor maintained bidge and removed sediment	14881454-15-CDB	24.00	FALSE	14881450	24.00	FALSE	FALSE	FALSE	FALSE	FALSE	
2239 Water/land treatment not installed or PSSEs - has hole in it	I	SS needs to be maintained	3/15/2019 17:00 Completed	3/16/2019 17:00	3/17/2019 17:00	M Wills item: Extended due to wet ROW; contractor maintained bidge and removed sediment	14881450	24.00	FALSE	14881450	1440.00	FALSE	FALSE	FALSE	FALSE	FALSE	
2240 Geotextile fabric rippled and torn under bridge	I	Geotextile fabric under bridge needs maintained	3/15/2019 17:00 Completed	3/16/2019 17:00	3/17/2019 17:00	M Wills item: Extended due to wet ROW; contractor maintained bidge and removed sediment	15234639	16.00	FALSE	15234639	16.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2241 Sump is full of sediment	I	Clean out sump	3/15/2019 17:00 Completed	3/19/2019 10:00	3/21/2019 17:00	Extended due to wet ROW - punch list states "Can't dig to spec due to rock bottom" [Redline made] - Called El Mafe Reinfo to confirm this statement, he is following up 3/21/19. Checked with El Mafe Reinfo morning of 3/22/19. No awaiting a response and photo from contractor removed from sump	Sta 12132000	17.00	FALSE	14947400	23.00	FALSE	FALSE	FALSE	FALSE	FALSE	CF5 spanned
2242 Sump is full of sediment	I	Clean out sump	3/15/2019 17:00 Completed	3/20/2019 11:00	3/21/2019 17:00	Extended due to wet ROW - punch list states "Can't dig to spec due to rock bottom" [Redline made] - Called El Mafe Reinfo to confirm this statement, he is following up 3/21/19. Checked with El Mafe Reinfo morning of 3/22/19. No awaiting a response and photo from contractor removed from sump	14947400	23.00	FALSE	14947400	60.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2243 Hoist in P1	G	Repair P1	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	P1 was installed for repair, verified complete on 3/20/2019	11624250	24.00	FALSE	11624250	648.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2244 Geotextile fabric rippled and torn under bridge	I	Geotextile fabric needs maintained	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	P1 was repaired	15763485-5-D04	118.00	FALSE	15763485-5-D04	118.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2245 Site fence undermined in several locations	H	repair undermining at P1 site fence	3/15/2019 17:00 Completed	3/20/2019 11:00	3/21/2019 17:00	Item extended due to not disturbing this area until construction begins	Sta 12055000	187.00	FALSE	Sta 12055000	20.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2246 CWD mining dirt protection	H	install CWD mining dirt protection	3/15/2019 17:00 Completed	3/20/2019 11:00	3/21/2019 17:00	Item extended due to mobilizing equipment/projected rain in forecast. Area is stabilized at this time.	5-A-M13	234.00	FALSE	5-A-M13	234.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2247 CWD berm has sloughed off	H	Repair CWD Berm	3/15/2019 17:00 Completed	3/21/2019 17:00	3/29/2019 0:00	Extension request denied on 3/20/19. Item marked as complete on 3/23/19. Material was removed from pl.	12100400	187.00	FALSE	12100400	96.00	FALSE	FALSE	FALSE	FALSE	MS-11	
2248 Soil material over half the height of P1 SF	I	Maintain P1 SF	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 specific to be maintained.	14526240	24.00	FALSE	14526240	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2249 CF5 from	I	Maintain CF5	3/15/2019 17:00 Completed	3/20/2019 11:00	3/21/2019 17:00	CF5 specific to be maintained.	14549480	24.00	FALSE	14549480	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2250 CF5 from	I	Maintain CF5	3/15/2019 17:00 Completed	3/19/2019 17:00	3/28/2019 17:00	CF5 was replaced. Gap appeared to have been maintained 4/7/19 overlapped; Gap appeared to have been maintained 4/7/19	14562415	24.00	FALSE	14562415	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2251 Hoist in P1 SF	I	Maintain P1 SF	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	P1 SF was replaced	14563450	24.00	FALSE	14563450	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2252 CF5 from	I	Maintain CF5	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 was replaced	14567465	24.00	FALSE	14567465	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2253 Hoist in P1 SF	I	Maintain P1 SF	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	P1 SF was replaced	14567480	24.00	FALSE	14567480	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2254 P1 SF down	I	Maintain CF5	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 was replaced	14583428	24.00	FALSE	14583428	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2255 CF5 from	I	Maintain CF5	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 was maintained	14582465	24.00	FALSE	14582465	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2256 CF5 from	I	Maintain CF5	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 was actively working in the area and were replaced at end of day.	14582485	1.00	FALSE	14582485	1.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2257 CF5 switches not installed	I	Install/replace CF5 switches	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 were actively working in this area and switches were replaced at end of day.	14584410	0.00	FALSE	14584410	0.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2258 CF5 switches not installed	I	Install/replace CF5 switches	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 were actively working in this area and switches were replaced at end of day.	14584410	1.00	FALSE	14584410	1.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2259 CF5 switches not installed	I	Install/replace CF5 switches	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 were actively working in this area and switches were replaced at end of day.	14584420	22.00	FALSE	14584420	22.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2260 CF5 switches not installed	I	CF5 perimeter needs to be maintained	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 was maintained	14584420	24.00	FALSE	14584420	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2261 CF5 overtopped	G	Repair P5	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 was maintained	14584420	24.00	FALSE	14584420	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2262 Hoist in CF5	G	Repair P5	3/15/2019 17:00 Completed	3/19/2019 17:00	3/20/2019 11:00	CF5 was maintained	14584420	24.00	FALSE	14584420	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2263 Sump and CF5 needs to be tied together better	I	CF5 perimeter needs to be maintained	3/20/2019 17:00 Completed	3/23/2019 17:00	3/23/2019 17:00	Marked as complete on 3/21/19, checked item was not completed. - contractor maintained the CF5	14584407	-12.00	FALSE	14584407	-12.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2264 CF5 full of sediment	I	CF5 needs to be maintained	3/20/2019 17:00 Completed	3/21/2019 17:00	3/21/2019 17:00	CF5 marked as complete on 3/21/19 and item was not completed. - contractor maintained the CF5	14595450	24.00	FALSE	14595450	24.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2265 Geotextile fabric rippled and torn under bridge	I	Geotextile fabric under bridge needs maintained	3/20/2019 17:00 Completed	3/27/2019 17:00	3/28/2019 17:00	Item marked as complete on 3/27/19 and item was not completed to be complete on the following day. Item was found to be incomplete on 3/27/19 inspection. Marked as complete on 3/27/19 and was not item was maintained.	15144025	14.33	FALSE	15144025	14.33	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2266 SSF has holes in it	I	SSF needs to be maintained	3/20/2019 17:00 Completed	3/26/2019 17:00	3/27/2019 17:00	Marked as complete on 3/27/19 and item was not completed to be complete on 3/27/19 inspection. Marked as complete on 3/27/19 and was not item was maintained.	15154616	14.33	FALSE	15154616	14.33	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2267 Sump full	I	Maintain Sump	3/20/2019 17:00 Completed	3/21/2019 17:00	3/22/2019 17:00	Marked as complete on 3/21/19, SSF was maintained.	14684800	72.00	FALSE	14684800	72.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2268 Ssum full	I	Maintain Sump	3/20/2019 17:00 Completed	3/21/2019 17:00	3/22/2019 17:00	Marked as complete on 3/21/19, SSF was maintained.	14684875	23.00	FALSE	14684875	23.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2269 CF5 end treatment over half the height with sediment	I	Maintain CF5 end treatment	3/20/2019 17:00 Completed	3/21/2019 15:00	3/23/2019 17:00	CF5 and treatment was maintained	14684875	23.00	FALSE	14684875	23.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2270 Sump full	I	Maintain sump	3/20/2019 17:00 Completed	3/21/2019 17:00	3/23/2019 17:00	Extended due to wet ROW. Sump was maintained	14684700	72.00	FALSE	14684700	72.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2271 Backside of waterer siphoned off	I	Maintain waterer	3/20/2019 17:00 Completed	3/23/2019 17:00	3/23/2019 17:00	Extended due to wet ROW conditions. Waterer was maintained to move back to active pump list. Contractor stated that item was completed on 3/29/19, but after inspection on 3/30/19 the item was found to be incomplete.	14684700	72.00	FALSE	14684700	72.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2272 Slope denuded	I	Stabilize slope	3/20/2019 17:00 Completed	4/8/2019 11:20	3/31/2019 17:00	Extension request denied on 3/1/19. LCM received photos from El of slope being stripped/stabilized.	1451433	FALSE	1451433	1451433	FALSE	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2273 Sump full/needs maint	I	Maintain sump	3/20/2019 17:00 Completed	3/23/2019 17:00	3/25/2019 17:00	No Sump location entered, updated 4/7/19 with Speed 1 - C8	14488450	72.00	FALSE	14488450	72.00	FALSE	FALSE	FALSE	FALSE	CF5 spanned	
2274 Sump not to spec / gap in perimeter SSF(CFS instead)	I	Maintain sump/ install SSF per plans	3/20/2019 5:00 Completed	3/23/2019 17:00	3/23/2019 17:00	Redline showing that CFS added in this area. Extended due to wet ROW. Sump was enlarged	14489100	84.00	FALSE	14489100	84.00	FALSE	FALSE	MS-1	CF5 spanned		
2275 CF5 overtopped/needs maint	I	Maintain CF5	3/20/2019 17:00 Completed	3/21/2019 17:00	3/23/2019 17:00	Extended due to wet ROW conditions. Sump was maintained	144893400	24.00	FALSE	144893400	24.00	FALSE	FALSE	FALSE	CF5 spanned		
2276 Sump full	I	Maintain sump	3/20/2019 17:00 Completed	3/23/2019 17:00	3/23/2019 17:00	Extended due to wet ROW conditions. Moved to new ROW conditions. Moved to SWP/ATWS. Item was maintained to move back to active pump list. Additional information requested denied on 3/29/19.	14489375	72.00	FALSE	14489375	72.00	FALSE	FALSE	FALSE	CF5 spanned		
2277 travel lane denuded	I	Stabilize travel lane	3/20/2019 17:00 Completed	3/29/2019 17:00	3/29/2019 17:00	Travel lane stabilized with EarthGuard Edge.	14489000-00000000-140654-00	216.00	FALSE	14489000-00000000-140654-00	216.00	FALSE	FALSE	MS-1	CF5 spanned		

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min. Standards	Correction Type
2278 Surface roughening (gravel) parallel to slope	I	Perform surface roughening per VADQO spec (perpendicular to slope)		3/23/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Extended due to wet ROW conditions; Toe line was corrected to be perpendicular to slope and stabilized		72.00	FALSE	FALSE	FALSE	FALSE	
2279 Groyne/structure backfill intact	I	Install sediment CFS per plans		3/20/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Extended due to wet ROW conditions - Punch list states this item is a median due to the farmer		14504+000 14506+00	FALSE	FALSE	FALSE	FALSE	M5-1
2280 CFS/tom/needs maint	I	Maintain CFS		3/20/2019 17:00	Completed		3/21/2019 16:00	3/21/2019 12:14	CMI MI received redline revision showing the removal of the plunge pool and CWD pipe. CMI confirmed with Elieke Refforth that this item was sent to DEQ. He stated field engineer Matt Settler should have done this back in June 2018.		14505+000	23.00	FALSE	FALSE	FALSE	
2281 CWD Pipe not installed per plans	I	Install CWD pipe per plans		3/20/2019 17:00	Completed		3/21/2019 12:14	3/28/2019 17:00	DEQ WMI item, item on Punch list from VADQO 1.8.3.11707045. Extended due to wet ROW. CWD pipe was not installed per plans so farm can cross. Conditional and CWD pipe was not installed on addition of information. Item was redefined for removal due to farm crossing ECRs.		14503+400 ATWS 360	19.23	FALSE	FALSE	FALSE	
2282 P1 needs maintenance	I	Repair P1		3/20/2019 17:00	Completed		4/4/2019 17:00	3/28/2019 17:00	DEQ WMI item; SSI was maintained		13770+000	360.00	FALSE	FALSE	FALSE	
2283 SSI underlined/ sediment off ROW	I	Maintain SSI/retire sediment off ROW		3/20/2019 17:00	Completed		3/21/2019 15:00	3/21/2019 15:00	DEQ WMI item; SSI was maintained		13763+464	23.00	FALSE	FALSE	FALSE	
2284 SSI undefined	I	Maintain SSI		3/20/2019 17:00	Completed		3/21/2019 15:00	3/21/2019 15:00	DEQ WMI item; Extension request issued on 3/21/19, pending on 3/27/19. Punch list states "Two new items were added, C1" and "C2/C3/C4" specific to the location where SSI was removed. ECRs at this location is below land cover or past the high.		13761+487	360.00	FALSE	FALSE	FALSE	
2285 P1 needs maintenance	I	Repair P1		3/20/2019 17:00	Completed		4/4/2019 17:00	3/28/2019 17:00	DEQ WMI item; Extension request issued on 3/21/19, pending on 3/27/19. Punch list states "Two new items were added, C1" and "C2/C3/C4" specific to the location where SSI was removed. ECRs at this location is below land cover or past the high.		13767+000 ATWS 568	23.00	FALSE	FALSE	FALSE	
2286 Rill erosion above banked matting	I	Maintain rill erosion		3/20/2019 17:00	Completed		3/21/2019 15:00	3/21/2019 15:00	DEQ WMI item;		13494+000	23.00	FALSE	FALSE	FALSE	
2287 Flow path of rill to be eroded	I	Maintain water bar		3/20/2019 17:00	Completed		3/21/2019 15:00	3/21/2019 15:00	Water bar maintained		13466+000	23.00	FALSE	FALSE	FALSE	
2288 P1 half the height with sediment/possible slip	I	Maintain P1/Remediate slip		3/20/2019 17:00	Completed		3/21/2019 15:00	3/21/2019 15:00	DEQ WMI item; P1 SI maintained and slope stabilized with FCB retaining wall metal		13818+600 slip near metal retaining wall	23.00	FALSE	FALSE	FALSE	
2289 Slope lacks adequate stabilization	I	Stabilize slope		3/20/2019 17:00	Completed		3/26/2019 17:00	3/27/2019 17:00	DEQ WMI item; Extended due to wet ROW; ROW stabilized with seed and straw mulch.		13539+414	144.00	FALSE	FALSE	FALSE	
2290 Bars require repair and stabilization	I	Maintain bonds and stabilize		3/20/2019 17:00	Completed		3/21/2019 15:00	3/22/2019 17:00	DEQ WMI/NH item - Extended due to stream work		13533+422	23.00	FALSE	FALSE	FALSE	
2291 Rill/soil loss at corner of crowning and SSI needs maint	I	Maintain SSI and CFS		3/20/2019 17:00	Completed		3/21/2019 15:00	3/21/2019 15:00	SSI maintained and stabilized.		13528+000	23.00	FALSE	FALSE	FALSE	
2292 Rill erosion along P1 SF and J-hook is overtopped	I	Maintain P1/SI and J-hook		3/20/2019 17:00	Completed		3/21/2019 17:00	3/22/2019 01:00	DEQ WMI item; Extended due to wet ROW. Maintained as complete on 3/21/19		13500+000	24.00	FALSE	FALSE	FALSE	
2293 Filter fabric bottom	I	Maintain filter fabric		3/21/2019 17:00	Completed		3/22/2019 17:00	3/22/2019 17:00	CF fabric maintained.		14020+000	24.00	FALSE	FALSE	FALSE	
2294 Filter fabric torn and full of sediment S74	I	Repair the rill with sediment		3/21/2019 17:00	Completed		3/22/2019 17:00	3/22/2019 17:00	CF fabric maintained.		14050+024	24.00	FALSE	FALSE	FALSE	M5-1
2295 CFS/tom	I	Maintain CFS		3/21/2019 17:00	Completed		3/22/2019 17:00	3/22/2019 17:00	CF fabric maintained.		14050+024 ATWS 5-24	24.00	FALSE	FALSE	FALSE	M5-1
2296 P1 SI half the height with spoil material	I	Repair P1 SI		3/21/2019 17:00	Completed		3/22/2019 17:00	3/22/2019 17:00	P1 SI maintained.		14050+000	24.00	FALSE	FALSE	FALSE	M5-1
2297 CFS/tom	I	Repair P1/SI		3/21/2019 17:00	Completed		3/22/2019 17:00	3/22/2019 17:00	P1 SI maintained as complete on 3/21/19, contractor maintained CFS		15599+48	31.00	FALSE	FALSE	FALSE	
2298 no Earth Guard present	I	Stabilize travel lane		3/22/2019 8:00	Completed		3/26/2019 17:00	3/27/2019 17:00	M/Wils item. Extended due to wet ROW - M/wils as complete on 3/26/19, ROW was stabilized		15596+87 to 15600+12	105.00	FALSE	FALSE	FALSE	
2300 Repair end treatment	I	Repair end treatment		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	M/Wils item. Maint as complete on 3/23/19, contractor maintained the end treatment		15600+50	31.00	FALSE	FALSE	FALSE	
2301 Repair super stiff fence	I	Repair super stiff fence		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	M/Wils item. Maint as complete on 3/23/19, contractor maintained CFS per specification		15603+50	31.00	FALSE	FALSE	FALSE	
2302 Repair CFS	I	Repair CFS		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	M/Wils item. Extended as completed on 3/23/19, contractor maintained CFS		15611+66	31.00	FALSE	FALSE	FALSE	
2303 Repair P1 at fence	I	Repair P1 at fence		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	M/Wils item. Maint as completed on 3/23/19, contractor maintained P1		15610+00	31.00	FALSE	FALSE	FALSE	
2304 Adequately stabilize perimeter CWD	I	Adequately stabilize perimeter CWD		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	M/Wils item. Maint as complete on 3/23/19, contractor stabilized CWD with earthguard.		15610+00	31.00	FALSE	FALSE	FALSE	
2305 P1 SI half the height with spoil material	I	P1 SI fence was undermined, clean out P1 with fence		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	M/Wils item. Maint as complete on 3/23/19, contractor maintained P1		15610+000	31.00	FALSE	FALSE	FALSE	
2306 Repair CFS end treatment, stabilize banks	I	Repair CFS, end treatment, stabilize banks		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	M/Wils item. Maint as completed on 3/23/19, contractor stabilized CWD with earthguard		15614+94 to 15615+95	31.00	FALSE	FALSE	FALSE	
2307 Adequately stabilize perimeter CWD	I	Adequately stabilize perimeter CWD		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Crews were observed by inspector Evan Leuck completing repairs on the 20m.		15618+000	31.00	FALSE	FALSE	FALSE	
2308 hole in P1	G	repair P1		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Verif completed on 3/25 (DB).		11846+50 MN 266.03	0.00	FALSE	FALSE	FALSE	
2309 P1 torn	G	repair P1		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Crews were observed by inspector Evan Leuck on the 20th completing repairs.		11846+50 MN 266.03	0.00	FALSE	FALSE	FALSE	
2310 hole in P1	G	repair P1		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Verif completed on 3/25 (DB).		11846+50 MN 266.03	0.00	FALSE	FALSE	FALSE	
2311 Tree fell on SSF	I	Repair CFS and remove of ROW sediment		3/22/2019 8:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Verif completed on 3/25 (DB). Tree was removed from SSF. SSF appeared to be maintained.		13730+25 L1	24.00	FALSE	FALSE	FALSE	
2312 ET CFS is torn	I	Maintain end treatment		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Maint as completed on 3/23/19, end treatment applied to the maintained.		13730+40 L1	24.00	FALSE	FALSE	FALSE	
2313 Stream banks eroded	I	Maintain/restore stream banks		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Maint as completed on 3/23/19, cutbank was added to the stream banks.		13856+27	24.00	FALSE	FALSE	FALSE	
2314 CFS/tom and undermined	I	Maintain CFS		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Maint as completed on 3/23/19, CFS was maintained.		13856+27 G1/G2	24.00	FALSE	FALSE	FALSE	
2315 Water bar	I	Maintain water bar		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Water bar repaired.		13678+15 L1	24.00	FALSE	FALSE	FALSE	
2316 CFS/tom	I	Maintain CFS		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Maint as completed on 3/23/19, CFS appeared to be maintained.		13543+70 G45 L128	24.00	FALSE	FALSE	FALSE	
2317 perimeter control not present	G	install ECOS on down slope of top soil pile, refine plan difference		3/22/2019 13:51	Completed		3/25/2019 10:00	3/25/2019 10:00	CMI 150+ with Lead Eliean Shiekh and the place do not accurately portray the drainage area. Redline will be made and CTS added in the area between the timber mats on the down slope side of the ROW (J22 EJ).		11841+000 GI 258.01	68.15	FALSE	FALSE	FALSE	
2318 8'x6' tie back on corner and bridge	G	repair & excavate 8'x6' tie back on corner and bridge		3/22/2019 14:09	Completed		3/25/2019 10:00	3/25/2019 10:00	repaired tie back on corner and bridge.		11842+000 CR 258.01	67.24	FALSE	FALSE	FALSE	
2319 no ditch or CFS perimeter control (ditch in plan)	G	install 12'x12' or 6' perimeter control (ditch in plan)		3/22/2019 14:11	Completed		3/25/2019 10:00	3/25/2019 10:00	Maint as completed on 3/23/19.		11853+000 CR 258.01	67.20	FALSE	FALSE	FALSE	M5-4
2320 Holes in CFS	I	Maintain CFS		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	CFS repaired.		13416+23	24.00	FALSE	FALSE	FALSE	
2321 SSF fabric not entrenched	I	Entrench SSF fabric		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	Maint as complete on 3/23/19.		13416+23	24.00	FALSE	FALSE	FALSE	
2322 SSF fabric torn away from chain link fence	I	SSF fabric needs reattached to chain link fence		3/22/2019 17:00	Completed		3/23/2019 17:00	3/23/2019 17:00	SSF fabric repaired.		13416+23	24.00	FALSE	FALSE	FALSE	

ID	Action / Item / issue	Spread	Action Required	Item / Corrected date / Status	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min. Standards	Correction Type
2232 undermining of CFS	H	Driver new stakes into CFS		3/22/2019 10:07 Completed	3/22/2019 13:30	New stakes were driven into CFS.	1304+000	3.38	FALSE	FALSE	FALSE	FALSE	
2234 CFS Fall and Fall	H	Repair CFS		3/26/2019 17:00 Completed	3/26/2019 19:30		Dikes Mill Rd Access Rd	17.50	FALSE	FALSE	FALSE	FALSE	
2235 CFS Fall at Wetland Crossing	H	Adjust CFS		3/25/2019 17:00 Completed	3/26/2019 19:30	CFS repaired	WF1#1 at MWP-MB#R-29	18.50	FALSE	FALSE	FALSE	FALSE	
2236 CFS Fall at Waterline	H	Maintain CFS Waterline		3/25/2019 17:00 Completed	3/26/2019 19:30	CFS was repaired	WF1#1 at MWP-MB#R-29	18.50	FALSE	FALSE	FALSE	FALSE	
2237 Fall CFS	H	Maintain CFS		3/25/2019 17:00 Completed	3/27/2019 17:00	Manually repaired CFS line on west purchase line. It may be needed to repair a section of CFS line if it did not appear on active punch list. Did not appear on active punch list at time of repair.	5#EFF# at CR 291	19.75	FALSE	FALSE	FALSE	FALSE	
2238 CFS torn	I	Maintain CFS		3/25/2019 17:00 Completed	3/27/2019 17:00	SWPPP copy of punch list. Did not appear on active punch list. Did not appear on active punch list at time of repair.	14496+45	48.00	FALSE	FALSE	FALSE	FALSE	
2239 CFS torn	I	Maintain CFS		3/25/2019 17:00 Completed	3/26/2019 00:00	CB 1580.2 column in flood plain	CB 1580.2	59.97	FALSE	FALSE	FALSE	FALSE	
2300 R1 underreamer installed above drainage feature	G	Repair R1 surface		3/25/2019 16:02 Completed	3/25/2019 16:06 Completed	CB 1580.2 column in flood plain	CB 1580.2	69.89	FALSE	FALSE	FALSE	FALSE	
2301 No perimeter control installed above drainage feature	G	Install perimeter control		3/25/2019 16:11 Completed	3/26/2019 00:00	CB 1580.2 column in flood plain	CB 1580.2	245.00	FALSE	FALSE	FALSE	FALSE	
2302 no perimeter control installed on down slope side of ROW	G	stabilize ROW		3/25/2019 16:12 Completed	3/26/2019 00:00	Perimeter controls installed in this area.	11099+00 to 11098+40, GI	7.81	FALSE	FALSE	FALSE	FALSE	
2333 adequate stabilization	G	clear out CFS		3/25/2019 16:12 Completed	3/26/2019 00:00	Instal straw for stabilization.	11098+75 to 11098+40, GI	7.79	FALSE	FALSE	FALSE	FALSE	
2334 sediment in CFS hook	G	clear out CFS		3/25/2019 16:12 Completed	3/26/2019 00:00	Removed sediment	11097+15, MWP 265.03	16.55	FALSE	FALSE	FALSE	FALSE	
2335 sediment in CFS	G	clear out CFS		3/25/2019 16:12 Completed	3/26/2019 00:00	removed sediment	11097+55, MWP 266.03	16.50	FALSE	FALSE	FALSE	FALSE	
2336 sediment in CFS	G	clear out CFS		3/25/2019 16:12 Completed	3/26/2019 00:00	removed sediment	11098+00, MWP 266.03	16.56	FALSE	FALSE	FALSE	FALSE	
2337 sediment in CFS	G	clear out CFS		3/25/2019 16:12 Completed	3/26/2019 00:00	removed sediment	11098+40, MWP 266.03	16.56	FALSE	FALSE	FALSE	FALSE	
2338 Hook in P1	G	Repair P1		3/25/2019 17:00 Completed	3/26/2019 17:00	replaced R1 fence	11098+35	-104.191.00	FALSE	FALSE	FALSE	FALSE	
2339 Hook in P1	G	Repair P1		3/25/2019 17:00 Completed	3/26/2019 17:00	P1's stiles completed on 3/26 (DB)	11098+00	17.00	FALSE	FALSE	FALSE	FALSE	
2340 SSS fabric torn loose from chain link	G	Re-attach fabric to chain link		3/25/2019 17:00 Completed	3/26/2019 17:00	Fabric was attached to chain link, verified complete on 3/29 (DB)	1115+040	24.00	FALSE	FALSE	FALSE	FALSE	
2341 Curve missing from area in photo.	H	Install Curve		3/25/2019 17:00 Completed	3/26/2019 17:00	Filter fabric was installed	1115+040	17.00	FALSE	FALSE	FALSE	FALSE	
2342 Filter fabric sagging/ not secure	I	Weldtan Filter fabric		3/25/2019 17:00 Completed	3/27/2019 17:00	Filter fabric appears to be maintained/secured to timber matting	1115+040	19.56	FALSE	FALSE	FALSE	FALSE	
2343 Perimeter CFS over half the height with soil material End	I	Maintain CFS and treatment		3/26/2019 17:00 Completed	3/27/2019 17:00	CFS and treatment was replaced.	1304+200	24.00	FALSE	FALSE	FALSE	FALSE	
2344 Treatment torn	I	Maintain CFS		3/26/2019 17:00 Completed	3/27/2019 17:00	End treatment was replaced, spot material was removed from perimeter CFS.	1307+035	24.00	FALSE	FALSE	FALSE	FALSE	
2345 End treatment torn/ full of sediment	I	Maintain CFS		3/26/2019 17:00 Completed	3/27/2019 17:00	End treatment was replaced	1307+035	24.00	FALSE	FALSE	FALSE	FALSE	
2346 CFS end treatment torn	I	Maintain end treatment		3/26/2019 17:00 Completed	3/27/2019 17:00	Extended due to wet ROW - Marked as complete on 3/28/19 - Funch lists states "Not an issue per	1307+500	1414+142	48.00	FALSE	FALSE	FALSE	
2347 CFS torn	I	Maintain CFS		3/26/2019 17:00 Completed	3/27/2019 17:00	Marked as complete on 3/27/19, CFS was maintained	15140+45	24.00	FALSE	FALSE	FALSE	FALSE	
2348 CFS torn	I	Maintain CFS		3/26/2019 17:00 Completed	3/27/2019 17:00	End treatment was replaced, spot material was removed from perimeter CFS.	15140+50	24.00	FALSE	FALSE	FALSE	FALSE	
2349 CFS torn	I	Maintain CFS		3/26/2019 17:00 Completed	3/27/2019 17:00	Marked as complete on 3/27/19, CFS was maintained	15140+56	24.00	FALSE	FALSE	FALSE	FALSE	
2350 CFS overtapped	I	Maintain CFS		3/26/2019 17:00 Completed	3/27/2019 17:00	Marked as complete on 3/27/19, CFS was maintained	15140+62	24.00	FALSE	FALSE	FALSE	FALSE	
2351 Bulk erosion	I	Maintain ribs		3/26/2019 17:00 Completed	3/27/2019 17:00	Extended due to wet ROW - Marked as complete on 3/28/19, CFS was maintained	1464+200	48.00	FALSE	FALSE	FALSE	FALSE	
2352 Bulk erosion	I	Maintain ribs		3/26/2019 17:00 Completed	3/27/2019 17:00	Waterbar appeared to be maintained.	1462+00	48.00	FALSE	FALSE	FALSE	FALSE	
2353 sediment to overbank P1 SF	I	Maintain water bar		3/26/2019 17:00 Completed	3/27/2019 17:00	Waterbar appeared to be maintained.	Sta 1210+00 CFS of half acres	24.00	FALSE	FALSE	FALSE	FALSE	
2354 CFS overtapped	H	Maintain CFS		3/26/2019 17:00 Completed	3/27/2019 17:00	CFS 5' installed	Road	115.50	FALSE	FALSE	FALSE	FALSE	
2355 Water not installed per plan	H	Install water per plan		3/26/2019 17:00 Completed	3/27/2019 17:00	CFS 5' installed	5.0M/14	15.67	FALSE	FALSE	FALSE	FALSE	
2356 CFS full near stream	G	Remove sediment from CFS		3/26/2019 17:00	3/27/2019 17:00	Sediment was removed from CFS, verified complete on 3/28/19.	5.025	24.00	FALSE	FALSE	FALSE	FALSE	
2357 Geotextile fabric needs repaired	H	Repair Geotextile fabric on fill slope		3/26/2019 17:00 Completed	3/27/2019 17:00	Item was identified on 3/28/19 by M. Willis, DEQ, reported to ESS. A pumpover at end of hill on 3/22/19 was impacting any resources or causing any ESS issues. A pumpover was addressed within 4 hours. This area is completely stabilized, item was a maintenance issue.	1216+975	5.00	FALSE	FALSE	FALSE	FALSE	
2358 No filter protection	H	Install filter protection		3/26/2019 17:00 Completed	3/27/2019 17:00	Item is extended until construction starts back to this area. This area is completed/stabilized.	1215+723 to 1352+900 [S..CC15]	23.00	FALSE	FALSE	FALSE	FALSE	
2359 CFS bridge and on side of bridge need cleaned	I	ECO on and adjacent to bridge require maintenance		3/27/2019 17:00 Completed	3/28/2019 17:00	M. Grant Item: Repaired on 3/28/19, Bridge and CFS were maintained	1215+940	24.00	FALSE	FALSE	FALSE	FALSE	
2360 ROW denuded	I	ROW requires stabilization		3/27/2019 17:00 Completed	3/28/2019 17:00	M. Grant Item: Extended due to wet ROW - Marked as complete on 3/28/19, End treatment was maintained.	1554+55 to Bridge [S..CC140]	24.00	FALSE	FALSE	FALSE	FALSE	
2361 Sump CFS 15' falling into sump	I	Maintain end treatment		3/27/2019 17:00 Completed	3/28/2019 17:00	M. Grant Item: Extended due to wet ROW - Marked as complete on 3/28/19, ROW was stabilized with straw	1553+140	24.00	FALSE	FALSE	FALSE	FALSE	
2362 ROW denuded	I	ROW requires stabilization		3/27/2019 17:00 Completed	3/28/2019 17:00	M. Grant Item: Extended until construction starts back to this area. This area is completed.	1215+723 to 1352+900 [S..CC15]	24.00	FALSE	FALSE	FALSE	FALSE	
2363 P1 SF CFS overlaid	I	Maintain P1 SF		3/27/2019 17:00 Completed	3/28/2019 17:00	M. Grant Item: Repaired on 3/28/19, Sump 10' was activated.	1554+00	24.00	FALSE	FALSE	FALSE	FALSE	
2364 Sump not allowing water off ROW	I	Adjust storm outflow		3/27/2019 17:00 Completed	3/28/2019 17:00	M. Grant Item: marked as complete on 3/28/19, Sump 10' was activated	1554+232 [GAS.CCS]	24.00	FALSE	FALSE	FALSE	FALSE	
2365 CFS sediment on and side of bridge need cleaned	I	Retrieve sediment		3/27/2019 17:00 Completed	3/28/2019 17:00	M. Grant Item: Repaired due to wet ROW. Marked as complete on 3/28/19, L-hook bars were installed	1554+320	47.00	TRUE	FALSE	FALSE	FALSE	
2366 L-hook requires maintenance	I	Install waterbars		3/27/2019 17:00 Completed	3/28/2019 17:00	M. Grant Item: marked as complete on 3/28/19, Waterbar was installed	1554+600	24.00	FALSE	FALSE	FALSE	FALSE	
2367 Waterbar is missing	G	Maintain L-hook		3/27/2019 16:48 Completed	3/27/2019 17:00	Action item created in error - Closed 4/19 CRB	1556+470	24.00	FALSE	FALSE	FALSE	FALSE	
2368 Fabric beginning super lift fence	H	Maintain super lift fence		3/27/2019 17:00 Completed	3/28/2019 17:00	SF repaired	273	2.00	FALSE	FALSE	FALSE	FALSE	
2369 SSS fabric torn down	H	Repair SSS fabric torn down		3/27/2019 17:00 Completed	3/28/2019 17:00	SF repaired	1215+600	2.00	FALSE	FALSE	FALSE	FALSE	
2370 Geotextile fabric debris inhabiting drainage and not filtering	H	Remove debris from CFS or drainage		3/27/2019 17:00 Completed	3/28/2019 17:00	Uncovered area from CFS.	1545+6241	2.00	FALSE	FALSE	FALSE	FALSE	
2371 Geotextile fabric debris inhabiting drainage and not filtering	H	Remove debris from CFS or drainage		3/27/2019 17:00 Completed	3/28/2019 17:00	SF was maintained	1545+600	2.00	FALSE	FALSE	FALSE	FALSE	
2372 Geotextile fabric debris inhabiting drainage and not filtering	H	Remove debris from CFS or drainage		3/27/2019 17:00 Completed	3/28/2019 17:00	CFS was maintained	1545+6450	2.00	FALSE	FALSE	FALSE	FALSE	
2373 Geotextile fabric debris inhabiting drainage and not filtering	H	Remove debris from CFS or drainage		3/27/2019 17:00 Completed	3/28/2019 17:00	CFS was maintained	1545+6150	2.00	FALSE	FALSE	FALSE	FALSE	
2374 SSS is over 50% full of sediment	I	Maintain SSS		3/27/2019 17:00 Completed	3/28/2019 17:00	Extended due to wet ROW. Bridge line was maintained	1545+650-501	23.30	FALSE	FALSE	FALSE	FALSE	
2375 CFS has holes in it	I	CFS needs to be maintained		3/27/2019 17:00 Completed	3/28/2019 17:00	CFS was maintained	1543+150	23.00	FALSE	FALSE	FALSE	FALSE	
2376 CFS has holes in it	I	CFS needs to be maintained		3/27/2019 17:00 Completed	3/28/2019 17:00	Extended due to wet ROW. Bridge line was maintained	1543+150	23.00	FALSE	FALSE	FALSE	FALSE	
2377 Geotextile fabric on bridge perimeter needs maintained	I	Geotextile fabric on bridge perimeter needs maintained		3/27/2019 17:00 Completed	3/28/2019 17:00	Geotextile fabric on bridge perimeter needs maintained	1545+650-501	23.30	FALSE	FALSE	FALSE	FALSE	
2378 ton	G	Repair hole in lift fence		3/28/2019 17:00 Completed	3/29/2019 17:00	replaced the section of lift fence	1113+000 Access Road (G)	17.00	FALSE	FALSE	FALSE	FALSE	

ID	Action / Item / Issue	Spread	Action Required	Start Date / Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
2436	Hole in wetline.	-	Repair or replace wetline.	4/4/2019 17:00	Completed	4/4/2019 17:00		Marked as complete on 4/4/19 CFS wetline replaced		24.00	False	False	False	False	
2437	Super Silt Fence sagging	H	Maintain Super Silt Fence	4/3/2019 17:00	Completed	4/4/2019 17:00		SE fence repaired on 4/4/19 P1 SF maintained	STA 1375.00; GAs & MWP-AW; 22.00 ft wetline buffer	24.00	False	False	False	False	
2438	P1 SF down	I	Maintain P1 SF	4/3/2019 17:00	Completed	4/4/2019 17:00		Marked as complete on 4/4/19 CFS maintained		24.00	False	False	False	False	
2439	CFS overtopped	I	Maintain CFS	4/3/2019 17:00	Completed	4/4/2019 17:00		CFS maintained		24.00	False	False	False	False	
2440	Air vent needs stabilization	G	Stabilize area	4/3/2019 17:00	Completed	4/4/2019 17:00		Area was stabilized with straw much DBH		24.00	False	False	False	False	
2441	Bank eroded; stream impacted	I	Stabilize bank; retrieve sediment	4/3/2019 17:00	Completed	4/5/2019 17:00		Area was stabilized with straw much DBH DQW/MW item: Extended due to wet ROW; contractor stabilized the bank	15562-068.5-CCLO	48.00	False	False	False	False	
2442	RCE has accumulated sediment	I	Maintain RCE	4/5/2019 17:00	Completed	4/8/2019 17:00	4/7/2019 17:00	Extended due to wet ROW; RCE to be removed after final clean-up at this location. RCE was removed.	14644-049.CTS Brooks Mill	72.00	False	False	False	False	
2443	P1 SF lost	I	Maintain P1 SF	4/6/2019 17:00	Completed	4/8/2019 17:00		Item was flagged on Saturday 4/6/19, no crew worked on Sunday 4/7/19. P1 SF was maintained on 4-19	14314-000	48.00	False	False	False	False	
2444	Perimeter CFS half the height with sediment and torn	I	Maintain CFS	4/9/2019 17:00	Completed	4/9/2019 17:00		CFS maintained	13456-000	24.00	False	False	False	False	
2445	Perimeter CFS half the height with sediment	I	Maintain CFS	4/9/2019 17:00	Completed	4/9/2019 17:00		CFS maintained	13456-000	24.00	False	False	False	False	
2446	CFM - CFS torn	I	Maintain CFS	4/9/2019 17:00	Completed	4/9/2019 17:00		CFS maintained	13456-000	24.00	False	False	False	False	
2447	CFM - CFS torn	I	Maintain CFS	4/9/2019 17:00	Completed	4/9/2019 17:00		CFS maintained	13456-000	24.00	False	False	False	False	
2448	CFM - CFS torn	I	Maintain CFS	4/9/2019 17:00	Completed	4/9/2019 17:00		CFS maintained	13456-000	24.00	False	False	False	False	
2449	CFS torn	I	Maintain CFS	4/9/2019 17:00	Completed	4/9/2019 17:00		CFS maintained	13456-000	24.00	False	False	False	False	
2450	Wetline torn	I	Maintain CFS	4/9/2019 17:00	Completed	4/9/2019 17:00		CFS maintained	13456-000	24.00	False	False	False	False	
2451	CFS torn	I	Maintain CFS	4/9/2019 17:00	Completed	4/9/2019 17:00		CFS maintained	13456-000	24.00	False	False	False	False	
2452	Straw bank eroded	I	Maintain bank	4/9/2019 17:00	Completed	4/9/2019 17:00		Stream bank maintained and stabilized with EC8	Item Created in Error - Checked on 15-39-CB	-1.045-048.25	False	False	False	False	
2453	wave seeds stabilization	G	stabilize swale	4/9/2019 15:07	Completed	4/9/2019 15:07		crew went in and stabilized the area	WWA 265.0 ft side of access	18.87	False	False	False	MS-1	
2454	wave seeds stabilization	G	repair P1	4/9/2019 15:09	Completed	4/10/2019 00:00		replaced the section of the P1 SF fence and re-mulched the area surrounding the end treatment	WWA 265.0 ft side of access	18.84	False	False	False	False	
2455	erosion control blanket failed in drainage swale	G	repair erosion control blankets	4/9/2019 15:17	Completed	4/10/2019 00:00		re-inspected P1 SF and erosion control blankets and been repaired [E] P1 SF	WWA 265.0 ft side of access	8.37	False	False	False	False	
2456	erosion control perimeter of ATWS 1043	I	Maintain P1 SF	4/9/2019 17:00	Completed	4/10/2019 00:00		Maintained as complete on 4/10/19, contractor maintained the RCE	14533-056.1-TWMS 1043	16.00	False	False	False	False	
2458	RCE is full of sediment	I	Maintain RCE	4/9/2019 17:00	Completed	4/10/2019 17:00		DQW/MW item - Marked as complete on 3/10/19	1558-042.1-Shoewerry Rd.	24.00	False	False	False	False	
2459	Sediment off ROW	I	Retrieve sediment	4/9/2019 17:00	Completed	4/10/2019 17:00		Appeared to be retrieved/reduced until reached the last open fence. Sediment was still contained between the board-joint fence. Inform CM that the sediment did not reach the sediment removed past the board-joint fence.	WWA 265.0 ft side of access	24.00	False	False	False	False	
2460	Denuded area beside access road ATWP-FR 315	I	Stabilize denuded soils	4/9/2019 17:00	Completed	4/10/2019 17:00		re-inspected P1 SF and erosion control blankets and been repaired [E] P1 SF	WWA 265.0 ft side of access	24.00	False	False	False	False	
2461	Sediment impacting AAO	I	Retrieve sediment	4/9/2019 17:00	Completed	4/11/2019 17:00		DQW/MW item - Marked as complete on 3/10/19.	DEQW/MW item - Marked as complete on 3/10/19.	48.00	False	False	True	False	
2462	ROW denuded around CWDs	I	Stabilize denuded soils	4/9/2019 17:00	Completed	4/11/2019 17:00		DQW/MW item - Marked as complete on 3/10/19. P1 SF was stabilized with straw.	14382-000-14383-00	48.00	False	False	False	MS-1	
2463	P1 SF needs maintenance	I	Repair P1	4/9/2019 17:00	Completed	4/10/2019 17:00		DQW/MW item - Marked as complete on 3/10/19. P1 SF appeared to have been replaced.	14389-000-TWMS 622	24.00	False	False	False	False	
2464	P1 SF needs maintenance	I	Repair P1	4/9/2019 17:00	Completed	4/10/2019 17:00		DQW/MW item - Marked as complete on 3/10/19. P1 SF appeared to have been maintained.	14391-047	24.00	False	False	False	MS-1	
2465	ROW denuded adjacent to CWD	I	Stabilize denuded soils	4/9/2019 17:00	Completed	4/11/2019 17:00		DQW/MW item - Marked as complete on 3/10/19. Denudded area was stabilized with straw.	14333-046.GS&Golden View	48.00	False	False	False	MS-1	
2466	Sediment accumulated on timber mat bridge	I	Remove sediment on bridge	4/9/2019 17:00	Completed	4/9/2019 17:00		DQW/MW item - Marked as complete on 4/11/19.	Bridge was maintained	48.00	False	False	False	False	
2467	ROW denuded on CH/GAS/S+AD	I	Stabilize ROW	4/9/2019 17:00	Completed	4/11/2019 17:00		DQW/MW item - Overdue on 4/11/19 - Marked as complete on 4/11/19.	DEQW/MW item - Overdue on 4/11/19 - Marked as complete on 4/11/19.	48.00	False	False	False	MS-1	
2468	No sideboards on timber mats P1SF & AD	I	Install sideboards	4/9/2019 17:00	Completed	4/10/2019 17:00		DQW/MW item - Marked as complete on 4/11/19.	M Gent Rem: Marked as complete on 4/11/19	24.00	False	False	False	MS-1	
2469	Hole in P1 SF	I	Maintain P1 SF	4/10/2019 17:00	Completed	4/11/2019 17:00		P1 SF replaced/maintained	14354-010-P1/AD/38	48.00	False	False	False	False	
2470	Bank eroded	I	Stabilize banks	4/10/2019 17:00	Completed	4/11/2019 17:00		DQW/MW item - Overdue on 4/11/19 - Marked as complete on 4/11/19.	14354-010	24.00	False	False	False	False	
2471	Hole in sidewall of bridge	I	Maintain bridge liner	4/10/2019 17:00	Completed	4/11/2019 17:00		M Gent Rem: Marked as complete on 4/11/19.	14354-020-S-AD	24.00	False	False	False	False	
2472	Stabilization required	I	Stabilize before aquatic resource	4/10/2019 17:00	Completed	4/11/2019 17:00		M Gent Rem: Marked as complete on 4/11/19.	14348-080(W-CDL)	24.00	False	False	False	MS-1	
2473	Stabilization required	I	Stabilize before aquatic resource	4/10/2019 17:00	Completed	4/11/2019 17:00		M Gent Rem: Marked as complete on 4/11/19.	13390-031.S&LS	24.00	False	False	False	MS-1	
2474	Super Silt Fence fabric sagging	H	Maintain Super Silt fence	4/10/2019 17:00	Completed	4/11/2019 17:00		Super silt fence fabric sagging	Shoreline	14.00	False	False	False	False	
2475	Waterfall not graded to drain to dump	I	Maintain waterfall	4/11/2019 17:00	Completed	4/11/2019 17:00		Excessive water falling from waterfall onto the ground.	Conifer road	22.00	False	False	False	False	
2476	CFS full of sediment	I	Maintain CFS	4/11/2019 17:00	Completed	4/12/2019 14:00	4/13/2019 17:00	Extended due to current rain/wet ROW. Waterfall is states "overstock damage" 4/15/19. Removed from punch list week of 4/15-19.	15138.Rt	21.00	False	False	False	False	
2477	P1 SF needs maintenance/tdown	I	Maintain P1 SF	4/11/2019 17:00	Completed	4/12/2019 14:00	4/13/2019 17:00	Extended due to current rain/wet ROW. Waterfall was graded to drain and stabilized.	14391-040.LS&441	-1.045-031.00	False	False	False	False	
2478	Hole in P1 SF	I	Maintain P1 SF	4/11/2019 17:00	Completed	5/15/2019 17:00	4/14/2019 17:00	Extended due to current rain/wet ROW. Marked as complete on 4/13/19. Fabric appeared to be maintained ed 4/15/19.	14392-000-GAS-441	8.16-00	False	False	False	False	
2479	Groundline fabric ripped and torn under bridge	I	Groundline fabric on bridge perimerter needed maintained	4/11/2019 17:00	Completed	4/13/2019 17:00	4/14/2019 17:00	Groundline fabric ripped and torn under bridge	15139-040	48.00	False	False	False	False	
2480	RCW/ROW earth	I	Maintain CWD, P1SF, initial IP	4/12/2019 17:00	Completed	4/15/2019 17:00	4/16/2019 17:00	RCW/ROW earth	14533-000	77.00	False	False	False	False	

Action Item Issue	Start Date	End Date	Status	Item Corrected	Date Extended	Corrective Action Performed	Location	Actual Correction Duration/hr	Sustained at flow	Stream Impact	Wetland Impact	Min Standards	Correction Type
1. Waterbar is not installed per spec	4/12/2019 17:00	4/16/2019 17:00	Completed	DEGMW item Extended due to wet ROW/waterbar appeared to be maintained and curlew was installed.	4/15/2019 17:00	DEGMW item Extended due to wet ROW/rain. Marked as complete on 4/13/19. Water was replaced 4/5/19	4/15/2019 17:00	168.00	False	False	False	False	False
2. Water bar	4/12/2019 17:00	4/12/2019 17:00	Completed	DEGMW item Extended due to wet ROW/rain. Marked as complete on 4/13/19. Water was replaced 4/5/19	4/12/2019 17:00	DEGMW item Extended due to wet ROW/rain. Marked as complete on 4/13/19. Water was replaced 4/5/19	4/12/2019 17:00	24.00	False	False	False	False	False
3. 35 fabric ton/ton loose from chain link	G	Repair SSS:	4/12/2019 17:00	4/16/2019 00:00	4/16/2019 00:00	Re-inspected SSS and found the SSS had repaired earlier that morning (E) at approx 4:45 and found the hole in the CFS had been patched. Unable to access the action items. EJ!	G	GI256.02, ATWS 1147	79.00	False	False	False	False
4. Hole in CFS	G	Repair CFS	4/12/2019 17:00	4/16/2019 00:00	4/16/2019 00:00	Re-inspected SSS and found the hole in the CFS had been patched. Unable to access the action items. EJ!	G	GI256.02	79.00	False	False	False	False
5. CFS undrained/sigle stack	I	Maintain/upgrade CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Extended due to wet ROW, contractor maintained CFS	G	GI256.25	48.00	False	False	False	False
6. 5'x5' fabric full of sediment SSS fabric not attached to fence	I	Maintain/fix check dam/SSF	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Extended due to wet ROW, contractor maintained the SSF and replaced the CFS but contractor maintained the CFS	G	GI256.40	72.00	False	False	False	False
7. CFS end treatment is clogged with mud	I	CFS requires maintenance	4/12/2019 17:00	4/16/2019 17:00	4/16/2019 17:00	Did extensive E&I work. Message'd item to Mike Reino to add to punch list. contractor maintained the CFS	G	GI256.40	72.00	False	False	False	False
8. Fill slope is eroded	I	Fill slope requires erosion repair and stabilization	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Extended due to wet ROW, contractor maintained the slope and placed cuttex	G	GI256.40	72.00	False	False	False	False
9. CFS full of sediment	I	CFS requires maintenance	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Extended due to wet ROW, contractor maintained CFS	G	GI256.40	72.00	False	False	False	False
10. Level spreader lacks end cap	I	Install end cap on level spreader	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Extended due to wet ROW, contractor placed cap on level spreader	G	GI256.40	72.00	False	False	False	False
11. Unstabilized area before aquatic resource	I	Stabilize area before aquatic resource	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Extended due to wet ROW, contractor placed straw in the buffer area before the aquatic resource	G	GI256.40	72.00	False	False	False	False
12. Secondary containment	H	Maintain secondary containment	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	DEGMW item W15. Maintains secondary containment	G	GI256.40	48.00	False	False	False	MS-1
13. CFS full of sediment	G	remove sediment from cascades check dams	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Extended due to wet ROW, contractor placed straw in the buffer area before the aquatic resource	G	GI256.40	72.00	False	False	False	False
14. erosion control blanket falling onto roadside ditch	G	repair erosion control blanket	4/12/2019 17:00	4/16/2019 00:00	4/15/2019 17:00	Re-inspected CFS and found that erosion control blanket had been reattached. EJ!	G	GI256.40	8.15	False	False	False	False
15. CFS full of sediment	I	Maintain CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Re-inspected CFS and found that erosion control blanket had been reattached. EJ!	G	GI256.40	72.00	False	False	False	False
16. Sediment outside LOD and in stream	I	Remove Sediment from stream and form outside LOD	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Item was hand to still need maintenance. The item was completed on 4/13/19. This observation was referred to LE/Tay Hillbun and crews were dispatched to provide maintenance. Sediment retrieval appears to be incomplete.	G	GI256.40	56.00	False	False	False	False
17. P1 over half full with sediment	I	Clean out P1	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Marked as complete on 4/18/19. P1 SF appeared to have been maintained.	G	GI256.40	72.00	True	True	True	True
18. Sediment off ROW, Sump full of sediment	I	Retrieve off ROW sediment	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Marked as complete on 4/18/19. Sump appeared to have been maintained.	G	GI256.40	72.00	True	True	True	True
19. Sediment off ROW	I	Retrieve off ROW sediment	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Marked as complete on 4/18/19. Sediment appeared to have been retrieved.	G	GI256.40	72.00	True	True	True	True
20. Sediment off ROW, see action item #2538-259-251, 2513, 6.211	I	Repair/Replace CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Contractor set a failed item was completed 4/19/19 but was found to be incomplete on 4/20/19. Item was maintained and CFS was maintained.	G	GI256.40	3,264.00	True	False	False	False
21. Hole in CFS	I	CFS needs to be maintained	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Marked as complete on 4/17/19, contractor maintained CFS	G	GI256.40	168.00	False	False	False	False
22. CFS full of sediment	I	CFS needs to be maintained	4/12/2019 17:00	4/16/2019 15:50	4/16/2019 15:50	Marked as complete on 4/17/19, contractor maintained CFS	G	GI249.02	24.00	False	False	False	False
23. CFS has hole in it	I	Maintain CFS at sump	4/12/2019 17:00	4/16/2019 15:51	4/16/2019 00:00	Re-inspected CFS and found that erosion control blanket had been reattached. EJ!	G	GI249.02	8.14	False	False	False	False
24. CFS is torn	I	Retrieve off ROW sediment	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Item was hand to still need maintenance. The item was completed on 4/13/19. This observation was referred to LE/Tay Hillbun and crews were dispatched to provide maintenance. Sediment retrieval appears to be incomplete.	G	GI249.02	1438.75	False	False	False	False
25. Sediment off ROW, see action item #2538-259-251, 2513, 6.211	I	Remove Sediment	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Marked as complete on 4/18/19. Sediment appeared to have been maintained.	G	GI249.02	72.00	True	True	True	True
26. Sediment off and sediment off ROW	I	Remove off ROW sediment and repair P1	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	P1 SF appeared to be maintained and P1 SF appeared to be retrieved.	G	GI249.02	13,272.00	True	False	False	False
27. SS fabric loose from chain link	I	Re-attach SSF fabric to chain link	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Marked as complete on 4/17/19, contractor maintained CFS	G	GI249.02	24.00	False	False	False	False
28. SS fabric loose from chain link	I	Re-attach SSF fabric to chain link	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Marked as complete on 4/17/19, contractor maintained CFS	G	GI249.02	24.00	False	False	False	False
29. Sump needs to be maintained	I	Maintain SSS's check	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Design updated 4/19/19. Extended due to waiting on DCE. Item was completed via email to DCEQ 4/9/19 due to a comment on ROW no longer viable or favorable. Item was maintained and CFS was maintained.	F	FR-305	13,416.00	True	False	False	False
30. Sump needs to be maintained	I	Remove off ROW sediment	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	P1 SF appeared to be maintained and P1 SF appeared to be retrieved.	F	FR-305	13,416.00	True	False	False	False
31. Sump needs to be maintained	I	Re-attach CFS to chain link	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	SSF appeared to be maintained.	F	FR-305	13,416.00	True	False	False	False
32. Sump needs to be maintained	I	Re-attach SSS fabric to chain link	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	SSF appeared to be maintained and curlew was added.	F	FR-305	13,416.00	True	False	False	False
33. Sump needs to be maintained	I	Maintain CFS at sump	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Design updated 4/19/19. Extended due to waiting on DCE. Item was completed via email to DCEQ 4/9/19 due to a comment on ROW no longer viable or favorable. Item was maintained and CFS was maintained.	F	FR-305	13,416.00	True	False	False	False
34. Sump needs to be maintained	I	Repair SSS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	SSF checkbook appeared to have been maintained.	F	FR-305	24.00	False	False	False	False
35. Sump needs to be maintained	I	Stabilize area beyond end treatment	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Sediment off ROW appeared to be maintained and CFS appeared to have been stabilized.	F	FR-305	13,416.00	True	False	False	False
36. Sump needs to be maintained	I	Stabilize a toe slope	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Stockpile appeared to be semi-stabilized.	F	FR-305	13,416.00	True	False	False	False
37. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Contractor discovered the sediment of ROW and has equipment in route to remove sediment and curlew stone was removed from this location (NW A18, NW A19, NW A20). Item identified and completed same.	F	FR-305	14,000.00	True	False	False	False
38. Sump needs to be maintained	I	repair SSS at diff site	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
39. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
40. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
41. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
42. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
43. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
44. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
45. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
46. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
47. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
48. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
49. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
50. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
51. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
52. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
53. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
54. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
55. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
56. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
57. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
58. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
59. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
60. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
61. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
62. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
63. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
64. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
65. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
66. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
67. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
68. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
69. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
70. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019 17:00	4/15/2019 17:00	Identified by NW contractor maintained SSS and CFS	F	FR-305	14,42.00	False	False	False	False
71. Sump needs to be maintained	I	remove sediment from CFS	4/12/2019 17:00	4/16/2019									

ID	Action / Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
2529 Sediment in rip control protection		Tarco	Clean sediment out of rip rap and rip up	4/17/2019	17:00	Completed	4/18/2019 17:00	4/18/2019 17:00	EI Dave Bushart relayed these items were complete on 4/18/19. Sediment appeared to have been removed. Additional riprap appeared to have been added.	P1:343.01	24.00	FALSE	FALSE	FALSE	FALSE	
2530 Excavating in hydrolyte yard beside Transco office		I	Clean up spill	4/17/2019	17:00	Completed	4/18/2019 17:00	4/18/2019 17:00	EI Dave Bushart relayed these items were complete on 4/18/19. Spill appeared to have been stabilized.	P1:343.01	24.00	FALSE	FALSE	FALSE	FALSE	
2531 Bare area around temporary pad		Transco	Stabilize bare area around temporary pad	4/17/2019	17:00	Completed	4/18/2019 17:00	4/18/2019 17:00	EI Dave Bushart relayed these items were complete on 4/18/19. Area appeared to have been repainted/stabilized 4/20/19.	P1:343.01	24.00	FALSE	FALSE	FALSE	FALSE	M5-1
2532 Bare area between access road and perimeter fence around station		I	Stabilize bare area	4/17/2019 17:00	Completed	4/18/2019 17:00	4/18/2019 17:00	EI Dave Bushart relayed these items were complete on 4/18/19. Area appeared to have been repainted/stabilized.	P1:343.01	24.00	FALSE	FALSE	FALSE	FALSE		
2533 Bulk erosion on ROW		G	Repair bulk erosion	4/19/2019	05:00	Completed	4/19/2019 05:00	4/19/2019 05:00	EI Dave Bushart relayed these items were complete on 4/18/19. Bulk erosion was controlled by Erosion Control fabric.	P1:343.01	16.00	FALSE	FALSE	FALSE	FALSE	
2535 CFS underlined where R. crosses ROW		G	Repair bulk erosion	4/19/2019 17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	EI Dave Bushart relayed these items were complete on 4/18/19. Bulk erosion was controlled by Erosion Control fabric.	P1:343.01	16.00	FALSE	FALSE	FALSE	FALSE		
2536 CFS underlined where R. crosses ROW		G	Repair bulk erosion	4/19/2019 17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	EI Dave Bushart relayed these items were complete on 4/18/19. Bulk erosion was controlled by Erosion Control fabric.	P1:343.01	16.00	FALSE	FALSE	FALSE	FALSE		
2537 CFS underlined where R. crosses ROW		G	Repair bulk erosion	4/19/2019 17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	EI Dave Bushart relayed these items were complete on 4/18/19. Bulk erosion was controlled by Erosion Control fabric.	P1:343.01	16.00	FALSE	FALSE	FALSE	FALSE		
2538 CFS end treatment full of sediment/turn		I	Maintain CFS	4/19/2019	17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	EI Dave Bushart relayed these items were complete on 4/18/19. Area appeared to have been repainted/stabilized.	P1:343.01	24.00	FALSE	FALSE	FALSE	FALSE	
2539 CFS perimeter control full of sediment		I	Maintain CFS	4/18/2019	17:00	Completed	4/22/2019 17:00	4/26/2019 17:00	DEQ WMA item. CFS was repainted/stabilized.	P1:346.23	96.00	FALSE	FALSE	FALSE	FALSE	
2540 Maintenance required on RCEs.		I	Maintain RCEs	4/19/2019	17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	DEQ WMA item. RCEs were maintained.	P1:347.235	24.00	FALSE	FALSE	FALSE	FALSE	
2541 Maintenance required on RCEs		I	Maintain RCEs	4/18/2019	17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	DEQ WMA item. RCEs were maintained.	P1:347.1937	24.00	FALSE	FALSE	FALSE	FALSE	M5-1
2542 Adequately stabilize ATVs 12/7/19		I	Stabilize denuded soils	4/19/2019	17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	Erosion item. Selected the item was corrected on 4/19/19. After reinspection on 4/20/19 the sand punch list stated the item was still found to be over half full of sediment. Photos are attached.	P1:347.1937	24.00	FALSE	FALSE	FALSE	FALSE	
2543 Soil imp and CFS clean out in ATMs 1/27/19		I	Maintain sump and CFS	4/18/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 17:00	Erosion item. CFS appears to be maintained on 4/23/19 reinspection.	P1:347.22411	120.00	FALSE	FALSE	FALSE	FALSE	
2544 CFS end treatment 4/8/19/20		I	Maintain CFS	4/15/2019	17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	DEQ WMA item. CFS was repainted/stabilized.	P1:347.22407	24.00	FALSE	FALSE	FALSE	FALSE	
2545 Sodline installed around 2/ATV/20		I	Stabilize stockpiles	4/18/2019	17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	Erosion item. Stockpile was still in need of maintenance. Observation was relayed in the field to E1 Chuck Head and CFS was repainted/stabilized.	P1:347.22400	24.00	FALSE	FALSE	FALSE	FALSE	M5-2
2546 CFS full of sediment		I	Maintain CFS	4/19/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 17:00	Erosion item. CFS was repainted/stabilized.	P1:347.22407	96.00	FALSE	FALSE	FALSE	FALSE	
2547 Filter fabric full/sagging		I	Maintain filter fabric	4/19/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 17:00	Erosion item. Filter fabric appeared to be maintained.	P1:346.6677-5.F48	91.00	FALSE	FALSE	FALSE	FALSE	
2548 Sump full/end treatment 4/8/19/20		I	Maintain sump/end treatment	4/19/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 17:00	Erosion item. Sump was repainted/stabilized during 4/23/19. Sump and end treatment CFS end treatment was maintained.	P1:346.6677-5.F48	96.00	FALSE	FALSE	FALSE	FALSE	
2549 End treatment full of sediment		I	Maintain end treatment	4/19/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 17:00	Erosion item. End treatment was repainted/stabilized.	P1:347.1940	96.00	FALSE	FALSE	FALSE	FALSE	
2550 Soil material over toping OTS		I	Maintain CFS	4/19/2019	17:00	Completed	4/22/2019 17:00	4/26/2019 17:00	Erosion item. Soil material over toping OTS was maintained.	P1:348.350	72.00	FALSE	FALSE	FALSE	FALSE	M5-1
2551 SST damaged		H	Maintain SST	4/19/2019	17:00	Completed	4/19/2019 17:00	4/19/2019 17:00	Erosion item. SST was repainted/stabilized.	P1:348.350	0.92	FALSE	FALSE	FALSE	FALSE	
2552 CFS check dam overtopped with sediment		I	Maintain CFS	4/20/2019	17:00	Completed	4/22/2019 17:00	4/26/2019 17:00	Erosion item. Check dam overtopped with sediment.	P1:348.825	48.00	FALSE	FALSE	FALSE	FALSE	
2553 Sump/end treatment full		I	Maintain sump/end treatment	4/20/2019	17:00	Completed	4/22/2019 17:00	4/26/2019 17:00	Erosion item. Sump and end treatment was repainted/stabilized.	P1:348.825	48.00	FALSE	FALSE	FALSE	FALSE	
2554 P1/SF needs maintenance/ sediment off ROW		I	Maintain P1/SF/refer to SR	4/20/2019	17:00	Completed	4/22/2019 17:00	4/26/2019 17:00	Erosion item. P1/SF needs maintenance/ sediment off ROW was repainted/stabilized.	P1:348.825	48.00	TRUE	FALSE	FALSE	FALSE	
2555 P1/SF down		I	Maintain P1/SF	4/20/2019	17:00	Completed	4/22/2019 17:00	4/26/2019 17:00	Erosion item. P1/SF down was repainted/stabilized.	P1:348.825	48.00	FALSE	FALSE	FALSE	FALSE	
2556 P1/SF undermined		G	repair P1/SF	5/3/2019	17:00	Completed	4/22/2019 17:00	4/26/2019 17:00	Erosion item. P1/SF undermined.	P1:348.825	31.20	FALSE	FALSE	FALSE	FALSE	M5-1
2557 CFS flagged full of sediment		I	Maintain CFS	4/22/2019	15:16	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS flagged full of sediment.	P1:348.775	8.72	FALSE	FALSE	FALSE	FALSE	
2558 SST undermined where R. crosses ROW		G	repair P1/SF	4/22/2019	15:17	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST undermined where R. crosses ROW.	P1:348.775	8.71	FALSE	FALSE	FALSE	FALSE	
2559 CFS full of sediment		G	repair P1/SF	4/22/2019	15:18	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS full of sediment.	P1:348.775	8.69	FALSE	FALSE	FALSE	FALSE	
2560 P1/SF undermined		G	repair P1/SF	4/22/2019	15:19	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. P1/SF undermined.	P1:348.775	8.66	FALSE	FALSE	FALSE	FALSE	
2561 SST undermined		G	repair P1/SF	4/22/2019	15:20	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST undermined.	P1:348.775	8.65	FALSE	FALSE	FALSE	FALSE	
2562 CFS flagged full of sediment		G	repair P1/SF	4/22/2019	15:21	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS flagged full of sediment.	P1:348.775	8.63	FALSE	FALSE	FALSE	FALSE	
2563 SST undermined		G	repair P1/SF	4/22/2019	15:22	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST undermined.	P1:348.775	8.61	FALSE	FALSE	FALSE	FALSE	
2564 CFS flagged full of sediment		G	repair P1/SF	4/22/2019	15:23	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS flagged full of sediment.	P1:348.775	8.60	FALSE	FALSE	FALSE	FALSE	
2565 SST undermined		G	repair P1/SF	4/22/2019	15:24	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST undermined.	P1:348.775	8.59	FALSE	FALSE	FALSE	FALSE	
2566 P1/SF undermined		G	repair P1/SF	4/22/2019	15:25	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. P1/SF undermined.	P1:348.775	8.58	FALSE	FALSE	FALSE	FALSE	
2567 CFS undermined		G	repair P1/SF	4/22/2019	15:26	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	8.57	FALSE	FALSE	FALSE	FALSE	
2568 Bulk erosion and denuded area of ROW		I	Maintain CFS and stabilize denuded area of ROW	4/22/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. Bulk erosion and denuded area of ROW.	P1:348.775	16.00	FALSE	FALSE	FALSE	FALSE	
2569 Filter fabric detached from timber bridge 15-18B		G	repair P1/SF	4/22/2019	15:27	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. Filter fabric detached from timber bridge 15-18B.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2570 P1/SF undermined		G	repair P1/SF	4/22/2019	15:28	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. P1/SF undermined.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2571 CFS full of sediment		G	repair P1/SF	4/22/2019	15:29	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS full of sediment.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2572 CFS undermined/overtopped		G	repair P1/SF	4/22/2019	15:30	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined/overtopped.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2573 SST fence under mined		G	repair P1/SF	4/22/2019	15:31	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST fence under mined.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2574 CFS undermined		G	repair P1/SF	4/22/2019	15:32	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2575 SST fence under mined		G	repair P1/SF	4/22/2019	15:33	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST fence under mined.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2576 CFS undermined		G	repair P1/SF	4/22/2019	15:34	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2577 SST fence torn		G	repair P1/SF	4/22/2019	15:35	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST fence torn.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2578 SST fence torn		G	repair P1/SF	4/22/2019	15:36	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST fence torn.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2579 SST fence under mined		G	repair P1/SF	4/22/2019	15:37	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST fence under mined.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2580 SST fence under mined		G	repair P1/SF	4/22/2019	15:38	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST fence under mined.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2581 SST fence under mined		G	repair P1/SF	4/22/2019	15:39	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. SST fence under mined.	P1:348.775	17.00	FALSE	FALSE	FALSE	FALSE	
2582 CFS undermined		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	24.00	FALSE	FALSE	FALSE	FALSE	
2583 CFS undermined/overtopped		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined/overtopped.	P1:348.775	24.00	FALSE	FALSE	FALSE	FALSE	
2584 CFS undermined		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	24.00	FALSE	FALSE	FALSE	FALSE	
2585 CFS undermined		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	24.00	FALSE	FALSE	FALSE	FALSE	
2586 CFS undermined		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	24.00	FALSE	FALSE	FALSE	FALSE	
2587 CFS undermined		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	24.00	FALSE	FALSE	FALSE	FALSE	
2588 CFS undermined		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	24.00	FALSE	FALSE	FALSE	FALSE	
2589 CFS undermined		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:00	Erosion item. CFS undermined.	P1:348.775	24.00	FALSE	FALSE	FALSE	FALSE	
2590 CFS undermined		I	Maintain CFS	4/23/2019	17:00	Completed	4/23/2019 17:00	4/26/2019 05:0								

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min. Standards	Correction Type
2625 ROW/Jcks adequate stabilization (fill erosion)	I	Maintain/Rls/stabilize		4/23/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Rill erosion reported. Area needs stabilization. -4/27 PH Area appeared to be stabilized during 4/30/19 inspection.	15922-000 - 15922-50	96.00	False	False	False	MS-1	
2626 ROW/Jcks adequate stabilization	I	Stabilize ROW		4/23/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	ROW lacerated/stabilization -4/27. Area appeared to be stabilized during 4/30/19 inspection.	15924-000	96.00	False	False	False	MS-1	
2627 ROW/Jcks adequate stabilization ATWS 611	I	Stabilize ROW/sticks/poles		4/25/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Area has been remediated but racking stabilization -4/27. Appears to be stabilized during 4/30/19 inspection.	15924-070 - 15929-00	96.00	False	False	False	MS-1	
2628 ROW/Jcks adequate stabilization	I	Stabilize ROW		4/25/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Straw mulch has been applied to the ROW.	15927-000	24.00	False	False	False	MS-1	
2629 ROW/Jcks adequate stabilization	I	Repair/replace/fix sump	H	4/25/2019	17:00	Completed	4/25/2019 17:00	4/26/2019 17:00	Straw mulch has been applied to the ROW and cleaned out /imp	13404-000	0.98	False	False	False	MS-1	
2631 P1/Sediments undermined	I	Maintain P1/C/S		4/25/2019	17:00	Completed	4/26/2019 17:00	4/26/2019 17:00	P1 and S5 maintained.	15945-000	24.00	False	False	False	MS-1	
2632 Sump full	G	Clean sediment out of sump		4/25/2019	19:12	Completed	4/27/2019 0:00	4/27/2019 0:00	Specified sediment out of sump area removed out by hand. (4/29 E).	11822-040	-19.21	False	False	False	MS-1	
2633 CFS underdrained	I	Maintain CFS		4/26/2019	17:00	Completed	4/27/2019 17:00	4/27/2019 17:00	DeQWW item - P1 and S5 underdrained. Rill erosion on CFS and debris removed. No water damage on CFS.	13712-050	24.00	False	False	False	MS-1	
2634 CFS full of sediment; Rill erosion	I	Maintain CFS, stabilize ATWS 1362		4/26/2019	17:00	Completed	4/27/2019 17:00	4/27/2019 17:00	DeQWW item - Marked as complete on 4/27/19	13712-050	24.00	False	False	False	MS-1	
2635 CFS full of sediment; Rill erosion and sediment accumulating at CFS	I	Maintain CFS, stabilize ATWS 1362		4/26/2019	17:00	Completed	4/27/2019 17:00	4/27/2019 17:00	CFS appeared to be maintained and no water damage on CFS and debris removed. No water damage on CFS.	13712-050	24.00	False	False	False	MS-1	
2636 ROW/jacks needed and sediment accumulating at CFS	G	remove sediment from CFS and re-stabilize denuded area		4/26/2019	17:00	Completed	4/27/2019 17:00	4/27/2019 17:00	DeQWW item - Marked as complete on 4/27/19	13712-050	24.00	False	False	False	MS-1	
2637 Heel in P1	I	Maintain P1		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	P1 appeared to be maintained.	11986-000, MN 266	15.96	False	False	False	MS-1	
2638 ROW/Jcks adequate stabilization (fill erosion)	I	Maintain/rls/stabilize		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Rills appear to be maintained.	15871-300	48.00	False	False	False	MS-1	
2639 Sediment in rock slide	I	Maintain rock slide		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	No erosion appeared to be maintained and R/W appeared to be stabilized.	15875-050	48.00	False	False	False	MS-1	
2640 ROW/Jcks adequate stabilization (fill erosion)	I	Maintain CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's appeared to be maintained and R/W appeared to be stabilized.	15875-050	48.00	False	False	False	MS-1	
2641 CFS overtopped	I	Repair/Rls/stabilize		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Rill erosion reported to be maintained and R/W appeared to be stabilized.	15875-050	48.00	False	False	False	MS-1	
2642 CFS overtopped	I	Maintain CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's appear to be maintained.	15875-050	48.00	False	False	False	MS-1	
2643 ROW/Jcks adequate stabilization (fill erosion)	I	Maintain/rls/stabilize		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's appear to be maintained.	15875-050	48.00	False	False	False	MS-1	
2644 CFS overtopped	I	Maintain CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's appear to be maintained.	15875-050	48.00	False	False	False	MS-1	
2645 CFS overtopped/undermined	I	Maintain CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Concern above the stream 5-C9 impact action item 2468.	15546-001 - C9	48.00	False	False	False	MS-1	
2646 CFS full/overtopped	I	Maintain CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	No erosion appeared to be stabilized and R/W appeared to be stabilized.	15545-000	48.00	False	False	False	MS-1	
2647 ROW/Jcks adequate stabilization (fill erosion)	I	Maintain/rls/stabilize		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Rill erosion reported to be maintained and R/W appeared to be stabilized.	15545-000	48.00	False	False	False	MS-1	
2648 Sediment in stream	I	Retrieve sediment		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. CF's appear to be maintained, addition to P1 added.	15426-040-5 - G4	48.00	False	True	False	MS-1	
2649 Sediment bypassing CFS	I	Maintain CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. CF's appear to be maintained, addition to P1 added.	15426-040-5 - G4	48.00	False	False	False	MS-1	
2650 ROW/Rls/area not stabilized	I	Maintain/Rls/stabilize		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Reinspected on 5/1/19 found no CFS was maintained.	15544-000	72.00	False	False	False	MS-1	
2651 Sediment trapped in RCF, tracking on road	I	refresh RCC and remove tracking from roadway		4/27/2019	17:00	Completed	5/1/2019 0:00	5/1/2019 0:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking observed on Middle Road on 4/20/19. Tracking was still made as complete on 4/29 5/1 punch list.	15876-50	48.00	False	False	False	MS-1, MS-2	
2652 Sediment, tracked, fill erosion present	I	stabilize slope		4/27/2019	17:00	Completed	4/27/2019 17:00	4/27/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking observed on Middle Road on 4/20/19. Tracking was still made as complete on 4/29 5/1 punch list.	15753-000	144.00	False	False	False	MS-1	
2653 slope not stabilized, fill erosion present	I	repair rock side/slope protection at sump/bank		4/27/2019	17:00	Completed	5/3/2019 17:00	5/3/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15694-000 - 15697-00	113.00	False	False	False	MS-1	
2654 throat erosion at Lumb, bypassing rock fence	I	remove tracking from VDOT road		4/27/2019	17:00	Completed	5/2/2019 10:00	5/2/2019 10:00	Rill erosion reported to be maintained and stabilized.	15679-000	48.00	False	False	False	MS-1	
2655 tracking on Riddle Road	I	remove sediment from water bar		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Water bar was maintained and stabilized.	15679-000	48.00	False	False	False	MS-1	
2656 stock piles require stabilization	I	stabilize stock piles		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Marked as complete on 5/1/19. R/W erosion is reported and stabilized.	15580-000	48.00	False	False	False	MS-2	
2657 fill erosion present on ROW, needs stabilization	I	repair fill erosion on d-re-stabilize area		4/27/2019	17:00	Completed	5/1/2019 17:00	5/1/2019 17:00	Marked as complete on 5/1/19. R/W erosion was maintained.	15533-000	96.00	False	False	False	MS-1	
2658 sediment off Riddle Road	I	remove sediment from edge of stream		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	Sediment appeared to be removed and disturbed area appeared to be stabilized.	15547-000	48.00	False	False	False	MS-1	
2659 fill erosion on ROW, needs stabilization	I	retrieve sediment or stabilize area		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15547-000	48.00	False	False	False	MS-1	
2660 time mat bridge bumper damaged	I	remove P1 and repair bumper		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15547-000	48.00	False	False	False	MS-1	
2661 sediment off Riddle Road	I	retrieve sediment or stabilize area		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15547-000	48.00	False	False	False	MS-1	
2662 sediment off ROW	I	repair CFS and treatment, repair/alignment off ROW		4/27/2019	17:00	Completed	5/4/2019 9:15	5/4/2019 9:15	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2663 CFS overtopped, sediment off ROW	I	remove sediment from P1		4/27/2019	17:00	Completed	5/4/2019 9:15	5/4/2019 9:15	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2664 CFS overtopped, sediment off ROW	I	remove sediment from P1		4/27/2019	17:00	Completed	5/4/2019 9:15	5/4/2019 9:15	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2665 fill erosion on Riddle Road	I	remove sediment from area spanned by "Zin"		4/27/2019	17:00	Completed	4/29/2019 10:00	4/29/2019 10:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2666 fill erosion on Riddle Road	I	repair erosion and re-stabilize ROW		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2667 sand/water bypassing and treatment onto ROW	I	remove sediment from CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2668 CFS full with sediment/undermined	I	remove sediment from CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2669 CFS full with sediment/undermined	I	remove sediment from CFS		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2670 CFS full with sediment/unstable	I	remove sediment from CFS, retrieve sediment		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15570-000	408.00	False	False	False	MS-1	
2671 CFS full with sediment/unstable	I	Maintain water bar		4/28/2019	17:00	Completed	4/30/2019 17:00	4/30/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	14934-000	24.00	False	False	False	MS-1	
2672 P1 full of sediment, Sediment off ROW	I	remove sediment from P1 and retrieve off ROW sediment		4/27/2019	17:00	Completed	4/29/2019 17:00	4/29/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	15385-000	13,008.00	True	False	False	MS-1	
2673 CFS full of sediment	I	Maintain CFS		4/28/2019	17:00	Completed	4/30/2019 17:00	4/30/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	14413-000	48.00	False	False	False	MS-1	
2674 sand/water bypassing and treatment onto ROW	I	remove sediment from sand/water bypassing and treatment onto ROW		4/28/2019	17:00	Completed	4/30/2019 17:00	4/30/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	14413-000	21.00	False	False	False	MS-1	
2675 Water bar full	I	remove sediment from water bar		4/28/2019	17:00	Completed	4/30/2019 17:00	4/30/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	14413-000	21.00	False	False	False	MS-1	
2676 Sump full	I	Maintain Sump		4/28/2019	17:00	Completed	4/30/2019 17:00	4/30/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	14944-000	24.00	False	False	False	MS-1	
2677 Water bar channel full of sediment/water bypassing	I	Maintain water bar		4/28/2019	17:00	Completed	4/30/2019 17:00	4/30/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	14944-000	21.00	False	False	False	MS-1	
2678 Sump full	I	Maintain sump/and treatment		4/28/2019	17:00	Completed	4/30/2019 17:00	4/30/2019 17:00	CF's located above the stream 5-G4 Impact action item 2649. Tracking was still made as complete on 4/29 5/1 punch list.	14933-000	24.00	False	False	False	MS-1	

ID	Action / Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Surf/end element appeared to be maintained.	Location	Actual Correction Due/any/hr	Sediments off ROW	Stream Impact	Wetland Impact	Min Standards	Correction Type
2679 Surf/end treatment full	-	Maintain sump/end treatment	I	4/29/2019	17:00	Completed	4/30/2019 17:00			Surf/end element appeared to be maintained.	14953:450	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2680 Surf/end treatment full	-	Maintain sump/end treatment	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Surf/end element appeared to be maintained.	14950:400	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2681 Surf/end treatment full	-	Maintain sump/end treatment	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Surf/end element appeared to be maintained.	14956:600	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2682 Surf full	-	Maintain sump/end treatment	I	4/29/2019	17:00	Completed	4/30/2019 17:00			Rills appear maintained; slope appears stabilized.	14677:00 - 14681:50	48.00	FALSE	FALSE	FALSE	FALSE	FALSE
2683 Slope lacks adequate stabilization/m erosion	-	Stabilize slope/maintain rills	I	5/1/2019	17:00	Completed	5/1/2019 17:00			SF appears maintained.	14679:50 - C15 +516	48.00	FALSE	FALSE	FALSE	FALSE	MS-1
2684 Hole + SSF	-	Maintain SSF	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Waterbar appeared to be maintained.	14681:00	40.00	FALSE	FALSE	FALSE	FALSE	FALSE
2685 Waterbar channel full of sediment	-	Maintain waterbar	I	4/29/2019	17:00	Completed	4/29/2019 17:00			re-injected SFA and sediment controls had been removed [EJ]	14681:00 - A15/G1/G2/24	27.00	FALSE	FALSE	FALSE	FALSE	FALSE
2686 GCS covered by sediment	-	Repair and add GCS to G10A	G	5/1/2019	17:00	Completed	5/1/2019 17:00			Maintain a complete on 5/1/19. GCS has been maintained.	15385:00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2687 CSF covered by sediment	-	Maintain CSFs	I	4/29/2019	17:00	Completed	4/29/2019 17:00			P1 repaired	13397:20 - GAS Websters Corner	13.00	FALSE	FALSE	FALSE	FALSE	FALSE
2688 P+1 site fence knocked over	H	Maintain P+1 site fence	H	4/29/2019	17:00	Completed	4/29/2019 17:00			P1 was repaired	13391:30 - GAS Websters Corner	13.00	FALSE	FALSE	FALSE	FALSE	FALSE
2689 P+1 site fence knocked over	H	Maintain P+1 site fence	H	4/29/2019	17:00	Completed	4/29/2019 17:00			See separate item for sediment off ROW. Maintained as complete 5/1/19. GFS has been maintained.	15184:00	24.00	TRUE	FALSE	FALSE	FALSE	MS-1
2690 CSF full/on/over/popped	-	Maintain CS	I	4/29/2019	17:00	Completed	4/29/2019 17:00			P1 was repaired.	13374:50 - GAS Websters Corner	13.00	FALSE	FALSE	FALSE	FALSE	FALSE
2691 P+1 site fence knocked over	H	Maintain P+1 site fence	H	4/29/2019	17:00	Completed	4/29/2019 17:00			Sediment off ROW from overtopping GFS (see separate action item #2690) - Extended waiting on LOA. Excess sediment has been removed/lef off the ROW.	15384:00	24.00	TRUE	FALSE	FALSE	FALSE	FALSE
2692 Sediment off ROW	-	Remove sediment off ROW	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. GFS and treatment appeared to be replaced.	15433:40	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2693 CSF end treatment com	-	Maintain CSF and treatment	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. GFS appears to be maintained.	15433:00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2694 CSF full of sediment	-	Maintain CS	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. Fabric appears to be maintained.	15462:00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2695 GCS fabric on timber mat bridge S+G4	-	Maintain gcs fabric	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Did not place on S+19 punch fit, called it EMI Retrofit with this observation.	14924:50	48.00	FALSE	FALSE	FALSE	FALSE	MS-1
2696 Waterbar/reinstated per spec. not 18", no clear flow path	I	Maintain waterbar	I	5/1/2019	17:00	Completed	5/1/2019 17:00			Water bar agreed to be maintained.	15394:18	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2697 CSF end treatment com	-	Maintain CSF and treatment	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. GFS appears to be maintained.	15454:00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2698 Surf full	-	Maintain sump	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. GFS appears to be maintained.	15454:00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2699 CSF undemanded	-	Maintain CS	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. GFS and treatment appeared to be maintained.	15437:00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2700 Surf/end treatment full	-	Maintain sump/end treatment	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. GFS and treatment appeared to be maintained.	15436:50	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2701 Surf/end treatment full	-	Maintain sump/end treatment	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. Water bar appeared to be maintained.	15436:50	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2702 Waterbar channel full of sediment	-	Maintain waterbar	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. GFS appears to be maintained.	15436:50	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2703 Sediment and the height of SF's were torn	-	Maintain CS	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. Debris agreed to be removed from front of flume pipe.	15431:50	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2704 CSF torn	-	Maintain CS	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. Stream banks agree stabilized.	15426:37 - 5:64	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2705 Stream banks demand	-	Stabilize stream banks	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Extended due to waiting on LOA. Did not see 5/10/19 punch list. Sediment has been retrieved.	15426:37	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2707 Sediment off ROW	-	Retrieve sediment	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. GFS appears maintained.	15428:00	124.00	FALSE	FALSE	FALSE	FALSE	FALSE
2708 Waterbar channel full of sediment	-	Maintain waterbar	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Maintain as completed on 5/1/19. Water bar appears maintained.	15428:00	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2709 Bulk erosion	-	Repair and re-stabilize	I	4/29/2019	17:00	Completed	4/29/2019 17:00			Relayed to MM tenfo to add back to the punch list. Stabilization marked as complete on 5/4/19; was stabilized with straw mulch	15454:00 - 15204:50	96.00	FALSE	FALSE	FALSE	FALSE	MS-1
2710 Bulk full of sediment	-	Clean out camp	G	5/1/2019	17:00	Completed	5/1/2019 17:00			Shared out camp cleaned out	11179:00 - 11206:00	11.00	FALSE	FALSE	FALSE	FALSE	FALSE
2711 Bulk full of sediment	-	Clean out camp	G	5/1/2019	17:00	Completed	5/1/2019 17:00			Shared out camp cleaned out	11179:00 - 11206:00	11.00	FALSE	FALSE	FALSE	FALSE	FALSE
2712 Bulk full of sediment	-	Clean out camp	G	5/1/2019	17:00	Completed	5/1/2019 17:00			Shared out camp cleaned out	11179:00 - 11206:00	11.00	FALSE	FALSE	FALSE	FALSE	FALSE
2713 Two tone on stabilized	-	Stabilize two tone	G	5/1/2019	17:00	Completed	5/1/2019 17:00			Stabilized area	11178:50 - 11201:00	17.00	FALSE	FALSE	FALSE	FALSE	FALSE
2714 Two tone on stabilized	-	Stabilize two tone	G	5/1/2019	17:00	Completed	5/1/2019 17:00			The item in the photo is apart of the waterbar and is not an issue per DED instruction.	15000:50 - GAS Creek Rd. Menzies	0.00	FALSE	FALSE	FALSE	FALSE	FALSE
2715 Super site fence over half full of sediment	-	Maintain super site fence	I	5/1/2019	17:00	Completed	5/1/2019 17:00			SFS appears to be maintained.	14959:20 - C5 of Ramsey Menzies	48.00	FALSE	FALSE	FALSE	FALSE	FALSE
2716 Super site fence above	-	Maintain super site fence	I	5/1/2019	17:00	Completed	5/1/2019 17:00			Water bar appears to be maintained.	14956:50 - C5 of Ramsey Menzies	40.00	FALSE	FALSE	FALSE	FALSE	FALSE
2717 Bulk erosion along water bar	-	Repair CSF	I	5/1/2019	17:00	Completed	5/1/2019 17:00			Water bar appears to be maintained.	14411:04 - KNP - RNP - 5:15	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2718 P+1 site fence	-	Maintain CSF and treatment and sump	I	5/1/2019	17:00	Completed	5/1/2019 17:00			CFS and treatment has been maintained.	14413:50	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2719 Bulk treatment at sump full of sediment	-	Clean out camp	G	5/1/2019	17:00	Completed	5/1/2019 17:00			J-hook CS has been maintained.	14450:40	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2720 Bulk full of sediment	-	Maintain CSF	I	5/1/2019	17:00	Completed	5/1/2019 17:00			CSF has been maintained.	14450:40	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2721 Bulk full of sediment	-	Maintain CSF full of sediment	I	5/1/2019	17:00	Completed	5/1/2019 17:00			CSF has been maintained.	14450:40	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2722 Bulk full of sediment	-	Maintain CSF full of sediment	I	5/1/2019	17:00	Completed	5/1/2019 17:00			CSF has been maintained.	14450:40	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2723 Bulk full of sediment	-	Maintain CSF full of sediment	I	5/1/2019	17:00	Completed	5/1/2019 17:00			CSF has been maintained.	14450:40	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2724 Bulk full of sediment	-	Maintain sediment off ROW	I	5/1/2019	17:00	Completed	5/1/2019 17:00			Extended due to wet ROW. Bill section has been repaired and ROW stabilized with straw mulch.	14464:40	24.00	TRUE	FALSE	FALSE	FALSE	FALSE
2725 Bulk full of sediment	-	Maintain sump	I	5/1/2019	17:00	Completed	5/1/2019 17:00			Extended due to wet ROW. Bill section has been repaired and ROW stabilized with straw mulch.	14189:00	96.00	FALSE	FALSE	FALSE	FALSE	FALSE
2726 Bulk erosion	-	Repair and resurface	I	5/2/2019	17:00	Completed	5/2/2019 17:00			Extended due to wet ROW. Bill erosion repaired and ROW stabilized with straw mulch.	14189:00	120.00	FALSE	FALSE	FALSE	FALSE	MS-1
2727 Bulk erosion/Rill/soil/straw mulch stabilization	-	Repair and resurface	I	5/2/2019	17:00	Completed	5/2/2019 17:00			Extended due to wet ROW. Waterbar has been maintained and stabilized with straw mulch.	14189:50 - 14191:50	120.00	FALSE	FALSE	FALSE	FALSE	MS-1
2728 Bulk earth bar full of sediment	-	Maintain earth bar full of sediment	I	5/2/2019	17:00	Completed	5/2/2019 17:00			Extended due to wet ROW. Waterbar has been maintained and stabilized with straw mulch.	14192:50	120.00	FALSE	FALSE	FALSE	FALSE	FALSE
2729 Bulk earth bar full of sediment	-	Sump out camp	G	5/2/2019	17:00	Completed	5/2/2019 17:00			Extended due to wet ROW. Sump has been maintained.	14193:50	120.00	FALSE	FALSE	FALSE	FALSE	FALSE
2730 Bulk earth bar full of sediment	-	Maintain earth bar full of sediment	I	5/2/2019	17:00	Completed	5/2/2019 17:00			Extended due to wet ROW. Waterbar has been maintained and stabilized with straw mulch.	14193:50 - 14194:50	120.00	FALSE	FALSE	FALSE	FALSE	MS-1
2731 Bulk earth bar full of sediment	-	Maintain earth bar full of sediment	I	5/2/2019	17:00	Completed	5/2/2019 17:00			Extended due to wet ROW. Waterbar has been maintained and stabilized with straw mulch.	14193:50 - 14194:50	120.00	FALSE	FALSE	FALSE	FALSE	MS-1
2732 Bulk erosion	-	Maintain sediment off ROW	I	5/2/2019	17:00	Completed	5/2/2019 17:00			Extended due to wet ROW. Waterbar has been maintained and stabilized with straw mulch.	14194:40	96.00	FALSE	FALSE	FALSE	FALSE	FALSE
2733 Bulk earth bar full of sediment	-	Maintain sump	I	5/2/2019	17:00	Completed	5/2/2019 17:00			Extended due to wet ROW. Waterbar has been maintained and stabilized with straw mulch.	14194:40	96.00	FALSE	FALSE	FALSE	FALSE	FALSE

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediments off ROW	Stream Impact	Wetland Impact	Min. Standards	Correction Type
2734 Rill erosion		I	Repair and stabilize	5/27/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Extended due to wet ROW	Rill erosion appeared to be maintained and ROW stabilized.	14158:00	False	False	False	MS-1		
2735 Tensile erosion at sump bypassing rock fence		I	Repair rock slope protection at sump bypass	5/7/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Extended due to wet ROW	Rill fence appeared to be maintained and ROW stabilized.	14200:00	False	False	False	MS-1		
2736 Rill erosion		I	Repair and stabilize	5/7/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Extended due to wet ROW	Rill fence appeared to be maintained and ROW stabilized.	14201:00	14202:00	False	False	MS-1		
2737 Sump over half full of sediment		I	Maintain sump	5/7/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Extended due to wet ROW	Sump appeared to be maintained.	14207:00	False	False	False	MS-1		
2738 Rill erosion on slope		I	Repair/r/abilize rill erosion	5/7/2019 17:00	Completed	5/4/2019 17:00	5/9/2019 17:00	Marked as completed on 5/4/19. Cutters was installed on slope.	Timber mat bridge appeared to be maintained.	13508:00	False	False	False	MS-1		
2739 Rill erosion on timber bridge		I	Repair/r/abilize rill erosion	5/7/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Marked as completed on 5/7/19. Cutters was installed on slope.	Timber mat bridge appeared to be maintained.	13700:00	False	False	False	MS-1		
2740 Excess sediment on timber bridge		I	Maintain timber bridge	5/7/2019 17:00	Completed	5/4/2019 17:00	5/9/2019 17:00	Extended due to wet conditions. Area stabilized with straw mulch.	Timber mat bridge appeared to be maintained.	13749:35	5:022	False	False	MS-1		
2741 Rill erosion on ROW		I	Repair/r/abilize rill erosion	5/7/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Extended due to wet ROW conditions. Area stabilized with straw mulch.	Timber mat bridge appeared to be maintained.	14427:50	14428:00	False	False	MS-1		
2742 Rill erosion on ROW		I	Repair/r/abilize rill erosion	5/7/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Extended due to wet ROW conditions. Area stabilized with straw mulch.	Timber mat bridge appeared to be maintained.	14430:00	14431:00	False	False	MS-1		
2743 Dugout slope on edge of ROW		I	Stabilize denuded area	5/6/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Extended due to wet ROW. Marked as completed on 5/7/19. STA #14464:00.	Dugout slope on edge of ROW. STA #14464:00.	14460:00	False	False	False	MS-1		
2744 P1 on/below		I	Maintain P1	5/6/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Extended due to wet ROW. P1 has been maintained.	P1 has been maintained.	14521:25	False	False	False	MS-1		
2745 remove sediment		G	sump full of sediment	5/6/2019 17:00	Completed	5/6/2019 17:00	5/9/2019 17:00	cleared out to sump	Waterbar was removed.	Sta 11115:00 Gi 249	False	False	False	MS-1		
2746 water bar overtopped		G	repair water bar	5/6/2019 17:00	Completed	5/6/2019 17:00	5/9/2019 17:00	repaired water bar	Waterbar was removed.	Sta 11120:00 Gi 249	False	False	False	MS-1		
2747 water bar over topped		G	repair water bar	5/6/2019 17:00	Completed	5/6/2019 17:00	5/9/2019 17:00	repaired water bar	Waterbar was removed.	Sta 11120:00 Gi 249	-1040:10:50	False	False	MS-1		
2748 Waterbar needs maintenance (accumulated sediment, not 13°)		I	Maintain waterbar	5/6/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Waterbar was maintained.	Waterbar was maintained.	13787:00	False	False	False	MS-1		
2749 Waterbar needs maintenance (waterbar/channel) does not extend		I	Maintain waterbar	5/6/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Waterbar was added to the ROW	Waterbar was added to the ROW.	13793:00	False	False	False	MS-1		
2750 Waterbar needs maintenance		I	Stabilize ROW	5/6/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	Stabilization was added to the ROW	Stabilization was added to the ROW.	15334:00	False	False	False	MS-1		
2751 Erosion control sediment on waterbar/channel does not extend		I	Upgrade ET to triple stack CF5	5/7/2019 17:00	Completed	5/7/2019 17:00	5/9/2019 17:00	CF5 and treatment was upgraded to triple stack.	CF5 and treatment was upgraded to triple stack.	15334:00	False	False	False	MS-1		
2752 ET5 looks adequate stable no sediment		I	Repair/R/abilize Rill erosion	5/8/2019 17:00	Completed	5/8/2019 17:00	5/9/2019 17:00	Hole in triple fabric has been repaired from the ROW	Hole in triple fabric has been repaired from the ROW.	14600:00	14600:00	False	False	MS-1		
2753 ET5 looks like it has some sediment		I	Repair/R/abilize Rill erosion	5/8/2019 17:00	Completed	5/8/2019 17:00	5/9/2019 17:00	CF5 and treatment was added to the ROW	CF5 and treatment was added to the ROW.	14600:00	14600:00	False	False	MS-1		
2754 Accumulated sediment has friable height of 5-6cm		I	Maintain CFS	5/8/2019 17:00	Completed	5/8/2019 17:00	5/9/2019 17:00	Excess sediment has been removed from the CFS.	Excess sediment has been removed from the CFS.	14617:45	14617:45	False	False	MS-1		
2755 Sediment looks adequate stabilized on channel		I	Stabilize ROW	5/8/2019 17:00	Completed	5/8/2019 17:00	5/9/2019 17:00	Waterbar has been maintained and stabilized with straw mulch.	Waterbar has been maintained and stabilized with straw mulch.	13948:00	False	False	False	MS-1		
2756 Sump full/CF5 end treatment overtopped		I	Maintain sump/CF5 end treatment	5/8/2019 17:00	Completed	5/9/2019 17:00	5/9/2019 17:00	Marked as completed on 5/9/19. Sump/CF5 maintained.	Marked as completed on 5/9/19. Sump/CF5 maintained.	14424:06	False	False	False	MS-1		
2757 Sump full/CF5 end treatment overtopped		I	Retrieve sediment off ROW	5/8/2019 17:00	Completed	5/9/2019 17:00	5/9/2019 17:00	Extended due to wet ROW. Sediment has been retrieved.	Extended due to wet ROW. Sediment has been retrieved.	14424:06	True	False	False	MS-1		
2758 Rill erosion on ROW		I	Repair/r/abilize rill erosion	5/8/2019 17:00	Completed	5/8/2019 17:00	5/9/2019 17:00	Marked as completed on 5/9/19. Sump paper to have been maintained. Crews were at activity working the area to stabilize the ROW.	Marked as completed on 5/9/19. Sump paper to have been maintained. Crews were at activity working the area to stabilize the ROW.	14411:50	14413:82	False	False	MS-1		
2759 Rill erosion on ROW		I	Repair/r/abilize rill erosion	5/8/2019 17:00	Completed	5/9/2019 17:00	5/9/2019 17:00	CFS is spoken to be maintained.	CFS is spoken to be maintained.	14517:45	14617:40	False	False	MS-1		
2760 Rill erosion on ROW		I	Repair and stabilize	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CF5 and treatment was added to the ROW	CF5 and treatment was added to the ROW.	15562:00	15562:10	False	False	MS-1		
2761 CFS from		I	Maintain CFS	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	P1 ST is spoken to be maintained.	P1 ST is spoken to be maintained.	15552:00	False	False	False	MS-1		
2762 CFS P1 not entrenched		I	Maintain waterbar	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CFS and protection appears to be maintained.	CFS and protection appears to be maintained.	15551:60	False	False	False	MS-1		
2763 CFS/P is not entrenched		I	Maintain CFS/P	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CFS is spoken to be maintained.	CFS is spoken to be maintained.	15551:60	False	False	False	MS-1		
2764 CFS P1 undermined		I	Maintain CFS	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	Sediment of ROW appears to be removed and disturbed/re stabilized.	Sediment of ROW appears to be removed and disturbed/re stabilized.	15551:60	False	False	False	MS-1		
2765 Sediment off ROW		I	Retain/R/abilize Rill erosion	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CFS and treatment appears to be stabilized.	CFS and treatment appears to be stabilized.	15551:60	False	False	False	MS-1		
2766 CFS end treatment undermined		I	retrieve sediment	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CFS of ROW appears to be maintained.	CFS of ROW appears to be maintained.	15551:60	False	False	False	MS-1		
2767 Sediment treatment over half the height of perimeter CFS		I	Retain/R/abilize Rill erosion	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	Sediment of ROW appears to be removed and disturbed area stabilized.	Sediment of ROW appears to be removed and disturbed area stabilized.	15551:60	False	False	False	MS-1		
2768 CFS end treatment undermined		I	retrieve sediment off ROW	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	EDS appears to be maintained.	EDS appears to be maintained.	15551:60	False	False	False	MS-1		
2769 CFS end treatment undermined		I	Maintain CFS	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	ROW appears to be maintained.	ROW appears to be maintained.	15551:60	False	False	False	MS-1		
2770 ROW lacks adequate stabilization		I	Maintain CFS and treatment	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	Slope water bar and end treatment appears to be maintained.	Slope water bar and end treatment appears to be maintained.	15551:60	False	False	False	MS-1		
2771 Sump full/CF5 end treatment undermined		I	Retain/R/abilize Rill erosion	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	Sediment of ROW appears to be removed and disturbed/re stabilized.	Sediment of ROW appears to be removed and disturbed/re stabilized.	15551:60	False	False	False	MS-1		
2772 Sump full/CF5 end treatment undermined		I	Retain/R/abilize Rill erosion	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15551:60	False	False	False	MS-1		
2773 Sump full/CF5 end treatment undermined		I	Maintain CFS	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15551:60	False	False	False	MS-1		
2774 Sump full/CF5 end treatment undermined		I	Maintain sump	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15551:60	False	False	False	MS-1		
2775 CFS/P undermined		I	Repair/r/abilize rill erosion	5/9/2019 17:00	Completed	5/10/2019 17:00	5/9/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15551:60	False	False	False	MS-1		
2776 Sediment sloughed off into stream channel (S-441)		I	Repair and stabilize stream bank	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	Extended due to wetting and owner approval. Sediment appear off to be removed 5/21/19/SDQ.	Extended due to wetting and owner approval. Sediment appear off to be removed 5/21/19/SDQ.	168:00	True	False	False	P-138		
2777 CFS/P undermined		I	Maintain P1's	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	-104:36:00	False	False	False	P-138, S-5		
2778 CFS/P undermined		I	Maintain CFS	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15537:00	15538:10	False	False	P-138, S-5		
2779 Stream bank denuded		I	Stabilize stream bank	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15733:40	False	False	False	P-138, S-5		
2780 Heel or filter fabric on timber my bridge		I	Repair heel in filter fabric	5/15/2019 17:00	Completed	5/15/2019 17:00	5/15/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15734:05	False	False	False	P-138, S-5		
2781 Sediment sloughed off into stream channel (S-441)		I	Repair and stabilize stream bank	5/13/2019 5:00	Completed	5/22/2019 17:00	5/24/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	228:00	False	False	False	P-139:147		
2782 CFS/P undermined		I	Maintain P1's	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15734:40	False	False	False	P-139:147		
2783 CFS/P undermined		I	Maintain CFS	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15734:40	False	False	False	P-139:147		
2784 Sump full half full of sediment		I	Maintain sump	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15734:40	False	False	False	P-139:147		
2785 Rill erosion		I	Repair/r/abilize rill erosion	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	15734:40	False	False	False	P-139:147		
2786 Stream bank sloughed off into stream channel (S-441)		I	Repair and stabilize stream bank	5/13/2019 5:00	Completed	5/22/2019 17:00	5/24/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	228:00	False	False	False	P-139:147		
2787 Stream bank denuded		I	Stabilize stream bank	5/13/2019 5:00	Completed	5/21/2019 17:00	5/21/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	192:00	False	False	False	P-139:147		
2788 Heel or filter fabric on timber my bridge		I	Repair heel in filter fabric	5/15/2019 17:00	Completed	5/15/2019 17:00	5/15/2019 17:00	CF5 and treatment appears to be maintained.	CF5 and treatment appears to be maintained.	24:00	False	False	False	P-139:147		

ID	Action Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
2789 Hole in P1		I	Maintain P1	5/15/2019	17:00	Completed	5/15/2019 17:00		Maintained as completed on 5/15/19. 1spared DW.	1467340 .5-137	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2790 runoff accumulated in flow path of water by a flowing bar		I	Maintain water bar	5/15/2019	17:00	Completed	5/15/2019 17:00		Maintained as completed on 5/15/19. Waterbar appears maintained and stabilized. ROW appears maintained and stabilized.	1559444	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2791 Roy lacks adequate stabilization/denision		I	Repair and resubdue	5/15/2019	17:00	Completed	5/15/2019 17:00		Maintained as completed on 5/15/19. Item listed at wrong station number on MWP PL listed at 1561+59.0. Went to inspection train and relayed wrong station to Mike Reino. Didn't appear correctly on the punch list until 5/19/19.	14782400 .GAS.MWP-FR-322	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2792 P-1 fence loose		I	Maintain P-1	5/14/2019	17:00	Completed	5/14/2019 17:00		Maintained as completed on 5/15/19. Item listed at wrong station number on MWP PL listed at 1561+59.0. Went to inspection train and relayed wrong station to Mike Reino. Didn't appear correctly on the punch list until 5/19/19.	15561400	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2793 CF5 undetermined		I	Maintain CF5	5/14/2019	17:00	Completed	5/14/2019 17:00		Maintained as completed on 5/15/19. Stockpile appeared to be stabilized.	15561450	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2794 CF5 overtopped		I	Maintain CF5	5/14/2019	17:00	Completed	5/14/2019 17:00		Maintained as completed on 5/15/19. Stockpile appeared to be stabilized.	1467320 .GAS.S-137	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2795 inadequate stabilization on soil stockpile		I	Stabilize Soil pile	5/15/2019	17:00	Completed	5/15/2019 17:00		Maintained as completed on 5/15/19. sediment at bridge approach appears to removed. Area was stabilized.	15699	24.00	FALSE	FALSE	FALSE	FALSE	MS-2
2796 Accumulated Sediment at Bridge Approach		I	Remove Accumulated sediment from bridge approach	5/14/2019	17:00	Completed	5/15/2019 17:00		Maintained as completed on 5/15/19. Sediment at bridge approach appears to removed. Area was stabilized.	157012-86	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2797 Sediment accumulated on bridge approach		I	Remove accumulated sediment from bridge approach	5/14/2019	17:00	Completed	5/15/2019 17:00		Maintained as completed on 5/15/19. CF5 appeared to be maintained.	15708.5-88	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2798 CF5 undermined		I	Repair/Replace CF5	5/15/2019	17:00	Completed	5/16/2019 17:00		CFS has been replaced and excess sediment removed/stabilized with straw mulch.	1343745 .MWP-FR-298.02	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2799 Hole in CF5 clogged with sediment		I	Maintain CF5	5/17/2019	17:00		5/17/2019 17:00		Maintained as completed on 5/17/19. Holes maintained and stabilized. S5 appears maintained.	15230450 .GAS.MWP-FR-3.8	24.00	FALSE	FALSE	FALSE	FALSE	MS-1
2800 Guy wire on Super Silt fence half full		I	Stabilize ROW, maintain Super silt fence	5/16/2019	17:00	Completed	5/17/2019 17:00		DEQ/MW item. Crew were working on maintaining fabric during reinspection. CMF received confirmation from MW that fabric confirming completion.	1570500	24.00	FALSE	FALSE	FALSE	FALSE	MS-1
2801 Secondary containment heel torn		I	Maintain secondary containment	5/17/2019	17:00	Completed	5/17/2019 17:00		DEQ/MW item. Fehler appeared to be covered/up cleaned up.	1570426	20.00	FALSE	FALSE	FALSE	FALSE	FALSE
2802 Ferill spilling/maintained		I	Cover/Seal/Repair fertilizer	5/17/2019	17:00	Completed	5/18/2019 17:00		P1 S5 appears to be maintained.	1570406	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2803 P1 fence maintenance		I	Maintain P1 S5	5/17/2019	17:00	Completed	5/18/2019 17:00		Stockpile appears to be adequately stabilized.	1558450	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2804 Stockpile adequate stabilization		I	Retire/replace stockpile	5/17/2019	17:00	Completed	5/18/2019 17:00		Sediment of ROW appears to be retired and disturbed area stabilized.	1558870	24.00	FALSE	FALSE	FALSE	FALSE	TRUE
2805 Sediment off ROW		I	Maintain sediment off ROW	5/17/2019	17:00	Completed	5/18/2019 17:00		CF5 appears to be maintained.	1558570	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2806 CF5 ends adequate stabilization (P-1 erosion)		I	Maintain CF5	5/17/2019	17:00	Completed	5/18/2019 17:00		CF5 appears to be maintained.	1558700	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2807 fabric has small tear and is slipping from side of timber		I	Maintain side nail and fabric	5/17/2019	17:00	Completed	5/18/2019 17:00		Bow tie fabric has been replaced.	15587500	24.00	FALSE	FALSE	FALSE	FALSE	MS-1
2808 man bridge		I	Maintain side nail and fabric	5/17/2019	17:00	Completed	5/18/2019 17:00		CMF informed CMF item was complete on 5/8/19. Photo documentation received. Side rail and fiber fabric appear to be adequately maintained.	1388849	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2809 man bridge		I	Maintain side nail and fabric	5/17/2019	17:00	Completed	5/18/2019 17:00		P1 S5 appears to be maintained. Area was stabilized with straw and erosion appeared to be maintained.	14251908	1.00	FALSE	FALSE	FALSE	FALSE	FALSE
2810 P1 S5 needs maintenance; half full		I	Maintain P1 S5	5/17/2019	17:00	Completed	5/20/2019 9:00		Item to be monitored by MW. Waterline function as intended. CB documentation received. Side rail and fiber fabric appear to be maintained. Item reinforced by CMF P1 hole and was found to be adequately maintained.	15230400	48.00	FALSE	FALSE	FALSE	FALSE	FALSE
2811 Holes in water		I	Maintain water bar	5/17/2019	17:00	Completed	5/20/2019 9:00		P1 S5 appears to be maintained. CB hole and was found to be adequately maintained.	14251908	1.00	FALSE	FALSE	FALSE	FALSE	FALSE
2812 Tree down on ECOS		I	Maintain ECOS	5/20/2019	17:00	Completed	5/21/2019 17:00		Item to be monitored by DEQ. Waterline function as intended. CB documentation received from CMF.	14008475	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2813 Tree down on ECOS		I	Retain gravel from access road at timber that bridge next stream bank/s at S5	5/20/2019	17:00	Completed	5/23/2019 7:30		DEQ created error, duplicate of Action Item 2812.	14008475	1.00	FALSE	FALSE	FALSE	FALSE	FALSE
2814 Gravel from access road falling onto stream banks		I	Retain gravel from access road at timber that bridge next stream bank/s at S5	5/20/2019	17:00	Completed	5/23/2019 7:30		The P1 was removed. The S5 was an additional measure that was not called out on the BC plans.	14008475	3.14	FALSE	FALSE	FALSE	FALSE	FALSE
2815 P1 S5 down		I	Maintain P1 S5	5/21/2019	17:00	Completed	5/22/2019 9:00		The S5 appears to be maintained.	14007460	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2816 Accumulated sediment w/ the height of S5		I	Maintain S5	5/22/2019	17:00	Completed	5/23/2019 9:00		CF5 maintained and/or erosion stabilized DW.	1481180	24.00	FALSE	FALSE	FALSE	FALSE	MS-1
2817 CF5 half full, ferill spilling		G	Repair/Replace CF5	5/22/2019	17:00	Completed	5/23/2019 9:00		CF5 appears were made [DB].	1570408	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2818 Holes in CF5		G	Repair/Replace CF5	5/22/2019	17:00	Completed	5/23/2019 9:00		CF5 appears were made [DB].	1570408	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2819 Holes in CF5		G	Stabilize cut slope along access road	5/22/2019	17:00	Completed	5/23/2019 9:00		CF5 was placed in all locations along GI-261 or [DB].	15704104	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2820 Cut slope along road not stabilized		G	Maintain water bar height and sum maintenance required	5/22/2019	17:00	Completed	5/23/2019 9:00		Erosion control/bank was installed to stabilize slope [DB].	15704104	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2821 Water, too short and jump weeds maintenance		G	Retain/Raise/Replace CF5	5/22/2019	17:00	Completed	5/23/2019 9:00		CF5 was placed in all locations along GI-261 or [DB].	15704104	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2822 Water, too short and jump weeds maintenance		G	Retain/Raise/Replace CF5	5/22/2019	17:00	Completed	5/23/2019 9:00		CF5 was placed in all locations along GI-261 or [DB].	15704104	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2823 S5 end treatment		H	Maintain S5	5/23/2019	17:00	Completed	5/23/2019 10:00		SS maintained.	1221000	3.00	FALSE	FALSE	FALSE	FALSE	FALSE
2824 S5 end treatment		H	Maintain End treatment	5/23/2019	17:00	Completed	5/23/2019 12:00		Extended due to waiting OA. Item number logged as 107 on 10/17/18 by CM. It is expected 5/24/19 per MWP and was found to still need maintenance upon reinspection on 6/29/19.	1222300	2.00	FALSE	FALSE	FALSE	FALSE	FALSE
2825 Sediment off stream banks		I	Stabilize banks	5/27/2019	8:45	Completed	5/29/2019 12:00		Sediment of ROW appears retrieved/mainained.	14131600	3.25	FALSE	FALSE	FALSE	FALSE	FALSE
2826 Sediment off ROW		I	Retain sediment	5/27/2019	8:45	Completed	5/29/2019 12:00		CF5 maintained, sediment removed DW.	14483000 .GAS.Webster Rd.	6.168.00	FALSE	FALSE	FALSE	FALSE	FALSE
2827 CF5 half full of sediment		I	Maintain CF5	5/27/2019	8:45	Completed	5/29/2019 12:00		P1 removed/replaced shown on plans DW.	1472300 .GAS.MWP-FR-322	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2828 P1 S5 fence knocked over		I	Maintain P-1 silt fence	5/27/2019	8:45	Completed	5/29/2019 12:00		P1 removed/replaced shown on plans DW.	14715630 .GAS.MWP-FR-322	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2829 Soil slope adequate stabilization and CF5 requires maintenance		G	remove sediment/stone from CF5	5/28/2019	16:36	Completed	5/29/2019 12:00		Re-inspected 5/29 and found item to have been completed. EI	1512544	7.39	FALSE	FALSE	FALSE	FALSE	FALSE
2830 Soil slope adequate stabilization and CF5 requires maintenance		I	Stabilize stockpile and maintain CF5	5/29/2019	17:00	Completed	5/30/2019 9:00		Stockpile and/or CF5 appear to be maintained.	14130560	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2831 man/maintain		I	Retain/Raise/Replace CF5	5/30/2019	8:45	Completed	5/31/2019 12:00		Items observed and rejected to DEMAT. Grant and Nate Hughes, DEO, went to inspect item and found that the bank had already been stabilized.	14569400	3.25	FALSE	FALSE	FALSE	FALSE	FALSE
2832 Demolished stream banks		I	Retain/Raise/Replace CF5	5/31/2019	8:45	Completed	5/31/2019 12:00		CF5 appears to be maintained.	1582450 .CIS.Mill Creek Rd.	24.00	FALSE	FALSE	FALSE	FALSE	MS-1
2833 P1 S5 fence		I	Maintain P1	5/31/2019	8:45	Completed	5/31/2019 12:00		CM later received photo documentation from Environmental Forum left bin showing that maintenance was provided to the P1 S5.	1512544	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2834 Soil material over 1/2 height of S5		I	Maintain S5	5/31/2019	8:45	Completed	5/31/2019 12:00		CF5 was placed on 6/1/19. Extended due to waiting on OA. Received land owner approval on 6/1/19 per MWP. CF5 maintained and segment off now DW.	1441200 .GAS.S-137	43.00	FALSE	FALSE	FALSE	FALSE	TRUE
2835 CF5 determined		I	Retain excess sediment	5/31/2019	8:45	Completed	5/31/2019 12:00		CF5 appears to be maintained.	1556000	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
2836 Built up sediment on CF5		I	Retain excess sediment	5/31/2019	16:00	Completed	5/31/2019 12:00		CF5 with angle to be maintained.	1556683	24.33	FALSE	FALSE	FALSE	FALSE	FALSE
2837 Built up sediment on CF5		I	Retain excess sediment	5/31/2019	16:00	Completed	5/31/2019 12:00		CF5 appears to be maintained.	1556683	24.33	FALSE	FALSE	FALSE	FALSE	FALSE

ID	Action / Item / issue	Start Date	End Date	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Stream Impact	Sediment off Row	Wetland Impact	Min Standards	Correction Type	
2938 Pump full, P1 undermined, till erosion	H	Clean out sump, repair P1, repair till erosion, and stabilize ROW	6/10/2019 17:00	Completed	6/11/2019 17:00	Extended due to wet ROW conditions, P1 repaired and stabilized ROW	Cleared out sump, repaired P1, repaired till erosion and stabilized ROW	24.00	FALSE	FALSE	FALSE	FALSE	
2904 CFS end treatment undermined	H	Repair undermined CFS end treatment	6/10/2019 17:00	Completed	6/11/2019 17:00	Repaired undermined CFS end treatment	Repaired undermined CFS end treatment	24.00	FALSE	FALSE	FALSE	FALSE	
2955 SSS undermined	H	Repair undermined SSS	6/10/2019 17:00	Completed	6/11/2019 17:00	Repaired undermined SSS	Repaired undermined SSS	24.00	FALSE	FALSE	FALSE	FALSE	
2906 Sediment/Gavel off ROW and in stream	H	Remove off ROW and in-stream sediment	6/10/2019 17:00	Extended	6/11/2019 17:00	Removed sediment from sump and repair till erosion under curve	6/11/2019 17:00	Repaired undermined CFS end treatment	11.9/23.27	FALSE	FALSE	FALSE	FALSE
2907 Sump full of sediment and till erosion	H	Repair undermined CFS end treatment	6/10/2019 17:00	Completed	6/10/2019 17:00	Repair undermined CFS end treatment	6/11/2019 17:00	Repaired undermined CFS end treatment	24.00	FALSE	FALSE	FALSE	FALSE
2908 CFS end treatment undermined	H	Repair undermined CFS end treatment	6/10/2019 17:00	Completed	6/11/2019 17:00	Repair undermined CFS end treatment	6/11/2019 17:00	Repaired undermined CFS end treatment	24.00	FALSE	FALSE	FALSE	FALSE
2909 CFS full of sediment	H	Remove sediment from behind CFS	6/10/2019 17:00	Completed	6/11/2019 17:00	Removed sediment from behind the CFS	6/11/2019 17:00	Repaired sediment from behind the CFS	24.00	FALSE	FALSE	FALSE	FALSE
2910 CFS end undermined	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain CFS	6/11/2019 17:00	Maintain CFS	48.00	FALSE	FALSE	FALSE	FALSE
2911 CFS end treatment/tem	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain CFS	6/11/2019 17:00	Maintain CFS	48.00	FALSE	FALSE	FALSE	FALSE
2912 Settlement off ROW	I	Retrieve sediment	6/10/2019 17:00	Completed	6/11/2019 17:00	Retrieve sediment	6/11/2019 17:00	Retrieved sediment out of sump, repaired till erosion, and stabilized ROW	48.00	TRUE	FALSE	FALSE	FALSE
2913 P1 Ss Row	I	Maintain P1 Ss	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain P1 Ss	6/11/2019 17:00	Maintain P1 Ss	48.00	FALSE	FALSE	FALSE	FALSE
2914 ECOS need maintenance	I	Maintain ECOS	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain ECOS	6/11/2019 17:00	Maintain ECOS	48.00	FALSE	FALSE	FALSE	FALSE
2915 Accumulated sediment in waterbar channel	I	Maintain waterbar	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain waterbar	6/11/2019 17:00	Maintain waterbar	31.00	FALSE	FALSE	FALSE	FALSE
2916 Waterbar does not meet 15' height requirement	I	Maintain waterbar	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain waterbar	6/11/2019 17:00	Maintain waterbar	48.00	FALSE	FALSE	FALSE	FALSE
2917 P1 Ss undermined	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain P1	6/11/2019 17:00	Maintain P1	48.00	FALSE	FALSE	FALSE	FALSE
2918 CFS needs Maintenance	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain CFS	6/11/2019 17:00	Maintain CFS	48.00	FALSE	FALSE	FALSE	FALSE
2919 Super Silt Fence need maintenance	I	Maintain Super silt fence	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain Super silt fence	6/11/2019 17:00	Maintain Super silt fence	48.00	FALSE	FALSE	FALSE	FALSE
2920 Rill Erosion	I	Solidify ROW	6/10/2019 17:00	Completed	6/11/2019 17:00	Solidify ROW	6/11/2019 17:00	Solidify ROW	48.00	FALSE	FALSE	FALSE	FALSE
2921 CFS half full of sediment, undermined	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain CFS	6/11/2019 17:00	Maintain CFS	48.00	FALSE	FALSE	FALSE	FALSE
2922 CFS cover full of sediment, overtopped	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 17:00	Maintain CFS	6/11/2019 17:00	Maintain CFS	48.00	FALSE	FALSE	FALSE	FALSE
2923 CFS end sediment over ~50%	G	remove sediment from CFS	6/10/2019 17:00	Completed	6/11/2019 15:50	remove sediment from CFS	6/11/2019 15:50	remove sediment from CFS	23.23	FALSE	FALSE	FALSE	FALSE
2924 CFS undermined	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS	6/11/2019 15:50	Maintain CFS	48.00	FALSE	FALSE	FALSE	FALSE
2925 CFS undermined	G	remove sediment from CFS	6/10/2019 17:00	Completed	6/11/2019 15:50	remove sediment from CFS	6/11/2019 15:50	remove sediment from CFS	23.23	FALSE	FALSE	FALSE	FALSE
2927 CFS undermined	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS	6/11/2019 15:50	Maintain CFS	48.00	FALSE	FALSE	FALSE	FALSE
2928 CFS check & drains and sump full of sediment	G	remove sediment/repair CFS	6/10/2019 17:00	Completed	6/11/2019 15:50	remove sediment/repair CFS	6/11/2019 15:50	remove sediment/repair CFS	23.17	FALSE	FALSE	FALSE	FALSE
2929 CFS 100% capacity	G	remove sediment	6/10/2019 17:00	Completed	6/11/2019 15:50	remove sediment	6/11/2019 15:50	remove sediment	118.37/30	MTabor	118.36/30	MTabor	FALSE
2930 SSS undermined	G	repair SSS	6/10/2019 17:00	Completed	6/11/2019 15:50	repair SSS	6/11/2019 15:50	repair SSS	23.14	FALSE	FALSE	FALSE	FALSE
2931 Seepage off ROW	I	Remove Ss	6/10/2019 17:00	Completed	6/11/2019 15:50	Remove Ss	6/11/2019 15:50	Remove Ss	23.21	FALSE	FALSE	FALSE	FALSE
2932 CFS treatment undermined	G	remove sediment from end treatment	6/10/2019 17:00	Completed	6/11/2019 15:50	remove sediment from end treatment	6/11/2019 15:50	remove sediment from end treatment	23.13	FALSE	FALSE	FALSE	FALSE
2933 CFS end treatment needs maintenance	G	remove sediment	6/10/2019 17:00	Completed	6/11/2019 15:50	remove sediment	6/11/2019 15:50	remove sediment	23.11	FALSE	FALSE	FALSE	FALSE
2934 erosion along roadside in ROW, discharge onto AR	G	repair erosion	6/10/2019 17:00	Completed	6/11/2019 15:50	repair erosion	6/11/2019 15:50	repair erosion	32.09	FALSE	FALSE	FALSE	FALSE
2935 CFS end full with sediment	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS	6/11/2019 15:50	Maintain CFS	24.00	FALSE	FALSE	FALSE	FALSE
2936 Accumulated sediment on timber mat ridge	I	Maintain timber mat ridge	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain timber mat ridge	6/11/2019 15:50	Maintain timber mat ridge	48.00	FALSE	FALSE	FALSE	FALSE
2937 CFS end treatment half of accumulated sediment	I	Maintain CFS and treatment	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS and treatment	6/11/2019 15:50	Maintain CFS and treatment	48.00	FALSE	FALSE	FALSE	FALSE
2938 ECOS need maintenance	I	Maintain ECOS	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain ECOS	6/11/2019 15:50	Maintain ECOS	48.00	FALSE	FALSE	FALSE	FALSE
2939 Gap in CFS inlet protection	I	Maintain CFS inlet protection	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS inlet protection	6/11/2019 15:50	Maintain CFS inlet protection	14.41	FALSE	FALSE	FALSE	FALSE
2940 Pump leaking fluid	G	secondary containment	6/10/2019 17:00	Completed	6/11/2019 15:50	secondary containment	6/11/2019 15:50	secondary containment	23.13	FALSE	FALSE	FALSE	FALSE
2941 CFS clogged with sediment	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain P1	6/11/2019 15:50	Maintain P1	48.00	FALSE	FALSE	FALSE	FALSE
2942 CFS end treatment clogged with sediment	I	Maintain CFS and treatment	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS and treatment	6/11/2019 15:50	Maintain CFS and treatment	48.00	FALSE	FALSE	FALSE	FALSE
2943 CFS clogged with sediment	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS	6/11/2019 15:50	Maintain CFS	48.00	FALSE	FALSE	FALSE	FALSE
2944 Timber bridge washout	I	Maintain timber bridge	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain timber bridge	6/11/2019 15:50	Maintain timber bridge	48.00	FALSE	FALSE	TRUE	FALSE
2945 P1 undermining	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain P1	6/11/2019 15:50	Maintain P1	159.31/70	Y/34	159.31/70	Y/34	FALSE
2946 P1 undermining	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain P1	6/11/2019 15:50	Maintain P1	159.23/69	Y/34	159.23/69	Y/34	FALSE
2947 P1 full of sediment	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain P1	6/11/2019 15:50	Maintain P1	159.23/43	Y/34	159.23/43	Y/34	FALSE
2948 Waterbar was re-inspected on 12/07/19 and travel in stream no longer visible however, gravel remains off ROW in grass.	I	Repaired	6/10/2019 17:00	Completed	6/11/2019 15:50	Repaired	6/11/2019 15:50	Repaired	159.23/40	Y/34	159.23/40	Y/34	FALSE
2949 Waterbar was re-inspected on 12/07/19 and travel in stream no longer visible however, gravel remains off ROW in grass.	I	Repaired	6/10/2019 17:00	Completed	6/11/2019 15:50	Repaired	6/11/2019 15:50	Repaired	159.23/38	Y/34	159.23/38	Y/34	FALSE
2950 Erosion on CFS	I	Repaired	6/10/2019 17:00	Completed	6/11/2019 15:50	Repaired	6/11/2019 15:50	Repaired	159.23/36	Y/34	159.23/36	Y/34	FALSE
2951 P1 undermined	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain P1	6/11/2019 15:50	Maintain P1	159.23/30	Y/34	159.23/30	Y/34	FALSE
2952 P1 in P1	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain P1	6/11/2019 15:50	Maintain P1	159.15/90	Y/34	159.15/90	Y/34	FALSE
2953 Sediment bypassing and treatment	I	Maintain CFS and treatment	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS and treatment	6/11/2019 15:50	Maintain CFS and treatment	143.51/40	Y/34	143.51/40	Y/34	FALSE
2954 CFS covered/overlapped	I	Maintain CFS	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain CFS	6/11/2019 15:50	Maintain CFS	148.99/50	Y/34	148.99/50	Y/34	FALSE
2955 CFS overlapped	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain P1	6/11/2019 15:50	Maintain P1	143.51/00	Y/34	143.51/00	Y/34	FALSE
2956 P1 undermined	I	Maintain P1	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain P1	6/11/2019 15:50	Maintain P1	148.88/50	Y/34	148.88/50	Y/34	FALSE
2957 Settlement off ROW	I	Retainse sediment from ROW	6/10/2019 17:00	Completed	6/11/2019 15:50	Retainse sediment from ROW	6/11/2019 15:50	Retainse sediment from ROW	24.00	FALSE	FALSE	FALSE	FALSE
2958 Water half full of silt	I	Maintain Water	6/10/2019 17:00	Completed	6/11/2019 15:50	Maintain Water	6/11/2019 15:50	Maintain Water	24.00	FALSE	FALSE	FALSE	FALSE

ID	Action / Item / save	Spread	Action Required	Start Date, Time, Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/lnr	Stream Impact	Wetland Impact	Min. Standards	Correction Type
3029	silt fence stuck to tail off	G	repair fence	6/15/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	P1 was top applied by installing a new stake beside the broken one (B)	G134	19:00	FALSE	FALSE	FALSE	FALSE
3031	CFS overtopped	G	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00	6/21/2019 17:00	Rod applied to P1 to repair it (B)	CFS maintained DW.	19:00	FALSE	FALSE	FALSE	FALSE
3032	CFS needs maintenance / sediment at # flow	I	Maintain CFS / retrieve sediment off Row	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Concern was observed to need additional maintenance on 6/24. Information was relayed to EC	Nike Reinforce CFS maintained and sediment removed DW.	12:00	TRUE	FALSE	FALSE	FALSE
3032	CFS overtopped	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Concern was observed to need additional maintenance on 6/24. Information was relayed to EC	Nike Reinforce CFS maintained and sediment removed DW.	12:00	TRUE	FALSE	FALSE	FALSE
3034	CFS needs treatment / dredged with sediment	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Concern was observed to need additional maintenance on 6/24. Information was relayed to EC	Nike Reinforce CFS maintained and sediment removed DW.	12:00	TRUE	FALSE	FALSE	FALSE
3036	CFS needs maintenance	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Concern was observed to need additional maintenance on 6/24. Information was relayed to EC	Nike Reinforce CFS maintained DW.	24:00	FALSE	FALSE	FALSE	FALSE
3037	CFS requires maintenance	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Concern was observed to need additional maintenance on 6/24. Information was relayed to EC	Nike Reinforce CFS maintained DW.	12:00	FALSE	FALSE	FALSE	FALSE
3038	Sediment off ROW	I	Retrieve sediment off ROW	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Mike Reinforce CFS maintained DW.	1547300	1546360	1546360	1546360	1546360	
3039	Sediment off ROW	I	Remove sediment off ROW	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Lever sediment removed	1547300	1546360	1546360	1546360	1546360	
3040	CFS needs maintenance	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Concern was observed to need additional maintenance on 6/24. Information was relayed to EC	Nike Reinforce CFS maintained and sediment removed DW.	12:00	TRUE	FALSE	FALSE	FALSE
3042	Water / Bar overtopped	I	Maintain water bar	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Extended due to water on LCA. Sediment off ROW appeared to be maintained.	CFS maintained DW.	24:00	FALSE	FALSE	FALSE	FALSE
3043	Sediment off ROW	I	Retrieve sediment off ROW	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS was observed to be maintained on 6/21/19; however the photo could not be retrieved	1547300	1546360	1546360	1546360	1546360	
3045	CFS needs Maintenance	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS was observed to be maintained on 6/21/19; however the photo could not be retrieved	1547300	1546360	1546360	1546360	1546360	
3046	Mulch / CFS needs full of sediment	I	Maintain water bar	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Water bar maintained DW.	1547300	1546360	1546360	1546360	1546360	
3047	Water / Bar overtopped	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS maintained DW.	1547300	1546360	1546360	1546360	1546360	
3048	CFS needs maintenance	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS maintained DW.	1547300	1546360	1546360	1546360	1546360	
3049	Water / Bar overtopped	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS maintained DW.	1547300	1546360	1546360	1546360	1546360	
3050	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Contractor stated CFS secured and stood pole	1547300	1546360	1546360	1546360	1546360	
3051	CFS treated / dredged with sediment	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS treated DW.	1547300	1546360	1546360	1546360	1546360	
3052	Sealant off ROW	I	Retrieve sediment off ROW	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS treated DW.	1547300	1546360	1546360	1546360	1546360	
3053	CFS treated / dredged with sediment	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS treated DW.	1547300	1546360	1546360	1546360	1546360	
3054	CWD outlet protection not adequate for onsite runoff	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3055	CFS overtopped / full of sediment	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3056	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3057	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3058	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3059	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3060	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3061	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3062	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3063	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3064	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3065	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3066	Sealant off ROW	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CWD outlet protection maintained DW.	1547300	1546360	1546360	1546360	1546360	
3067	Rill erosion	I	Repair and reshape	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Sediment appears repaired and stabilized	1547300	1546360	1546360	1546360	1546360	
3068	Accumulated sediment on timber mat bridge	I	Remove accumulated sediment from timber mat bridge	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Waterfall appears maintained	1547300	1546360	1546360	1546360	1546360	
3069	Accumulated sediment in water channel	I	Kearny Water Catcher	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	P15 maintained	1547300	1546360	1546360	1546360	1546360	
3070	P15 determined	I	Maintain P15	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Extension request denied. P14 appears maintained on both sides of S-134	1547300	1546360	1546360	1546360	1546360	
3071	P15 sediment off ROW	I	Maintain P15	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	P1 maintained	1547300	1546360	1546360	1546360	1546360	
3072	P14 sediment off ROW	I	Maintain P14	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS spanned	1547300	1546360	1546360	1546360	1546360	
3073	P14 sediment off ROW	I	Maintain P14	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Ruts smoothed out, stabilized bank	1547300	1546360	1546360	1546360	1546360	
3074	Sealant off ROW	I	Maintain P14	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Sediment re-levied	1547300	1546360	1546360	1546360	1546360	
3075	P14 sediment off ROW	I	Maintain P14	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS spanned	1547300	1546360	1546360	1546360	1546360	
3076	Sealant off ROW	I	Maintain P14	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Contractor stated additional CFS re-installed	1547300	1546360	1546360	1546360	1546360	
3077	CFS undetermined	I	Repair sediment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Sediment appears retrieved	1547300	1546360	1546360	1546360	1546360	
3078	Sealant off ROW	I	Repair P15 fence	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	P1 maintained	1547300	1546360	1546360	1546360	1546360	
3079	CFS needs maintenance	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS spanned	1547300	1546360	1546360	1546360	1546360	
3080	Check dam needs maintenance	G	Maintain check dams	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Sediment re-levied	1547300	1546360	1546360	1546360	1546360	
3081	Check dam needs maintenance	G	Maintain check dams	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	check dams along ROW	1547300	1546360	1546360	1546360	1546360	
3082	CFS overtopped	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS treated	1547300	1546360	1546360	1546360	1546360	
3083	CFS needs maintenance	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS treated	1547300	1546360	1546360	1546360	1546360	
3084	CFS needs maintenance	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS treated	1547300	1546360	1546360	1546360	1546360	
3085	CFS needs maintenance	I	Maintain CFS and treatment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS treated	1547300	1546360	1546360	1546360	1546360	
3086	Slope eroded and no soil stabilization	I	Repair and reshape slope and bare areas	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Extension request denied on 6/19. P15 appears to be maintained and additional row of P1 added	1547300	1546360	1546360	1546360	1546360	
3087	P15 needs maintenance (undetermined and bypassed)	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Row 15 appears to be stabilized with EarthGuard Edge.	1547300	1546360	1546360	1546360	1546360	
3088	CFS needs maintenance	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	All CFS along the southern border has been maintained.	1547300	1546360	1546360	1546360	1546360	
3089	CFS overtopped	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS maintained	1547300	1546360	1546360	1546360	1546360	
3090	CFS needs maintenance	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	CFS maintained	1547300	1546360	1546360	1546360	1546360	
3091	Perimeter berm sink failure	G	Maintain perimeter berm & accumulated sediment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Berm has been repaired and maintained	1547300	1546360	1546360	1546360	1546360	
3092	Accumulated sediment in piling pool	G	Maintain sediment	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Re-inspected 6/28/19 and checked out along AR had been cleaned out. [E]	1547300	1546360	1546360	1546360	1546360	
3093	Sediment off ROW	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Contractor stated additional CFS re-installed	1547300	1546360	1546360	1546360	1546360	
3094	CFS needs maintenance	I	Maintain CFS and clean out CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	re-inspected 6/28/19 and found to be still maintained upon 6/28/19 inspection.	1547300	1546360	1546360	1546360	1546360	
3095	CFS needs maintenance	I	Maintain CFS	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Re-inspected on 6/28/19 and found to be still maintained upon 6/28/19 inspection.	1547300	1546360	1546360	1546360	1546360	
3096	CFS needs maintenance	I	Maintain CFS and treatments	6/20/2019 17:00 Completed	6/20/2019 17:00 Completed	6/21/2019 17:00	Re-inspected on 6/28/19 and found to be still maintained upon 6/28/						

ID	Action / Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
3.06 ROW Leeks adequate stabilization [fill erosion]	I	Repair and reshape		7/2/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	DEQ/MG Item. Extension request on 7/5 for wet ROW. Material as completed on 7/5. ROW stabilized with strawmch and cut.		13844-007 - 13846-93		FALSE	FALSE	FALSE	FALSE
3.07 Diversions item needs maintenance/rehabilitation	I	Repair and reshape diversion berm		7/7/2019 17:00		Completed	7/9/2019 17:00	7/9/2019 17:00	DEQ/MG Item. Extension request on 7/5 for wet ROW. Diversions berm appeared to be stabilized		13844-007 - 13846-93		192.00	FALSE	FALSE	FALSE
3.08 CF needs maintenance [accumulated sediment]	I	Maintain CFs		7/3/2019 17:00		Completed	7/10/2019 17:00	7/9/2019 17:00	DEQ/MW Item. Extension request on 7/5 for wet ROW. Sump appeared to be maintained.		13860-000		24.00	FALSE	FALSE	FALSE
3.09 Sump needs maintenance [accumulated sediment]	I	Maintain sump		7/2/2019 17:00		Completed	7/10/2019 17:00	7/9/2019 17:00	DEQ/MW Item. Extension request on 7/5 for wet ROW. Water appeared to be maintained by 7/5. CFs end treatment appeared to be maintained (replaced).		13860-000		192.00	FALSE	FALSE	FALSE
3.10 CFs end treatment undermined	I	Maintain CFs and treatment		7/7/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	DEQ/MW Item. Extension request on 7/5 for rapid sand filter media. CFs end material pulled away from SFM and SSTT filter media.		13860-000		72.00	FALSE	FALSE	FALSE
3.11 Erosion control underdrain/bidirectional soil fence	H	Repair damage filter media, update of bridge		7/2/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	DEQ/MW Item. Extension request on 7/5 for rapid sand filter media. CFs end material pulled away from SFM and SSTT filter media.		5.4M14		96.00	FALSE	FALSE	FALSE
3.12 Soil berm up front, cover slope, filter media	H	Chain link up front filter media fence		7/2/2019 17:00		Completed	7/3/2019 17:00	7/9/2019 17:00	CF/SF post installed		13860-000		24.00	FALSE	FALSE	FALSE
3.13 Material passing through SST and Timber mat	H	Repair connection of filter material in between timber and bridge		7/2/2019 17:00		Completed	7/3/2019 17:00	7/9/2019 17:00	Timber mat bridge was re-built		5.2M11		17.50	FALSE	FALSE	FALSE
3.14 Bridge cutting and toe/cloth	H	Repair timber mat bridge and filter cloth		7/2/2019 17:00		Completed	7/3/2019 17:00	7/9/2019 17:00	P1/S1 maintained		5.2S5		65.00	FALSE	FALSE	FALSE
3.15 Holes in P1/S5	I	Kenneth CF/S5		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained		13876-000 GASS C06		72.00	FALSE	FALSE	FALSE
3.16 CF over earl full of sediment	G	repair check dam along access route		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained to make erosion that did not extend 7' (E)		13876-000		48.50	FALSE	FALSE	FALSE
3.17 check dam along access route/maintenance	G	repair P1		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained to make erosion that did not extend 7' (E)		13876-000		-14.12	FALSE	FALSE	FALSE
3.18 P1 perimeter control undermined	G	re-inspected P1		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	Sump appears to be maintained.		13876-000		-14.17	FALSE	FALSE	FALSE
3.19 Sump over 50% full	I	Maintain sump		7/5/2019 17:00		Completed	7/8/2019 17:00	7/9/2019 17:00	Sump appears to be maintained.		14489-070		65.00	FALSE	FALSE	FALSE
3.20 Sump over 50% full	I	Maintain sump		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	Mailed as complete on 7/6/19 - The sediment off ROW at 14486-00 still need to be removed. The contractor has stated that the crews working in this area would not be available, the sediment in the field today is still there. The contractor has stated that the crews working in this area would not be available, the sediment in the field today is still there.		14488-000		65.00	FALSE	FALSE	FALSE
3.121 Sediment off ROW	I	Retrieve sediment		7/5/2019 17:00		Completed	7/6/2019 17:00	7/6/2019 17:00	Upon inspection SOA appeared to be retrieved/stabilized.		14486-68 - G-22		24.00	TRUE	FALSE	FALSE
3.122 Sediment in stream	I	Retrieve sediment from water bar channels/ restore required		7/5/2019 17:00		Completed	7/6/2019 17:00	7/6/2019 17:00	Waterbars and slope appear to be maintained.		14486-68 - G-22		24.00	FALSE	TRUE	FALSE
3.123 Water bar channels full of sediment, over run, slope erosion	I	height, repair slope erosion		7/5/2019 17:00		Completed	7/6/2019 17:00	7/6/2019 17:00	Sediment appears to be retrieved		14483-040		65.00	FALSE	FALSE	FALSE
3.124 Segment off ROW	I	Retrieves off ROW sediment!		7/5/2019 17:00		Completed	7/6/2019 17:00	7/6/2019 17:00	CF5 and treatment maintained.		14488-75		24.00	FALSE	FALSE	FALSE
3.125 CFs end treatment undermined	I	Repair and treatment		7/5/2019 17:00		Completed	7/6/2019 17:00	7/6/2019 17:00	Slope up to be maintained and re-stabilized with cuttex.		14488-75		24.00	FALSE	FALSE	FALSE
3.126 Site graded, no longer stabilized	I	Repair and re-stabilize slope		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	Sump appears to be maintained		14489-000		65.00	FALSE	FALSE	FALSE
3.127 Sump shear capacity	I	Restore sump to capacity/ remove sediment		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 and treatment appears maintained		14487-75		96.00	FALSE	FALSE	FALSE
3.128 CFs end treatment over run	I	Maintain CFs & end treatment		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	Geotextile fabric applied to be maintained and secured to bridge.		14487-75		36.00	FALSE	FALSE	FALSE
3.129 Geotextile fabric off of bridge and bridge	I	Re-attach fabric to timber and bridge		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	Specified items were not in place in this area, truck worked on them.		14486-50 - G-22		4.00	FALSE	FALSE	FALSE
3.130 CFs end treatment damaged by water bars	I	Maintain CFs and treatment		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CFS maintained/new CFs added		15093-50		72.00	FALSE	FALSE	FALSE
3.131 Sump over 50% full	I	Maintain sump		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained DW.		15093-50		22.00	FALSE	FALSE	FALSE
3.132 Sump needs maintenance	H	Clean out sump		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	Sump cleaned out		12312-50		22.00	FALSE	FALSE	FALSE
3.133 CFs end treatment undermine	H	Maintain CFs		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained		12315-50		22.00	FALSE	FALSE	FALSE
3.134 CFs needs maintenance	H	Maintain CFs		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained, water bar treated.		12340-50		22.00	FALSE	FALSE	FALSE
3.135 Sump needs maintenance/slope drain needed	H	Clean out sump/maintain slope drain		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	Slope drains were not in place, slopes were not treated.		12328-50		22.00	FALSE	FALSE	FALSE
3.136 Sump needs maintenance	H	Install slope drains		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, multiple water bars are installed on 6/8/19. MWP 1B Ranch Creek redlined slope drains and contractor is actively working on installation of slope drains.		12329-000 - 12337-00 (multiple water bars)		7.00	FALSE	FALSE	FALSE
3.137 CFs end treatment damaged by water bar	H	Maintain water bar		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	Water bar repaired/mainained.		12330-00		22.00	FALSE	FALSE	FALSE
3.138 Water bar requires maintenance	H	Clean out sump		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained		12335-00		22.00	FALSE	FALSE	FALSE
3.139 Water bar needs repair	H	Repair water bar		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained, water bar treated.		12340-000		22.00	FALSE	FALSE	FALSE
3.140 Water bar needs repair/drain needed	H	Install slope drains		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	CF5 maintained on 6/8/19, slopes were not treated.		12340-000 - 12345-00		7.00	FALSE	FALSE	FALSE
3.141 Slope drains needed	I	Maintain sump		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed on 6/8/19.		12340-700		33.08	TRUE	FALSE	FALSE
3.142 Slope drains needed	I	Maintain sump		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		12340-700 - MN 26		0.01	FALSE	FALSE	FALSE
3.143 Sediment off ROW	G	retrieve sediment		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		12345-000		6.50	FALSE	FALSE	FALSE
3.144 rock check dams need maintenance	G	remove sediment/CS 5' section		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		12350-000 - MN 26		9.48	FALSE	FALSE	FALSE
3.145 rock check dams need maintenance	G	remove sediment/CS 5' section		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		12350-000 - MN 26		9.43	FALSE	FALSE	FALSE
3.146 CFs perimeter control/retention	G	repair/reinforce sediment		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		12350-000 - MN 26		7.00	FALSE	FALSE	FALSE
3.147 Intake protection/CFs retention	G	repair/reinforce sediment		7/5/2019 17:00		Completed	7/6/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		12350-000 - MN 26		8.94	FALSE	FALSE	FALSE
Water bar requires maintenance/accumulated sediment in	I	Maintain water bar		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		12350-000 - MN 26		31.00	FALSE	FALSE	FALSE
3.149 flow path	I	Maintain sump		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15056-000		120.00	FALSE	FALSE	FALSE
3.150 the slope drain needs to be a least 1' lower than the top of the bank	I	Maintain slope drain		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	Slope outlet suggested to be at least 1' lower than the top of the bank.		15047-02		96.00	FALSE	FALSE	FALSE
3.151 the slope drain needs to be a least 1' lower than the top of the bank	I	Maintain slope drain		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15047-02 - MN 26		8.72	FALSE	FALSE	FALSE
3.152 water bar requires maintenance	I	Maintain water bar		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15043-000		48.00	FALSE	FALSE	FALSE
3.153 water bar requires maintenance	I	Maintain water bar		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15043-000 - CR 258 02		9.50	FALSE	FALSE	FALSE
3.154 water bar requires maintenance, discharging back onto	G	repair/reinforce sediment		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15043-000 - CR 258 02		9.48	FALSE	FALSE	FALSE
3.155 water bar requires maintenance, discharging back onto	G	remove sediment from flow path		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15043-000 - CR 258 02		9.43	FALSE	FALSE	FALSE
3.156 Sump at capacity with sediment	G	remove sediment from sump		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15043-000 - CR 258 02		7.00	FALSE	FALSE	FALSE
3.157 temporary stabilization	G	stabilize slope outside of flow line		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15043-000 - CR 258 02		8.77	FALSE	FALSE	FALSE
3.158 the slope drain needs to be a least 1' lower than the top of the bank	I	Maintain slope drain		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15043-000 - CR 258 02		8.74	FALSE	FALSE	FALSE
3.159 erosion from water bar discharge back onto ROW	G	repair erosion and rehabilitate the area		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		15043-000 - CR 258 02		8.72	FALSE	FALSE	FALSE
Water bar requires maintenance	I	Maintain water bar		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		14034-000		96.00	FALSE	FALSE	FALSE
3.160 P1/S1 needs maintenance	I	Maintain P1/S1		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		14034-000		48.00	FALSE	FALSE	FALSE
3.161 Water bar requires maintenance	I	Maintain water bar		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		14034-000		48.00	FALSE	FALSE	FALSE
3.162 P1/S1 needs maintenance	I	Maintain P1/S1		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		14034-000		48.00	FALSE	FALSE	FALSE
3.163 CF/S1 needs maintenance	I	Maintain CF/S1		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		14034-000		48.00	FALSE	FALSE	FALSE
3.164 Timber mat bridge dislodged from stream bank	I	Maintain timber mat bridge		7/5/2019 17:00		Completed	7/5/2019 17:00	7/9/2019 17:00	CF5 maintained on 7/5/19/00, slope drain removed and replaced.		14034-000		24.00	FALSE	FALSE	FALSE
3.165 Water bar requires maintenance	I	Maintain water bar		7/5/2019 17:00												

ID	Action / Item / issue	Spread	Action Required	Start Date, Time, Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/n	Sediment off ROW	Stream Impact	Wetland Impact	Min. Standards	Correction Type
324 CF/ Eel damaged	H	Repair and treatment, maintain sump	7/15/2019 17:00 Completed	7/15/2019 17:00	7/15/2019 17:30		Sum/ repair	ATWS 344, 1305t+00	0.50	FALSE	FALSE	FALSE	FALSE	
325 CF/ Eel treatment damaged	G	repair CF's and treat controls	7/15/2019 14:58 Completed	7/15/2019 17:00	7/17/2019 00:00		26ft of S/S [MB]	ATWS 344, 1305t+00	0.50	FALSE	FALSE	FALSE	FALSE	
326 Seep over toping of berms	G	Maintain Water bars	7/17/2019 17:00					LYC8 access road	5.02	FALSE	FALSE	FALSE	FALSE	
327 Site fence down	G	Repair site fence	7/17/2019 17:00					117500t+00 LYC8/00t+00	50.00	FALSE	FALSE	FALSE	FALSE	
328 Site fence down	G	Repair site fence	7/17/2019 17:00					SG_117500t+00_Beach Mountain	20.00	FALSE	FALSE	FALSE	50.00	
329 Site fence torn down	G	Repair site fence	7/17/2019 17:00					SG_117500t+00_MV_00	24.00	FALSE	FALSE	FALSE	50.00	
330 Site fence torn down	G	Repair site fence	7/17/2019 17:00					SG_117500t+00_MV_00_Beach	24.00	FALSE	FALSE	FALSE	50.00	
331 CF needs maintenance	I	Maintain CFs	7/17/2019 17:00 Completed	7/17/2019 17:00	7/17/2019 17:00		P/S/P removed	SG_117500t+00_Beach Mountain	24.00	FALSE	FALSE	FALSE	50.00	
332 CF needs Maintenance	I	Maintain CFs	7/17/2019 17:00 Completed	7/17/2019 17:00	7/17/2019 17:00		CFs maintained DWX	SG_117500t+00_Beach Mountain	24.00	FALSE	FALSE	FALSE	50.00	
333 End treatment needs main inerence	H	Maintain end treatment	7/16/2019 17:00 Completed	7/16/2019 17:00	7/17/2019 17:00		End treatment maintained	SG_117500t+00_Beach Mountain	2.50	FALSE	FALSE	FALSE	50.00	
334 CF shall of sediment	I	Maintain CFs	7/17/2019 17:00 Completed	7/17/2019 17:00	7/17/2019 17:00		CFs maintained DWX	SG_117500t+00_Beach Mountain	24.00	FALSE	FALSE	FALSE	50.00	
335 CF shall of sediment	I	Maintain CFs	7/17/2019 17:00 Completed	7/17/2019 17:00	7/17/2019 17:00		CFs maintained DWX	SG_117500t+00_Beach Mountain	24.00	FALSE	FALSE	FALSE	50.00	
336 Sediment off ROW	I	Remove sediment off ROW	7/17/2019 17:00 Completed	7/17/2019 17:00	7/17/2019 17:00		SG_117500t+00_Beach Mountain	24.00	FALSE	FALSE	FALSE	50.00		
337 Sediment off ROW	I	Remove sediment off ROW	7/17/2019 17:00 Completed	7/17/2019 17:00	7/17/2019 17:00		SG_117500t+00_Beach Mountain	24.00	FALSE	FALSE	FALSE	50.00		
338 ROW lacks adequate stabilization	I	Stabilize ROW	7/16/2019 17:00 Completed	7/17/2019 17:00	7/28/2019 17:00		Raw appeared to be used for sandbar stabilization had to be moved to a new location (Simons Creek).	14057400 and 14048400	288.00	FALSE	FALSE	FALSE	FALSE	
339 CF's lack between timber bridge and ECDS	I	Maintain 80p	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		ECDS have been maintained.	13755449	24.00	FALSE	FALSE	FALSE	50.00	
340 CF's need maintenance	I	Maintain 80p	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		CF's have been maintained.	14171700	24.00	FALSE	FALSE	FALSE	50.00	
341 S/S requires maintenance	I	Maintain 55ft	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		Rainfall at 4 in the late afternoon on 7/18 may have altered the corrected item. S/S had been maintained in the area.	13803/00_1307/00	24.00	FALSE	FALSE	FALSE	50.00	
342 Roy ticks, adequate stabilization	I	Maintain containment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		Rainfall at 4 in the late afternoon on 7/18 may have altered the corrected item. S/S had been maintained in the area.	13803/00_1307/00	24.00	FALSE	FALSE	FALSE	50.00	
343 Containment needs maintenance	H	Maintain containment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		Containment with straw mats before rainfall. Roy appeared stable with straw much and seed.	P006	2.75	FALSE	FALSE	FALSE	50.00	
344 End treatment needs main inerence	H	Maintain end treatment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		End treatment along access were cleaned out and repaired [E]	WWF-AE-291/1309/00	12.50	FALSE	FALSE	FALSE	50.00	
345 Timb mats & P/S need re-installed	H	Re-install timber mats and P1	7/17/2019 17:00 Completed	7/17/2019 17:00	7/22/2019 00:00		Extended through 7-24 due to the amount of water in this area from fish flood	WWP-MN-276/03	15.00	FALSE	FALSE	FALSE	50.00	
346 Green washed outside LOD from fish flood	H	Retrieve gauze	7/17/2019 17:00 Completed	7/17/2019 17:00	7/24/2019 00:00		Extended due to weather by landowner permission	WWP-MN-268/01	15.00	FALSE	FALSE	FALSE	50.00	
347 Sediment off ROW	H	Retrieve sediment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/24/2019 00:00		Extended due to weather by landowner permission	12076/000/5-MM145	115.50	TRUE	TRUE	TRUE	50.00	
348 Sediment off ROW	H	Retrieve sediment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/24/2019 00:00		Extended due to weather by landowner permission	12086/000/5-MM144	115.50	TRUE	TRUE	TRUE	50.00	
349 Sediment overtopped SSF	H	Retrieve sediment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/22/2019 12:00		Note: MWP self reported stream impact and sediment off ROW	12086/000/5-MM144	115.50	TRUE	TRUE	TRUE	50.00	
350 sediment off ROW	H	Retrieve sediment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/22/2019 12:00		NOTE: MWP self reported stream off ROW and sediment off ROW	1182/50	160.25	TRUE	TRUE	TRUE	50.00	
351 Sediment off ROW	H	Retrieve sediment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/22/2019 12:00		NOTE: MWP self reported stream off ROW and sediment off ROW	1182/50	160.19	TRUE	TRUE	TRUE	50.00	
352 Computer control overburdened	G	Maintain P/S and S/S sediment controls	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		Deflate back to original elevation on the slope specified [E]	1183/00/00 1317/00	16.15	FALSE	FALSE	FALSE	50.00	
353 P/S/E form	I	Maintain P/S and S/S sediment controls	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		P/S implemented.	13758/04	24.00	FALSE	FALSE	FALSE	50.00	
354 ROW ticks, adequate stabilization	I	Maintain containment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		Rainfall at 1 in the late afternoon on 7/18 may have altered the corrected item. Area appeared stabilized with straw mats before rainfall.	13771/50	24.00	FALSE	FALSE	FALSE	50.00	
355 Soil erosion	I	Stabilize ROW	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		Rainfall at 1 in the late afternoon on 7/18 may have altered the corrected item. Area was stabilized with straw mats before rainfall.	13771/50	24.00	FALSE	FALSE	FALSE	50.00	
356 Some dry areas still need maintenance	I	Repair and Re-stabilize	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		C/S/S and dry areas still need maintenance	1380/00	21.00	FALSE	FALSE	FALSE	50.00	
357 A element on site	G	Maintain sumps and treatment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		re-inspected 7/18 and observed the items had been cleaned out [E]	SG_116100/00	11.65	FALSE	FALSE	FALSE	50.00	
358 Some dry areas maintained	G	Maintain Sump and Treatment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/18/2019 17:00		DQ DEM, ROW off to river due to rain on the evening of 7/18.	Sg_114123/00	24.00	FALSE	FALSE	FALSE	50.00	
359 adobe and level of two tone construction block	I	Re-stabilize stockpiles and ROW	7/18/2019 17:00 Completed	7/18/2019 17:00	7/22/2019 17:00		Sediment and ROW stabilized on the evening of 7/18.	14061/00_1403/00	24.00	FALSE	FALSE	FALSE	50.00	
360 Side curbs knocked loose from bridge	H	Repair/Replace P1	7/18/2019 17:00 Completed	7/18/2019 17:00	7/19/2019 17:00		Side curbs were re-tightened to bridge [E]	M-26	24.00	FALSE	FALSE	FALSE	50.00	
361 P1 damaged	H	Repair/Replace P1	7/18/2019 17:00 Completed	7/18/2019 17:00	7/19/2019 17:00		P1 was repaired [D]	FR-290	24.00	FALSE	FALSE	FALSE	50.00	
362 End treatment needs maintenance	I	Maintain/Replace End Treatment	7/17/2019 17:00 Completed	7/17/2019 17:00	7/22/2019 17:00		ROW towed to end of rippled end of ROW and owner approval [D]	13923/4/-	48.00	FALSE	FALSE	FALSE	50.00	
363 Sediment off ROW	G	Maintain Sediment	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 17:00		C/S/S planned/minimized	13823/4/-	-10/0/95/00	FALSE	FALSE	FALSE	50.00	
364 CF needs maintenance	H	Maintain CFs	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		have caused minor sedimentation, device was observed functioning correctly at the time of inspection [E]	WWP-AE-27/1241/00-00	55.00	FALSE	FALSE	FALSE	50.00	
365 CF check requires maintenance	G	Maintain CFs Check	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		PH#7	11679/00	55.00	FALSE	FALSE	FALSE	50.00	
366 Sediment off ROW	G	Retrieve sediment off ROW	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 13:50		DIQ DEM, ROW off to river due to rain on the evening of 7/18.	14057/00_1403/00	54.47/50	TRUE	TRUE	TRUE	50.00	
367 CF's need treatment undermined	G	Maintain CFs and treatment	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		Item re-located to 7/17/19, awaiting further investigation and review of site [E]	11710/00	55.00	FALSE	FALSE	FALSE	50.00	
368 CF's need treatment undermined	G	Maintain CFs and treatment	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		Item re-located to 7/17/19, awaiting further investigation and review of site [E]	11722/90	55.00	FALSE	FALSE	FALSE	50.00	
369 P1 need treatment undermined	G	Maintain P/S	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		Item re-located to 7/17/19, awaiting further investigation and review of site [E]	11734/00	55.00	FALSE	FALSE	FALSE	50.00	
370 P1 need treatment undermined	G	Maintain 55ft	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		Item re-located to 7/17/19, awaiting further investigation and review of site [E]	11734/05	55.00	FALSE	FALSE	FALSE	50.00	
371 S/S need treatment	G	Report S/S and treatment	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		Report S/S and treatment to 7/17/19, awaiting further investigation and review of site [E]	11734/05	55.00	FALSE	FALSE	FALSE	50.00	
372 P1 need treatment down	G	Maintain Sump and Treatment	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		re-inspected 7/15, sum pump to have been replaced and operating correctly [E]	11734/40	55.00	FALSE	FALSE	FALSE	50.00	
373 Some dry areas maintained	G	Repair S/S	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		re-inspected 7/15, sum pump to have been replaced and operating correctly [E]	11734/40	55.00	FALSE	FALSE	FALSE	50.00	
374 CF's need maintenance	H	Maintain CFs	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		re-inspected 7/15 and observed sediment removed from P/S and addition P1 control added [E]	11743/00	55.00	FALSE	FALSE	FALSE	50.00	
375 CF's need maintenance	H	Repair fabric	7/19/2019 17:00 Completed	7/19/2019 17:00	7/22/2019 00:00		Fabric repair ed	11743/00	0.50	FALSE	FALSE	FALSE	50.00	
376 Fabric loose on timber at bridge	H	Install wire bars on slope above 5 MM13	7/20/2019 17:00 Completed	7/20/2019 17:00	7/22/2019 00:00		Slope was installed [D]	12087/00-5-MM13	2.00	FALSE	FALSE	FALSE	50.00	
377 Water bars were not re-installed	H	Maintain fabric	7/20/2019 17:00 Completed	7/20/2019 17:00	7/22/2019 00:00		Water bars installed [D]	12086/50-5-MM13	16.00	FALSE	FALSE	FALSE	50.00	
378 S/S over half full of sediment	H	Maintain fabric	7/20/2019 17:00 Completed	7/20/2019 17:00	7/22/2019 00:00		Water bars installed [D]	12086/50-5-MM13	41.18	FALSE	FALSE	FALSE	50.00	
379 Fabric again full of sediment	H	Maintain fabric	7/20/2019 17:00 Completed	7/20/2019 17:00	7/22/2019 00:00		Water bars installed [D]	12086/50-5-MM13	116.80/00	FALSE	FALSE	FALSE	50.00	
380 Sediment off ROW	H	Retrieve sediment	7/20/2019 17:00 Completed	7/20/2019 17:00	7/22/2019 17:00		Extended due to weather for landowner permission to re/establish sediment	13771/00	96.00	FALSE	FALSE	FALSE	50.00	
381 ECOS side inlet filter requires maintenance	I	Maintain ECOS	7/20/2019 17:00 Completed	7/20/2019 17:00	7/22/2019 17:00		Extended due to weather for landowner permission to re/establish sediment	13771/00	96.00	FALSE	FALSE	FALSE	50.00	
382 ECOS side inlets maintenance	H	Replace/reinforce ECOS	7/20/2019 15:48 Completed	7/22/2019 00:00	7/22/2019 00:00		Extended due to weather for landowner permission to re/establish sediment	13771/00	4.18	FALSE	FALSE	FALSE	50.00	
383 trike stack CFs need to be maintained	G	Replace/reinforce ECOS	7/20/2019 15:48 Completed	7/22/2019 00:00	7/22/2019 00:00		CF's trike stack P1 installed, much applied to slope	13771/00	116.80/00	FALSE	FALSE	FALSE	50.00	
384 Slope edge inlet filter maintenance	G	Replace/reinforce ECOS	7/20/2019 15:48 Completed	7/22/2019 00:00	7/22/2019 00:00		replaced after	13771/00	116.80/00	FALSE	FALSE	FALSE	50.00	

Action Item Issue	Spatial	Action Required	Start Date	Time	Status	Item Corrected Date	Corrective Action Performed	Location	Actual Correction Duration (hr)	Sediment off ROW	Stream Impact	Wetland Impact	Min Standards	Correction Type
185 CFS requires maintenance	I	Maintain CFS	7/22/2019 17:00	Completed		7/24/2019 0:00	CFS appears maintained	MN-FR-305 ATWS	24.00	FALSE	FALSE	FALSE	FALSE	
186 CFS requires maintenance	G	remove sediment from CFS J hook	7/22/2019 17:00	Completed		7/24/2019 0:00	repaired hole identified by WTVB pick flagged (7/22 11J)	11602+000, Crag Creek Crossing	41.16	FALSE	8.12	FALSE	FALSE	FALSE
187 CFS J hook requires maintenance	G	remove sediment from CFS J hook	7/22/2019 17:00	Completed		7/23/2019 0:00	re-inspected (7/24) sediment removed front CFS and area covered in strawmash (EJ)	11903+000		8.10	FALSE	FALSE	FALSE	FALSE
188 end treatments along access road require maintenance	G	maintain end treatments	7/22/2019 15:53	Completed		7/23/2019 0:00	identified by WTVB pick flagged (7/22 11J) no sediments had received maintenance (EJ)	MN-266/03		8.10	FALSE	FALSE	FALSE	FALSE
189 water bars require maintenance	G	install slope check dams	7/23/2019 0:00	Completed		7/23/2019 12:00	installed (7/24) and checked dam along access road	MN-266/03		8.08	FALSE	FALSE	FALSE	FALSE
190 water bars	H	remove water bars	7/23/2019 12:00	Completed		7/23/2019 12:00	water bars have been maintained	MN-266/03		19.03	FALSE	19.03	FALSE	FALSE
191 perimeter controls	H	Maintain perimeter controls	7/23/2019 17:01	Completed		7/23/2019 12:00	Perimeter control maintained	MN-266/03		13.98	FALSE	13.98	FALSE	FALSE
192 sediment/stabilize	H	Review sediment/stabilize	7/23/2019 17:03	Completed		7/23/2019 12:00	CWD barrier maintained	MN-266/03		18.94	FALSE	18.94	FALSE	FALSE
193 CWD terms needs maintained	H	Maintain water bar	7/23/2019 17:04	Completed		7/23/2019 12:00	Sediment retrieved/ stabilized	MN-266/03		18.92	FALSE	18.92	FALSE	FALSE
194 sediment/stabilize	H	Review sediment/stabilize	7/23/2019 17:05	Completed		7/23/2019 12:00	Water bar was maintained	MN-266/03		13.90	FALSE	13.90	FALSE	FALSE
195 water bars	H	remove water bars	7/23/2019 14:11	Completed		7/23/2019 12:00	Official water bars	MN-266/03		10.9	FALSE	10.9	FALSE	FALSE
196 perimeter controls	H	Install perimeter controls	7/23/2019 14:55	Completed		7/23/2019 12:00	Official perimeter controls	MN-266/03		0.02	FALSE	0.02	FALSE	FALSE
197 sediment off ROW	H	Retrieve sediment/ stabilize area	7/23/2019 15:00	Completed		7/23/2019 15:00	Extended due to waiting for longbowe permission (condemnation trial)	MN-266/03 (50' yellow line)		1.753.99	TRUE	1.753.99	TRUE	FALSE
198 sediment off ROW	H	Maintain access road	7/23/2019 15:00	Completed		7/23/2019 15:30	Wait with LO and due to the delay in Oremission, most of the sediment has since washed away and further disturbance to remove any remaining sediment would result in more damage.	D254+00 (MNP-MN-278.01)		0.45	FALSE	0.45	FALSE	FALSE
199 Access road needs maintained	H	Install temporary water bars/end treatments	7/23/2019 15:04	Completed		7/23/2019 0:00	Access road maintained	MNP-MN-278.01		12.93	FALSE	12.93	FALSE	FALSE
200 temporary water bars/end treatments need installed	H	Install temporary water bars/end treatments	7/23/2019 15:04	Completed		7/23/2019 0:00	Contractor has installed temporary to stabilize slope and reduce the amount of water flow down slope	MNP-MN-278.01		12.53+000	FALSE	12.53+000	FALSE	FALSE
201 sediment off ROW	H	retrieve sediment	7/23/2019 15:05	Completed		7/23/2019 17:00	Extended due to steering equipment in area limited access to State Police made contractor wait until 10:00 AM to start work	MNP-MN-278.01		12.54+50	FALSE	12.54+50	FALSE	FALSE
202 CFS overtopped	G	Clean out CFS	7/23/2019 17:00	Completed		7/23/2019 17:00	Contractor has installed temporary to stabilize slope and reduce the amount of water flow down slope	MNP-MN-278.01		12.56+02	FALSE	12.56+02	FALSE	FALSE
203 half of sediment	I	Maintain P1	7/23/2019 17:00	Completed		7/23/2019 17:00	Summit maintained	MNP-MN-278.01		15.66+00	FALSE	15.66+00	FALSE	FALSE
204 P1 torn	I	Maintain P1	7/24/2019 17:00	Completed		7/23/2019 17:00	make the connection, P-1 site fence replaced DW.	15978+40		94.00	FALSE	94.00	FALSE	FALSE
205 filter fabric on bridge	H	Repair filter fabric on bridge	7/24/2019 17:00	Completed		7/23/2019 0:00	Exceeded due to waiting for ACCE permission	F8-290 (S-818)		103.00	FALSE	103.00	FALSE	FALSE
206 Sediment off ROW and in stream	H	Review of ROW sediment	7/24/2019 17:00	Completed		7/27/2019 0:00	Exceeded due to waiting for ACCE permission	MNP-MN-278.01		55.00	FALSE	55.00	FALSE	FALSE
207 ROW lacks adequate stabilization (fill erosion)	I	Repair and re-tieable	7/24/2019 17:00	Completed		7/24/2019 17:00	re-inspected (7/3) and observed no sedimentation in sediment along streambed - sediment reported on retrieved (7/27) CFS and observed no evidence of subsidence in stream. Stream	\$R118 FR-290		5.81	FALSE	5.81	FALSE	FALSE
208 CFS needs maintenance	H	Maintenance required	7/24/2019 17:00	Completed		7/24/2019 17:00	AWM-1000		144.00	FALSE	144.00	FALSE	FALSE	FALSE
209 CFS needs maintenance	I	Maintain CFS	7/24/2019 17:00	Completed		7/24/2019 17:00	Identified by ECOMMW	15958+00 - 1595+50		24.00	FALSE	24.00	FALSE	FALSE
210 CFS needs maintenance	I	Add ECAs at PEP access	7/24/2019 17:00	Completed		7/24/2019 17:00	Identified by ECOMMW	15958+00 - 1595+50		24.00	FALSE	24.00	FALSE	FALSE
211 CFS needs maintenance	I	Maintain ECAs	7/24/2019 17:00	Completed		7/24/2019 17:00	Identified by ECOMMW	15958+00 - 1595+50		24.00	FALSE	24.00	FALSE	FALSE
212 CFS needs maintenance	H	Maintenance required	7/24/2019 17:00	Completed		7/24/2019 17:00	Identified by ECOMMW	15958+00 - 1595+50		24.00	FALSE	24.00	FALSE	FALSE
213 Sediment off ROW	I	Review secondary containment structure	7/24/2019 17:00	Completed		7/24/2019 17:00	Secondary containment repaired (86)	ATWS		96.00	FALSE	96.00	FALSE	FALSE
214 Secondary containment structure damaged	H	Maintain water bar	7/24/2019 17:00	Completed		7/24/2019 17:00	Water bar was maintained	ATWS		24.00	FALSE	24.00	FALSE	FALSE
215 Water bar path needs maintenance	I	Maintain gravel at ATWS	7/24/2019 17:00	Completed		7/24/2019 17:00	Identified by ECOMMW	ATWS		141.60	FALSE	141.60	FALSE	FALSE
216 Gravel access to ATWS needs maintenance	H	Stabilize ATWS	7/24/2019 17:00	Completed		7/24/2019 17:00	Identified by ECOMMW	ATWS		24.00	FALSE	24.00	FALSE	FALSE
217 ATWS needs stabilization clean up, stone underream	H	Repair/Replace bridge wrap	7/24/2019 17:00	Completed		7/24/2019 17:00	Identified by ECOMMW	ATWS		50.00	FALSE	50.00	FALSE	FALSE
218 Hole/Bar in geotextile bridge wrap	H	Install CFS	7/25/2019 8:51	Completed		7/25/2019 8:00	CFS installed with additional stone.	\$G265/G27 (130g+14g)		231.3	FALSE	231.3	FALSE	FALSE
219 CFS needs installed	H	Maintain CFS	7/25/2019 17:00	Completed		7/25/2019 17:00	P1 site fence maintained with additional stone.	M-NF54		24.00	FALSE	24.00	FALSE	FALSE
220 RC fence maintenance	I	Maintain P1	7/25/2019 17:00	Completed		7/25/2019 17:00	P1 site fence maintained with additional stone.	Green Level		15.28+00	FALSE	15.28+00	FALSE	FALSE
221 RC fence cracked over	I	Repair P1 fence	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed P1 site fence	1516+50		11.00	FALSE	11.00	FALSE	FALSE
222 RC fence cracked over	I	Repair P1 fence	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed P1 site fence	1516+50		8.27	FALSE	8.27	FALSE	FALSE
223 RC fence cracked over	I	Repair P1 fence	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed P1 site fence	1513+40		12.00	FALSE	12.00	FALSE	FALSE
224 RC fence cracked over	I	Repair P1 fence	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed P1 site fence	1513+40		2.00	FALSE	2.00	FALSE	FALSE
225 CFS end treatment	G	repair CFS end treatment	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed CFS end treatment	1170+300		8.24	FALSE	8.24	FALSE	FALSE
226 CFS end treatment	G	repair CFS end treatment	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed CFS end treatment	1170+300		8.13	FALSE	8.13	FALSE	FALSE
227 P1 site fence undetermined	G	repair P1 site fence	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed P1 site fence had been repaired	1173+45		8.11	FALSE	8.11	FALSE	FALSE
228 P1 site fence undetermined	G	repair P1 site fence	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed P1 site fence had been repaired	1173+45		8.08	FALSE	8.08	FALSE	FALSE
229 SST undetermined	G	repair SST	7/25/2019 17:00	Completed		7/25/2019 17:00	Repaired/reduced w/owner approval (P1 site fence and SST) and submitted to MDP for review	PH440		1.07	FALSE	1.07	FALSE	FALSE
230 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	Repaired/reduced w/owner approval (P1 site fence and SST) and submitted to MDP for review	PH440		-1.04119.93	TRUE	-1.04119.93	TRUE	FALSE
231 SST undetermined	I	Maintain P1	7/25/2019 17:00	Completed		7/25/2019 17:00	P1 site fence maintained	1410+00		24.00	FALSE	24.00	FALSE	FALSE
232 SST undetermined	I	Maintain P1	7/25/2019 17:00	Completed		7/25/2019 17:00	P1 site fence maintained	1410+00		72.00	FALSE	72.00	FALSE	FALSE
233 SST undetermined	H	Clean out SST checks and end treatments along road	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST remained	1465+00		44.65	FALSE	44.65	FALSE	FALSE
234 SST undetermined	H	Repair SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been repaired	1465+00		22.00	FALSE	22.00	FALSE	FALSE
235 SST undetermined	H	Repair SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been repaired	1465+00		4.00	FALSE	4.00	FALSE	FALSE
236 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been repaired	1465+00		14.00	FALSE	14.00	FALSE	FALSE
237 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been repaired	1465+00		34.00	FALSE	34.00	FALSE	FALSE
238 SST needs installed	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
239 SST needs installed	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
240 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
241 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
242 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
243 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
244 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
245 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
246 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
247 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
248 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
249 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
250 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
251 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
252 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
253 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
254 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
255 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
256 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
257 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
258 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
259 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
260 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
261 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
262 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00		2.00	FALSE	2.00	FALSE	FALSE
263 SST undetermined	H	Install SST	7/25/2019 17:00	Completed		7/25/2019 17:00	re-inspected (7/26) and observed SST had been installed	1465+00						

ID	Action / Item / issue	Spread	Action Required	Status	Start Date	Time	Item Corrected Date	Extended Date	Corrective Action performed	Location	Actual Correction Due/Day/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
3343 Water damaged	H	Replace water line	H	Replace water line	7/31/2019	17:00	Completed	8/1/2019 17:00	Item identified by E&Q Marshal Willis Water Replaced [DB]	12480:00	24.00	FALSE	FALSE	FALSE	FALSE	
3344 Water damaged	H	Repair water line	H	Repair water line	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Water replaced by E&Q Marshal Willis	12481:00	48.80	FALSE	FALSE	FALSE	FALSE	
3405 SSF undetermined	H	Repair SSF	H	Repair SSF	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Item identified by E&Q Marshal Willis	12482:00	48.00	FALSE	FALSE	FALSE	FALSE	
3346 CFS coveren with sediment	H	CFS needs maintenance	H	CFS needs maintenance	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 CFS removed by E&Q Marshal Willis	12482:00	48.00	FALSE	FALSE	FALSE	FALSE	
3347 Sump cover half full of sediment	H	Clean sump	H	Clean sump	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Sump restored to capacity [DB]	12483:00	48.00	FALSE	FALSE	FALSE	FALSE	
3348 Failed water bar	H	Repair water bar	H	Repair water bar	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Item identified by E&Q Marshal Willis	12483:00	187.00	FALSE	FALSE	FALSE	FALSE	
3349 No end treatment installed	H	Install end treatment	H	Install end treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 End treatment installed [DB]	12483:05	24.00	FALSE	FALSE	FALSE	FALSE	
3350 Sump cover half full of sediment	H	Clean out sump	H	Clean out sump	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Item identified by E&Q Marshal Willis	12483:95	24.00	FALSE	FALSE	FALSE	FALSE	
3351 Ruff pool inside CWD plunge pool area	H	Re-grade water bars to prevent issue	H	Re-grade water bars	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Plunge pool issues appeared to have been corrected [DB]	12484:00	72.00	FALSE	FALSE	FALSE	FALSE	
3352 Water bar not steep	H	Repair	H	Repair	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 SSF added and more inlet protection added [DB]	12484:00	72.00	FALSE	FALSE	FALSE	FALSE	
3353 Water bar too steep	H	Re-grade water bars	H	Re-grade water bars	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Water bars appear to be regaded and within spec. [DB]	12482:00	72.00	FALSE	FALSE	FALSE	FALSE	
3354 Channel conveying runoff to CWD pipe not stabilized	H	Stabilize channel	H	Stabilize channel	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Stabilized channel with erosion control blankets and stone installed in the flow channel [DB]	12503:00	72.00	FALSE	FALSE	FALSE	FALSE	
3355 No slope drains to sumps on fill slope	H	Install slope drains as necessary	H	Install slope drains as necessary	8/1/2019	17:00	Completed	8/6/2019 0:00	8/8/2019 17:00 Waterbar appears to be maintained. Curve was installed.	12533:70	12538:40	103.00	FALSE	FALSE	FALSE	
3356 Accumulated sediment in water channel	I	Remove water bar	I	Remove water bar	8/1/2019	17:00	Completed	8/7/2019 17:00	10/1/2019 17:00 Waterbar appears to be maintained. Curve was installed.	13851:60	0.00	FALSE	FALSE	FALSE	FALSE	
3357 Sump 19 impacted with sediment	H	Remove sediment from stream	H	Remove sediment from stream	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Extended due to waiting or不懂owner permission to remove sediment	12195:60	211.00	TRUE	TRUE	TRUE	FALSE	
3358 CWD pipe not cleaned and buried by rock when moved by backhoe	H	Repair P1	H	Repair P1	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Sediment removed from stream	12573:00	130.00	TRUE	TRUE	TRUE	FALSE	
3359 Accumulated sediment	I	CFS needs maintenance	I	CFS needs maintenance	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 CFS was replaced by E&Q to allow for better access [DB]	12479:80	24.00	FALSE	FALSE	FALSE	FALSE	
3360 Accumulated sediment half the height of CFS	I	P1 born	I	P1 born	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Excess sediment removed from CFS.	14861:31	24.00	FALSE	FALSE	FALSE	FALSE	
3362 Material P1	G	repair P1 stem	G	repair P1 stem	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 CM observed curve made repairs within 1 hour of identifying the broken stem [EJ]	14816:00	14.65	FALSE	FALSE	FALSE	FALSE	
3363 SSF accumulated sediment	I	Remove excess sediment from SSF	I	Remove excess sediment from SSF	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Item from Matt Grant	14048:70	24.00	FALSE	FALSE	FALSE	FALSE	
3364 Stabilization needed	H	Stabilize area	H	Stabilize area	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 17:00 Sub later as 8/2/19	12475:00	-10484:3:05	FALSE	FALSE	FALSE	FALSE	
3365 Sump needs maintenance	H	Maintain area	H	Maintain area	7/31/2019	17:00	Completed	8/1/2019 15:00	10/1/2019 0:00 Item remebered due to reporting E&F 19 cleanup. Crews actively working on item [8-9-19]	12476:40	47.87	FALSE	FALSE	FALSE	FALSE	
3366 End treatment needs triple stack CFS	H	Install triple stack CFS	H	Install triple stack CFS	7/31/2019	17:00	Completed	8/1/2019 15:00	10/1/2019 0:00 Item remebered due to reporting E&F 19 cleanup. Crews actively working on item [8-9-19]	12479:80	46.60	FALSE	FALSE	FALSE	FALSE	
3367 CFS needs Maintenance	I	Maintain CFS	I	Maintain CFS	7/31/2019	17:00	Completed	8/1/2019 15:00	10/1/2019 0:00 Item remebered due to reporting E&F 19 cleanup. Crews actively working on item [8-9-19]	15413:60	24.00	FALSE	FALSE	FALSE	FALSE	
3368 Water bar required to remove sediment in	H	Maintain flow path of water bar	H	Maintain flow path of water bar	7/31/2019	17:00	Completed	8/1/2019 9:15	10/1/2019 0:00 Existing CFS was replaced with new cfs. DN.	12274:75	18.00	FALSE	FALSE	FALSE	FALSE	
3369 CWD pipe undetermined	H	Maintain SSF and SSF	H	Maintain SSF and SSF	7/31/2019	17:00	Completed	8/1/2019 9:15	10/1/2019 0:00 P1S replaced	12175:60	18.00	FALSE	FALSE	FALSE	FALSE	
3370 CFS undetermined	H	Repair CFS and treatment	H	Repair CFS and treatment	7/31/2019	17:00	Completed	8/1/2019 9:15	10/1/2019 0:00 end treatment and repair/repaired	12175:25	15.00	FALSE	FALSE	FALSE	FALSE	
3371 CFS end treatment undetermined	H	Retire sediment off Row	H	Retire sediment off Row	7/31/2019	17:00	Completed	8/1/2019 9:20	10/1/2019 0:00 Not end treatment and repair/repaired	12382:50	19.00	TRUE	TRUE	TRUE	FALSE	
3372 Sump 18 end treatment	H	Install end treatment	H	Install end treatment	7/31/2019	17:00	Completed	8/1/2019 9:20	10/1/2019 0:00 End treatment installed	12382:50	19.00	FALSE	FALSE	FALSE	FALSE	
3373 Sump 18 end treatment	H	Maintain sump	H	Maintain sump	7/31/2019	17:00	Completed	8/1/2019 9:20	10/1/2019 0:00 Sump maintained	12082:28	19.00	FALSE	FALSE	FALSE	FALSE	
3374 Sump requires maintenance	H	Maintain sump	H	Maintain sump	7/31/2019	17:00	Completed	8/1/2019 9:20	10/1/2019 0:00 Sump maintained	12083:00	19.00	FALSE	FALSE	FALSE	FALSE	
3375 Sump requires maintenance	H	Maintain sump	H	Maintain sump	7/31/2019	17:00	Completed	8/1/2019 9:20	10/1/2019 0:00 Sump maintained	12093:00	19.00	FALSE	FALSE	FALSE	FALSE	
3376 Sump requires maintenance	H	Maintain sump	H	Maintain sump	7/31/2019	17:00	Completed	8/1/2019 9:20	10/1/2019 0:00 Sump maintained	12093:00	31.47	FALSE	FALSE	FALSE	FALSE	
3377 Sump not built to spec/ sediment off ROW	H	Maintain Sump	H	Maintain Sump	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Item extemded due to reporting E&F 19 cleanup. Crews actively working on item [8-9-19]	12484:00	139.20	TRUE	TRUE	TRUE	FALSE	
3378 Water bar needs maintenance	H	Rebuild/maintain water bar	H	Rebuild/maintain water bar	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Item extemded due to reporting E&F 19 cleanup. Crews actively working on item [8-9-19]	12481:00	45.94	FALSE	FALSE	FALSE	FALSE	
3379 CFS not built to spec	H	Re-build sump to spec	H	Re-build sump to spec	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Item extemded due to reporting E&F 19 cleanup. Crews actively working on item [8-9-19]	12394:10	67.00	FALSE	FALSE	FALSE	FALSE	
3380 SSF damaged from fallen tree	H	Remove tree and repair SSF	H	Remove tree and repair SSF	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Item from Matt Grant	12478:00	34.77	FALSE	FALSE	FALSE	FALSE	
3381 CFS needs replaced	H	Maintain CFS and treatment	H	Maintain CFS and treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Crew repaired immediately	14001:50	0.00	FALSE	FALSE	FALSE	FALSE	
3382 CFS end treatment	H	Maintain CFS and treatment	H	Maintain CFS and treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 P1 and replaced/damaged	14027:50	16.00	FALSE	FALSE	FALSE	FALSE	
3383 CFS end treatment	H	Maintain CFS and treatment	H	Maintain CFS and treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Item not added to the Punch List until 8/7/19 CFS maintained.	15860:50	24.00	TRUE	TRUE	TRUE	FALSE	
3384 CFS end treatment	H	Maintain CFS and treatment	H	Maintain CFS and treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 CFS was removed as it was inhibiting function	15884:00	15.89	FALSE	FALSE	FALSE	FALSE	
3385 CFS end treatment	H	Maintain CFS and treatment	H	Maintain CFS and treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Item removed as it was inhibiting function	15884:00	14.98	FALSE	FALSE	FALSE	FALSE	
3386 CFS end treatment	H	Maintain CFS and treatment	H	Maintain CFS and treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Item removed as it was inhibiting function	15884:00	14.98	FALSE	FALSE	FALSE	FALSE	
3387 P1 fence posts broken	H	Repair P1 fence	H	Repair P1 fence	7/31/2019	17:00	Completed	8/1/2019 14:58	10/1/2019 0:00 Item removed as it was inhibiting function	14734:00	7.00	FALSE	FALSE	FALSE	FALSE	
3388 CFSF needs replaced	H	Maintain CFSF and treatment	H	Maintain CFSF and treatment	7/31/2019	17:00	Completed	8/1/2019 14:58	10/1/2019 0:00 Crew repaired/replaced CFSF and treatment.	14084:00	22.91	FALSE	FALSE	FALSE	FALSE	
3389 CFSF needs replaced	H	Maintain CFSF and treatment	H	Maintain CFSF and treatment	7/31/2019	17:00	Completed	8/1/2019 14:58	10/1/2019 0:00 Extended on 8/2/19 to 9/1 waiting on approval [DB]	12188:00	22.89	FALSE	FALSE	FALSE	FALSE	
3390 CFSF needs replaced	H	Maintain CFSF and treatment	H	Maintain CFSF and treatment	7/31/2019	17:00	Completed	8/1/2019 14:58	10/1/2019 0:00 Stockpile agreed to be stabilized with straw [DB]	12188:00	3.00	FALSE	FALSE	FALSE	FALSE	
3391 CFSF needs replaced	H	Maintain CFSF and treatment	H	Maintain CFSF and treatment	7/31/2019	17:00	Completed	8/1/2019 14:58	10/1/2019 0:00 SF agreed to be maintained	13728:50	14.00	FALSE	FALSE	FALSE	FALSE	
3392 SSF drain pipe function	H	Install controls per plans	H	Install controls per plans	7/31/2019	17:00	Completed	8/1/2019 14:58	10/1/2019 0:00 First EC task	14734:00	14.00	FALSE	FALSE	FALSE	FALSE	
3393 CFSF function	H	Repair or replace CFSF	H	Repair or replace CFSF	7/31/2019	17:00	Completed	8/1/2019 14:58	10/1/2019 0:00 Item removed as it was inhibiting function	14734:00	24.00	FALSE	FALSE	FALSE	FALSE	
3394 SSF not installed per spec	H	Re-install SSF to spec	H	Re-install SSF to spec	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Extended on 8/2/19 to 9/1 waiting on approval [DB]	12674:00	40.80	FALSE	FALSE	FALSE	FALSE	
3395 Stockpile needs stabilized	H	Build stockpile	H	Build stockpile	7/31/2019	17:00	Completed	8/1/2019 15:00	10/1/2019 0:00 Stockpile agreed to be stabilized with straw [DB]	12188:00	1147:00	FALSE	FALSE	FALSE	FALSE	
3396 CFSF needs built to spec	H	Build to spec	H	Build to spec	7/31/2019	17:00	Completed	8/1/2019 15:00	10/1/2019 0:00 Stockpile agreed to be stabilized with straw [DB]	12188:00	1147:00	FALSE	FALSE	FALSE	FALSE	
3397 SSF ton/foot entrenched	I	K15/15	I	K15/15	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Second day on treatment agreed to be maintained/replaced.	14734:00	1347:00	FALSE	FALSE	FALSE	FALSE	
3398 Secondary containment form/gp	I	Maintain secondary containment	I	Maintain secondary containment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Extended due to initial SSF property a solid rock. Waiting on engineering approval for G134	14734:00	1347:00	FALSE	FALSE	FALSE	FALSE	
3399 CFSF form around CWD plunge pool	H	Install all fence per sheet 14:45	H	Install all fence per sheet 14:45	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 P1 installed	13342:67	0.00	FALSE	FALSE	FALSE	FALSE	
3400 CFSF form around CWD plunge pool	H	Build to spec	H	Build to spec	7/31/2019	17:00	Completed	8/1/2019 15:00	10/1/2019 0:00 Stockpile agreed to be stabilized with straw [DB]	12188:00	1147:00	FALSE	FALSE	FALSE	FALSE	
3401 SSF ton/foot entrenched	I	K15/15	I	K15/15	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Extended due to initial SSF property a solid rock. Waiting on engineering approval for G134	14734:00	1347:00	FALSE	FALSE	FALSE	FALSE	
3402 Rill erosion	I	Repair and restore	I	Repair and restore	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 Rills removed and ROW apparess stabilized	13865:20	1347:05	FALSE	FALSE	FALSE	FALSE	
3403 P1 bypassed/ CFSF undermined	I	Maintain EC5 and treatment	I	Maintain EC5 and treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 CFSF agreed to be maintained	13745:00	1347:00	FALSE	FALSE	FALSE	FALSE	
3404 CFSF not undermined	I	Maintain EC5 and treatment	I	Maintain EC5 and treatment	7/31/2019	17:00	Completed	8/1/2019 17:00	10/1/2019 0:00 CFSF agreed to be maintained	13745:00	1347:00	FALSE	FALSE	FALSE	FALSE	

ID	Action / Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Actual Correction Date/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
3405 Sediment off ROW	I		Retrieve sediment	8/17/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	Extended due to weather (DA/wet ROW, Sediment off ROW appeared to be retrieved/stabilized.	13745:00	72.00	TRUE	FALSE	FALSE	FALSE
3406 CFS set bypassed	I		maintain CFS and treatment	8/16/2019	17:00	Completed	8/16/2019 17:00	8/17/2019 17:00	CFS and treatment appears maintained	13743:00	24.00	FALSE	FALSE	FALSE	FALSE
3407 Sediment off ROW	I		Retrieve sediment	8/16/2019	17:00	Completed	8/16/2019 17:00	8/20/2019 17:00	Extended due to DA/wet ROW, Sediment off ROW appeared to be retrieved.	13741:00	13728:50 and 13741:00 - 13747:25	72.00	TRUE	FALSE	FALSE
3408 Rill erosion	I		Repair and re-stabilize	8/16/2019	17:00	Completed	8/17/2019 17:00	8/17/2019 17:00	Rill erosion appeared to be maintained and ROW appeared to be stabilized.	13735:00 - 13728:50 and 13741:00 - 13747:25	24.00	FALSE	FALSE	FALSE	FALSE
3409 Accumulated sediment in waterbar channels	I		Maintain waterbars	8/16/2019	17:00	Completed	8/17/2019 17:00	8/17/2019 17:00	Waterbars appear to be maintained.	13728:41	24.00	FALSE	FALSE	FALSE	FALSE
3410 CFS need maintenance & Erosion (P.L., water, timber mat)	I		Maintain ECDs	8/16/2019	17:00	Completed	8/17/2019 17:00	8/17/2019 17:00	ECDs appear to be maintained.	13728:40	24.00	FALSE	FALSE	FALSE	FALSE
3411 Accumulated sediment (2) height of perimeter CFS	I		Maintain CFS	8/16/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	Rill erosion reported to be maintained and stabilized	13656:00	72.00	FALSE	FALSE	FALSE	FALSE
3412 Rill erosion	I		Repair and re-stabilize	8/16/2019	17:00	Completed	8/16/2019 17:00	8/22/2019 17:00	Extended due to wet ROW, Sump maintained, DW.	13724:00	24.00	FALSE	FALSE	FALSE	FALSE
3413 Sump needs maintenance (accumulated sediment)	I		Maintain sump	8/16/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Extended due to wet ROW, Sump maintained, DW.	13723:50	72.00	FALSE	FALSE	FALSE	FALSE
3414 Sump needs maintenance (accumulated sediment 1/2 height)	I		Maintain sump	8/16/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Extended due to wet ROW, Sump maintained, DW.	13723:00	72.00	FALSE	FALSE	FALSE	FALSE
3415 CFS denuded	I		Maintain CFS	8/16/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Extended due to wet ROW, CFS maintained, DW.	13722:00	72.00	FALSE	FALSE	FALSE	FALSE
3417 Denuded slopes on M.V. 31	I		Submerge denuded soils	8/16/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	DEQ WMM item. Stoops appear to be stabilized with curve.	14019:41	24.00	FALSE	FALSE	FALSE	FALSE
3418 Water bar need maintenance	I		Maintain waterbars	8/16/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	DEQ WMM item. Water bars appeared to be stabilized.	14023:40	24.00	FALSE	FALSE	FALSE	FALSE
3419 Sediment off ROW	I		Retrieve/Installate	8/19/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	re-inspected 8/20 and item had been repaired. Fabric was ratcheted to wire fencing (E).	14034:50 C15 \$13.99	24.00	TRUE	FALSE	FALSE	FALSE
3420 SST fabric torn off of chain link fencing	G		re-attach SST fabric	8/19/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	Sump maintained	111184:00 G 249	-15.62	FALSE	FALSE	FALSE	FALSE
3421 SST fabric half of sediment	I		Maintain sump	8/19/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	End restraint installed	15707:45	24.00	FALSE	FALSE	FALSE	FALSE
3422 End restraint needs maintenance	I		Maintain CFS	8/19/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	End restraint removed from off ROW, DW.	15688:06	24.00	TRUE	FALSE	FALSE	FALSE
3423 Sediment off ROW	I		Retrieve sediment	8/19/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	Concerns expressed on 8/17/2019 regarding concern about the COV in this area. Watch inspection on 8/17/2019 performing maintenance on MB						
3424 ROW needs straw	G		stabilize ROW	8/20/2019	17:00	Completed	8/20/2019 17:00	8/20/2019 17:00	Rain received on 8/27 and 8/28 crews unable to work on ROW. EJ	11224:00-11208:400	24.00	FALSE	FALSE	FALSE	FALSE
3425 Sump over half full	H		Maintain sump	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	SSF repaired and cleaned out	13661:00	19.00	FALSE	FALSE	FALSE	FALSE
3426 SST undermined	H		Install permanent control	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	SSF installed	13661:00	19.00	FALSE	FALSE	FALSE	FALSE
3427 Perimeter control not installed	NWIS 13229	H	Stabilize eroded area	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	Stabilized area	ATWS 1329:RG-279:01	19.00	FALSE	FALSE	FALSE	FALSE
3428 Disturbed area needs maintenance	H		Clear out debris	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	Item from Matt Grant Back tempo'd and cleanup	12232:00	19.00	FALSE	FALSE	FALSE	FALSE
3429 Sump cracks/capacity due to rocks	H		clear out sump	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	Item from Matt Grant trash removal	12217:40	19.00	FALSE	FALSE	FALSE	FALSE
3430 trash on ROW	H		remove trash	8/20/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Item from Matt Grant water maintained	12226:00	19.00	FALSE	FALSE	FALSE	FALSE
3431 Water bar needs maintained (low path)	H		Maintain water bar	8/20/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	End restraint installed	12225:00	19.00	FALSE	FALSE	FALSE	FALSE
3432 No end restraint	H		Install end restraint	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	Item from Matt Grant	12224:00	19.00	FALSE	FALSE	FALSE	FALSE
3433 water bar not built/maintained to spec	H		maintain water bar to spec	8/20/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Item from Matt Grant	12218:00	19.00	FALSE	FALSE	FALSE	FALSE
3434 water bar end treatment at capacity with rocks	H		maintain end restraint	8/20/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	End restraint repaired	12217:40	19.00	FALSE	FALSE	FALSE	FALSE
3435 water bar channel full of sediment	H		Maintain water bar	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	Water bar maintained	12242:00	0.00	FALSE	FALSE	FALSE	FALSE
3436 SST fabric has holes	H		Repair SST fabric	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	SSF repaired and cleaned out	12240:00	0.00	FALSE	FALSE	FALSE	FALSE
3437 P.L. P1	I		Maintain P1	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	Marked as complete on 8/22/19.	14026:40	24.00	FALSE	FALSE	FALSE	FALSE
3438 Water accumulated sediment	I		Maintain waterbars	8/20/2019	17:00	Completed	8/21/2019 17:00	8/21/2019 17:00	Water bar stabilized	13191:00 - 13201:40	24.00	FALSE	FALSE	FALSE	FALSE
3439 Sump needs maintenance	I		Clean out sump	8/20/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Marked as complete on 8/22/19.	13796:40	24.00	FALSE	FALSE	FALSE	FALSE
3440 Sump accumulated sediment	I		Clean out sump	8/20/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Sump maintained	13797:40	24.00	FALSE	FALSE	FALSE	FALSE
3441 Accumulated sediment (half the height of P1)	I		Maintain P1	8/20/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Marked as complete on 8/22/19.	13791:40	24.00	FALSE	FALSE	FALSE	FALSE
3442 Sump accumulated sediment	I		Clean out sumps	8/20/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Marked as complete on 8/22/19.	13803:40 - 13804:50	24.00	FALSE	FALSE	FALSE	FALSE
3443 Rill erosion	I		Repair and re-stabilize	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Rill erosion reported repaired	13791:400 - 13791:50	24.00	FALSE	FALSE	FALSE	FALSE
3444 Hole on filter fabric	I		Maintain filter fabric	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Additional filter fabric is been installed on the timber mat bridge.	13805:70 - 13805:80	24.00	FALSE	FALSE	FALSE	FALSE
3445 SST fabric has holes	I		Maintain SST fabric	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Marked as complete on 8/22/19.	13805:70 - 13805:80	24.00	FALSE	FALSE	FALSE	FALSE
3446 Water bar needs maintenance	I		Maintain waterbar	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Sump maintained	13794:400	24.00	FALSE	FALSE	FALSE	FALSE
3447 Rill erosion	I		Repair and re-stabilize	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Marked as complete on 8/22/19.	13805:70 - 13805:80	24.00	FALSE	FALSE	FALSE	FALSE
3448 CFS need maintenance (accumulated sediment 1/2 height)	I		Maintain CFS	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	CFS appears to be maintained.	13800:60	24.00	FALSE	FALSE	FALSE	FALSE
3449 CFS needs maintenance (accumulated sediment 1/2 height)	I		Maintain CFS	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Items were found on the 8/21/19, 8/22/19, or 8/21/19 patch list. Called EM. Removed on 8/22/19. A new one was completed on 8/22/19.	13804:50	24.00	FALSE	FALSE	FALSE	FALSE
3450 CFS need maintenance (unstabilized)	I		Maintain CFS	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Some needs maintenance. Eventual due to wet ROW.	13807:50	24.00	FALSE	FALSE	FALSE	FALSE
3451 Sediment off ROW	I		Retrieve sediment	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Some aggregated maintained.	13804:50	48.00	FALSE	FALSE	FALSE	FALSE
3452 Stream impacted with sediments	I		Retrieve sediment	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Marked as complete on 8/22/19. Remained complete	13805:70 - 13805:80	24.00	FALSE	FALSE	FALSE	FALSE
3453 Hay bales need maintenance	I		Maintain hay bales	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Extended due to wet ROW. Noted as complete on 8/22/19. However, was not yet started, construction was still ongoing in the area. CM plans to check back within days. Area to be stabled with blanketing and drainage.	13807:50 - 13807:60	21.60	FALSE	FALSE	FALSE	FALSE
3454 Rill erosion	I		Repair and re-stabilize	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	DEQ NG item. Waterbar has been maintained and stabilized.	14064:70	24.00	FALSE	FALSE	FALSE	FALSE
3455 Permanent water low in middle	I		Maintain waterbar	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	DEQ NG item. Waterbar has been installed.	14063:400	24.00	FALSE	FALSE	FALSE	FALSE
3456 Blanket matting needs maintenance	I		Maintain blanket matting	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	DEQ NG item. Blanket matting has been removed from the sump.	14067:400	24.00	FALSE	FALSE	FALSE	FALSE
3457 Sump needs maintenance	I		Maintain sump	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Some needs maintenance. Eventual due to wet ROW.	14068:50	48.00	FALSE	FALSE	FALSE	FALSE
3458 Sump needs maintenance	I		Maintain sump	8/21/2019	17:00	Completed	8/22/2019 17:00	8/22/2019 17:00	Some aggregated maintained.	14068:50	48.00	FALSE	FALSE	FALSE	FALSE

ID	Action / Item / issue	Action Required	Start Date	End Date	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Duratn/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
3459 Stockpile lied, adequate stabilization	I Stabilize stockpiles		8/23/2019 17:00 Completed	8/23/2019 17:00				DEQ/MG Rem. Stav much has been added to the stockpiles.		24.00	FALSE	FALSE	FALSE	FALSE	
3460 Waterbar not installed per spec	I Maintain waterbar		8/22/2019 17:00 Completed	8/22/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	Extended due to wet ROW. Waterbar appeared to be maintained and turf was installed in the channel.		120.00	FALSE	FALSE	FALSE	FALSE	
3461 Waterbar not installed per spec	I Maintain waterbar		8/22/2019 17:00 Completed	8/22/2019 17:00		8/27/2019 17:00	8/28/2019 17:00	DEQ/MG Rem. Stav much has been added to the stockpiles.		120.00	FALSE	FALSE	FALSE	FALSE	
3462 P1 down/torn	I Maintain P1		8/22/2019 17:00 Completed	8/23/2019 17:00		8/23/2019 17:00	8/23/2019 17:00	P1 SF applied to the rippled but P1 crv was active working in the area and damaged the P1. SF applied to the rippled but P1 crv was active working in the area and damaged the P1. SF applied to the rippled but P1 crv was active working in the area and damaged the P1.		24.00	FALSE	FALSE	FALSE	FALSE	
3463 P1 fence needs maintenance	I Remove sediment from off ROW		8/22/2019 17:00 Completed	8/22/2019 17:00		8/23/2019 17:00	8/23/2019 17:00	P1 SF fence maintained. ROW		24.00	FALSE	FALSE	FALSE	FALSE	
3464 Sediment off ROW	I Remove sediment from off ROW		8/22/2019 17:00 Completed	8/22/2019 17:00		8/23/2019 17:00	8/23/2019 17:00	Sediment removed from off ROW. DW.		24.00	FALSE	FALSE	FALSE	FALSE	
3465 Waterbar not installed	I Maintain waterbar		8/22/2019 17:00 Completed	8/22/2019 17:00		8/23/2019 17:00	8/23/2019 17:00	Waterbar not installed		24.00	FALSE	FALSE	FALSE	FALSE	
3466 Waterbar not installed	I Maintain waterbar		8/22/2019 17:00 Completed	8/22/2019 17:00		8/23/2019 17:00	8/23/2019 17:00	Waterbar not installed		24.00	FALSE	FALSE	FALSE	FALSE	
3467 Waterbar overtopped / accumulated sediment	I Maintain waterbar		8/23/2019 17:00 Completed	8/23/2019 17:00		8/27/2019 17:00	8/27/2019 17:00	Waterbar overtopped / accumulated sediment		72.00	FALSE	FALSE	FALSE	FALSE	
3468 Waterbar overtopped / accumulated sediment	I Maintain waterbar		8/23/2019 17:00 Completed	8/23/2019 17:00		8/27/2019 17:00	8/27/2019 17:00	Waterbar overtopped / accumulated sediment		13784.00					
3469 Waterbar needs drain, accumulated sediment in flow path)	I Maintain waterbar		8/23/2019 17:00 Completed	8/23/2019 17:00		8/27/2019 17:00	8/27/2019 17:00	Waterbar needs drain, accumulated sediment in flow path)		13597.75					
3470 Waterbar needs maint, accumulated sediment in flow path)	I Maintain waterbar		8/26/2019 17:00 Completed	8/27/2019 17:00		8/27/2019 17:00	8/27/2019 17:00	Waterbar needs maint, accumulated sediment in flow path)		14033.00					
3471 Waterbar needs maint, accumulated sediment in flow path)	I Maintain waterbar		8/26/2019 17:00 Completed	8/27/2019 17:00		8/27/2019 17:00	8/27/2019 17:00	Waterbar needs maint, accumulated sediment in flow path)		14033.25					
3472 Waterbar needs maint, accumulated sediment in flow path)	I Repair and re-stabilize		8/26/2019 17:00 Completed	8/30/2019 17:00		8/30/2019 17:00	8/30/2019 17:00	Waterbar was repaired on 8/27/19. Area was stabilized with seed and Earthguard on 8/30/19.		14001.10					
3473 Rill erosion	G repair CFS perimeter control torn		8/27/2019 15:41 Completed	8/27/2019 15:41		8/27/2019 15:40	8/27/2019 15:40	re-inspected P1/SB as obscured the Bar had been repaired [E1]		15.69	FALSE	FALSE	FALSE	FALSE	
3474 CFS perimeter control torn	G repair CFS		8/27/2019 15:42 Completed	8/27/2019 15:42		8/27/2019 15:40	8/27/2019 15:40	Reported to be repaired. Spill cleaned up. Ag was patched and a tongue pole was connected with a tang. [E1]		15.71	FALSE	FALSE	FALSE	FALSE	
3475 Soil amendment bag tonne belts leaking on ground	G clean up spilled amendments, repair packaging/cover		8/27/2019 15:42 Completed	8/27/2019 15:42		8/27/2019 15:40	8/27/2019 15:40	CFS neck dam repaired to be maintained		14140.00					
3476 Soil amendment bag tonne belts leaking on ground	G clean up spilled amendments, repair packaging/cover		8/27/2019 15:42 Completed	8/27/2019 15:42		8/27/2019 15:40	8/27/2019 15:40	CFS neck dam repaired to be maintained		14140.00					
3477 CFS check dam needs maintenance (accumulated sediment)	H Maintain CFS check dam		8/28/2019 12:07 Completed	8/28/2019 12:07		8/28/2019 12:00	8/28/2019 12:00	CFS neck dam repaired to be maintained		14150.60					
3478 CFS/CFS's needs required	H Maintain ECDS		8/28/2019 12:07 Completed	8/28/2019 12:07		8/28/2019 12:00	8/28/2019 12:00	ECDC/CFS's separated to be maintained		14150.60					
3479 Waterbar needs maintenance	I Maintain waterbar		8/28/2019 12:07 Completed	8/28/2019 12:07		8/28/2019 12:00	8/28/2019 12:00	Waterbar is maintained		14150.60					
3480 Erosion	I Maintain filter fabric		8/28/2019 12:07 Completed	8/28/2019 12:07		8/28/2019 12:00	8/28/2019 12:00	Filter fabric has been removed from waterbar flow pathways		14150.60					
3481 Filter fabric	I Maintain filter fabric		8/28/2019 12:07 Completed	8/28/2019 12:07		8/28/2019 12:00	8/28/2019 12:00	Filter fabric has been removed from waterbar flow pathways		14150.60					
3482 Filter fabric	I Maintain filter fabric		8/28/2019 12:07 Completed	8/28/2019 12:07		8/28/2019 12:00	8/28/2019 12:00	Filter fabric has been removed from waterbar flow pathways		14150.60					
3483 Filter fabric	I Maintain filter fabric		8/28/2019 12:07 Completed	8/28/2019 12:07		8/28/2019 12:00	8/28/2019 12:00	Filter fabric has been removed from waterbar flow pathways		14150.60					
3484 Sediment off ROW	I Remove sediment off ROW		8/27/2019 17:00 Completed	8/27/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	Aspergated to 5 KL5. Sediment off ROW has been retrieved and stabilized. DEQ Note has indicated S-105 and deemed no remediation is needed.		14179.00					
3485 Sediment contributing drainage area to waterbar	I Re-stabilize/dredge area		8/27/2019 17:00 Completed	8/27/2019 17:00		8/31/2019 17:00	8/31/2019 17:00	Noted the area was dredged and backfilled. The area was backfilled with sand.		14179.00					
3486 ECDS/CFS need maintenance (accumulated sediment)	I Maintain ECDS/CFS		8/27/2019 17:00 Completed	8/27/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	ECDC/CFS's separated to be maintained		14199.00					
3487 sediment)	I Maintain waterbar		8/27/2019 17:00 Completed	8/27/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	Waterbar needs maintenance		14209.10					
3488 CFS undefined	I Maintain ECDS		8/27/2019 17:00 Completed	8/27/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	CFS separated to be maintained		13817.00					
3489 Sediment off ROW	I Retrieve sediment		8/27/2019 17:00 Completed	8/27/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	Aspergated to 5 KL5. Sediment off ROW has been removed from the site. Sediment removal required to be completed on 8/28/19. A punch list states "land owner has rejected sediment removal".		14179.00					
3490 Sediment off ROW	I Remove sediment off ROW		8/27/2019 17:00 Completed	8/27/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	Additional CFS installed on and treatment		14179.00					
3491 Sump non build to spec.	H Sump rebuild to spec.		8/28/2019 17:00 Completed	8/28/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	additional CFS installed at end treatment		14179.00					
3492 sump non build to spec	H Sump rebuild to spec.		8/28/2019 17:00 Completed	8/28/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	Sumps are sold rock.		14179.00					
3493 sump needs stabilized	H Stabilize sediment		8/28/2019 17:00 Completed	8/28/2019 17:00		8/28/2019 17:00	8/28/2019 17:00	Crew mobilized back in this area and began repairing/grading waterbars, maintaining ECDS.		12418.00					
3494 Waterbar not built to spec (Not 18')	I Maintain waterbar		8/26/2019 17:00 Completed	8/26/2019 17:00		8/29/2019 9:17:00	8/29/2019 9:17:00	Waterbar appears to be maintained.		21.00	FALSE	FALSE	FALSE	FALSE	
3495 CFS undefined	I Maintain CFS		8/26/2019 17:00 Completed	8/26/2019 17:00		8/29/2019 9:17:00	8/29/2019 9:17:00	CFS is maintained.		14179.00					
3496 Open trench on GDS or S-H44 does not have CFS	I Install triple stack CFS		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	An action item was not issued for this (PM). CFS triple stack CFS was installed in the field on the same day.		14213.75					
3497 P1 fence down	G repair P1 fence		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	P1 SF fence was repaired. [E1]		11054.00					
3498 sump frequent maintenance	G Clean out sump		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	re-inspected P1 SF fence was repaired. [E1]		10314.00					
3499 P1 stable broken	G repair P1 stable		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	re-inspected P1 SF fence was repaired. [E1]		10314.00					
3500 Devoid soils requires stabilization	I Stabilize denuded soils		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	Soil removed to a crew to return to the site to make vegetative again. Later, received photo from the contractor showing complete, less anchored. Stake was repaired [E1]		102.29	FALSE	FALSE	FALSE	FALSE	
3501 Silt over half full	H Maintenance		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	Shielded off a crew to return to the site to make vegetative again. Later, received photo from the contractor showing complete, less anchored. Stake was repaired [E1]		48.00	FALSE	FALSE	FALSE	FALSE	
3502 P1 fence min	H Repair P1 fence		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	Shielded off a crew to return to the site to make vegetative again. Later, received photo from the contractor showing complete, less anchored. Stake was repaired [E1]		21.00	FALSE	FALSE	FALSE	FALSE	
3503 Silt under min	H Repair P1 fence		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	Shielded off a crew to return to the site to make vegetative again. Later, received photo from the contractor showing complete, less anchored. Stake was repaired [E1]		23.00	FALSE	FALSE	FALSE	FALSE	
3504 Tract on ROW	H Remove trash		8/29/2019 13:01 Completed	8/29/2019 13:01		8/29/2019 13:00	8/29/2019 13:00	Tract service on ROW		23.00	FALSE	FALSE	FALSE	FALSE	
3505 Water bar in center	I Maintain sump		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been removed from the sump.		48.00	FALSE	FALSE	FALSE	FALSE	
3506 Water bar in center	G maintain check dams		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		24.00	FALSE	FALSE	FALSE	FALSE	
3507 check dams along access road require maintenance	G repair/space weire		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		8.12	FALSE	FALSE	FALSE	FALSE	
3508 water torn	G repair/space weire		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		8.10	FALSE	FALSE	FALSE	FALSE	
3509 P1 fence	G repair/space weire		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		8.08	FALSE	FALSE	FALSE	FALSE	
3510 CFS fence	G repair/space weire		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		8.06	FALSE	FALSE	FALSE	FALSE	
3511 CFS fence	G repair/space weire		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		8.04	FALSE	FALSE	FALSE	FALSE	
3512 Water bar in center	I Maintain P1 fence		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		14738.17					
3513 Water bar on both side of 5/H11	I Maintain P1 fence		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		14847.05					
3514 Water bar on 5/H11	I Maintain P1 fence		8/29/2019 17:00 Completed	8/29/2019 17:00		9/4/2019 17:00	9/4/2019 17:00	Water bar has been replaced.		14816.10					
3515 Water bar on 5/H11	H Stabilize stockpile		8/29/2019 17:00 Completed	8/29/2019 17:00		9/6/2019 17:00	9/6/2019 17:00	Stockpile was stabilized with straw mulch [D8].		1338.02					
3516 Water bar not stabilized	H Stabilize stockpile		8/29/2019 17:00 Completed	8/29/2019 17:00		9/6/2019 17:00	9/6/2019 17:00	Excess sediment removed from P1.		15104.60					
3517 Water bar not built to spec (Not 18')	I Reinforce bar fence		8/29/2019 17:00 Completed	8/29/2019 17:00		9/7/2019 17:00	9/7/2019 17:00	Bar fence to reinforce bar fence.		15104.60					
3518 Water bar not built to spec (Not 18')	G repair SSF		8/29/2019 17:00 Completed	8/29/2019 17:00		9/9/2019 14:53	9/9/2019 14:53	Repair SSF		118.89	FALSE	FALSE	FALSE	FALSE	
3519 Sump needs repair	H Silt fence needs repair		9/11/2019 17:00 Completed	9/11/2019 17:00		9/11/2019 17:00	9/11/2019 17:00	Sump needs repair		22.00	FALSE	FALSE	FALSE	FALSE	
3520 bypass through hole area								SSF repaired		12361					

ID	Action / Item / issue	Spread	Action Required	Start Date, Time, Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min. Standards	Correction Type	
3590 check dam unidemnded	G	repair check dam		10/1/2019 15:00 Completed	10/1/2019 16:00		CFS checked dam underlining & was repaired. (EJ)	113/2/20/20, GI 256/02	1.83	FALSE	FALSE	FALSE	FALSE	FALSE	
3591 CFS needs repaired	H	Repair or replace CFS		10/1/2019 15:00	10/1/2019 15:00		CFS replaced	12/1/20/20, 05/01/20	4.00	FALSE	FALSE	FALSE	FALSE	FALSE	
3592 CFS torn	H	Maintain CFS		10/1/2019 11:00	10/1/2019 11:00		CFS maintained	12/1/20/20, 05/01/20	1.83	FALSE	FALSE	FALSE	FALSE	FALSE	
3593 CFS needs maintained	H	Maintain CFS		10/1/2019 11:00	10/1/2019 11:00		CFS maintained	12/1/20/20, 05/01/20	1.83	FALSE	FALSE	FALSE	FALSE	FALSE	
3594 CFS needs maintained	I	Maintain CFS and treatment		10/1/2019 11:00	10/1/2019 11:00		CFS maintained	12/1/20/20, 05/01/20	1.83	FALSE	FALSE	FALSE	FALSE	FALSE	
3595 CFS needs maintained	I	Maintain CFS and treatment		10/1/2019 11:00	10/1/2019 11:00		CFS maintained	12/1/20/20, 05/01/20	1.83	FALSE	FALSE	FALSE	FALSE	FALSE	
3596 Fertilizer spreading	I	Maintain/Clean up fertilizer		10/2/2019 17:00 Completed	10/3/2019 17:00		DEQ Maint/Wil's item Treated removed from access road.	WV0/Fe/3B/01/ATWS	24.00	FALSE	FALSE	FALSE	FALSE	FALSE	
3597 Trash/debris piled on ROW	I	Clean up trash/debris		10/2/2019 17:00 Completed	10/3/2019 17:00		DEQ Maint item. Trash removed from access road.	WV0/Fe/3B/01/ATWS	24.00	FALSE	FALSE	FALSE	FALSE	FALSE	
3598 Water torn	I	Maintain water		10/2/2019 17:00 Completed	10/3/2019 17:00		Waste repaired	10/2/20/20, 05/01/20	1.83	FALSE	FALSE	FALSE	FALSE	FALSE	
3599 Travel lane lacking stabilization	I	Stabilize travel lane		10/7/2019 17:00 Completed	11/6/2019 17:00	10/25/2019 17:00	DEQ Maint item. Contractor actively working on the ROW replacing/maintaining all ECDs and applying stabilization. Spoke with EC Renfro and was told that the contractor will be in working in this location within 14 days. Stockpile have been removed and used to backfill.	10/2/20/20, 05/01/20	12/45.5/42	24.00	FALSE	FALSE	FALSE	FALSE	FALSE
3600 CFS torn on both sides of the timber one incident	I	Maintain CFS (I)		10/7/2019 17:00 Completed	10/9/2019 17:00		CFS appears to be maintained.	15/20/20/00	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3601 spreader	I	Compost Filter Sock - maintenance		10/7/2019 17:00 Completed	10/8/2019 17:00		DEQ item. Contractor actively working on the ROW replacing/maintaining all ECDs and applying stabilization. Spoke with EC Renfro and was told that the contractor will be in working in this location within 14 days. Stockpile have been removed and used to backfill.	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3602 CFS torn between S-Hd4 and William Station – Stockpile need	I	Stockpiles needs stabilization		10/7/2019 17:00 Completed	10/9/2019 17:00		Marked as complete on 10/24/19	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3603 CFS torn between S-Hd4 and William Station – Stockpile need	I	Contract Filter Sock - maintenance		10/7/2019 17:00 Completed	10/9/2019 17:00		Ground stable w/ mature vegetation and Earthguard.	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3604 CFS torn between S-Hd4 and William Station – Stockpile need	I	Welded maintenance		10/7/2019 17:00 Completed	10/9/2019 17:00		Patched last states * Environmental crews and stabilization crews in area will be stabilized within 14 day spec.	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3605 Stabilize denuded spoil pile	I	Stabilize denuded spoil pile (area maintenance)		10/7/2019 17:00 Completed	10/9/2019 17:00		Lei Tracy Hillbun stated the stabilization was complete on 10/19/19. Soil pile appeared to be stabilized.	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3606 CFS torn at S-LDS	I	Repair hole at S-LDS		10/7/2019 17:00 Completed	10/9/2019 17:00		hole in TS108 has been repaired.	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3607 CFS denuded	H	Repair CFS		10/7/2019 17:00 Completed	10/9/2019 17:00		WCS was repaired (H)	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3608 CFS denuded	H	Contract Filter Sock - needs maintenance		10/7/2019 17:00 Completed	10/9/2019 17:00		Contract Filter Sock - needs maintenance	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3609 Contract Filter Sock - needs maintenance	I	Contract Filter Sock - needs maintenance		10/7/2019 17:00 Completed	10/9/2019 17:00		Contract Filter Sock - needs maintenance	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3611 sediment	I	Contract Filter Sock - needs maintenance (accumulated)		10/7/2019 17:00 Completed	10/9/2019 17:00		Item marked as complete on 10/13 - p1. It appeared to be reinstalled. LEI Tracy Hillbun stated this damage was fixed by a landscaper.	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3612 P15 Filter Sock - needs maintenance (needs reinstalling)	I	P15 filter fence - needs to be maintained		10/7/2019 17:00 Completed	10/9/2019 17:00		P15 filter fence to be maintained.	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3613 P15 Filter Sock - needs maintenance (needs reinstalling)	I	P15 filter fence - needs to be maintained		10/7/2019 17:00 Completed	10/9/2019 17:00		P15 filter fence to be maintained.	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3614 Sediment on land crossing	G	Repair slope erosion		10/7/2019 17:00 Completed	10/9/2019 17:00		Extended due to wet ROW conditions (D8).	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3615 slope lip	G	Repair slope erosion		10/7/2019 17:00 Completed	10/9/2019 17:00		Extended due to wet ROW conditions (D8).	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3616 Sediment eroded and needs stabilized	H	Repair erosion and stabilize area		10/26/2019 17:00 Completed	10/26/2019 17:00		Extended due to wet ROW conditions (D8).	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3617 P15 Filter Sock - needs maintenance (CFS end treatment)	I	Contract Filter Sock - maintenance		10/21/2019 17:00 Completed	10/22/2019 17:00		Contract Filter Sock - needs maintenance (CFS end treatment)	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3618 P15 Filter Sock - needs maintenance (ton)	I	P15 filter fence - maintenance p1		10/21/2019 17:00 Completed	10/22/2019 17:00		P15 filter fence - maintenance p1	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3619 Slope slope eroding	H	Repair erosion and stabilize slope		10/22/2019 17:00 Completed	10/23/2019 17:00		Extended due to wet ROW conditions (D8).	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3620 CFS overwhelmed, erosion in travel lane	H	Repair 5SF and re-stabilize erode area		10/23/2019 17:00 Completed	10/24/2019 17:00		Extended due to saturated ROW	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3621 Sediment in water bar channels, ROW erosion	H	Clean sediment from water bar channels, stabilize ROW		10/22/2019 17:00 Completed	11/29/2019 11:45	11/29/2019 11:45	Extended due to wet ROW conditions (D8).	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3622 Filter Sock - needs maintenance (CFS end treatment)	I	Contract Filter Sock - maintenance		10/22/2019 17:00 Completed	10/23/2019 17:00		Contract Filter Sock - needs maintenance (CFS end treatment)	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3623 Filter Sock - needs maintenance (CFS end treatment)	I	Contract Filter Sock - maintenance		10/22/2019 17:00 Completed	10/23/2019 17:00		Contract Filter Sock - needs maintenance (CFS end treatment)	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3624 Sediment on land	I	Repair 5SF and sediment		10/23/2019 17:00 Completed	10/24/2019 17:00		Extended due to saturated ROW	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3625 Sediment on land	I	Repair 5SF and sediment		10/23/2019 17:00 Completed	10/24/2019 17:00		Extended due to saturated ROW	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3626 RCF and more stone	I	Repair ROW rip rap/water bar channel		10/23/2019 17:00 Completed	10/23/2019 17:00		RCF and more stone	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3627 RCF and more stone	I	Repair ROW rip rap/water bar channel		10/23/2019 17:00 Completed	10/23/2019 17:00		RCF and more stone	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3628 P15 filter fence maintenance	H	Repair P15 filter fence		10/24/2019 17:00 Completed	10/24/2019 17:00		P15 filter fence	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3629 P15 filter fence	H	Repair P15 filter fence		10/24/2019 17:00 Completed	10/24/2019 17:00		P15 filter fence	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3630 P15 filter fence maintained	I	Maintain CFS and treatment		10/25/2019 17:00 Completed	10/25/2019 17:00		P15 filter fence maintained	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3631 CFS end treatment bypassed	I	Maintain CFS and treatment		10/25/2019 17:00 Completed	10/25/2019 17:00		Waterbar maintained/curves installed	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3632 sediment	I	Maintain water bar		10/25/2019 17:00 Completed	10/25/2019 17:00		Stabilized contrabutting of embank area	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3633 flow path	I	Secure e CFS		10/25/2019 17:00 Completed	10/25/2019 17:00		CFS appear installed	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3634 CFS not secured	I	Maintain CFS		10/26/2019 17:00 Completed	10/26/2019 17:00		CFS was replaced	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3635 CFS undermined	I	Maintain CFS		10/26/2019 17:00 Completed	10/26/2019 17:00		CFS was maintained	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3637 CFS undermined	I	Maintain CFS		10/26/2019 17:00 Completed	10/26/2019 17:00		CFS was undermined	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3638 CFS undermined	I	Maintain CFS		10/26/2019 17:00 Completed	10/26/2019 17:00		CFS was maintained	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	
3639 Accumulated sediment half the height of CFS	I	Maintain CFS		10/25/2019 17:00	10/25/2019 17:00		CFS was undermined	10/2/20/20, 05/01/20	146.2/1.49/-18.91/Area betw between S-Hd4 & William	45.60	FALSE	FALSE	FALSE	FALSE	

ID	Action Item / Issue	Spread	Action Required	Start Date	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediment off ROW	Stream Impact	Wetland Impact	Min Standards	Correction Type
3640	minim sediment appeared to be off the right of way	I	Clean up the sediment appeared to be off the right of way	10/25/2019 17:00 Completed			11/25/2019 17:00								
3641	Water bars require maintenance o	H	Maintain water bars	10/26/2019 17:00 Completed			10/29/2019 17:00	12/1/2019 0:00	Sediment of ROW appeared to be off the right of way. CMW respected item on 10/28/19, sediment still appeared to be off ROW. This appears to be coming from a rotation across the ROW where flow path was entering the ROW. CM called El Tresy Hibun with this observation.	744.00	TRUE	False	False	False	FALSE
3642	minim sediment appeared to be off the right of way	I	Clean up sediment [caused by the week can wait]	10/26/2019 17:00 Completed			10/29/2019 17:00	12/1/2019 0:00	Excess sediment removed from off the ROW.	21.00	False	False	False	False	FALSE
3643	minim sediment appeared to be off the right of way	I	Compact Filter Sock - maintenance	10/26/2019 17:00 Completed			10/29/2019 17:00	12/1/2019 0:00	Excess sediment removed from off the ROW.	21.00	False	False	False	False	FALSE
3644	more than 50% of sediment needs maintained	I	clean up sediment [caused by the sediment release over topped by the week can wait]	10/26/2019 17:00 Completed			10/29/2019 17:00	12/1/2019 0:00	Excess sediment removed from off the ROW.	24.00	False	False	False	False	FALSE
3645	minim sediment appeared to be off the right of way	I	Clean up sediment [caused by the sediment release over topped by the week can wait]	10/26/2019 17:00 Completed			10/31/2019 17:00		Item expected on 10/29/19 and found to still need maintenance. Item was relayed back to EC.	72.00	TRUE	False	False	False	FALSE
3646	more than 50% of sediment needs maintained	I	Clean up sediment [caused by the sediment release over topped by the week can wait]	10/26/2019 17:00 Completed			10/30/2019 0:00	10/30/2019 0:00	Refers to keep on the punch list.	3.00	False	False	False	False	FALSE
3647	Water bars - water bars needs installed	I	Clean up sediment [caused by the sediment release over topped by the week can wait]	10/26/2019 17:00 Completed			10/30/2019 0:00	10/30/2019 0:00	Marked as completed on 10/31/2019. Sediment asphere to be retrieved.	31.00	False	False	False	False	FALSE
3648	minim sediment appeared to be off the right of way	I	Clean up sediment [caused by the sediment release over topped by the week can wait]	10/26/2019 17:00 Completed			10/30/2019 0:00	10/30/2019 0:00	Marked as complete on 10/29/19, however excess sediment still remained.	31.00	TRUE	False	False	False	FALSE
3649	more than 50% of sediment sum needs to be maintained	I	Clean up sediment [caused by the sediment release over topped by the week can wait]	10/26/2019 18:01 Completed			10/30/2019 0:00	10/30/2019 0:00	Item cleaned up by contractor.	20.98	False	False	False	False	FALSE
3650	P1 is undermined	I	P1 needs maintained.	10/26/2019 18:02 Completed			10/29/2019 0:00	10/29/2019 0:00	Marked as completed on 10/30/2019 initialized.	5.95	False	False	False	False	FALSE
3651	Cf over topped more than 50% of sediment, cf5 needs to be maintained	I	Maintain Cf5	10/26/2019 18:03 Completed			10/29/2019 0:00	10/29/2019 0:00	Marked as completed on 10/30/2019 initialized.	14700000					
3652	P1 is undermined	I	P1 needs to be maintained.	10/26/2019 18:04 Completed			10/29/2019 0:00	10/29/2019 0:00	Marked as completed on 10/30/2019 initialized.	14700000					
3653	sediment over half height of cf 6	I	Clean sediment	10/26/2019 18:08 Completed			10/29/2019 0:00	10/29/2019 0:00	Item cleaned up by contractor	29.85	False	False	False	False	FALSE
3654	Water bars/bypass and treatment	I	Retain Cf5	10/26/2019 18:40 Completed			10/29/2019 0:00	10/29/2019 0:00	Item cleaned up by contractor	3.49	False	False	False	False	FALSE
3655	Maintain water bar	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 17:00		Where maintained. Excess sediment removed from Cf5 and treatment.	1451150	False	False	False	False	FALSE
3656	Accumulated sediment to height of Cf5 end treatment	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 17:00		Cf5 is maintained.	14567940	False	False	False	False	FALSE
3657	Accumulated sediment to height of Cf5 end treatment	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 17:00		Perimeter controls were over topped during approximately 2" rain event. Please see separate item for perimeter controls at this location. Excess sediment retrieved.	24.00	False	False	False	False	FALSE
3658	Accumulated sediment to height of Cf5 end treatment	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 17:00		See action item #3659 for sediment at this location. The perimeter controls applied to be overtopped during approximately 2" rain event resulting to sediment off ROW. Excess sediment has been removed from Cf5.	14681400	False	False	False	False	FALSE
3659	Sediment off ROW	I	Retrieve sediment	10/26/2019 17:00 Completed			10/29/2019 17:00	10/29/2019 17:00	Rill erosion stabilized with curlex. Photo from Precision crews.	24.00	True	False	False	False	FALSE
3660	Accumulated sediment over half the height of P1	I	Maintain Cf5	10/26/2019 17:00 Completed			10/29/2019 17:00	10/29/2019 17:00	Marked as completed on 10/30/19.	14681400	False	False	False	False	FALSE
3661	Rill erosion contributing to Cf5 maintenance	I	Maintain/sablike erosion	10/26/2019 17:00 Completed			10/29/2019 17:00	10/29/2019 17:00	P1 SF applied to be maintained	14683400	False	False	False	False	FALSE
3662	Accumulated sediment over half the height of P1	I	Maintain P1	10/26/2019 17:00 Completed			10/29/2019 17:00	10/29/2019 17:00	Marked as completed on 10/29/19.	14716400	False	False	False	False	FALSE
3663	Sediment off ROW	I	Retrieve/sablike sediment off ROW	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Sediment of ROW due to P1 SF perimeter controls being overtopped. Most likely a cause from heavy rains on 10/26/19.	7.00	True	False	False	False	FALSE
3664	Perimeter P1 is maintained	I	Perimeter Sediment off ROW	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Please see action item #3653 for sediment off ROW at this location. It appears the perimeter controls were overwhelmed during app proximate 2" rain event.	15171400	False	False	False	False	FALSE
3665	P1 is maintained	I	Maintain P1	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Marked as complete on 10/29/15.	14651000	False	False	False	False	FALSE
3666	Cf5 end treatment bypassed	I	Maintain end of treatment to allow for discharge@	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	P1 entrenched.	15127200	False	False	False	False	FALSE
3667	Cf5 end treatment bypassed	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Cf5 is maintained. Extended due to over ROW.	15169400	False	False	False	False	FALSE
3668	Cf5 end treatment bypassed	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Marked as complete 11/1.	15169400	False	False	False	False	FALSE
3669	Waterbars overtopped	I	Stabilize contributing drainage area and maintain waterbars	10/26/2019 17:00 Completed			11/1/2019 17:00	1/9/2019 17:00	Waterbars appeared to be maintained. P1 was installed, and curlex was installed.	15171400-15169400	False	False	False	False	FALSE
3670	Cf5 end treatment bypassed	I	Retain Cf5 and treatment off ROW	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	CF5 is maintained.	15169400	False	False	False	False	FALSE
3671	P1 is undermined	I	Maintain P1	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Waterbars removed from off ROW.	15162400	False	False	False	False	FALSE
3672	Cf5 end treatment bypassed	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Overwrote back to action item #3650. Cf5 is maintained.	15162400	False	False	False	False	FALSE
3673	Cf5 end treatment bypassed	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Bypass and Cf5 maintained.	15162400	False	False	False	False	FALSE
3674	Cf5 end treatment bypassed	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Overshot to action item #3650. Cf5 is maintained.	15162400	False	False	False	False	FALSE
3675	Sediment off ROW	I	Retain sediment off ROW	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Watering to LOA.	15127200-15129400	False	False	False	False	FALSE
3676	Accumulated sediment half the height of perimeter Cf5	I	Maintain perimeter Cf5	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	8/7/19 and is extended due to watering on LOA punch list states that owner does not respond.	15128400	False	False	False	False	FALSE
3677	Cf5 end treatment undermined	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Cf5 is undermined.	1516225	False	False	False	False	FALSE
3678	Cf5 end treatment	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Let to sediment off ROW section item #3675 for more information. Excess sediment removed from Cf5.	1516400	False	False	False	False	FALSE
3679	Erosion along Cf5	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Area repaired with curlex and Cf5 checks.	1516400-151650	False	False	False	False	FALSE
3680	Cf5 undermined at the gutter	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Cf5 is undermined.	15126000-15126500	False	False	False	False	FALSE
3681	Cf5 end treatment bypassed	I	Retain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Excess sediment removed from Cf5.	15126000-15126400	False	False	False	False	FALSE
3682	Cf5 end treatment bypassed	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Overshot to action item #3650. Cf5 is maintained.	15126000	False	False	False	False	FALSE
3683	Cf5 end treatment bypassed	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Overshot to action item #3650. Cf5 is maintained.	15126000	False	False	False	False	FALSE
3684	Cf5 end treatment bypassed	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Overshot to action item #3650. Cf5 is maintained.	15126000	False	False	False	False	FALSE
3685	Water non discharging off ROW	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Water non discharging off ROW.	15127200	False	False	False	False	FALSE
3686	maintenance	I	Maintain Cf5 and treatment	10/26/2019 17:00 Completed			10/29/2019 0:00	10/29/2019 0:00	Cf5 end water bar ends maintained d down the slope.	15127200-15129400	False	False	False	False	FALSE

ID	Action / Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
3687	Accumulated sediment half the height of CFS perimeter CF over-topped more than 50% full of sediment, CFS needs to be repaired	1	Maintain CFS	10/25/2019	17:00	Completed	11/1/2019 17:00	10/31/2019 17:00	Item cannot be found on the punch list CMH has reported this to LEI Hiburn and EC Reinfo on 10/31/19 to be added onto the PL item marked as complete on 11/1/19 and found to be complete on 11/2/19. Extension was requested due to CFS being completed.	Item marked as complete on 11/2/19.	15121+00	72.00	FALSE	FALSE	FALSE	FALSE
3688	Waterbar maintenance	1	CFS clean up	10/29/2019	17:00	Completed	10/21/2019 17:00	10/31/2019 17:00	DEQWW item. Extended due to wet ROW.	1205+50 to 1200+00	24.00	FALSE	FALSE	FALSE	FALSE	
3689	Sediment off ROW. Upstream waterbar failure at 149229+50.	1	Waterbar maintenance	10/26/2019	17:00	Completed	11/1/2019 17:00	11/8/2019 17:00	Sediment off ROW appeared to be cleaned up.	14923+50	48.00	FALSE	FALSE	FALSE	FALSE	
3691	CFS maintenance needed. CFS is undermined	1	CFS maintenance	10/26/2019	17:00	Completed	11/1/2019 17:00	11/8/2019 17:00	DEQWW item. Extended due to wet ROW.	14922+50	48.00	FALSE	FALSE	FALSE	FALSE	
3692	Waterbar maintenance needed	1	Waterbar maintenance	10/26/2019	17:00	Completed	11/1/2019 17:00	11/8/2019 17:00	DEQWW item. Extended due to wet ROW.	14922+50	48.00	FALSE	FALSE	FALSE	FALSE	
3693	Sediment off ROW. Controls over topped	1	Sediment remove. Controls over topped	10/26/2019	17:00	Completed	11/1/2019 17:00	11/8/2019 17:00	Sediment off ROW reported to be cleaned up and CFS maintained. Item found to incomplete on 11/2/19. Timber mat bridge was cleaned and erosion on slope was repaired but slope was not stabilized.	14921+60	48.00	TRUE	FALSE	FALSE	FALSE	
									Marked as complete on 10/31/19.							
									Extension request denied on 11/04/19							
									Marked as complete on 11/17/19 - Photo received from contractor showing installation of blanket matting.							
									Marked as complete on 10/31/19.							
									Sediment off ROW reported to be cleaned up.	14916+06	192.00	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 10/31/19.							
									Sediment off ROW reported to be cleaned up.	14904+00	24.00	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 10/31/19.							
									CFS installed.	14904+00	24.00	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 10/31/19. Item found to still need maintenance.	14922+00	1326+40	FALSE	FALSE	FALSE	FALSE	
									CFS slope C installed from bottom to top during this update.	14922+00	1326+40	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 10/31/19. Item found to still need maintenance throughout the entire CFS.	14921+60	168.00	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 10/31/19.							
									Refer to 3693 for sediment off ROW.	13924+00	168.00	TRUE	FALSE	FALSE	FALSE	
									Marked as complete on 10/31/19. Found to still need maintenance.	13924+00	168.00	FALSE	FALSE	FALSE	FALSE	
									Overhead repair.	13924+00	168.00	FALSE	FALSE	FALSE	FALSE	
									DEQWW item. Extended due to wet ROW.							
									Marked as complete on 11/2/19.							
									Excess SDR removed.	14987+00	72.00	TRUE	FALSE	FALSE	FALSE	
									DEQWW item. Extended due to wet ROW.	14987+00	72.00	FALSE	FALSE	FALSE	FALSE	
									Waterbar maintained.	14986+00	168.00	FALSE	FALSE	FALSE	FALSE	
									ERDO MM item. Extended due to wet ROW.	13924+00	168.00	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 11/2/19 - Found to still need maintenance							
									Curve & stability.	14988+75	144.00	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 10/23/19.							
									P1 appeared to be maintained. CMH spoke to LEI who stated the spoil/demudied material is to be stabilized.	14888+60	14888+60	7.00	FALSE	FALSE	FALSE	
									Extended due to wet ROW conditions.							
									Marked as complete on 11/2/19. Found to still need maintenance on 11/1/19.	14888+60	120.00	FALSE	FALSE	FALSE	FALSE	
									Received photo from contractor on 11/4/19 showing maintenance to CFS.	14888+10	120.00	FALSE	FALSE	FALSE	FALSE	
									DEQWW item. Extended due to wet ROW.							
									Marked as complete on 11/2/19 - Found to still need maintenance on 11/4/19 to be added back to punch list.							
									Marked as complete on 11/2/19 - sum maintained.	14888+10	192.00	FALSE	FALSE	FALSE	FALSE	
									DEQWW item. Extended due to wet ROW.							
									Marked as complete on 11/2/19. Found to still need maintenance on 11/4/19 to be added back to punch list.							
									Photo taken at 11/2/19. Found to still need maintenance on 11/4/19. Found to still need maintenance on 11/4/19.	14881+00	72.00	FALSE	FALSE	FALSE	FALSE	
									CF5 maintained.	14882+00	144.00	FALSE	FALSE	FALSE	FALSE	
									DEQWW item. p/Maintain	13958+01	13413+00+11	FALSE	FALSE	FALSE	FALSE	
									P1 was repaired.	13963+00	24.00	FALSE	FALSE	FALSE	FALSE	
									DEQWW item. Repair & stabilize	13965+00	7.00	FALSE	FALSE	FALSE	FALSE	
									DEQWW item. Maintained	13970+00	7.00	FALSE	FALSE	FALSE	FALSE	
									DEQWW item. Repaired	13972+00	7.00	FALSE	FALSE	FALSE	FALSE	
									DEQWW item. Extension request denied on 11/1/19.							
									Sediment appeared to be removed from P1 SF.							
									DEQWW item. Extension request denied on 11/1/19.							
									Marked as complete on 11/2/19. Found to still need maintenance on 11/1/19. CMH later received photo documentation from LEI Hiburn showing where the slope had been stabilized with culvert.							
									DEQWW item. Extended by LEI Hiburn.	14851+00	144.00	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14855+00	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14856+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Marked as complete on 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14872+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14874+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14875+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14876+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14877+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14878+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14879+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14880+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14881+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14882+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14883+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14884+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14885+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14886+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14887+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14888+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14889+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14890+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14891+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14892+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14893+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14894+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14895+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14896+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14897+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14898+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14899+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14900+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14901+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14902+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14903+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14904+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14905+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14906+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14907+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14908+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14909+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14910+50	144.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 11/1/19 to be added back to punch list.	14911+50	192.00	FALSE	FALSE	FALSE	FALSE	
									Photo taken at 11/2/19. Found to still need maintenance on 1							

ID	Action / Item	Start Date	End Date	Status	Action Required	Spread	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
3763 Waterflow in center contributing to erosion towards S	Maintain water bar	1/15/2019	1/20/2019	Completed			1/21/2019 17:00	1/21/2019 17:00	Waterbar graded back to spec and seeded and stabilized, fill erosion down slope was repaired, seeded and stabilized, and it's still intact in front of timber mat approach to S.	1386/000	48.00	FALSE	FALSE	FALSE	FALSE	
3764 CFS perimeter control missing approx. 3 section. Adjacent CFS	Repair/reinstall missing and damaged CFS perimeter control	1/21/2019	1/20/2019	Completed			1/22/2019 17:00	1/22/2019 17:00	Marked as complete 1/22/19. CFS and treatment appeared to be maintained.	1376/025	24.00	FALSE	FALSE	FALSE	FALSE	
3765 Perimeter P1 Down	Maintain perimeter controls	1/21/2019	8:52 Completed	Completed			1/21/2019 15:56	1/22/2019 7:00	Damge appeared to be from antecedent/gaining access to property. Perimeter controls appeared to be maintained.	1376/147	3.07	FALSE	FALSE	FALSE	FALSE	
3766 CFS end treatment undermined	Maintain CFS and treatment	1/21/2019	17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	Marked as complete 1/22/19. CFS end treatment appeared to be maintained.	1370/050	24.00	FALSE	FALSE	FALSE	FALSE	
3767 CFS end treatment undermined	Maintain end treatment	1/21/2019	17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	Extended due to wet ROW. Marked as complete 1/25/19. Sump appeared to be maintained.	1371/000	24.00	FALSE	FALSE	FALSE	FALSE	
3768 Acc. accumulated sediment 3/2' feet of dump	Accumulated sediment removal	1/21/2019	17:00 Completed	Completed			1/25/2019 17:00	1/27/2019 17:00	Extended due to wet ROW. Sump appeared to be maintained.	1371/040	96.00	FALSE	FALSE	FALSE	FALSE	
3769 Needs maintenance/accumulation sediment over ½' feet	Sumo needs maintenance/accumulation sediment over ½' feet	1/21/2019	17:00 Completed	Completed			1/25/2019 17:00	1/27/2019 17:00	Extended due to wet ROW. Sump appeared to be maintained.	1370/040	96.00	FALSE	FALSE	FALSE	FALSE	
3770 P1alt fence torn and sagging	G	Sumo needs maintenance	1/22/2019 13:17 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	Did not appear on 1/25/19. L176/13 Punch list - emailed back to Mike Bentro. First appeared on 1/27/19 punch list. CFS was repaired.	1366/450	6.00	FALSE	FALSE	FALSE	FALSE	
3771 CFS perimeter control torn	Maintain CFS	1/21/2019	17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	Did not appear on 1/25/19. L176/13 Punch list - emailed back to Mike Bentro. First appeared on 1/27/19 punch list. P1 alt fence installed on GFS and CFS installed on GFS and CFS 2.	1366/450	240.00	FALSE	FALSE	FALSE	FALSE	
3772 CFS not installed per plan on both sides of 5' GFS	Install CFS per plan	1/21/2019	17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	Specified to be from neighboring control section N, approximately STA 1400000. Currently under engineer review. CFS appears to be maintained.	1356/025	240.00	FALSE	FALSE	FALSE	FALSE	
3773 CFS needs maintenance/accumulated sediment on CFS	Maintain CFS	1/21/2019	17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	CFS maintained.	1399/000	14201.450	24.00	FALSE	FALSE	FALSE	
3774 CFS is undermined/holes in them, CFS needs to be maintained.	CFS needs to be maintained.	1/22/2019	17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	P1 replaced.	1418/000	48.00	FALSE	FALSE	FALSE	FALSE	
3775 CFS has holes in it, CFS needs to be maintained.	CFS needs to be maintained.	1/22/2019	17:00 Completed	Completed			1/28/2019 17:00	1/28/2019 17:00	re-inspected 11/29 and observed that P1 alt fence had been repaired (E).	1410/044	55.00	FALSE	FALSE	FALSE	FALSE	
3777 P1 damaged	G	Repair P1 holes/fence	1/22/2019 17:00 Completed	Completed			1/27/2019 17:00	1/27/2019 17:00	P1 maintained.	1410/044	48.00	FALSE	FALSE	FALSE	FALSE	
3778 Fence & CFS	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			12/1/2019 17:00	12/1/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1410/044	17.00	FALSE	FALSE	FALSE	FALSE	
3779 Fence & CFS	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			12/1/2019 17:00	12/1/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1410/044	10.34	FALSE	FALSE	FALSE	FALSE	
3780 SST fabric fence removed	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			12/1/2019 17:00	12/1/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1410/044	10.34	FALSE	FALSE	FALSE	FALSE	
3781 CFS fence superglue erosion	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			12/1/2019 17:00	12/1/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1410/044	9.00	FALSE	FALSE	FALSE	FALSE	
3782 SST fabric fence removed	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			12/1/2019 17:00	12/1/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1410/044	6.00	FALSE	FALSE	FALSE	FALSE	
3783 SST fabric fence removed	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			12/1/2019 17:00	12/1/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1410/044	7.00	FALSE	FALSE	FALSE	FALSE	
3784 End treatment adjacent to sump discharge bypasses CFS	G	Stabilize slope	1/22/2019 17:00 Completed	Completed			1/27/2019 17:00	1/27/2019 17:00	CFS replaced.	1408/000	66.00	FALSE	FALSE	FALSE	FALSE	
3785 End treatment bypass, sump discharge bypasses CFS	G	CFS End treatment repair	1/22/2019 17:00 Completed	Completed			1/27/2019 17:00	1/27/2019 17:00	Marked as complete on 12/7/19. Perimeter CFS appeared to be maintained.	1405/000	7.00	FALSE	FALSE	FALSE	FALSE	
3786 RD/W stabilization appears inadequate	H	Re-stabilize ROW	1/24/2019 17:00 Completed	Completed			1/24/2019 17:00	1/24/2019 17:00	re-inspected 12/14 and observed that P1 alt fence had been repaired (E).	1405/000	48.00	FALSE	FALSE	FALSE	FALSE	
3787 SST fabric fence removed	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1405/000	7.00	FALSE	FALSE	FALSE	FALSE	
3788 SST fabric fence removed	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1405/000	7.00	FALSE	FALSE	FALSE	FALSE	
3789 P1alt fence removed	G	Repair P1 fence	1/22/2019 17:00 Completed	Completed			1/22/2019 17:00	1/22/2019 17:00	re-inspected 12/14 and observed that GFS had been repaired (E).	1405/000	7.00	FALSE	FALSE	FALSE	FALSE	
3790 P1alt fence removed	G	Repair P1 perimeter controls	1/22/2019 14:58 Completed	Completed			1/24/2019 17:00	1/24/2019 17:00	Sum appears to be maintained.	1405/500	24.00	FALSE	FALSE	FALSE	FALSE	
3791 CFS damaged	I	Maintain CFS	1/22/2019 17:00 Completed	Completed			1/24/2019 17:00	1/24/2019 17:00	CFS replaced.	1407/200	0.00	FALSE	FALSE	FALSE	FALSE	
3792 Holes in CFS	I	Repair/Clean CFS	1/24/2019 17:00 Completed	Completed			1/25/2019 17:00	1/25/2019 17:00	Marked as complete on 12/7/19. Perimeter CFS appeared to be maintained.	1407/515	5.00	FALSE	FALSE	FALSE	FALSE	
3793 Perimeter CFS torn	I	Repair/Clean CFS	1/24/2019 17:00 Completed	Completed			1/27/2019 17:00	1/27/2019 17:00	re-inspected due to condition (B).	1408/000	17.00	FALSE	FALSE	FALSE	FALSE	
3794 Tree/Roots requires additional stabilization	I	Re-stabilize tree base	1/26/2019 15:14 Completed	Completed			1/27/2019 17:00	1/27/2019 17:00	Waterbar appears to be maintained.	1405/500	24.00	FALSE	FALSE	FALSE	FALSE	
3795 Waterbar does not meet specification requirement	I	build soil mix specification requirement	1/26/2019 14:58 Completed	Completed			1/27/2019 17:00	1/27/2019 17:00	Sum appears to be maintained.	1405/500	24.00	FALSE	FALSE	FALSE	FALSE	
3796 Sump required maintenance over 20% full	I	maintenance	1/26/2019 14:58 Completed	Completed			12/6/2019 17:00	12/6/2019 17:00	CFS replaced.	1405/500	0.00	FALSE	FALSE	FALSE	FALSE	
3797 SST fabric damaged	H	Repair/Replace CFS	1/26/2019 12:00 Completed	Completed			12/10/2019 17:00	12/10/2019 17:00	Items were replaced (B).	1405/025	5.00	FALSE	FALSE	FALSE	FALSE	
3798 SST fabric damaged	H	Repair/Replace CFS	1/26/2019 12:00 Completed	Completed			12/10/2019 17:00	12/10/2019 17:00	Items were replaced (B).	1405/025	5.00	FALSE	FALSE	FALSE	FALSE	
3799 Devoid area on CFS 5' sq	I	Stabilize bank	1/26/2019 12:00 Completed	Completed			12/13/2019 17:00	12/13/2019 17:00	Marked as complete on 12/7/19. Tree/stump removed.	1405/000	13.24/40	FALSE	FALSE	FALSE	FALSE	
3800 Sediment/Mud in GAS RCE	I	RCE needs maintenance	1/26/2019 17:00 Completed	Completed			12/13/2019 17:00	12/13/2019 17:00	reinspected due to condition (B).	1405/000	72.00	FALSE	FALSE	FALSE	FALSE	
3801 CFS is undermined. CFS needs to be maintained.	I	Needs to be maintained	1/26/2019 17:00 Completed	Completed			1/26/2019 17:00	1/26/2019 17:00	CFS received photos of crew working on the items in the rain on 12/13/19. The item was not marked as complete until 12/16/19. CFS appeared to be maintained and curlex installed.	1595/000	72.00	FALSE	FALSE	FALSE	FALSE	
3802 maintenance needed. CFS undermined.	I	CFS maintenance needed	1/26/2019 17:00 Completed	Completed			1/26/2019 17:00	1/26/2019 17:00	CFS appears to be maintained.	1595/000	24.00	FALSE	FALSE	FALSE	FALSE	
3803 sediment off right of way	I	retrieve sediment and stabilize area	1/26/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	Sediment off ROW appears reinforced/ stabilized.	1586/000	24.00	TRUE	FALSE	FALSE	FALSE	
3804 SST fabric loose from chain link	H	Repair CFS	1/26/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	SSF fabric re-tethered to chain link (B).	1403/000	20.00	FALSE	FALSE	FALSE	FALSE	
3805 SST fabric loose from chain link	H	Repair CFS	1/26/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	Tan plastic strap/click was replaced (DB).	1403/2701	22.00	FALSE	FALSE	FALSE	FALSE	
3806 SST fabric loose from chain link	H	Repair CFS	1/26/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	SST fabric attached to chain link (DB).	1403/2701	22.00	FALSE	FALSE	FALSE	FALSE	
3807 SST fabric loose from chain link	H	Repair CFS	1/26/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	Air ties installed.	1403/000	19.00	FALSE	FALSE	FALSE	FALSE	
3808 SST fabric loose from chain link	H	Repair CFS	1/26/2019 17:00 Completed	Completed			12/18/2019 17:00	12/18/2019 17:00	Set tie installed and air ties installed.	1403/000	19.00	FALSE	FALSE	FALSE	FALSE	
3809 SST fabric loose from chain link	H	Repair CFS	1/26/2019 17:00 Completed	Completed			12/18/2019 17:00	12/18/2019 17:00	CFS repaired/replaced.	1403/000	19.00	FALSE	FALSE	FALSE	FALSE	
3810 SST fabric loose from chain link	H	Repair CFS	1/26/2019 17:00 Completed	Completed			12/18/2019 17:00	12/18/2019 17:00	CFS installed, under mining reported.	1403/000	19.00	FALSE	FALSE	FALSE	FALSE	
3811 P1 Needs Maintenance (Broken Stake)	I	Maintain P1	1/27/2019 17:00 Completed	Completed			12/18/2019 17:00	12/18/2019 17:00	Stake was replaced.	1356/000	24.00	FALSE	FALSE	FALSE	FALSE	
3812 P1 needs maintenance - several holes and portions of %50	I	Maintain P1	1/27/2019 17:00 Completed	Completed			12/18/2019 17:00	12/18/2019 17:00	Stake men in need, deficient areas repaired.	1356/2400	24.00	FALSE	FALSE	FALSE	FALSE	
3813 CFS has multiple holes and is %50	I	Maintain CFS	1/27/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	CFS removed/item was not called out on the ESC plans at this location beside the RCE.	1356/2111	24.00	FALSE	FALSE	FALSE	FALSE	
3814 Sump eroding	I	Repair erosion and stabilize slope	1/27/2019 17:00 Completed	Completed			12/18/2019 17:00	12/18/2019 17:00	Slope stabilized with Cuxle.	1356/2111	24.00	FALSE	FALSE	FALSE	FALSE	
3815 topsoil pile skewed off	G	repair slope head soil	1/27/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	Area was stabilized with straw much. (E.)	1387/8400	5.29	FALSE	FALSE	FALSE	MS-2	
3816 Curlex is torn	I	Maintain CFS	1/27/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	Curlex replaced and re-sealed.	IR-29114	24.00	FALSE	FALSE	FALSE	FALSE	
3817 CFS torn	I	Maintain CFS	1/27/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	CFS replaced/repaired.	1355/4400	15.11/12	24.00	FALSE	FALSE	FALSE	
3818 CFS full/unreinforced	I	Maintain CFS	1/27/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	CFS stabilized and undetermined portion repaired.	1356/000	15.62	24.00	FALSE	FALSE	FALSE	
3819 Perimeter CFS undermined	H	Repair perimeter control	1/27/2019 17:00 Completed	Completed			12/18/2019 17:00	12/18/2019 17:00	CFS stabilized and undetermined portion repaired.	1356/000	15.00	FALSE	FALSE	FALSE	FALSE	
3820 Sump shows signs of erosion.	I	Repair erosion and re-stabilize slope.	1/27/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	Area replaced by CFS.	IR-29114	24.00	FALSE	FALSE	FALSE	FALSE	
3821 vegetative stabilization (Tensile Stake) area need to be stabilized	I	Maintain/tension	1/27/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	Area replaced by tensile stake with curlex.	1356/000	15.63/14	24.00	FALSE	FALSE	FALSE	
3822 CFS perimeter control missing approx. 3 section. Adjacent CFS	I	Repair/reinstall missing and damaged CFS perimeter control	1/27/2019 17:00 Completed	Completed			12/17/2019 17:00	12/17/2019 17:00	Area replaced by tensile stake with curlex. Correct staking appeared to be installed to 15693+39 - approximately 15566-33	15693/59	15684/54	24.00	FALSE	FALSE	FALSE	

ID	Action Item / Issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
ATWS 487 Vegetative Stabilization [Temporary] area need to be stabilized																
3822		I	Stabilized denuded area	12/1/2019 17:00	Completed	12/18/2019 17:00										
3823	ATWS 487 Compost filter Sock has multiple holes in it	I	Maintain P1 CS	12/1/2019 17:00	Completed	12/18/2019 17:00			P1 S1 applied to be maintained.	IR 29120-Benified by CM Bernardo Hernandez.	24.00	False	False	False	False	False
3824	P1 S5 down	I	Maintain P1 S5	12/1/2019 17:00	Completed	12/19/2019 17:00			Marked as Complete 12/23/19. Area appeared to be stabilized.	The area appeared to be stabilized. The correct workspace for this item appeared to be 625.	0.00	False	False	False	False	False
Vegetative Stabilization [Temporary] Stabilize denuded areas no vegetation.																
3825	P1 S5 damaged/drown	I	Soliditize w/ vegetation.	1/1/2019 17:00	Completed	1/2/2019 17:00			P1 repaired [DB]	15700/00 to 15635+00	72.00	False	False	False	False	False
3826	P1 S5 down	I	Repair P1	1/1/2019 17:00	Completed	1/2/2019 17:00			P1 take repair [DB]	15997/040	24.00	False	False	False	False	False
3827	P1 S5 down	I	Repair P1	1/1/2019 17:00	Completed	1/2/2019 17:00			SF repaired [DB]	15991/050 to 15921/50	2.00	False	False	False	False	False
3828	S5 fabric loose from chain link	G	Repair S5	1/1/2019 17:00	Completed	1/2/2019 17:00			P1 was removed not required per ESE plans [DB]	11674/000 to 11675/000	24.00	False	False	False	False	False
3829	P1 needs repaired	G	Repair/Replace P1	1/1/2019 17:00	Completed	1/2/2019 17:00			P1 was removed not required per ESE plans [DB]	11740/000 to 11741/000	24.00	False	False	False	False	False
3830	P1 needs repaired	G	Repair/Replace P1	1/1/2019 17:00	Completed	1/2/2019 17:00			P1 was removed not required per ESE plans [DB]	11744/000 to 11745/000	24.00	False	False	False	False	False
P1 S5 down																
3831	P1 needs repaired	I	Repair/Replace P1	1/1/2019 17:00	Completed	1/2/2019 17:00			Agreed to rework as per plan to have resulted from landowner crossing.	RE installed, roadway appears clean. Noticed as complete 12/27/19 on punchlist, re-inspected	0.00	False	False	False	False	False
3832	Tire/tire rotated	I	Retire/retract	1/1/2019 17:00	Completed	1/27/2019 17:00			P1 was removed at D 70 BM after the snow day it was opened. S4.	Mo/P Fr 3:35	3.67	False	False	False	False	False
3833	P1 S5 down	I	Repair P1	1/1/2019 17:00	Completed	1/27/2019 17:00			Damages are reported to have resulted from landowner crossing.	1323/000	24.00	False	False	False	False	False
3834	P1 S5 down	I	CF needs to be maintained	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13464/000	24.00	False	False	False	False	False
3835	P1 required maintenance	I	P1 requires maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			Silt fence was repaired.	13467/500	24.00	False	False	False	False	False
3836	RW requires maintenance stabilized slope area	I	stabilize slope area	1/1/2019 17:00	Completed	1/28/2019 17:00			Slope was stabilized with straw mulch and curfew. Damage appears to have resulted from landowner vehicle crossing of the ROW.	13472/000	24.00	False	False	False	False	False
3837	Waterholes require maintenance	I	Waterholes require maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			Damage to waterbar ap points to have resulted from landowner crossing of the ROW.	13485/000	24.00	False	False	False	False	False
3838	Waterholes require maintenance	I	Waterholes require maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			As few were to waterbar ap points to have resulted from landowner crossing of the ROW.	13485/000	24.00	False	False	False	False	False
3839	Waterholes require maintenance	I	Waterholes require maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			A few were to waterbar ap points to have resulted from landowner crossing of the ROW.	13485/000	24.00	False	False	False	False	False
3840	Waterholes require maintenance	I	Waterholes require maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			Waterholes require maintenance	13485/000 to 13486/000	24.00	False	False	False	False	False
3841	P1 required maintenance	I	P1 required maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13490/000	24.00	False	False	False	False	False
3842	CF5 needs to be maintained. CF5 has holes & torn.	I	CF5 needs to be maintained.	1/1/2019 17:00	Completed	1/28/2019 17:00			Slope was stabilized with straw mulch and curfew. Damage appears to have resulted from landowner crossing of the ROW.	13492/000	24.00	False	False	False	False	False
3843	CF5 damaged	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 damaged and cleaned/reinstated from No 6001 (end T-G).	G 141/11, Sulfur Anhydrite	0.84	False	False	False	False	False
3844	P1 S5 requires maintenance	I	Repair/Replace P1	1/1/2019 17:00	Completed	1/28/2019 17:00			P1 S5 damaged and cleaned/reinstated from No 6001 (end T-G).	1317/000	9.00	False	False	False	False	False
3845	Waterholes require maintenance, stabilize area	I	Waterholes require maintenance, stabilize area	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 was not found on 1/6/20/20. Inspector noted spoke with EC Male Centro who said it was left off in error and would be put on 1/23/19.	13485/000 to 13486/000	16.25	False	False	False	False	False
3846	Waterholes require maintenance, stabilize area	I	Waterholes require maintenance, stabilize area	1/1/2019 17:00	Completed	1/28/2019 17:00			Damages are reported to have resulted from landowner crossing of the ROW.	13486/000	16.25	False	False	False	False	False
3847	P1 required maintenance	I	P1 required maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 was removed and replaced.	13487/000	16.25	False	False	False	False	False
3848	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 was removed and replaced.	13488/000	16.25	False	False	False	False	False
3849	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 was removed and replaced.	13489/000	16.25	False	False	False	False	False
3850	Waterholes require maintenance	I	Waterholes require maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 was removed and replaced.	13490/000	16.25	False	False	False	False	False
3851	CF5 full/wornout	G	Fluid Leak Truck No 705	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13490/000 to 13491/000	16.25	False	False	False	False	False
3852	Fluid spill/leak	G	Clean up fluid spill	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13491/000	16.25	False	False	False	False	False
3853	Fluid spill/leak	G	Clean up fluid spill	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13492/000	16.25	False	False	False	False	False
3854	CF5 damaged in multiple areas	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13493/000	16.25	False	False	False	False	False
3855	Surficial soil/erosion	H	Maintain Surficial Areas/road	1/1/2019 17:00	Completed	1/28/2019 17:00			Item was removed due to equipment failure [cm]	Mo/MN-270	40.00	False	False	False	False	False
3856	Fluid leak	G	Fluid Leak Truck No 705	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13495/000	16.25	False	False	False	False	False
3857	CF5 full/wornout	I	Maintain P1 S5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13496/000	16.25	False	False	False	False	False
3858	CF5 full/wornout	I	Maintain P1 S5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13497/000	16.25	False	False	False	False	False
3859	CF5 full/half	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13498/000	16.25	False	False	False	False	False
3860	Waterholes require maintenance	I	Waterholes require maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13499/000	16.25	False	False	False	False	False
3861	CF5 full/wornout/damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13500/000	16.25	False	False	False	False	False
3862	CF5 full/wornout/damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13501/000	16.25	False	False	False	False	False
3863	CF5 full/half	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13502/000	16.25	False	False	False	False	False
3864	Waterholes require maintenance	I	Waterholes require maintenance	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13503/000	16.25	False	False	False	False	False
3865	CF5 full/wornout/damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13504/000	16.25	False	False	False	False	False
3866	CF5 full/half	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13505/000	16.25	False	False	False	False	False
3867	CF5 full/half	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13506/000	16.25	False	False	False	False	False
3868	CF5 full/half	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13507/000	16.25	False	False	False	False	False
3869	CF5 full/half	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13508/000	16.25	False	False	False	False	False
3870	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13509/000	16.25	False	False	False	False	False
3871	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13510/000	16.25	False	False	False	False	False
3872	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13511/000	16.25	False	False	False	False	False
3873	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13512/000	16.25	False	False	False	False	False
3874	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13513/000	16.25	False	False	False	False	False
3875	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13514/000	16.25	False	False	False	False	False
3876	CF5 damaged	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13515/000	16.25	False	False	False	False	False
3877	CF5 full	I	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13516/000	16.25	False	False	False	False	False
3878	CF5 full fence down.	G	Install fence	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13517/000	16.25	False	False	False	False	False
3879	CF5 full fence down loose from bridge	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13518/000	16.25	False	False	False	False	False
3880	CF5 full fence down	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13519/000	16.25	False	False	False	False	False
3881	CF5 full fence down	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13520/000	16.25	False	False	False	False	False
3882	CF5 full fence down	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13521/000	16.25	False	False	False	False	False
3883	CF5 full fence down	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13522/000	16.25	False	False	False	False	False
3884	CF5 full fence down	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13523/000	16.25	False	False	False	False	False
3885	CF5 full fence down	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13524/000	16.25	False	False	False	False	False
3886	CF5 full fence down	G	Repair/Replace CF5	1/1/2019 17:00	Completed	1/28/2019 17:00			CF5 maintained and cleaned/reinstated.	13525/000	16.25	False	False</td			

ID	Action Item # and Name	Spread	Action Required	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/By/yr	Sediment off Row	Stream Impact	Wetland Impact	Min. Standards	Correction Type
3886	Geotextile liner in PLS	I	Maintain geotextile liner	1/21/2020 17:00 Completed	1/21/2020 17:00	Sediment removed, liner re-sealed to number bar bridge and maintained.	1502812 (S 94)	20.00	FALSE	FALSE	FALSE	FALSE	Routine
3887	Hole in PLS F	H	Maintain CFS	1/22/2020 17:00 Completed	1/23/2020 17:00	P1 replaced	15029100	18.00	FALSE	FALSE	FALSE	FALSE	Routine
3888	CFS from perimeter control missing	H	Maintain P1	1/23/2020 17:00 Completed	1/23/2020 17:00	P1 maintained	15029100	18.00	FALSE	FALSE	FALSE	Blank	Routine
3889	CSF's present at bridge access road	G	Repair erosion	1/23/2020 17:00 Completed	1/23/2020 17:00	Bridge access road removed, concrete removed and rock added for protection (DB)	15028100	5.00	FALSE	FALSE	FALSE	FALSE	Routine
3890	CSF's present at bridge access road	G	Remove concrete/bed stone	1/24/2020 17:00 Completed	1/24/2020 17:00	Concrete removed, material removed, concrete removed and rock added for protection (DB)	15028100	5.00	FALSE	FALSE	FALSE	FALSE	Routine
3891	CSF's underlined	I	Maintain CFS	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS maintained	15028100	15.00	FALSE	FALSE	FALSE	FALSE	Routine
3892	Rocky backfill yard	G	Replace CFS	1/24/2020 17:00 Completed	1/24/2020 17:00	Geotextile liner removed and rock added	15028100	24.00	FALSE	FALSE	FALSE	FALSE	Routine
3893	CSF's underlined	I	Maintain CFS	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS maintained, CFS and P1 Sr added	15028100	15.56+50	15.56+50	15.56+50	15.56+50	15.56+50	Routine
3894	Geotextile liner full/requires maintenance	I	Maintain CFS	1/24/2020 17:00 Completed	1/24/2020 17:00	Geotextile liner maintained	15028100	24.00	FALSE	FALSE	FALSE	FALSE	Routine
3895	CSF's full	I	Maintain CFS	1/24/2020 17:00 Completed	1/24/2020 17:00	Geotextile liner maintained	15028100	24.00	FALSE	FALSE	FALSE	FALSE	Routine
3896	Geotextile liner full/requires maintenance	I	Maintain CFS	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS and treatment maintained	15028100	24.00	FALSE	FALSE	FALSE	FALSE	Routine
3897	CSF's ET requires full/requires maintenance	I	Maintain CFS	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS and treatment maintained	15028100	24.00	FALSE	FALSE	FALSE	FALSE	Routine
3898	CSF's ET requires full/requires maintenance	I	Maintain geotextile liner	1/24/2020 17:00 Completed	1/24/2020 17:00	Geotextile liner maintained	15028100	15.56+50	15.56+50	15.56+50	15.56+50	15.56+50	Routine
3899	CSF's ET requires full/requires maintenance	I	Maintain CFS and CWS level provider	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS and CWS level provider maintained	15028100	24.00	FALSE	FALSE	FALSE	FALSE	Routine
3900	CSF's ET requires full/requires maintenance	I	Maintain CFS and CWS level provider	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS maintained	15028100	24.00	FALSE	FALSE	FALSE	FALSE	Routine
3901	CSF's full/treatment undermined	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Undermining repaired and end treatment maintained	15028100	0.00	FALSE	FALSE	FALSE	FALSE	Routine
3902	Tire track CSF's end treatment undermined and cusing	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS and treatment maintained	15028100	15.56+50	15.56+50	15.56+50	15.56+50	15.56+50	Maintenance
3903	Tire track CSF's end treatment undermined	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Contactor repaired undermined CFS	15028100	18.00	FALSE	FALSE	FALSE	FALSE	Routine
3904	CSF's end treatment undermined	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Item removed until 1/31/2020	15028100	1.00	FALSE	FALSE	FALSE	FALSE	Routine
3905	CSF's end treatment undermined	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Geotextile liner removed until 1/31/2020	15028100	12.00	FALSE	FALSE	FALSE	FALSE	Routine
3906	Geotextile fabric on timber mat, full	I	Require maintenance (hole we are next to creek)	1/24/2020 17:00 Completed	1/31/2020 17:00	Item shown as complete on 1/31/2020	15028100	12.00	FALSE	FALSE	FALSE	FALSE	Routine
3907	Geotextile fabric on timber mat, full	I	Geotextile fabric requires maintenance	1/24/2020 17:00 Completed	1/31/2020 17:00	Geotextile fabric maintained	15028100	5.82+50	5.82+50	5.82+50	5.82+50	5.82+50	Maintenance
3908	Perimeter control missing at sumly/diversion berm junction.	I	Replace perimeter control.	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS replaced	15028100	24.00	FALSE	FALSE	FALSE	FALSE	Routine
3909	CSF's end treatment undermined (multiple areas)	H	Maintain CFS	1/24/2020 17:00 Completed	1/24/2020 17:00	CFS maintained	15028100	60.00	FALSE	FALSE	FALSE	FALSE	Routine
3910	CSF's end treatment undermined and cusing	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Stone and treatment maintained and P15 add'd below end treatment:	15028100	0.00	FALSE	FALSE	FALSE	FALSE	Routine
3911	CSF's end treatment undermined and cusing	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Stone and treatment maintained and P15 add'd below end treatment:	15028100	0.00	FALSE	FALSE	FALSE	FALSE	Routine
3912	CSF's end treatment undermined and cusing	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Stone and treatment maintained and P15 add'd below end treatment:	15028100	0.00	FALSE	FALSE	FALSE	FALSE	Routine
3913	CSF's end treatment undermined and cusing	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Stone and treatment maintained and P15 add'd below end treatment:	15028100	0.00	FALSE	FALSE	FALSE	FALSE	Routine
3914	CSF's end treatment undermined and cusing	I	Maintain end and treatment	1/24/2020 17:00 Completed	1/24/2020 17:00	Stone and treatment maintained and P15 add'd below end treatment:	15028100	0.00	FALSE	FALSE	FALSE	FALSE	Routine
3915	closed drop inlet	I	Remove sediment and drop inlet	1/25/2020 17:00 Completed	2/5/2020 17:00	Sediment was removed and CFS was maintained.	15028100	0.00	FALSE	FALSE	FALSE	FALSE	Routine
3916	CSF's dam overfull	H	Replace P1	1/25/2020 17:00 Completed	2/6/2020 17:00	Report of P1 was removed and replaced with new P1 - TGS	13111000	13113+50	13111000	13113+50	13111000	13113+50	Routine
3917	CSF's end treatment undermined	I	Replace damaged Super Silt fence	1/25/2020 17:00 Completed	2/6/2020 17:00	Reattached and repaired damaged super silt fence - TGS	13111000	1.00	FALSE	FALSE	FALSE	FALSE	Routine
3918	Dam overfull	H	Maintain end and treatment	1/25/2020 17:00 Completed	2/6/2020 17:00	Item shown as complete 2/1/2020	13111000	17.00	FALSE	FALSE	FALSE	FALSE	Routine
3919	CSF's end treatment undermined and cusing	I	Repair and maintain SSE	1/25/2020 17:00 Completed	2/7/2020 17:00	Item replaced until 2/1/2020	13111000	17.00	FALSE	FALSE	FALSE	FALSE	Routine
3920	SSE undermined	I	Replace CFS perimeter control	1/25/2020 17:00 Completed	2/7/2020 17:00	P1 replaced and new stakes installed - TGS	13111000	0.00	FALSE	FALSE	FALSE	FALSE	Routine
3921	CSF's perimeter control undermined, multiple areas and holes, and is over P1	G	Repair P1	1/25/2020 17:00 Completed	2/7/2020 17:00	Item replaced until 2/1/2020 due to wet ROW conditions. P1 is added at the top of embankment to channel stormwater into sump until equipment can be brought in to clean water out of channel and repair/cure placed.	13111000	13114+50	13114+50	13114+50	13114+50	13114+50	Routine
3922	Bookend and is over P1	G	Maintain end and treatment	1/25/2020 17:00 Completed	2/7/2020 17:00	Item replaced until 2/1/2020 due to wet ROW conditions. P1 is added at the top of embankment to channel stormwater into sump until equipment can be brought in to clean water out of channel and repair/cure placed.	13111000	13116+50	13116+50	13116+50	13116+50	13116+50	Routine
3923	Water barrier not in specific location near creek area	I	Remove accumulated sediment from waterbar	1/27/2020 17:00 Completed	2/19/2020 17:00	Item shown as complete 2/1/2020	13111000	288.00	FALSE	FALSE	FALSE	FALSE	Routine
3924	CSF's end treatment undermined	I	Replace CFS perimeter control	1/27/2020 17:00 Completed	2/19/2020 17:00	Item shown as complete 2/1/2020	13111000	13116+50	13116+50	13116+50	13116+50	13116+50	Routine
3925	CSF's end treatment undermined	I	Maintain end and treatment	1/27/2020 17:00 Completed	2/19/2020 17:00	Timber mat bridge repaired/replaced back in. Timber mat bridge removed and replaced back in. Timber removed and replaced back in. Timber removed and replaced back in.	14489180	5.12	FALSE	FALSE	FALSE	FALSE	Routine
3926	CSF's end treatment undermined	I	Maintain end and treatment	1/27/2020 17:00 Completed	2/19/2020 17:00	The contractor photod a line of water diversion inlets at this location along with installing additional stone within the boulder crossing to capture the flow coming from off the stream bed.	14489180	11487+50	11487+50	11487+50	11487+50	11487+50	Routine
3927	CSF's end treatment undermined	I	Maintain end and treatment	1/27/2020 17:00 Completed	2/19/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3928	Placed aggregate, leveled down	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3929	Placed aggregate, leveled down	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3930	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3931	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3932	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3933	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3934	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3935	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3936	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3937	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3938	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3939	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3940	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3941	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3942	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3943	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3944	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3945	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3946	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3947	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3948	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	61.56	FALSE	FALSE	FALSE	FALSE	Routine
3949	Geotextile fabric installed CSF's end treatment undermined	I	Repair P1	1/27/2020 17:00 Completed	2/10/2020 17:00	CSF's end treatment undermined	14489180	72.00	FALSE	FALSE	FALSE	FALSE	Routine
3950	CSF's end treatment undermined	H	Maintain CS	1/27/2020 17:00 Completed	2/11/2020 17:00	Item shown as complete 2/1/2020	13111000	12111+50	12111+50	12111+50	12111+50	12111+50	Routine
3951	CSF's end treatment undermined and full	G	Maintain end and treatment	1/27/2020 17:00 Completed	2/11/2020 17:00	Item shown as complete 2/1/2020	13111000	12114+50	12114+50	12114+50	12114+50	12114+50	Routine
3952	Surf. full	I	Maintain temp. control matting currently	1/27/2020 17:00 Completed	2/11/2020 17:00	Item shown as complete 2/1/2020	13111000	14034+50	14034+50	14034+50	14034+50	14034+50	Routine
3953	Geotextile full/requires maintenance	I	Maintain CFS check	1/27/2020 17:00 Completed	2/11/2020 17:00	Item shown as complete 2/1/2020	13111000	14142+50	14142+50	14142+50	14142+50	14142+50	Routine
3954	Perimeter CFS undermined	I	Maintain end and treatment	1/27/2020 17:00 Completed	2/11/2020 17:00	Item shown as complete 2/1/2020	13111000	14144+50	14144+50	14144+50	14144+50	14144+50	Routine
3955	Perimeter CFS undermined	I	Maintain P1 Sr	1/27/2020 17:00 Completed	2/11/2020 17:00	P1 Sr extended	13111000	14149+50	14149+50	14149+50	14149+50		

ID	Action Item / issue	Start Date	End Date	Status	Action Required	Spread	Action	Corrective Action Performed	Extended Date	Item Corrected Date	Actual Correction Date/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min. Standards	Correction Type
3969	CFS end treatment falling into sump	G	Repair CFS end treatment	Completed	2/13/2020 17:00	2/13/2020 17:00	G	Repair P1.	2/13/2020 17:00	Ton P1 replaced with new P1.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3970	P1	G	Clean out P1, Replace Wattle, and Repair Wattle	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Clean out P1, Replace Wattle, and Repair Wattle	2/17/2020 17:00	Cleaned sediment out of P1 replaced wattle, and rest wattle. -TG	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3971	Segment filled wattle across timber mat bridge and re-in	G	Repair P1.	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair P1.	2/17/2020 17:00	Ton P1 replaced with new P1.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3972	P1	G	Repair P1.	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair P1.	2/17/2020 17:00	Ton that bridge wattle cleaned and rest wattle. -TG	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3973	Segment filled wattle across timber mat bridge and re-in	G	Clean out wattle across timber mat bridge and take out reel	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Clean CFS and treatment	2/17/2020 17:00	Timber mat bridge wattle cleaned and CFS end treatment cleaned. -TG	4:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3974	Segment filled CFS and treatment	G	Repair/Re-attach SSS fabric	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair/Re-attach SSS fabric	2/17/2020 17:00	SSS fabric has been secured to the wire fencing.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3975	SSS fabric torn loose from chain link	G	Repair/Re-attach SSS fabric	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair/Re-attach SSS fabric	2/17/2020 17:00	SSS fabric has been secured to the wire fencing.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3976	SSS fabric torn loose from chain link	G	Repair/Re-attach SSS fabric	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair/Re-attach SSS fabric	2/17/2020 17:00	SSS fabric has been secured to the wire fencing.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3977	SSS fabric torn loose from chain link	G	Repair/Re-attach SSS fabric	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair/Re-attach SSS fabric	2/17/2020 17:00	SSS fabric has been secured to the wire fencing.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3978	Trile track CFS end treatment undetermined	I	Maintain triple stack CFS end treatment	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS wattle	2/17/2020 17:00	DEQ WATT item.	3:00	FALSE	FALSE	FALSE	Blank	Routine
3979	CFS wattle half full	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	CFS wattle maintained.	4:00	FALSE	FALSE	FALSE	Blank	Maintenance
3980	CFS wattle half full	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	Reinstated P1. TG	4:00	FALSE	FALSE	FALSE	Blank	Routine
3981	Beams and log P1	I	Maintain P1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain P1	2/17/2020 17:00	SG installed and	4:00	FALSE	FALSE	FALSE	Blank	Routine
3982	Log P1	I	Maintain P1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain P1	2/17/2020 17:00	SG installed and	4:00	FALSE	FALSE	FALSE	Blank	Routine
3983	P1	I	Maintain P1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain P1	2/17/2020 17:00	P1 top log secured (B6)	4:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3984	P1	I	Maintain P1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain P1	2/17/2020 17:00	This item was created in error.	7:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3985	ROW ticks adequate stabilization	I	Stabilize ROW	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Stabilize ROW	2/17/2020 17:00	ROW has been temporarily stabilized with EarthGuard pellets	24:00	FALSE	FALSE	FALSE	Blank	Routine
3986	ROW ticks adequate stabilization	I	Stabilize ROW	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Stabilize ROW	2/17/2020 17:00	ROW has been temporarily stabilized with EarthGuard pellets	24:00	FALSE	FALSE	FALSE	Blank	Routine
3987	CWD plunge pool beam requires maintenance	I	Maintain/replace CWD plunge pool beam	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain ROW	2/17/2020 17:00	Inspectors Hernández and Alíbar arrived at Golden View Road crossing to perform a ROW inspection and check for the completion of an action items. Inspectors found one corrective action item # 3988 & sta 14320+25 CWD plunge pool beam requires maintenance. Item # 3988 is a contractor's task assigned to the contractor a mistake for the location of the beam. Inspector Hernández then beamed around the plunge pool to expect the term corrective action item completed that had been listed for 24 hrs. time limit from 2/14/20. Let Tracy Hilburn back contractor it item completed on 2/18/20.	7:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3988	CWD plunge pool beam requires maintenance	I	Maintain/replace CWD plunge pool beam	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain ROW	2/17/2020 17:00	ROW has been temporary stabilized with EarthGuard pellets	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3989	CWD	I	Acquire stabilization	Undetermined	2/17/2020 17:00	2/17/2020 17:00	I	Acquire stabilization	2/17/2020 17:00	Pl maintained.	14322+400	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3990	Hoist P1	G	Repair P1.	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair P1.	2/17/2020 17:00	Pl maintained.	14322+600	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3991	Hoist P1	G	Repair P1.	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair P1.	2/17/2020 17:00	Pl maintained.	14322+800	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3992	Hoist P1	G	Repair P1.	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair P1.	2/17/2020 17:00	Pl maintained.	14322+1000	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3993	Hoist P1	G	Repair P1.	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair P1.	2/17/2020 17:00	Pl maintained.	14322+1200	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3994	Hoist P1	G	Repair P1.	Completed	2/17/2020 17:00	2/17/2020 17:00	G	Repair P1.	2/17/2020 17:00	Pl maintained.	14322+1400	FALSE	FALSE	FALSE	Blank	24 Hour Correction
3995	CFS has holes. Needs maintained.	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	New P1 tilt fence installed	0:00	FALSE	FALSE	FALSE	Blank	Routine
3996	CFS has holes. Needs maintained.	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	CFS has been maintained.	0:00	FALSE	FALSE	FALSE	Blank	Routine
3997	CFS split in half.	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	CFS has been maintained.	0:00	FALSE	FALSE	FALSE	Blank	Routine
3998	CFS split in half.	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	CFS has been maintained.	0:00	FALSE	FALSE	FALSE	Blank	Routine
3999	CFS split in half.	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	CFS has been maintained.	0:00	FALSE	FALSE	FALSE	Blank	Routine
4000	CFS split in half.	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	CFS has been maintained.	0:00	FALSE	FALSE	FALSE	Blank	Routine
4001	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	Bank stabilized with erosion control matting.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4002	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	CFS maintained.	24:00	FALSE	FALSE	FALSE	Blank	Routine
4003	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	CFI erosion repaired and CFS end treatment stabilized.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4004	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	P1 tilt fence maintained as complete.	24:00	FALSE	FALSE	FALSE	Blank	Routine
4005	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	Water was maintained.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4006	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	Water was maintained.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4007	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	Water was maintained.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4008	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	Water was maintained.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4009	CFS end treatment	I	Maintain CFS	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain CFS	2/17/2020 17:00	Water was maintained.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4010	Timber mat bridges appeared to have hole in mat	I	Stabilize ROW	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Stabilize ROW	2/17/2020 17:00	Geotextile fiber reinforced.	5:00	FALSE	FALSE	FALSE	Blank	Routine
4011	P1 damaged by landslide	I	Maintain P1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain P1	2/17/2020 17:00	Item shown as complete 2/21/20.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4012	ATWS 000 work space CFS requires maintenance	I	requires maintenance	Completed	2/17/2020 17:00	2/17/2020 17:00	I	requires maintenance	2/17/2020 17:00	Temporary repair made.	14326+56	FALSE	FALSE	FALSE	Blank	Routine
4013	ATWS 000 work space CFS requires maintenance	I	requires maintenance	Completed	2/17/2020 17:00	2/17/2020 17:00	I	requires maintenance	2/17/2020 17:00	Item extended due to wet ROW conditions.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4014	Stabilize and repair erosion	I	Stabilize and repair erosion	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Stabilize and repair erosion	2/17/2020 17:00	Farther down the bank.	14326+56	FALSE	FALSE	FALSE	Blank	Routine
4015	SSE maintenance needed	I	SSE maintenance needed	Completed	2/17/2020 17:00	2/17/2020 17:00	I	SSE maintenance needed	2/17/2020 17:00	Farther down the bank.	14326+56	FALSE	FALSE	FALSE	Blank	Routine
4016	Scope repair requires maintenance	I	Scope repair requires maintenance	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Scope repair requires maintenance	2/17/2020 17:00	Item extended due to wet ROW conditions.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4017	14007 1s-20 Water retention right next to creek 1	I	requires maintenance	Completed	2/17/2020 17:00	2/17/2020 17:00	I	requires maintenance	2/17/2020 17:00	Water retention 1s-20. Water held maintained.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4018	Sump requires maintenance % full	I	requires maintenance	Completed	2/17/2020 17:00	2/17/2020 17:00	I	requires maintenance	2/17/2020 17:00	Item extended due to wet ROW conditions.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4019	Stabilize bank area	I	Stabilize bank area	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Stabilize bank area	2/17/2020 17:00	Item extended due to wet ROW conditions.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4020	1s-20	I	1s-20	Completed	2/17/2020 17:00	2/17/2020 17:00	I	1s-20	2/17/2020 17:00	Item extended due to wet ROW conditions.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4021	1s-20	I	1s-20	Completed	2/17/2020 17:00	2/17/2020 17:00	I	1s-20	2/17/2020 17:00	Item extended due to wet ROW conditions.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4022	1s-20	I	1s-20	Completed	2/17/2020 17:00	2/17/2020 17:00	I	1s-20	2/17/2020 17:00	Item extended due to wet ROW conditions.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4023	CF1	I	CF1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	CF1	2/17/2020 17:00	CF1 maintained.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4024	CF1	I	CF1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	CF1	2/17/2020 17:00	CF1 maintained.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4025	CF1	I	CF1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	CF1	2/17/2020 17:00	CF1 maintained.	14326+56	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4026	Triple track CFS and treatment undetermined	I	Maintain triple stack CFS and treatment	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain triple stack CFS and treatment	2/17/2020 17:00	Triple track CFS end treatment maintained.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4027	Triple track CFS and treatment undetermined	I	Maintain triple stack CFS and treatment	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Maintain triple stack CFS and treatment	2/17/2020 17:00	Triple track CFS end treatment maintained.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4028	CF1	I	CF1	Completed	2/17/2020 17:00	2/17/2020 17:00	I	CF1	2/17/2020 17:00	CF1 maintained.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4029	ReLU erosion channel forming	I	Repair/Re-align and stabilize area	Completed	2/17/2020 17:00	2/17/2020 17:00	I	Repair/Re-align and stabilize area	2/17/2020 17:00	ReLU erosion channel forming.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4030	ReLU	I	ReLU	Completed	2/17/2020 17:00	2/17/2020 17:00	I	ReLU	2/17/2020 17:00	ReLU erosion channel forming.	24:00	FALSE	FALSE	FALSE	Blank	24 Hour Correction
4031	ReLU	I	ReLU	Completed	2/17/2020 17:00	2/17/2020 17:00	I	ReLU	2/17/2020 17:00							

ID	Action Item / Issue	Start Date	End Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due at Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
4133	CFS check underlined														24 Hour Correction
4134	CFS check underlined														24 Hour Correction
4135	Sediment off ROW caused by undermined CFS end treatment	4/14/2020 17:00	Completed			4/15/2020 17:00	Completed	Undermining repaired	14585+000 AWWS 1043	7:00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4136	CFS end treatment undermined														24 Hour Correction
4137	Sediment off ROW caused by undermined CFS end treatment														24 Hour Correction
4138	CFS end treatment undermined														24 Hour Correction
4139	Sediment off ROW caused by overtopped CFS														24 Hour Correction
4140	P1 S's down in several locations														24 Hour Correction
4141	CFS & S's full in sediment														24 Hour Correction
4142	CFS undermined														24 Hour Correction
4143	CFS undermined to elect cause sediment buildup														24 Hour Correction
4144	Segment accumulated in water bar and slope drain inlet														24 Hour Correction
4144	protection														24 Hour Correction
4145	hole in CFS														24 Hour Correction
4146	hole in CFS														24 Hour Correction
4147	Area around a pipe installation not stabilized														24 Hour Correction
4148	Severe needs stabilized within LOD														24 Hour Correction
4149	Sediment travelled outside LOD														24 Hour Correction
4150	Acres of land have now begun to pond up.	H	Maintain Acres of land in a low point with fence												Routine
4151	CFS stabilization/remove or replace CFS	I	Repair/replace CFS end treatment												Maintenance
4152	CFS check underlined														Routine
4153	Stow bales damage they require maintenance	H	Requires maintenance												Routine
4154	Sediment missing in road area (requires maintenance)	H	Requires maintenance												Maintenance
4155	CS has number of holes next to each (maintenance needed	H	maintenance												24 Hour Correction
4157	SS maintenance needed	H	maintenance												24 Hour Correction
4158	Accumulated sediment in water bar flow path	I	Repair sediment build up from water bar flow path												24 Hour Correction
4159	Accumulated sediment in water bar flow path	I	Repair sediment build up from water bar flow path												24 Hour Correction
4160	Repair/replace P1 S's	I	Repair/replace P1 S's												24 Hour Correction
4161	Repair/replace P1 S's	I	Repair/replace P1 S's												24 Hour Correction
4162	CFS undermined	I	Repair undermine of CFS												24 Hour Correction
4163	CFS undermined	I	Repair undermine of CFS												24 Hour Correction
4164	CFS undermined	I	Repair undermine of CFS												24 Hour Correction
4165	CFS undermined	I	Repair undermine of CFS												24 Hour Correction
4166	Hole in P1	I	Repair undermining												24 Hour Correction
4167	Hole in P1	I	Repair undermining												24 Hour Correction
4168	Sediment off ROW caused by end treatment overtopping	I	Repair/replace sediment from ROW												24 Hour Correction
4169	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4170	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4171	CFS undermined	I	Repair undermine of CFS												24 Hour Correction
4172	CFS undermined	I	Repair undermine of CFS												24 Hour Correction
4173	SS detached from chain link fencing	I	Repair/replace sediment from chain link fencing												24 Hour Correction
4174	CFS end treatment and check undermined	I	Repair/replace sediment from chain link fencing												24 Hour Correction
4175	Perimeter CFS undermined	I	Repair/replace sediment from chain link fencing												24 Hour Correction
4176	Perimeter CFS undermined	I	Repair/replace sediment from chain link fencing												24 Hour Correction
4177	Holes in P1	I	Repair undermining												24 Hour Correction
4178	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4179	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4180	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4181	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4182	Segment off ROW caused by overtopped CFS end treatment	I	Repair/replace sediment from ROW												24 Hour Correction
4183	Segment accumulation in flow path of water bar	I	Repair/replace sediment from ROW												24 Hour Correction
4184	CFS undermined	I	Repair/replace sediment from ROW												24 Hour Correction
4185	CFS undermined	I	Repair/replace sediment from ROW												24 Hour Correction
4186	SS's not stabilized	I	Repair/replace sediment from ROW												24 Hour Correction
4187	Holes in P1	I	Repair undermining												24 Hour Correction
4188	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4189	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4190	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4191	Repair/replace sediment from ROW	I	Repair/replace sediment from ROW												24 Hour Correction
4192	Segment off ROW caused by damaged S's	H	Repair/Replace S's												Routine
4193	CFS undermined	G	Repair/Replace CFS												Routine
4194	CFS undermined	G	Repair/Replace CFS												Routine
4195	CFS undermined	G	Repair/Replace CFS												Routine
4196	CFS undermined	G	Repair/Replace CFS												Routine
4197	CFS undermined	G	Repair/Replace CFS												Routine
4198	CFS undermined	G	Repair/Replace CFS												Routine
4199	CFS undermined	G	Repair/Replace CFS												Routine
4200	CFS undermined	G	Repair/Replace CFS												Routine
4201	CFS undermined	G	Repair/Replace CFS												Routine
4202	CFS undermined	G	Repair/Replace CFS												Routine
4203	CFS undermined	G	Repair/Replace CFS												Routine
4204	CFS undermined	G	Repair/Replace CFS												Routine
4205	CFS undermined	G	Repair/Replace CFS												Routine
4206	CFS undermined	G	Repair/Replace CFS												Routine
4207	CFS undermined	G	Repair/Replace CFS												Routine
4208	CFS undermined	G	Repair/Replace CFS												Routine
4209	CFS undermined	G	Repair/Replace CFS												Routine
4210	CFS undermined	G	Repair/Replace CFS												Routine
4211	CFS undermined	G	Repair/Replace CFS												Routine
4212	CFS undermined	G	Repair/Replace CFS												Routine
4213	CFS undermined	G	Repair/Replace CFS												Routine
4214	CFS undermined	G	Repair/Replace CFS												Routine
4215	CFS undermined	G	Repair/Replace CFS												Routine
4216	CFS undermined	G	Repair/Replace CFS												Routine
4217	CFS undermined	G	Repair/Replace CFS												Routine
4218	CFS undermined	G	Repair/Replace CFS												Routine
4219	CFS undermined	G	Repair/Replace CFS												Routine
4220	CFS undermined	G	Repair/Replace CFS												Routine
4221	CFS undermined	G	Repair/Replace CFS												Routine
4222	CFS undermined	G	Repair/Replace CFS												Routine
4223	CFS undermined	G	Repair/Replace CFS												Routine
4224	CFS undermined	G	Repair/Replace CFS												Routine
4225	CFS undermined	G	Repair/Replace CFS												Routine
4226	CFS undermined	G	Repair/Replace CFS												Routine
4227	CFS undermined	G	Repair/Replace CFS												Routine
4228	CFS undermined	G	Repair/Replace CFS												Routine
4229	CFS undermined	G	Repair/Replace CFS												Routine
4230	CFS undermined	G	Repair/Replace CFS												Routine
4231	CFS undermined	G	Repair/Replace CFS												Routine
4232	CFS undermined	G	Repair/Replace CFS												Routine
4233	CFS undermined	G	Repair/Replace CFS												Routine
4234	CFS undermined	G	Repair/Replace CFS												Routine
4235	CFS undermined	G	Repair/Replace CFS												Routine
4236	CFS undermined	G	Repair/Replace CFS												Routine
4237	CFS undermined	G	Repair/Replace CFS												Routine
4238	CFS undermined	G	Repair/Replace CFS												Routine
4239	CFS undermined	G	Repair/Replace CFS												Routine
4240	CFS undermined	G	Repair/Replace CFS												Routine
4241	CFS undermined	G	Repair/Replace CFS												Routine
4242	CFS undermined	G	Repair/Replace CFS												Routine
4243	CFS undermined	G	Repair/Replace CFS												Routine
4244	CFS undermined	G	Repair/Replace CFS												Routine
4245	CFS undermined	G	Repair/Replace CFS												Routine
4246	CFS undermined	G	Repair/Replace CFS												Routine
4247	CFS undermined	G	Repair/Replace CFS												Routine
4248	CFS undermined	G	Repair/Replace CFS												Routine
4249	CFS undermined	G	Repair/Replace CFS												Routine
4250	CFS undermined	G	Repair/Replace CFS												Routine
4251	CFS undermined	G	Repair/Replace CFS												Routine
4252	CFS undermined	G	Repair/Replace CFS												Routine
4253	CFS undermined	G	Repair/Replace CFS												Routine
4254	CFS undermined	G	Repair/Replace CFS												Routine
4255	CFS undermined	G	Repair/Replace CFS												Routine
4256	CFS undermined	G	Repair/Replace CFS												Routine
4257	CFS undermined	G													

ID	Action / Item / issue	Spread	Action Required	Start Date / Time	Status	Item Corrected / Due Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due Day / hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
4422 Hot in P1	G	Repair/replace & SFF	H	10/27/2020 12:00 Completed	10/27/2020 12:00	P1 Replaced	10/27/2020 12:00		11/10/2015	5.00	FALSE	FALSE	FALSE	FALSE	Routine
4423 Hot in SFF	H	Repair/replace & SFF	H	10/28/2020 17:00 Completed	10/31/2020 17:00	SFF replaced	10/31/2020 17:00		12/5/2014	24.00	FALSE	FALSE	FALSE	FALSE	Routine
Bulkhead along travel lane. Sediments accumulation in rip rap.	I	Repair erosion and remove sediment.		10/30/2020 17:00	10/30/2020 17:00 Completed			Erosion was repaired and stabilized with straw mulch. Sediment was removed.		0.00	FALSE	FALSE	FALSE	FALSE	Maintenance
4424 Water outlet.	I	Repair CWD to prohibit ROW stormwater from entering.		10/30/2020 17:00 Completed	10/30/2020 17:00			Extended on 10/29/20 due to damaged CWD inlet piece. The upstream flow line was stabilized with straw mulch.		14071+50	72.00	FALSE	FALSE	FALSE	24 Hour Correction
Scouring from ROW's entering CWD drain outlet combining with clean water from the ROW diverted through 4425 drain pipe.	I	Remove sediment and maintain CFS.		10/30/2020 17:00 Completed	10/30/2020 17:00			Sediment was removed from CFS check.		14086+00	0.00	FALSE	FALSE	FALSE	Routine
4426 CFS check is at greater than 50% capacity with sediment.	I							Extended on 10/31/20 due to saturated ROW conditions.							
4427 Waterline has been overtopped.	I	Repair waterline to restore positive drainage.		10/30/2020 17:00 Completed	10/30/2020 17:00			Waterline has been backfilled and temporarily stabilized with straw mulch, and waterline replaced.		14115+00	72.00	FALSE	FALSE	FALSE	24 Hour Correction
4428 CFS maintenance hole on 10/5 14:37 Buffer.	I	Repair CFS.		10/31/2020 17:00 Completed	10/31/2020 17:00	CFS was repaired.				14673+10	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4429 Erosion on slope above S-H 2A5 buffer.	I	Additional stabilization on slope.		10/31/2020 17:00 Completed	10/31/2020 17:00	Erosion control blanket was installed on slope for stabilization.				14673+50	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4430 Surge discharge by bypassing CFS end treatment.	I	Repair end treatment to discharge correctly.		10/31/2020 17:00 Completed	10/31/2020 17:00	End treatment was repaired by closing the open end of the CFS J-hooks to connect to SFF and staking in secure.				14674+50	0.00	FALSE	FALSE	FALSE	24 Hour Correction
Offsite stormwater entering CWD end treatment.	I	Repair erosion and stabilize.		10/31/2020 17:00 Completed	10/31/2020 17:00	Erosion was repaired and stabilized with erosion control blanket. Waterline was installed at the downstream access point.				14707+50	0.00	FALSE	FALSE	FALSE	Routine
4431 CFS access point on waterline in waterline trench at stream end.	I	Repair erosion and remove sediment.		10/31/2020 17:00 Completed	10/31/2020 17:00	P1 replaced - TG				14708+50	0.00	FALSE	FALSE	FALSE	Maintenance
4432 P1 down.	G	Repair/replace P1.		11/5/2020 17:00 Completed	11/5/2020 17:00	P1 replaced - TG				14708+50	72.00	FALSE	FALSE	FALSE	Routine
4433 P1 down.	G	Repair/replace P1.		11/5/2020 17:00 Completed	11/5/2020 17:00	Triangle Sif Dike Replaced - TG				14708+00	72.00	FALSE	FALSE	FALSE	Routine
4434 Triangle site damage.	G	Repair/replace P1.		11/5/2020 17:00 Completed	11/5/2020 17:00	P1 replaced - TG				14709+00	72.00	FALSE	FALSE	FALSE	Routine
4435 P1 damaged.	G	replaced damaged P1 with new		11/7/2020 17:00 Completed	11/3/2020 17:00	P1 silt fence was replaced.				14712+00	24.00	FALSE	FALSE	FALSE	Maintenance
4436 Hole in P1	H	Replace P1		11/7/2020 17:00 Completed	11/3/2020 17:00	New stakes were installed and attached to Sif fence in order to support and stand back up				14709+00	4.00	FALSE	FALSE	FALSE	Routine
4437 G's good	G			11/7/2020 17:00 Completed	11/3/2020 17:00	Scope was rechecked with straw mulch and sediment removed from waterline.				14709+00	0.00	FALSE	FALSE	FALSE	Maintenance
4438 Erosion down slope to waterline on timber bridge at S-MMAT.	I	Stabilize slope and remove sediment from waterline.		11/7/2020 17:00 Completed	11/3/2020 17:00	SSF was repaired.				14766+00	0.00	FALSE	FALSE	FALSE	Routine
4439 Perimeter SSF fence has hole on P1 on bank side of ROW.	I	Repair SSF.		11/7/2020 17:00 Completed	11/4/2020 17:00	Stakes were replaced.				14708+50	24.00	FALSE	FALSE	FALSE	Maintenance
4440 Broken stake on P1 at fence.	I	Repair or replace stake.		11/7/2020 17:00 Completed	11/4/2020 17:00	Waterline was maintained and stabilized with cutters.				14731+00	24.00	FALSE	FALSE	FALSE	Routine
4441 Waterline site damaged.	I	Repair waterline to achieve positive drainage and stabilize.		11/7/2020 17:00 Completed	11/4/2020 17:00	SSF was attached to chain link fence.				14731+00	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4442 Sif loose from chain link fence.	H	Maintain Sif.		11/7/2020 17:00 Completed	11/6/2020 17:00	SFF was attached to chain link fencing.				12217+00	24.00	FALSE	FALSE	FALSE	Maintenance
4443 Sif loose from chain link fence.	H	Maintain Sif.		11/7/2020 17:00 Completed	11/6/2020 17:00	Erosion was repaired and stabilized with cutters.				15132+50	15.13+50	FALSE	FALSE	FALSE	Routine
Rill formation between 15132+50 and 15133+50 causing sediment runoff in water line.	I	Repair or erosion.		11/7/2020 17:00 Completed	11/6/2020 17:00	P1 was removed due to area permanently vegetated [FC]				15132+50	0.00	FALSE	FALSE	FALSE	Maintenance
4444 Waterline site damaged.	G	Repair/replace P1.		11/7/2020 17:00 Completed	11/6/2020 17:00	Erosion was repaired and stabilized with erosion control blanket. Sediment was removed from end treatment.				15132+50	6.00	FALSE	FALSE	FALSE	Routine
4445 Edge in water line section causing sediment deposits.	I	Repair erosion in waterline and stabilize.		11/6/2020 17:00 Completed	11/6/2020 17:00	Scope was corrected from P1 and P1 replaced [DB]				15131+00	0.00	FALSE	FALSE	FALSE	Maintenance
4446 P1 replaced from fallen tree.	G	Repair/replace P1.		11/7/2020 17:00 Completed	11/7/2020 17:00	Tree was removed from P1 and P1 replaced [DB]				15172+50	24.00	FALSE	FALSE	FALSE	Routine
P1 fall fence needed a check dam and located at the south end.	I	Repair and maintain silt fence.		11/7/2020 17:00 Completed	11/9/2020 17:00	Shift fence was repaired and maintained.				15742+00	0.00	FALSE	FALSE	FALSE	Maintenance
4450 Wedge missing.	I	Place new wedge at G/S of timber mat bridge.		11/7/2020 17:00 Completed	11/10/2020 17:00	Missing wedge was replaced.				15833+00	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4451 P1 fall fence damaged (located at low side of FC).	I	Repair P1 fall fence.		11/7/2020 17:00 Completed	11/10/2020 17:00	P1 silt fence was replaced.				15988+00	0.00	FALSE	FALSE	FALSE	Routine
4452 Hole in P1.	G	Repair P1.		11/7/2020 17:00 Completed	11/10/2020 17:00	P1 replaced [118]				16128+00	24.00	FALSE	FALSE	FALSE	Maintenance
4453 Hole in P1.	G	Repair P1.		11/7/2020 17:00 Completed	11/10/2020 17:00	Undermined P1 and treatment replaced.				16128+00	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4454 CFS end treatment undermined.	H	Repair or undermining of CFS end treatment.		11/7/2020 17:00 Completed	11/12/2020 17:00	Undermined CFS and treatment replaced.				16288+00	0.00	FALSE	FALSE	FALSE	Routine
4455 Bridge underlyment loose	H	Bridge underlyment needs maintenance		11/7/2020 17:00 Completed	11/13/2020 17:00	Geotextile fabric reattached to bridge.				16337+00	24.00	FALSE	FALSE	FALSE	24 Hour Correction
4456 Sediment accumulated 50% on waste.	H	Waste needs maintenance		11/7/2020 17:00 Completed	11/13/2020 17:00	Sediment removed off of timber mat bridge and waste replaced.				16337+00	5.50	FALSE	FALSE	FALSE	24 Hour Correction
4457 P1 undermined.	H	P1 needs maintenance		11/7/2020 17:00 Completed	11/13/2020 17:00	Undermined P1 SF removed and new P1 SF installed.				16337+00	24.00	FALSE	FALSE	FALSE	24 Hour Correction
4458 Sediment entering stream from bridge.	H	Maintain surrounding ECDS		11/7/2020 17:00 Completed	11/13/2020 17:00	Geotextile fabric reattached to timber mat bridge and waste removed.				16337+00	7.00	FALSE	TRUE	FALSE	24 Hour Correction
4459 P1 undermined.	H	Maintain P1.		11/7/2020 17:00 Completed	11/13/2020 17:00	P1 SF reinstated.				16336+02	24.00	FALSE	FALSE	FALSE	24 Hour Correction
4460 Sif undermined.	H	Maintain Sif.		11/7/2020 17:00 Completed	11/13/2020 17:00	DEQWW item.				16333+06	24.00	FALSE	FALSE	FALSE	24 Hour Correction
4461 Surge needs maintenance	H	Maintain surge		11/7/2020 17:00 Completed	11/14/2020 17:00	Surge maintained				16333+59	48.00	FALSE	FALSE	FALSE	24 Hour Correction
4462 Sediment entering stream from G/H 11 from surge.	H	Maintain contributing ECDS.		11/7/2020 17:00 Completed	11/13/2020 17:00	Impact from action item #4451.				16333+01	24.00	FALSE	TRUE	FALSE	24 Hour Correction
4463 Waterline needs maintenance.	H	Maintain waterline		11/7/2020 17:00 Completed	11/14/2020 17:00	Waterline maintained				16333+00	48.00	FALSE	FALSE	FALSE	24 Hour Correction
4464 Surge needs maintenance	H	Maintain surge		11/7/2020 17:00 Completed	11/14/2020 17:00	Item extended due to wet ROW conditions.				16332+23	48.00	FALSE	FALSE	FALSE	24 Hour Correction

ID	Action / Item / Issue	Spread	Action Required	Start Date	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
4498	perimeter CFS displayed in multiple location due to flooding	H	reinstall/replane perimeter CFS	11/14/2020 17:00 Completed	11/21/2020 17:00 11/21/2020 17:00			Item extended due to wet ROW conditions.	CFS reinstalled.	12/24/2020 12:43:00	168.00	FALSE	FALSE	FALSE	24 Hour Correction
4499	Clean water diversion berm damaged by flooding	H	Repair clean water diversion berm	11/14/2020 17:00 Completed	11/21/2020 17:00 11/21/2020 17:00			Item extended due to wet ROW conditions. CFS installed as temporary repair.	CWD berm replaced and stabilized.	12/24/2020 12:45:00	168.00	FALSE	FALSE	FALSE	24 Hour Correction
4500	Clean water diversion berm denuded in several spots due to flooding	H	Re-stabilized denuded area of diversion berm	11/14/2020 17:00 Completed	11/14/2020 17:00			Clean water diversion berm reinstalled	Extended on 11/17/20 due to wet ROW conditions.	12/24/2020 12:43:00	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4501	Sump is over half full of sediment.	I	Remove sediment from sump and maintain.	11/17/2020 17:00 Completed	11/18/2020 17:00 11/20/2020 17:00			Sediment was removed from sump.	Extended on 11/17/20 due to wet ROW conditions.	13/17/2020 13:40:00	96.00	FALSE	FALSE	FALSE	Routine Maintenance
4502	Sump is over half full of sediment.	I	Remove sediment and maintain sump.	11/14/2020 17:00 Completed	11/18/2020 17:00 Completed	11/18/2020 17:00 11/20/2020 17:00		Sediment was removed from sump.	Extended on 11/17/20 due to wet ROW conditions.	13/17/2020 13:40:00	96.00	FALSE	FALSE	FALSE	Routine Maintenance
4503	End treatment is clogged with sediment.	I	Clean end treatment and maintain.	11/14/2020 17:00 Completed	11/18/2020 17:00 Completed	11/18/2020 17:00 11/20/2020 17:00		End treatment was replaced and sump maintained.	Extended on 11/17/20 due to wet ROW conditions.	13/18/2020 14:00	96.00	FALSE	FALSE	FALSE	Routine Maintenance
4504	Bilge erosion across ROW into sump.	I	Repair erosion and stabilize.	11/14/2020 17:00 Completed	11/18/2020 17:00 Completed	11/16/2020 12:00 11/20/2020 17:00		Front of site repaired and stabilized with straw mulch.	13/01/2025 08:00	96.00	FALSE	FALSE	FALSE	Routine Maintenance	
4505	Holes and in landowner cattle fence	G	Replace P1	11/16/2020 12:00 Completed	11/17/2020 17:00			Replicated P1-TG	Sta 1165:50	4.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4506	Slope	G	Replace Silt Fence	11/16/2020 12:00 Completed	11/17/2020 17:00			Replaced backfill fence with P1-TG	Sta 1165:50	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4507	Holes within P1	G	Replace P1	11/16/2020 12:00 Completed	11/16/2020 17:00			Replicated P1-TG	Sta 1165:50	4.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4508	Holes within P1	G	Replace P1	11/16/2020 12:00 Completed	11/16/2020 17:00			Replicated P1-TG	Sta 1165:50	4.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4509	Holes within P1	G	Replace P1	11/16/2020 12:00 Completed	11/16/2020 17:00			Replicated P1-TG	Sta 1165:50	4.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4510	Holes within P1 below sump and treatment	G	Replace P1	11/16/2020 12:00 Completed	11/16/2020 17:00			Replicated P1-TG	Sta 1165:50	4.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4511	Holes within P1	G	Replace P1	11/16/2020 12:00 Completed	11/16/2020 17:00			Replicated P1-TG	Sta 1165:50	4.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4512	Holes within P1	I	Repair damaged P1 with new	11/16/2020 12:00 Completed	11/17/2020 17:00			Removed sediment build up from SSF	13/04/2025 08:00	19.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4513	SSF over half capacity	I	Remove sediment buildup in SSF	11/16/2020 12:00 Completed	11/17/2020 17:00			CFS along stream buffer was replaced.	13/03/2025 08:00	19.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4514	CSF displaced	I	Repair or replace CFS along buffer.	11/17/2020 17:00 Completed	11/18/2020 17:00			P15P replaced	14/15/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4515	P15P down	H	Repair/replace P15P	11/17/2020 17:00 Completed	11/17/2020 17:00			Stone inlet protection installed	12/05/2025 08:00	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4516	CWD inlet lacks inlet protection	H	Install inlet protection	11/18/2020 17:00 Completed	11/19/2020 17:00			P1 Replaced-TG	12/05/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4517	Hole in P1	G	Replace P1	11/18/2020 17:00 Completed	11/19/2020 17:00			DEQWAW item.	14/19/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4518	Sump over 50% full of sediment	H	Removed sediment build up from sump	11/18/2020 17:00 Completed	11/19/2020 17:00			Sediment removed from sump	12/05/2025 08:00	18.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4519	Clean Water Diversion berm not installed	H	Install Clean Water Diversion Berm	11/18/2020 17:00 Completed	11/19/2020 11:00			CWD diversion berm installed and stabilized	12/05/2020 12:05:00	18.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4520	Area where old occurred ticks stabilization	H	Stabilize site area	11/18/2020 17:00 Completed	11/20/2020 17:00			Site treated with erosion control matting.	12/12/2020 12:00	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4521	P15P broken/damaged	G	Repair/Replace P15P	11/20/2020 17:00 Completed	11/20/2020 17:00			P1 was removed [DB]	12/01/2024 08:00	20.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4522	Stemming is flowing through hole under timber mats at bridge over 5:2.8	I	Install CDS and repair hole.	11/20/2020 17:00 Completed	11/30/2020 01:00			P1 site fence was added around the drainage area and CFS was installed at the hole.	13/03/2025 08:00	0.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4523	CFS over 50% capacity with sediment accumulation.	I	Remove sediment and maintain.	11/30/2020 01:00 Completed	12/1/2020 17:00			Sediment was removed and area stabilized with straw mulch.	13/03/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4524	Sediment accumulation in waterbar restricting flow.	I	Restore flowpath and stabilize.	11/30/2020 01:00 Completed	12/1/2020 17:00			Waterbar was removed and waterbar stabilized.	13/07/2025 08:00	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4525	Waterbar is not at a 90 degree angle causing ponding in sediment accumulation and cut and raising ponding and not allowing water to pass through.	I	Repair waterbar to achieve positive drainage and eliminate ponding.	11/30/2020 01:00 Completed	12/1/2020 17:00			Waterbar was repaired and stabilized with erosion control blanket.	13/03/2025 08:00	48.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4526	Waterbar damage to sump	I	Repair and maintain waterbar.	11/30/2020 01:00 Completed	12/2/2020 01:00			Waterbar was repaired and stabilized with erosion control blanket.	13/02/2025 08:00	48.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4527	Waterbar damage to sump	I	Repair and stabilize.	12/2/2020 01:00 Completed	12/2/2020 17:00			Erosion was removed and stabilized with straw mulch.	15/12/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4528	Erosion and silt of material in travel area.	I	Repair erosion and stabilize.	12/2/2020 17:00 Completed	12/2/2020 17:00			Temporary repairs made on 12/12/20 to extend on 12/27/20 due to wet conditions.	15/12/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4529	Filter fabric liner detached from timber bridge (not over a bridge required).	I	Replace fabric liner.	12/2/2020 17:00 Completed	12/4/2020 17:00			Bridge deck was removed and replaced to facilitate installation of new filter fabric liner.	15/13/2025 08:00	72.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4530	Bridge deck damage to sump, and erosion of adjacent filter fabric liner.	I	Repair erosion and stabilize.	12/2/2020 17:00 Completed	12/2/2020 17:00			Erosion was repaired and stabilized with erosion control blanket.	15/13/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4531	Waterbar requires maintenance, does not meet minimum height.	I	Repair waterbar to minimum height.	12/2/2020 17:00 Completed	12/4/2020 17:00			Identified by Matt Grant.	14/17/2025 08:00	72.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4532	Waterbar requires maintenance, does not meet minimum height.	I	Repair waterbar to minimum height.	12/2/2020 17:00 Completed	12/4/2020 17:00			Waterbar was repaired to required to full height and stabilized with erosion control blanket.	14/17/2025 08:00	72.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4533	Waterbar requires maintenance, does not meet minimum height.	I	Repair waterbar to minimum height.	12/2/2020 17:00 Completed	12/5/2020 00:00			Temporary pairs made on 12/1/20 to extend on 12/2/20 due to wet conditions.	14/17/2025 08:00	72.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4534	Holes in P1	G	Repair P1	12/5/2020 00:00	12/5/2020 01:00			Waterbar was regarded to required to full height and stabilized with erosion control blanket.	14/17/2025 08:00	21.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4535	Holes in P1	G	Repair P1	12/5/2020 00:00	12/5/2020 01:00			Waterbar was regarded to required to full height and stabilized with erosion control blanket.	14/17/2025 08:00	21.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4536	Holes in P1	G	Repair P1	12/5/2020 00:00	12/5/2020 01:00			Waterbar was regarded to required to full height and stabilized with erosion control blanket.	14/17/2025 08:00	21.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4537	CFS check dam is over 50% capacity with sediment.	I	Remove sediment and maintain.	12/5/2020 00:00 Completed	12/7/2020 17:00			Sediment was removed and area stabilized with straw mulch.	13/13/2025 08:00	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4538	CFS check dam is clogged with sediment.	I	Remove sediment and maintain.	12/7/2020 17:00 Completed	12/7/2020 17:00			CFS check dam was repaired and area stabilized with straw mulch.	13/09/2025 08:00	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4539	CSF check dam is over 20% capacity in waterbar throat is over 20% capacity.	I	Remove sediment and maintain.	12/7/2020 17:00 Completed	12/7/2020 17:00			CFS check dam was repaired and restored to filter mouth.	13/09/2025 08:00	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4540	CSF check dam is bypassing filter media.	I	Reposition CFS and/or install additional measures to filter media.	12/7/2020 17:00 Completed	12/7/2020 17:00			CFS was repositioned and restored to filter mouth.	13/09/2025 08:00	0.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4541	CWD filter media.	G	Repair/Replace P1 stakes	12/7/2020 17:00 Completed	12/8/2020 17:00			P1 was replaced [DB]	14/18/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	Routine
4542	P1 stakes broken off	G	Repair/Replace P1 stakes	12/7/2020 17:00 Completed	12/8/2020 17:00			P1 was replaced [DB]	14/18/2025 08:00	24.00	FALSE	FALSE	FALSE	FALSE	Routine

Start Date & Time	Action Item Issue	Action Item Description	Start Date/Replace Date	End Date/Replace Date	Comments/Action Performed	Actual Completion Date	Duration (hrs)	Wetland/Impacted Stream	Impact	Min Standards	Wetland/Impacted Stream	Impact	Min Standards	Correction Type
12/8/2020 17:00	Completed	G Repair/Replace CFS	12/8/2020 17:00	12/8/2020 17:00	CFS removed and area mulched and seeded.	12/8/2020 17:00	0.00	0.00	FALSE	FALSE	10/26/22	0.00	0.00	24 Hour Correction
12/9/2020 17:00	Completed	G Repair/Replace bridge fabric	12/8/2020 17:00	12/9/2020 17:00	Bridge fabric repaired.	12/9/2020 17:00	0.00	0.00	FALSE	FALSE	10/46/20	0.00	0.00	24 Hour Correction
12/9/2020 17:00	Completed	G Repair/Replace CFS	12/8/2020 17:00	12/9/2020 17:00	CFS removed and area seeded and mulched.	12/9/2020 17:00	0.00	0.00	FALSE	FALSE	10/41/20	0.00	0.00	24 Hour Correction
12/9/2020 17:00	Completed	G Repair/Replace CFS	12/8/2020 17:00	12/9/2020 17:00	CFS removed and area seeded and mulched.	12/9/2020 17:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
12/9/2020 17:00	Completed	G Repair/Replace CFS	12/8/2020 17:00	12/9/2020 17:00	CFS removed and area seeded and mulched.	12/9/2020 17:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
12/9/2020 17:00	Completed	I Repair or replace P1	12/9/2020 17:00	12/9/2020 17:00	P1 stake was replaced.	12/9/2020 17:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
I	General maintenance and repair of site fence, as well as 181 fence stakes.	I General maintenance and repair of site fence, as well as 181 fence stakes.	12/9/2020 17:00	12/9/2020 17:00	Silt fence on was maintained, with broken stakes replaced and d bar c secured.	12/9/2020 17:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
G	Clean up debris and mud.	G Clean up debris and mud.	12/9/2020 17:00	12/9/2020 17:00	Cleaned up contaminated stone and placed second containment beneath vehicle.	12/9/2020 17:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
I	Replace stakes and maintain site fence.	I Replace stakes and maintain site fence.	12/10/2020 15:00	12/10/2020 15:00	Broken stakes were replaced and silt fence was maintained.	12/10/2020 15:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
H	Maintain P1	H Maintain P1	12/10/2020 11:00	12/10/2020 11:00	P1 was righted and secured.	12/10/2020 11:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
I	Maintain portable toilet	I Maintain portable toilet	12/10/2020 15:00	12/10/2020 15:00	Toilet was righted and secured.	12/10/2020 15:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
G	Extend P1 site fence to terminate against end treatment.	G Extend P1 site fence to terminate against end treatment.	12/10/2020 14:00	12/10/2020 14:00	New P1 site fence was installed up to the end treatment.	12/10/2020 14:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
I	Replace end treatment and re-attach fabric.	I Replace end treatment and re-attach fabric.	12/10/2020 15:00	12/10/2020 15:00	New CFS end treatment was installed and fabric was re-attached to super silt fence.	12/10/2020 15:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
H	P1 needs repaired/replaced	H P1 needs repaired/replaced	12/10/2020 15:00	12/10/2020 15:00	P1 F1 replaced	12/10/2020 15:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
H	Stabilize denuded slope	H Stabilize denuded slope	12/10/2020 15:00	12/10/2020 15:00	Demulched/restabilized	12/10/2020 15:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
G	SSF needed for maintenance	G SSF needed for maintenance	12/10/2020 15:00	12/10/2020 15:00	SSF maintained	12/10/2020 15:00	0.00	0.00	FALSE	FALSE	10/48/20	0.00	0.00	24 Hour Correction
G	Replace P1 Aquatic Resource Buffer	G Replace P1 Aquatic Resource Buffer	12/23/2020 12:00	12/23/2020 12:00	P1 replaced.	12/23/2020 12:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Replace S1 Fabric	G Replace S1 Fabric	12/23/2020 12:00	12/23/2020 12:00	Reattached S1 Fabric - T-G	12/23/2020 12:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Replace P1 End Treatment	G Replace P1 End Treatment	12/23/2020 12:00	12/23/2020 12:00	Replaced P1 End Treatment - T-G	12/23/2020 12:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	Maintain water	I Maintain water	12/24/2020 17:00	12/24/2020 17:00	Waites were replaced.	12/24/2020 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
H	Repair/replace S1 SF	H Repair/replace S1 SF	12/24/2020 17:00	12/24/2020 17:00	ROW is stabilized	12/24/2020 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Repair/Replace P1 and ATMS	G Repair/Replace P1 and ATMS	12/25/2020 17:00	12/25/2020 17:00	P1 Replaced/DB	12/25/2020 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Repair/Replace P1	G Repair/Replace P1	12/26/2020 17:00	12/26/2020 17:00	P1 Replaced/DB	12/26/2020 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Repair/Replace P1	G Repair/Replace P1	12/26/2020 17:00	12/26/2020 17:00	P1 Replaced/DB	12/26/2020 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Repair/Replace P1	G Repair/Replace P1	12/26/2020 17:00	12/26/2020 17:00	P1 Replaced/DB	12/26/2020 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	Replace broken stake.	I Replace broken stake.	1/6/2021 17:00	1/6/2021 17:00	P1 F1 replaced	1/6/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
H	Repair/replace P1 SF	H Repair/replace P1 SF	1/6/2021 17:00	1/6/2021 17:00	P1 SF replaced	1/6/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	Clean sediment from sump.	I Clean sediment from sump.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	Clean sediment from sump.	I Clean sediment from sump.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	Clean sediment from sump.	I Clean sediment from sump.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	73 P1 SF down	I 73 P1 SF down	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
H	74 P1 SF down	H 74 P1 SF down	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	75 Sum maintenance.	I 75 Sum maintenance.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	76 Sum maintenance.	I 76 Sum maintenance.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	77 Sum maintenance.	I 77 Sum maintenance.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	78 Sum maintenance.	I 78 Sum maintenance.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	79 Dredged ROW.	I 79 Dredged ROW.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	80 Sump maintenance.	I 80 Sump maintenance.	1/7/2021 17:00	1/7/2021 17:00	Identified by KWW. Sediment was removed from sump by hand back to minimum specifications.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	81 P1 site fence & t orn.	I 81 P1 site fence & t orn.	1/7/2021 17:00	1/7/2021 17:00	Section of P1 site fence was replaced.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Repair/Replace P1	G Repair/Replace P1	1/7/2021 17:00	1/7/2021 17:00	P1 replaced.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Repair/Replace P1	G Repair/Replace P1	1/7/2021 17:00	1/7/2021 17:00	P1 replaced.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
G	Repair/Replace P1	G Repair/Replace P1	1/7/2021 17:00	1/7/2021 17:00	P1 replaced.	1/7/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	82 Multiple holes in P1 site fence.	I 82 Multiple holes in P1 site fence.	1/13/2021 17:00	1/13/2021 17:00	Silt fence was replaced.	1/13/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	83 Multiple holes/damaged P1 site fence.	I 83 Multiple holes/damaged P1 site fence.	1/13/2021 17:00	1/13/2021 17:00	Silt fence was replaced.	1/13/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	84 Multiple holes/damaged P1 site fence.	I 84 Multiple holes/damaged P1 site fence.	1/13/2021 17:00	1/13/2021 17:00	Silt fence was replaced.	1/13/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	85 Multiple holes in P1 site fence.	I 85 Multiple holes in P1 site fence.	1/13/2021 17:00	1/13/2021 17:00	Silt fence was replaced.	1/13/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	86 Holes/damaged P1 site fence.	I 86 Holes/damaged P1 site fence.	1/13/2021 17:00	1/13/2021 17:00	Silt fence was replaced.	1/13/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	87 Multiple holes in P1 site fence.	I 87 Multiple holes in P1 site fence.	1/13/2021 17:00	1/13/2021 17:00	Silt fence was replaced.	1/13/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	88 Multiple holes in P1 site fence.	I 88 Multiple holes in P1 site fence.	1/13/2021 17:00	1/13/2021 17:00	Silt fence was replaced.	1/13/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	89 Multiple holes in P1 site fence.	I 89 Multiple holes in P1 site fence.	1/13/2021 17:00	1/13/2021 17:00	Silt fence was replaced.	1/13/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	90 CF end treatment requires maintenance	I 90 CF end treatment requires maintenance	1/14/2021 17:00	1/14/2021 17:00	End treatment maintained	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	91 Holes in P1	I 91 Holes in P1	1/14/2021 17:00	1/14/2021 17:00	Silt fence was replaced.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	92 Broken stakes/leaning P1 site fence, section down.	I 92 Broken stakes/leaning P1 site fence, section down.	1/14/2021 17:00	1/14/2021 17:00	CFS was replaced.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	93 CFS required repair if no hole at creek a 5-20.	I 93 CFS required repair if no hole at creek a 5-20.	1/14/2021 17:00	1/14/2021 17:00	Area was stabilized with straw mulch.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	94 CFS required repair if no hole at creek a 5-20.	I 94 CFS required repair if no hole at creek a 5-20.	1/14/2021 17:00	1/14/2021 17:00	Erosion was repaired and area stabilized with erosion control blanket.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	95 Repair/reinforce ROW.	I 95 Repair/reinforce ROW.	1/14/2021 17:00	1/14/2021 17:00	Broken stakes were replaced.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	96 Bill will stop slope, sediment accumulating in water.	I 96 Bill will stop slope, sediment accumulating in water.	1/14/2021 17:00	1/14/2021 17:00	CF's were replaced.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	97 Sediment built up	I 97 Sediment built up	1/14/2021 17:00	1/14/2021 17:00	CF's were replaced.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	98 Broken stakes.	I 98 Broken stakes.	1/14/2021 17:00	1/14/2021 17:00	CF's were replaced.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	99 Reinforce ROW.	I 99 Reinforce ROW.	1/14/2021 17:00	1/14/2021 17:00	CF's were replaced.	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	100 CF needs treated ROW area is treated.	I 100 CF needs treated ROW area is treated.	1/14/2021 17:00	1/14/2021 17:00	ROW restabilized	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	101 Reinforce ROW area is treated.	I 101 Reinforce ROW area is treated.	1/14/2021 17:00	1/14/2021 17:00	ROW restabilized	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	102 ROW area is treated.	I 102 ROW area is treated.	1/14/2021 17:00	1/14/2021 17:00	ROW restabilized	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	103 ROW area is treated.	I 103 ROW area is treated.	1/14/2021 17:00	1/14/2021 17:00	ROW restabilized	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.00	0.00	24 Hour Correction
I	104 ROW area is treated.	I 104 ROW area is treated.	1/14/2021 17:00	1/14/2021 17:00	ROW restabilized	1/14/2021 17:00	0.00	0.00	FALSE	FALSE	11/09/20	0.0		

ID	Action Item / issue	Spread	Action Required	Start Date, Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Duratn/hr	Sediments off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
4602	Restabilize ROW area is needed	H	Restabilize ROW area	7/21/2021 17:00	Completed	7/22/2021 17:00		Wattle repaired		24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4603	Wattle needs repair	H	Repair	7/21/2021 17:00	Completed	7/22/2021 17:00		CFS installed		133.54	24.00	FALSE	FALSE	FALSE	Routine Maintenance
4604	CFS missing	H	Add CFS	7/21/2021 17:00	Completed	7/22/2021 17:00		removed CFS to fix undermining and replaced CFS after undermining was repaired	12359.03	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4605	Perimeter CFS undermined	I	Repair undermining of CFS	7/26/2021 17:00	Completed	7/27/2021 17:00		String was cleaned out, slope repaired and stabilized [DB]	15533.00	0.00	FALSE	FALSE	24 Hour Correction	24 Hour Correction	
4606	Surf full	G	Stabilize slope	7/26/2021 17:00	Completed	7/29/2021 15:00		Slope repaired and stabilized [DB]	11287.00	70.00	FALSE	FALSE	FALSE	FALSE	Routine
4607	Slope eroded	G	Stabilize area	7/26/2021 17:00	Completed	7/29/2021 15:00		Area was visited to confirm item completion on 22 however, snow cover prevented confirmation [see photo] [DB]	11287.00	70.00	FALSE	FALSE	24 Hour Correction	24 Hour Correction	
4608	Area backs stabilization	G	Repair P1	7/26/2021 17:00	Completed	7/26/2021 17:00		P1 re-visited and has been stabilized with straw much [DB]	107100.00	0.00	FALSE	FALSE	24 Hour Correction	24 Hour Correction	
4609	P1 follow up/repaired	G	Repair P1	7/26/2021 17:00	Completed	7/27/2021 00:00		P1 has been replaced. [C]	11916.00	7.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4610	Demud area around MIV 31.	I	Stabilize area.	7/27/2021 17:00	Completed	7/27/2021 17:00		The area was stabilized with straw much.	14020.50	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4611	CFS ends treatment undermined.	I	Repair CFS ends treatment.	7/27/2021 17:00	Completed	7/27/2021 17:00		Identified by Marshall Willis.							Routine Maintenance
4612	CFS down and damaged	H	Killian CFS	7/27/2021 17:00	Completed	7/27/2021 17:00		Identified by Marshall Willis.							Routine Maintenance
4613	P1 fence contains holes in some panels and broken stakes.	I	P1 salt fence maintenance, repair or replacement.	7/27/2021 17:00	Completed	7/27/2021 17:00		Silt fence was replaced.	13656.00	13657.00	24.00	FALSE	FALSE	FALSE	Routine Maintenance
4614	P1 salt fence contains holes, broken stakes, and detached	I	P1 salt fence maintenance, repair or replacement.	7/27/2021 17:00	Completed	7/27/2021 17:00		Silt fence was replaced.	13655.50	13665.75	24.00	FALSE	FALSE	FALSE	Routine Maintenance
4615	P1 salt fence contains hole and detached section.	I	P1 salt fence maintenance, repair or replacement.	7/27/2021 17:00	Completed	7/27/2021 17:00		Silt fence was replaced.	13665.75	13666.75	24.00	FALSE	FALSE	FALSE	Routine Maintenance
4616	Lake over and damaged P1.	G	Replace/Renew P1	7/27/2021 17:00	Completed	7/27/2021 17:00		Damaged P1 was replaced and SSS was maintained.	13656.00	13702.00	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4617	Holes in SSS and detached SSS	I	Replace loose and damaged SSS	7/27/2021 17:00	Completed	7/27/2021 17:00		SSS fabric was reattached and secured.	14170.50	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4618	SSS fabric detached from chain link fence	I	Re-attach and secure fabric.	7/27/2021 17:00	Completed	7/27/2021 17:00		The naked material and soil was removed and disposed. Mechanics were onsite and repaired the ask on the machine. LEI KGS has completed spill report documentation.	13656.00	13702.00	24.00	FALSE	FALSE	FALSE	Routine Maintenance
4619	Leaking machinery/no secondary containment	I	Place secondary containment under machine	7/27/2021 17:00	Completed	7/27/2021 17:00		Silt fence was replaced.	13894.00	13894.50	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4620	P1 salt fence contains holes.	I	Repair/replace P1 salt fence.	7/27/2021 17:00	Completed	7/27/2021 17:00		Damaged P1 was removed and replaced.	13203.00	13203.00	13.00	FALSE	FALSE	FALSE	Routine Maintenance
4621	P1 needs maintenance, multiple holes	H	Maintain P1	7/27/2021 17:00	Completed	7/27/2021 17:00		reattached SSS	13010.00	0.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4622	SSS detached from chain link fencing	H	Reattach SSS	7/28/2021 17:00	Completed	7/28/2021 17:00		SSS maintained.	12140.17	0.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4623	SSS detached from chain link	H	Re-attach loose SSS fabric to chain link	7/28/2021 17:00	Completed	7/28/2021 17:00		SSS has been reattached to the chain link.	11769.00	30.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4624	SSS fabric loose from chain link	G	Re-attach SSS fabric	7/28/2021 17:00	Completed	7/28/2021 17:00		Silt fence was replaced.	42144.00	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4625	P1 salt fence leaning because of broken stakes.	I	P1 salt fence maintenance, repair or replacement.	7/27/2021 17:00	Completed	7/27/2021 17:00		DEQMG Item							Routine
4626	SSS down and damaged	H	Repair/replace SSS	7/29/2021 17:00	Completed	7/29/2021 17:00		SSS replaced	13654.50	ATW5 344	0.00	FALSE	FALSE	FALSE	24 Hour Correction
4627	P1 fence	H	Repair/move P1 SF	7/29/2021 17:00	Completed	7/29/2021 17:00		DEQMG Item							Routine
4628	P1 needs maintenance, holes in P1	H	Maintain P1	7/29/2021 17:00	Completed	7/29/2021 17:00		P1 replaced	ATW5 1249	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4629	P1 needs maintenance, holes in P1	H	Maintain P1	7/29/2021 17:00	Completed	7/29/2021 17:00		P1 replaced	12668.65	7.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4630	P1 salt fence contains hole and loose panel.	I	Repair/replace P1 salt fence.	7/29/2021 17:00	Completed	7/29/2021 17:00		Silt fence was replaced.	14920.08	7.00	FALSE	FALSE	FALSE	FALSE	Routine
4631	CFS displaced	G	Repair/Replace CFS	7/29/2021 17:00	Completed	7/29/2021 17:00		CFS replaced [DB]	14924.00	0.00	FALSE	FALSE	FALSE	FALSE	Routine
4632	CFS displaced & gravel	G	CFS maintenance required	7/29/2021 17:00	Completed	7/29/2021 17:00		CFS maintained [DB]	15241.01	24.00	FALSE	FALSE	FALSE	FALSE	Routine
4633	Gravel from truck 655	G	Clean up gravel secondary contained in truck 655	7/29/2021 17:00	Completed	7/29/2021 17:00		Soil was cleaned up [DB]	15241.01	0.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4634	Fuel leak from truck 652	G	Cleaning spill field from truck 652	7/29/2021 17:00	Completed	7/29/2021 17:00		Soil was cleaned up [DB]	15241.01	0.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4635	Fuel leak from truck 832	G	Fill fuel tank from truck 832	7/29/2021 17:00	Completed	7/29/2021 17:00		This item is a duplicate of item #635, Discard [T#8]	15028	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4636	Cuts slope, piping and beginning to undermine P1 salt fence.	I	Repair, stabilize, and maintain salt fence.	7/29/2021 17:00	Completed	7/29/2021 17:00		Silt fence was maintained and repaired.	14948.60	14949.00	0.00	FALSE	FALSE	FALSE	Routine Maintenance
4637	Fuel tank from truck 832	G	Cleanup spill area and maintain salt fence	7/29/2021 17:00	Completed	7/29/2021 17:00		This item is a duplicate of item #635, Discard [T#8]	15028	6.50	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4638	Fuel leak from truck 832	G	Fill fuel tank from truck 832	7/29/2021 17:00	Completed	7/29/2021 17:00		Erosion repaired.	15055.00	77.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4639	Supplying fabric along SSS	G	SSS Maintenance	7/29/2021 17:00	Completed	7/29/2021 17:00		SSS fabric Re-attached [DB]	15028	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4640	Salt fabric from chain link	G	Re-attach fabric	7/29/2021 17:00	Completed	7/29/2021 17:00		SSS fabric Re-attached [DB]	15028	0.00	FALSE	FALSE	FALSE	FALSE	Routine
4641	Salt fabric from chain link	G	Re-attach fabric	7/29/2021 17:00	Completed	7/29/2021 17:00		This item is a duplicate of item #635, Discard [DB]	15028	-1.65,465.00	0.00	FALSE	FALSE	FALSE	Routine
4642	Salt fabric from chain link	G	Re-attach fabric	7/29/2021 17:00	Completed	7/29/2021 17:00		Erosion repaired and top rock maintained.	15028	-1.65,465.00	0.00	FALSE	FALSE	FALSE	Routine
4643	Bulk erosion across ROW	I	Repair and stabilize	7/29/2021 17:00	Completed	7/29/2021 17:00		CFS section replaced.	15105.00	15105.00	24.00	FALSE	FALSE	FALSE	Routine Maintenance
4644	Rill erosion across ROW	G	Full fill tank from truck 832	7/29/2021 17:00	Completed	7/29/2021 17:00		Erosion repaired, CFS maintained.	15201.00	72.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4645	ROW erosion across ROW	I	Repair and stabilize, Maintain CFS, perimeter or control.	7/29/2021 17:00	Completed	7/29/2021 17:00		ROW stabilized with straw mulch.	15203.00	72.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4646	ROW requiring stabilization from vehicular traffic	G	Stabilize ROW	7/29/2021 17:00	Completed	7/29/2021 17:00		Erosion repaired and waterbar maintained.	15062.00	1.50	FALSE	FALSE	FALSE	FALSE	Routine
4647	BU堤 underlain down.	G	Repair service of CFS, triple stack and treatment form open	7/29/2021 17:00	Completed	7/29/2021 17:00		CFS section replaced.	15105.00	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4648	BU堤 underlain down.	G	Repair CFS checks & seal maintenance [MG]	7/29/2021 17:00	Completed	7/29/2021 17:00		CFS section replaced.	15289.00	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4649	Native CFS checks & seal maintenance [MG]	G	Clean out CFS checks	7/29/2021 17:00	Completed	7/29/2021 17:00		CFS section replaced.	15384.00	5.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4650	CFS checks & seal maintenance [MG]	G	Clean out CFS checks	7/29/2021 17:00	Completed	7/29/2021 17:00		CFS section replaced.	15384.00	5.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4651	Surf clean up	G	Clean up surf	7/29/2021 17:00	Completed	7/29/2021 17:00		CFS section replaced.	15460.00	1.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4652	Fabric loose from chain link fence	G	Fabric loose from chain link fence	7/29/2021 17:00	Completed	7/29/2021 17:00		Reattached fabric to chain link fence.	15744.00	11736.00	1.00	FALSE	FALSE	FALSE	Routine
4653	erosion and sediment at waterbar	G	sediment cleaned up and spread and sprayed straw FC	7/29/2021 17:00	Completed	7/29/2021 17:00		Sediment was removed and CFS maintained.	15868.00	0.00	FALSE	FALSE	FALSE	FALSE	Routine
4654	CFS's over half a full	I	maintained	7/29/2021 17:00	Completed	7/29/2021 17:00		Area was re graded and stabilized with cut.	15868.00	72.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4655	reslab/repair/replace (MW) items	I	maintained item	7/29/2021 17:00	Completed	7/29/2021 17:00		This item is a duplicate of item #635, Discard [T#8]	15855.50	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance

ID	Action / Item / issue	Spread	Action Required	Start Date	Time	Status	Item Corrected Date	Extended Date	Corrective Action Performed	Location	Actual Correction Due/Day/hr	Sediment off Row	Stream Impact	Wetland Impact	Min Standards	Correction Type
4656 CFS needs repair/holes/earthen (2 spots same area)	I	marked item		2/26/2021	17:00	Completed		2/27/2021 17:00	CFS was repaired.		0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4657 CFS undetermined	I	repair area		2/26/2021	17:00	Completed	2/26/2021 17:00		CFS maintained, area stabilized with cut log.	15897405	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4658 debris removed	G	Replace/Repair P1		3/1/2021	11:00	Completed	3/1/2021 11:00	3/1/2021 11:00	P1 Replaced -TG	15855400	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4659 Holes within P1	G	Remove trash/debris from ECDs		3/1/2021	17:00	Completed	3/1/2021 17:00		DEQ Wm item	50 15327400	2.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4660 Trash/debris in ECDs	H	Remove trash/debris from ECDs							Trash removed from ECDs	12338450	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4661 Trash/debris blown on tide/LD	H	Retrieve trash		3/1/2021	17:00	Completed	3/4/2021 17:00		Trash retrieved	12325200	72.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4662 SST detached from chain link	H	Maintain SST							DEQ Wm item							Routine Maintenance
P1 tilt fence & torn. Appears to have resulted from wildlife damage.	I	P1 tilt fence maintenance, repair or replacement.		3/1/2021	17:00	Completed	3/1/2021 17:00	3/1/2021 17:00	P1 tilt fence was replaced.	12361400	96.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4663 CWD pipe detached	G	Repair/CWD pipe		3/1/2021	13:00	Completed	3/1/2021 13:00	3/1/2021 13:00	CWD pipe repaired [DB]	16019400	0.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4665 P1 tilt fence down and damaged.	I	P1 tilt fence maintenance, repair or replacement.		3/7/2021	17:00	Completed	3/9/2021 11:00		Silt fence was replaced.	11778400	4.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4666 ECD perimeter control has been over-topped and is deflected.	I	Replace perimeter control.		3/7/2021	17:00	Completed	3/7/2021 17:00	3/7/2021 17:00	New ECD tilt fence was installed.	13518400	24.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4667 P1 tilt fence & torn and contains holes.	I	P1 tilt fence maintenance, repair or replacement.		3/7/2021	17:00	Completed	3/7/2021 17:00	3/7/2021 17:00	P1 tilt fence was replaced.	13523375	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4668 Perimeter CFS has hole/area needs repair or replace	I	repair or replace CFS		3/7/2021	17:00	Completed	3/7/2021 17:00		CFS was replaced.	13524450	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4669 ECD perimeter control has been over-topped and is deflected.	I	repair or replace CFS		3/7/2021	17:00	Completed	3/7/2021 17:00	3/7/2021 17:00	CFS was replaced.	13534450	-1.0621.16.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4670 ECD full with sediment and CWD/Sed is sinking/abutment	G	Add new clean stone to ECD and stabilize ANWS-S60A		3/6/2021	11:00	Completed	3/6/2021 11:00	3/6/2021 11:00	ANWS was stabilized with hydrocement, fresh stone was added to access road.	13527400	72.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4671 Sealing SST	G	Reinforce Fabric to Chain Link along SST		3/4/2021	10:15	Completed	3/4/2021 10:15		Reattached fabric to chainlink along S.E. TG	16000400	48.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4672 Waterfall is damaged.	I	Repair waterfall and timber mat bridge		3/6/2021	17:00	Completed	3/8/2021 17:00		Waterfall was repaired and stabilized with cortex.	15127450	0.75	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4673 Sediment on timber mat bridge	G	Remove sediment from timber mat bridge		3/8/2021	13:00	Completed	3/8/2021 17:00		Sediment cleaned up [DB]	15401740	4.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4674 Back side of waterfall has sloughed off	I	Repair waterfall and stabilize		3/10/2021	17:00	Completed	3/10/2021 11:00		Silt fence was repaired.	13889460	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4675 P1 tilt fence has broken stakes.	I	P1 tilt fence maintenance, repair or replacement.		3/10/2021	17:00	Completed	3/10/2021 11:00		Identified by Marshall Willis.	13295400	0.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4676 RCE requires maintenance.	I	Maintain RCE.		3/10/2021	17:00	Completed	3/12/2021 17:00		New stones were spread on RCE.	MUL-A-B-32, Station 14234+00	48.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4677 Sealing area to denuded.	I	Re-stabilize area.		3/10/2021	17:00	Completed	3/12/2021 17:00		Area was hydroseeded and mulched.	14235400	48.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4678 Sump open 50% full of sediment	H	Remove sediment from sump		3/9/2021	17:00	Completed	3/10/2021 11:00		Sediment removed from sump	12542450	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4679 Slope drain pipe disconnected	H	Repair slope drain		3/9/2021	17:00	Completed	3/10/2021 17:00		Slope drain repaired	12535448	24.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4680 Sod/cap applied and requires re-stabilization	H	Re-stabilize stockpile		3/9/2021	17:00	Completed	3/10/2021 17:00		Stockpile re-stabilized	12527455	24.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4681		Created in error		3/10/2021	17:00	Completed	3/10/2021 17:00		Created in error [DB]	None	-1.0621.37.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4682 Trash/debris in sump	H	Retrieve trash from sump		3/9/2021	17:00	Completed	3/10/2021 04:00		Trash retrieved.	12522460	7.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4683 Trash/debris in sump	H	Retrieve trash from sump		3/9/2021	17:00	Completed	3/10/2021 11:00		DEQ Wm item	12525423	24.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4684 SST fabric loop from chain link	G	Re-attach SST fabric		3/9/2021	12:00	Completed	3/9/2021 13:00		SST fabric re-attached [DB]	11554000	3.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4685 Implementing End treatment TFS	H	Re-implementing End treatment		3/11/2021	17:00	Completed	3/12/2021 11:00		Undermined sediment removed from CFS.	12015400	24.00	FALSE	FALSE	FALSE	FALSE	24 Hour Correction
4686 CFS with accumulated sediment over 50%	G	Maintain CFS		3/11/2021	10:00	Completed	3/11/2021 17:00		Accumulated sediment removed from CFS.	61243401	7.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance
4687 Holes in P1	G	P1 maintenance		3/17/2021	12:00	Completed	3/17/2021 15:00		Replaced P1 FC	11015418	3.00	FALSE	FALSE	FALSE	FALSE	Routine Maintenance

Appendix B
to Documenting the Damage

Depositor in waterbody	Action log ID or DEQ inspection report type	Date	Inacident Description	Spread
x	17	5/29/18	Silt fence breached by sediment that overtopped fence and released outside of ROW limits.	G
x	VWP	5/31/18	sediment deposited in stream	H
x	VWP	5/31/18	sediment deposited in stream	H
x	34	6/5/18	24 CYs of rock were [pushed off ROW	H
x	66	6/11/18	Sediment bypassed LOD	G
x	93	6/12/18	Multiple RCE's tracking mud onto roads	H
x	105	6/14/18	Sump filled with sediment and sediment left ROW	H
x	115	6/15/18	Sediment went under SSF	H
x	VWP	6/18/18	sediment deposited in stream	H
x	142	6/18/18	clean dirt up that exited ROW	H
x	143	6/18/18	clean dirt up that exited ROW	G
x	x	195	Sediment deposit off of timber matting	H
x	192	6/22/18	RCE clogged with mud. Trackout on road	H
x	x	217	Sediment in S-G40	H
x	x	218	Sediment in W-PP8. Sediment overtopped ECD	H
x	206	6/23/18	silt over flowing SS+D15	H
x	209	6/23/18	Discharge from torn filter fabric	H
x	216	6/23/18	SSF topped with sediment	H
		6/23/18	Sediment in S-G39	
x	222	6/23/18	Evidence of sediment release	H
x	237	6/25/18	Sediment outside ROW	H
x	230	6/25/18	Water bar failure resulted in sediment outside ROW	H
x	258	6/26/18	Sediment leaving the ROW	
x	260	6/26/18	Sediment leaving the ROW	I

x	261	6/26/18	Sediment Leaving the ROW	
x	262	6/26/18	Sediment leaving the ROW	
x	263	6/26/18	Sediment leaving the ROW	
x	264	6/26/18	Sediment leaving the ROW	
x	275	6/26/18	J hooks overrun with sediment	H
x x	297	6/27/18	Stream impact at S-MM13	H
			Sediment leaving ROW	
	251	6/30/18	Cleanup and Maintenance needed	I
x	251	6/30/18	Sediment leaving ROW	
			Cleanup and Maintenance needed	
x	3164	7/9/18	Timber mat bridge dislodged from stream bank	I
x x	3172	7/9/18	Stream impact	I
x	3167	7/9/18	Sump/CFS end treatment needs maintenance	I
x	3168	7/9/18	Sediment off ROW	I
x	3170	7/9/18	Sediment off ROW	I
x	3171	7/9/18	Sediment in buffer area/stream impact	I
x	Field	7/14/18	Sed. off ROW	I
x x	Field	7/19/18	Sed. to Tributary NF Blackwater R.	H
x	Field	7/19/18	Sed. off ROW	H
x	437	7/23/18	Sediment off ROW	H
x x	441	7/25/18	Stream S-G40 Impacted by Sediment	H
x	445	7/25/18	Sumps filled with sediment and sediment off ROW	I
x	449	7/25/18	Sumps filled with sediment and sediment off ROW and in stream	I
x	450	7/25/18	Sump filled with sediment and sediment left ROW	I
x x	466	7/27/18	Stream Impacted by Sediment.	G
x	467	7/27/18	Sediment Off ROW	I
x x	491	8/1/18	Sediment in Stream	H
x x	Field	8/1/18	Sediment in stream	I
x	489	8/1/18	Sediment off ROW	I
x	Field	8/1/18	Sediment off ROW	I
x	Field	8/1/18	Sediment off ROW	I
x	493	8/3/18	Waterbar end treatments were overtopped	I
x	494	8/3/18	Sediment left the ROW	I
x x	501	8/4/18	SSF is at capacity, small amount of sediment in stream	H
x	496	8/4/18	sediment off ROW	G

x	499	8/4/18	SSF needs mainenance, sediment off ROW	H
x	504	8/6/18	Waterbar ET was overtopped	I
x	505	8/6/18	Silt off ROW	I
			Multiple Waterbar End Treatments were	
x	506	8/6/18	overtopped	I
x	507	8/6/18	Sediment left the ROW	I
x	508	8/6/18	Silt off ROW	I
x	511	8/6/18	CFS blew out, sediment off ROW	H
x x	524	8/9/18	Sediment in streambed	H
x	516	8/9/18	waddle over topped with sediment	G
x	526	8/9/18	Sediment off ROW	H
			stream is being impacted from sediment	
x x	531	8/10/18	runoff	G
x	532	8/10/18	Sediment runoff of ROW	G
			Compost Filter Sock overtopped with	
x	536	8/10/18	sediment ,eroded	G
x	537	8/10/18	ET overtopped & sediment left ROW	I
x	538	8/10/18	Sediment left the row	I
x	549	8/13/18	Sediment off ROW	G
			Waterbar end treatment was overtopped	
			and sediment left	
x	553	8/13/18	the ROW	I
x	555	8/13/18	Sediment left the ROW	I
x	556	8/13/18	offsite sediment	G
x	559	8/14/18	SSF at 50% capacity, sediment discharged	G
x x	575	8/15/18	sediment in stream bed	G
x	565	8/15/18	End treatment overtopped, Sediment off	
			ROW	I
x	569	8/15/18	Sump needs maintenance. Sediment off	
			ROW.	I
			P1 Silt Fence needs maintenance.	
x	570	8/15/18	Sediment off ROW.	I
			Sediment overtopping end treatment.	
x	572	8/15/18	Sump needs	
			maintenance. Sediment off ROW.	
x	577	8/15/18	Sediment off ROW	G
			sediment in stream bed above Karst	
x x	580	8/16/18	feature	G
x	589	8/17/18	Sediment off ROW	G
x	596	8/17/18	Sediment off ROW	G

				sediment released into stream above Karst	
x	x	599	8/18/18	feature	G
x		603	8/20/18	sediment off ROW	G
x		604	8/20/18	Sediment off ROW	G
x		614	8/21/18	CFS almost overtopped, Sediment Leaving ROW	H
x	x	626	8/22/18	Road falling into stream, sediment in stream	G
x		624	8/22/18	Sediment off ROW	G
x		672	8/27/18	Sediment off of ROW	G
x		689	8/28/18	sediment off ROW at stream crossing	G
x	x	Field	8/29/18	Sed. in Trib. To Sinking Cr.	G
x		691	8/29/18	End treatment overwhelmed. Sediment off RoW.	I
x		692	8/29/18	Sediment left the ROW	I
x		708	8/31/18	Sediment built up on CFS (overrun)	H
x		739	8/31/18	sediment off ROW	G
x		726	9/1/18	sediment off ROW	G
x		742	9/3/18	Sediment left the ROW	I
x		744	9/3/18	Sediment left the ROW	I
x		746	9/3/18	Sediment left the ROW	I
x		750	9/3/18	Sediment left the ROW	I
x		756	9/3/18	Sediment left the ROW	I
x		758	9/3/18	Sediment left the ROW	I
x		766	9/4/18	sediment off ROW above Karst feature	G
x		779	9/4/18	Sediment off ROW	I
x		784	9/4/18	Sediment off ROW	I
x		771	9/4/18	CFS overtopped	G
x	x	Field	9/5/18	Sed. to Trib. To Stony Cr.	G
x				CFS has been overtopped. Sediment off RoW.	
x		775	9/5/18	Minor sediment off RoW.	I
x		776	9/5/18	RCE stone in Winding Way Drive.	G
x		798	9/5/18	Sediment has left the ROW	G
x		799	9/6/18	Sediment thrown off ROW when cleaning out CFS	G
x		807	9/7/18	CFS saturated and keeping stream from flowing freely.	I
x		844	9/10/18	Sediment off ROW	I
x		847	9/10/18	Sediment off ROW	I

x	834	9/11/18	Sediment left the ROW	I
x	842	9/11/18	End treatment full and overran with sediment	G
x	851	9/12/18	Sediment off ROW, all ECDs require maintenance	I
x	852	9/12/18	Sediment off ROW underneath CFS	I
x	853	9/12/18	Retaining wall has failed. SSF overtopped and sediment off RoW.	I
x	854	9/12/18	854 Sediment off ROW	I
x	856	9/13/18	Sediment off ROW, end treatment overtopped	I
x	874	9/13/18	Sediment off ROW	G
x	855	9/14/18	Sump full of sediment. End treatment overtopped. Sediment off RoW.	I
x	883	9/15/18	Sediment off ROW, CFS full of sediment	I
x	876	9/17/18	Mud on private driveway	I
x	877	9/17/18	Sediment left the ROW	I
x	886	9/17/18	Sediment left the ROW	I
x	889	9/17/18	Sediment left the ROW	I
x	891	9/17/18	Sediment left the ROW	I
x	x SWPPP	9/18/18	Sed. to Trib. To Blackwater R.	H
x	896	9/18/18	Sediment off RoW. Sump full.	I
x	901	9/18/18	Sediment off RoW	I
x	903	9/18/18	Sediment off RoW	I
x	904	9/18/18	Sump full. End treatment overwhelmed. Sediment off RoW.	I
x	915	9/18/18	Sediment left the ROW	I
x	918	9/18/18	Sediment left the ROW	I
x	920	9/18/18	Sediment left the ROW	I
x	927	9/19/18	sediment off ROW	G
x	x VWP	9/20/18	Sed. in wetland W-IJ10	H
x	936	9/20/18	Sediment off ROW	H
x	937	9/20/18	Sediment of ROW/Perimeter Controls failed	H
x	938	9/20/18	Sediment off ROW	H
x	939	9/20/18	CFS/gravel washed outside LOD	H
x	941	9/20/18	Sediment off ROW, Sumps overtopped	I
x	946	9/20/18	Sediment left the ROW	I
x	948	9/20/18	Sediment left the ROW	I

x	1207	9/20/18	Sediment off RoW. ECDs need maintenance	I
x	858	9/24/18	Sumps full of sediment. End treatment overtopped. Sediment off RoW.	I
x	872	9/24/18	Sediment left the ROW	I
x	951	9/24/18	Sediment has discharge into Aquatic Buffer Area	I
x	960	9/25/18	Sediment left the ROW	I
x	962	9/26/18	Crossing of private road is clogged with mud and requires maintenance	H
x	Field	9/26/18	Sed. off ROW	I
x	Field	9/26/18	Sed. off ROW	I
			sediment in Buffer Area and stream.	
x	x	972	9/29/18	mat bridge full of sediment.
x		984	10/3/18	Sediment off ROW
x		997	10/5/18	Sediment off ROW
x		998	10/5/18	Debris on access road
x	x	1012	10/6/18	Sediment deposits in streambed
x		1006	10/6/18	Sediment off ROW
x	1029	10/9/18	CFS overtopped with sediment/debris	H
			Sediment laden water from ROW crossing Mt Tabor Road at	
x		1037	10/11/18	MLV 26. Impacting stream.
x	x	1041	10/12/18	Stream impacted with sediment
x	x	1053	10/12/18	Sediment impacted stream
x	x	1059	10/12/18	Stream S-KL36 impacted with sediment
x		1047	10/12/18	SSF overtopped/sediment overtopped CFS
x		1050	10/12/18	road base material washed off ROW/CFS overrun
x		1051	10/12/18	road base material washed off ROW/CFS overrun/impacted stream
x		1054	10/12/18	road base material washed from driveway onto Wades Gap Rd
x		1057	10/12/18	Multiple ECD failutes, sediment off ROW
x		1060	10/12/18	Sediment off ROW
x		1066	10/12/18	Sediment off ROW

x	1067	10/12/18	sediment traveled onto gravel road	H
x	1078	10/12/18	sediment off ROW	
x	1079	10/12/18	sediment off ROW	
x	1083	10/12/18	CFS overtopped/sediment filled	
x	1086	10/12/18	sediment off ROW	
x	1088	10/12/18	sediment off ROW	
x	1089	10/12/18	sediment off ROW	
			Sediment off ROW, CFS J hook full of sediment	
x	1090	10/12/18	sediment	
x	1093	10/12/18	sediment off ROW above Karst Feature	
x	1113	10/12/18	sediment off ROW	G
x	1115	10/12/18	sediment off ROW	G
x	1122	10/13/18	sediment off ROW	G
x	1123	10/13/18	Sediment off ROW	H
			culvert under access road discharge	
x	1130	10/13/18	gravel/sediment off ROW	G
x	1139	10/13/18	Sediment off ROW	I
x	x	1157	Stream S-E48 impacted with sediment	I
x	1145	10/15/18	Road base material washed off ROW	H
			End treatment overtopped, sediment off	
x	1159	10/15/18	ROW	I
x	x	VWP	10/16/18	Sed. to Trib. To Blackwater R.
x		1170	10/16/18	Sediment off ROW.
x		1172	10/16/18	Sediment off ROW.
x		1174	10/16/18	Silt fence overtopped, sediment off ROW.
x		1187	10/17/18	Sediment left the ROW
x		2826	10/17/18	Sediment off ROW
x	1196	10/18/18	Sediment deposited into stream	H
			Sediment overtopped CFS/Sediment off	
x	1197	10/18/18	ROW	H
x		1199	10/18/18	Sediment off of ROW
x		1216	10/23/18	CFS is overtopped with rock and sediment
x		Field	10/23/18	Sed. off ROW
x		Field	10/23/18	Sed. off ROW
x		Field	10/24/18	Sed. off ROW
x	1253	10/27/18	Sediment off ROW, CFS full of sediment.	I

x	1254	10/27/18	CFS end treatment undermined, sediment off ROW.	I	
	1255	10/27/18	CWD plunge pool full of sediment.	I	
x	1256	10/27/18	Sediment off ROW, rock flume damaged from erosion, end treatment overtopped.	I	
x	1257	10/27/18	Sediment off ROW, slope failure into CWD plunge pool, sediment overtopped outlet.	I	
?	1258	10/27/18	Sediment off ROW, end treatment overtopped. Retrieve sediment off ROW,	I	
x	1264	10/29/18	Sediment off ROW	I	
x	1309	11/5/18	Sediment overtopped CFS	H	
x	1320	11/5/18	end treatment was overtopped and sediment is off ROW	H	
x	1330	11/7/18	Stone in RCE full of sediment, washing and tracking into roadway	I	
x	x	1327	11/8/18	Sediment in Wetland. Sediment overtopping CFS	I
x	1332	11/8/18	Sediment off RoW.	I	
x	1333	11/8/18	Sump and end treatment need maintenance. Sediment off ROW	I	
x	1349	11/9/18	Sediment off RoW. No perimeter controls adjacent to stockpile.	I	
x	1350	11/9/18	Sediment off ROW, end treatment overtopped.	I	
x	1365	11/10/18	End treatment needs maintenance. Sediment off RoW.	I	
x	x	1377	11/14/18	Sediment observed in CH-J.	
x	1367	11/14/18	Gap in CFS perimeter control. CFS undermined. Sediment off RoW.	I	
x	1370	11/14/18	Sediment and rock being tracked into public roadway.	I	
x	1381	11/16/18	Sediment leaving the ROW	I	
x	x	1392	11/19/18	Sediment off ROW	
x	x	1395	11/19/18	Sediment in stream bed of S-H23	I

x		1403	11/20/18	Sediment off RoW	I
x		1419	11/24/18	Mud on the road and CIS RCE needs Maintenance	I
x		1421	11/24/18	Mud covering road and road falling into open trench	I
x		1426	11/27/18	Sediment off ROW	I
x		1427	11/27/18	Sediment overtopping CFS	I
x		1428	11/27/18	Sediment off ROW	I
x		1431	11/27/18	Sediment overtopping CFS	I
x		1432	11/27/18	Sediment overtopping CFS	I
x		1435	11/27/18	Sediment off ROW	I
x		Field	11/27/18	Sed. off ROW	G
x	x	Field	11/28/18	Sed. to Trib. Stony Cr.	G
x	x	Field	11/29/18	Sed. to wetland	I
x		1449	11/29/18	Sediment off ROW, slope eroded into CFS and overtopped.	I
x	x	1459	11/30/18	Stream has been impacted with sediment.	I
x		1465	12/4/18	Access Road MVP-PI-328 needs maintenance. Sediment tracking on road.	I
x	x	1478	12/7/18	Sediment off ROW, appears that it may have traveled to stream	I
x		1479	12/8/18	1479 tracking on roadway	G
x		1482	12/13/18	1482 RCEs clogged with mud; trackout observed	I
x		1492	12/17/18	Tracking in the access road and highway and RCE not to spec filled with sediment	I
x	x	1497	12/18/18	Stream impacted by sediment	I
x	x	1499	12/18/18	Slopes are not stabilized, stream impacted by sed.	I
x		1495	12/19/18	Sediment off ROW	I
x		1513	12/19/18	CFS is overtopped with sediment	I
x	x	Field	12/20/18	Sed. to Trib. To Stony Cr.	G
x	x	1516	12/21/18	CFS was located in the stream at S-G17	I
x		1520	12/22/18	CFS has got full of sediment and left the LOD	H
x		1533	12/27/18	Sediment off ROW	I
x		1550	12/27/18	Sediment off ROW	I

x	1556	12/27/18	Sediment off ROW	I
x	1542	12/28/18	Dirt over side of timber mat bridge over S-B9	I
x	1547	12/28/18	Sediment off ROW and in drainage channel coveying runoff into stream	I
x x	1562	12/29/18	Stream is impacted with sediment	I
x x	1570	12/29/18	Sediment off ROW	I
x x	1571	12/29/18	Sediment in stream/wetland	I
x	1564	12/29/18	Sediment left the ROW	I
x	1567	12/29/18	Sediment off ROW	I
x	1568	12/29/18	Sediment off ROW	I
x x	1577	12/30/18	Sediment off ROW in Stream	I
x	1574	12/30/18	P1 defeated, sediment off ROW, mass slope erosion	I
x	1576	12/30/18	Perimeter CFS overrun with sediment	I
x	1578	12/30/18	Sediment off ROW	I
x	1582	12/30/18	CFS end treatment undermined	I
x	1583	12/30/18	CFS end treatment overrun/undermined	I
x	1584	12/30/18	Hole in SSF and sediment off ROW	I
x	1587	1/2/19	CFS undermined and Sediment off the ROW	I
x	1588	1/2/19	Sediment over J Hook, Sediment off ROW	I
x	1589	1/2/19	Sediment over CFS, Sediment off ROW	I
x	1591	1/2/19	Sediment over CFS	I
x	1597	1/2/19	Sediment overtopped CFS/left ROW	H
x x	1617	1/3/19	CFS overtapped with sediment	I
x	1601	1/3/19	Sediment spilling around J-hook	I
x	1603	1/3/19	Sediment left the ROW	I
x	1612	1/3/19	CFS Overrun	I
x	1614	1/3/19	Sediment off ROW (Due to overrun end treatment)	I
x	1615	1/3/19	Unfiltered water bypassing end treatment/perimeter controls	I
x	1616	1/3/19	Sediment off ROW (bypassing upslope sump/perimeter controls)	I
x	1618	1/3/19	CFS undermind at end treatment	I
x	1619	1/3/19	CFS undermined at end treatment	I
x	1620	1/3/19	Sediment off ROW (from undermined sump)	I

x	1621	1/3/19	Sediment off ROW(from undermined sump)	I
x	1622	1/3/19	End treatments overwhelmed leading to sediment off ROW	I
x	1623	1/3/19	Sediment off ROW	I
x	1633	1/7/19	Sediment left the ROW	I
x	x 1662	1/9/19	Sediment observed on stream banks/bed	I
x	1644	1/9/19	Sediment off RoW. Nearly impacting S-H32	I
x	1645	1/9/19	SSF undermined. Sediment off RoW.	I
x	1646	1/9/19	Sump and end treatment are full of sediment. Sediment off RoW.	I
x	1698	1/9/19	Sediment over CFS	I
x	1714	1/23/19	Sediment leaving ROW due to Perimeter CFS full of sediment	I
x	1715	1/23/19	CFS full of sediment, sediment leaving ROW	I
x	1719	1/23/19	Sump needs to be enlarged. Sediment off RoW	I
x	1730	1/25/19	Spoil material overtopping perimeter CFS	I
x	1731	1/25/19	Sediment bypassing CFS end treatment resulting in sediment off ROW	I
x	1753	1/29/19	Sediment left the ROW	I
x	1756	1/30/19	CFS full of sediment, sediment leaving ROW	I
x	1775	2/2/19	CFS allowing sediment over it	I
x	1779	2/2/19	CFS over half the height with sediment/ sediment outside of CFS	
x	1780	2/4/19	dirt from topsoil pile outside of LOD overtopped silt fence	G
x	1797	2/4/19	Sediment left the ROW	
x	1798	2/4/19	CFS is in stream	
x	x 1829	2/6/19	S-D1-EPH impacted with sediment. Stream banks severely eroded.	I
x	1844	2/7/19	RCE has mud accumulation; trackout noted.	I
x	1833	2/10/19	Sump full of sediment. End treatment overwhelmed. Sediment off ROW.	I

x	1857	2/12/19	Significant sediment on access road. Sediment tracking onto adjacent roads.	I
x	1858	2/12/19	Sediment in roadside ditch from curlexed bank	I
x	1863	2/13/19	CFS allowing sediment over it	I
x	x 1888	2/14/19	Sediment deposition in wetland W-G2	I
x	1901	2/18/19	Spoil material on stream bank	I
x	1916	2/19/19	CFS is overtopped with rock	I
x	1918	2/19/19	Sediment bypassing perimeter controls/gap in controls	I
x	1927	2/21/19	Spoil material overtopping CFS	I
x	1935	2/21/19	SSF full of sediment. Sediment off RoW.	
x	x 1963	2/25/19	Sediment in wetland W-D3	I
x	1962	2/25/19	Sediment from trench bypassing ECDs and deposited into buffer area	I
x	1968	2/26/19	Sediment off ROW	I
x	1972	2/26/19	Sediment off ROW	I
x	1973	2/26/19	Sediment overtopping CFS. Sediment off RoW.	I
x	1975	2/26/19	Sediment overtopping CFS perimeter control. Sediment off	I
x	x Field	2/27/19	Sed. to wetland W-IJ10	H
x	2003	2/27/19	Sediment off ROW.	I
x	2005	2/27/19	Sediment off ROW	I
x	2014	2/27/19	sediment off ROW	G
x	2017	2/28/19	CFS overtopped with sediment	I
x	2055	3/4/19	Sediment left the ROW	I
x	2056	3/4/19	Sediment left the ROW	I
x	2057	3/4/19	Sediment left the ROW	I
x	2060	3/4/19	Sump full/Sediment left ROW	I
x	2063	3/4/19	CFS was undermined/Sediment left the ROW	I
x	2070	3/4/19	Sediment left the ROW	I
x	2073	3/4/19	CFS is full of sediment/sediment left the ROW	I
x	2078	3/4/19	CFS undermined, sediment off ROW	I
x	x 2093	3/5/19	Stream impacted and bank eroded GAS S- D1-EPH	I
x	2134	3/7/19	sediment off ROW	I

x	2138	3/7/19	ECDs need maint (overtopped, torn)	
x	2190	3/12/19	CFS overtapped with spoil material	
x	2211	3/13/19	CFS overtapped	
x	2213	3/13/19	CFS overtapped	
x	x	Field	3/14/19	Sed. to S-CD8
x		Field	3/14/19	Sed. off ROW
				SSF, CFS require maintenance, sediment off ROW
x	2224	3/15/19		
x	2283	3/20/19	SSF undermined/sediment off ROW	
				Repair CFS, remove sediment, stabilize banks
x	2306	3/22/19		
x	x	Field	3/27/19	Sed. to Cherrystone Cr.
x				Sediment off ROW
x	2384	3/29/19	CFS undermined leading to SOR	
x	2385	3/29/19	Sediment off ROW	
x	2429	4/2/19	CFS full and sediment off ROW	
				Sediment off ROW - Straw was applied but sediment was not retrieved
x	2434	4/2/19		
x	2441	4/4/19	Bank eroded; stream impacted	
x	2452	4/8/19	Stream bank eroded	
x	x	2461	4/9/19	Sediment impacting S-A40
x		2459	4/9/19	Sediment off ROW
x	x	2470	4/10/19	Bank eroded
x	x	2496	4/15/19	Sediment outside LOD and in stream
x	x	2496	4/15/19	Sed. to wetland W-EF51
x		2498	4/15/19	Sediment off ROW, Sump full of sediment
x	2499	4/15/19	Sediment off ROW	
x	2500	4/15/19	Sediment off ROW	
x	x	Field	4/16/19	Sed. to S-EF46
				Sediment off ROW
x	2505	4/16/19	2505 2511	
x	2506	4/16/19	P1 undermined and sediment off ROW	
x	2510	4/16/19	P1 undermined and sediment off ROW	
				Contractor discovered the sediment off ROW
x	2515	4/16/19		
x	x	Field	4/18/19	Sed. to W-IJ3
x	2550	4/19/19	Spoil material overtopping CFS	
x	2552	4/20/19	CFS check dam overtapped with sediment	

			P1 SF needs maintenance; sediment off	
x	2554	4/20/19	ROW	
x	2578	4/22/19	CFS overtopped	
x	x 2621	4/24/19	Stream banks eroding around timber matting S-C1	
x	2601	4/24/19	CFS undermined, over half full, sediment off ROW	
x	2603	4/24/19	Super silt fence undermined at end treatment, sediment off ROW	
x	2617	4/24/19	ECDs needs maintenance (CFS overtopped; P1 SF half full)	
x	2618	4/24/19	Sediment off ROW	
x	x 2646	4/27/19	Sediment in stream	
x	x 2649	4/27/19	Sediment in stream	
x	2641	4/27/19	Sediment off ROW	
x	2642	4/27/19	CFS overtopped	
x	2645	4/27/19	CFS overtopped/undermined	
x	2650	4/27/19	Sediment bypassing CFS	
x	2655	4/27/19	tracking on Riddle Road	
x	2661	4/27/19	sediment off ROW at timber mat bridge	
x	2662	4/27/19	sediment off ROW	
x	2663	4/27/19	CFS overtopped, sediment off ROW	
x	2671	4/27/19	1 CFS filled with sediment/ undermined/ sediment off ROW	
x	2672	4/27/19	P1 full of sediment. Sediment off ROW	
x	2690	4/30/19	CFS full/overtopped.	
x	2692	4/30/19	Sediment off ROW	
x	2707	4/30/19	Sediment off ROW	
x	2725	5/2/19	Sediment off ROW	
x	2757	5/8/19	Sump full/ CFS end treatment overtopped.	
x	2758	5/8/19	sediment off ROW	
x	2765	5/9/19	Sediment off ROW	
x	2768	5/9/19	Sediment off ROW	
x	2772	5/9/19	Sediment off ROW	
x	x 2781	5/13/19	Sediment in S-E5 stream	
x	x 2786	5/13/19	Stream bank sloughed off into stream channel (S-A41)	
x	2780	5/13/19	Sediment off ROW	
x	2805	5/17/19	Sediment off RoW	

x	2807	5/17/19	Sediment off RoW	I
x	Field	5/17/19	Sed. off ROW	I
x	2814	5/22/19	Gravel from access road falling onto stream banks	I
x	2839	5/31/19	CFS needs Maintenance, sediment off ROW	I
x	2843	6/1/19	RCE clogged with sediment/tracking on roadway	I
x	2844	6/3/19	Sediment off ROW	G
x	2848	6/3/19	Sediment off ROW above Karst feature	G
x	2853	6/3/19	Sediment off ROW	G
x	2859	6/3/19	sediment off ROW	G
x	2862	6/3/19	CFS overtopped	G
x	2863	6/3/19	CFS overtopped	G
x	2864	6/3/19	CFS overtopped	G
x	2865	6/3/19	CFS overtopped	G
x	2867	6/3/19	P1 overtopped/knocked down	G
x	2868	6/3/19	CFS overtopped	G
x	2869	6/3/19	sediment off ROW	G
x	2872	6/3/19	CFS overtopped	G
x	2873	6/3/19	CFS overtopped	G
x	2876	6/3/19	CFS overtopped, sediment off ROW	G
x	2889	6/5/19	CFS undermined/overtopped	I
x	2890	6/5/19	Sediment off ROW	I
x	2898	6/7/19	P1 undermined, sediment off ROW	G
x	x	2906	6/10/19	Sediment/Gravel off ROW and in stream
x		2912	6/10/19	Sediment off ROW
x	x	Field	6/11/19	Sed to W-IJ10
				H
x	x	Field	6/11/19	Sed. to W-Q10
x		2931	6/11/19	Sediment off ROW
x	x	Field	6/12/19	Sed. to S-F11
x	x	Field	6/12/19	Sed. to wetland near Cherrystone Cr.
				Sediment bypassing end treatment.
x		2953	6/12/19	Sediment off RoW
x		2957	6/12/19	Sediment off ROW
x		2961	6/12/19	Sediment off ROW
x		2969	6/12/19	CFS overtopped
x		2972	6/12/19	Sediment off ROW
x				Sediment from timber mat bridge displaced off RoW
x		2975	6/12/19	I

x	2992	6/18/19	sediment off ROW	G
x	2997	6/18/19	Wattle off ROW	I
x	2998	6/18/19	CFS off ROW	I
x	x 3014	6/19/19	Sediment under bridge on streambank	I
x	3006	6/19/19	Sediment off RoW	I
x	3011	6/19/19	Sediment off RoW	I
x	3012	6/19/19	Sediment off ROW	I
x	3020	6/19/19	Tracking onto Timber Ridge road	I
x	3022	6/19/19	Sediment off ROW	I
x	3024	6/19/19	Sediment off ROW	I
x	3031	6/20/19	CFS overtopped with sediment	I
x	3032	6/20/19	sediment off RoW	I
x	3038	6/20/19	Sediment off ROW	I
x	3039	6/20/19	Sediment off ROW	I
x	3043	6/20/19	Sediment off RoW	I
x	3050	6/20/19	Sediment off ROW	I
x	3052	6/20/19	CFS overtopped	I
x	3053	6/20/19	Sediment off ROW	I
x	3055	6/20/19	CFS overtopped/ full of sediment	I
x	3056	6/20/19	Sediment off ROW	I
x	3057	6/20/19	Sediment off ROW	I
x	3062	6/20/19	CFS overtopped	I
x	3074	6/25/19	Sediment off ROW	I
x	3076	6/25/19	Sediment off ROW	I
x	3078	6/25/19	Sediment off ROW	I
x	3083	6/26/19	CFS overtopped	I
x	3089	6/28/19	CFS overtopped	I
x	3099	6/28/19	CFS overtopped	I

x	3101	6/28/19	CFS overtopped	I
x	3102	6/28/19	Sediment off ROW	I
Material pushing through gap between SSF and Timber mat				
x	3113	7/2/19	bridge	H
x	x 3122	7/5/19	Sediment in stream	I
x	3121	7/5/19	Sediment off ROW	I
x	3124	7/5/19	Sediment off ROW	I
x	3143	7/8/19	Sediment off ROW	G
x	3187	7/10/19	Stream bank sloughing off	I

x	x	Field	7/10/19	Sed. to S-YZ4	I
x		3186	7/10/19	CFS overtopped/undermined	I
				Sump/CFS needs maintenance (accumulated sediment over half the height and CFS bypassed)	
x		3202	7/11/19		I
x		3203	7/11/19	Sediment off ROW	I
x	x	3218	7/12/19	Sediment in S-YZ5 stream	I
x		3208	7/12/19	Sediment off ROW	I
x		3210	7/12/19	Sediment off ROW	I
x		3215	7/12/19	Sediment off ROW	I
				Sedimnet off ROW	
x		3220	7/12/19	G retrieve sediment	
x		3237	7/16/19	Sediment off ROW	G
x	x	3248	7/17/19	Sediment off ROW	H
x	x	3249	7/17/19	Sediment overtopped SSF	H
				Gravel washed outside LOD from flash flood	
x		3247	7/17/19		H
x		3250	7/18/19	sediment off ROW	G
x		3251	7/18/19	Sediment off ROW	G
x		3263	7/18/19	Sediment Off ROW	I
x		3266	7/19/19	Sediment off RoW	G
x	x	3281	7/20/19	Sediment off ROW	H
x		3294	7/22/19	Sediment off ROW	
x	x	3301	7/23/19	Sediment impacted stream	
x		3298	7/23/19	sediment off ROW	
x		3302	7/23/19	CFS overtopped	
x	x	3306	7/24/19	Sediment off ROW and in stream	
x	x	Field	7/24/19	Sed. to W-EF-PHO	H
				ECDs need maintenance (accumulated sediment and undermined)	
x		3311	7/24/19		
x		3313	7/24/19	Sediment off ROW	
x		3330	7/25/19	sediment off ROW	
x	x	3357	7/31/19	S-EF19 impacted with sediment	H
x	x	3358	7/31/19	S-IJ50 impacted by sediment	H
x		3340	7/31/19	Sediment off ROW	
x		3372	8/7/19	Sediment off RoW	H
				Sumps not built to spec/sediment off ROW	
x		3378	8/7/19		H
x		3385	8/8/19	Sediment off ROW	I
x		3405	8/16/19	Sediment off ROW	I

x	3407	8/16/19	Sediment off ROW	I
x	3419	8/19/19	Sediment off ROW	I
x	3423	8/20/19	Sediment off RoW	I
x x	3452	8/21/19	Stream impacted with sediment	I
x	3448	8/21/19	Sediment off ROW	I
x	3451	8/21/19	Sediment off ROW	I
x x	Field	8/22/19	Sed. to S-D20	I
x	3464	8/22/19	Sediment off ROW	I
x	3484	8/27/19	Sediment off ROW	I
x	3490	8/27/19	Sediment off ROW	I
x	3518	9/6/19	Sediment in buffer zone of S-G9(GAS)	I
x	3577	9/25/19	Endtreatment over topped and sediment off RoW	H
x x	Field	9/26/19	Sed. to S-EF19	H

x x	Field	9/26/19	Sed to W-EF5PO	H
x	3614	10/16/19	Sediment in road crossing	I
			Compost Filter Sock - needs maintenance - sediment off ROW	
x	3623	10/23/19	undermined and minimal sediment appeared to be off the 3623 right of way)	I
x	3640	10/25/19	3640 minimal sediment appeared to be off the right of way	I
x	3643	10/28/19	3643 minimal sediment appeared to be off the right of way	I
x	3645	10/28/19	3645 minimal sediment appeared to be off the right of way	I
x	3648	10/28/19	3648 minimal sediment appeared to be off the right of way	I
x	3659	10/28/19	3659 Sediment off ROW	I
x	3663	10/28/19	3663 Sediment off ROW	I
x x	3683	10/29/19	3683 Sediment off ROW Impacted W-A5 (from overtopped P1)	I
x	3668	10/29/19	3668 Sediment off ROW	I
x	3669	10/29/19	3669 CFS et bypassed /undermined	I
x	Field	10/29/19	Sed. of ROW	I
x	3670	10/29/19	3670 Sediment off ROW at two locations (two sump discharges)	I
x	3674	10/29/19	3674 CFS end treatment bypassed	I

x	3675	10/29/19	3675 Sediment off ROW	I	
x	3685	10/29/19	3685 Perimeter P1 SF overtopped	I	
x	3690	10/30/19	3690 Sediment off ROW. Upslope waterbar failure at 14923+50.	I	
x	3693	10/30/19	3693 Sediment off ROW. Controls over topped	I	
x	3695	10/30/19	3695 Sediment off ROW due to undermined CFS.	I	
x	3698	10/30/19	Sediment off RoW	I	
x	3700	10/30/19	Sediment off ROW. Upslope control failure and incorrect installation of waterbar at 14896+00.	I	
x	3803	12/16/19	sediment off right of way	I	
x	3833	12/27/19	Trackout noted	I	
x	3963	2/12/20	Triple stack CFS end treatment undermined / Sediment off ROW	I	
x	4050	2/28/20	Sediment off ROW (Caused by CFS being undermined)	I	
x	4135	4/14/20	Sediment off ROW caused by undermined CFS end treatment	I	
x	4137	4/14/20	Sediment off ROW caused by undermined CFS end treatment	I	
x	4139	4/14/20	Sediment off ROW caused by overtopped CFS	I	
x	4149	4/17/20	Sediment traveled outside LOD	H	
x	4168	4/22/20	Sediment off ROW caused by end treatment overtopping	I	
x	4182	4/27/20	Sediment off ROW caused by overtopped CFS end treatment	I	
x	x	Field	5/4/20	Sed. to Foul Ground Cr.	I
x	4207	5/4/20	Sediment off ROW caused by CFS end treatment being bypassed	I	
x	4254	5/26/20	Sediment off ROW	I	

x	x	4313	7/2/20	Stream channel impacted from sediment that was in geotextile liner that detached from timber mat bridge	I
x		4315	7/7/20	Gravel overtopped CFS	G
x		4355	8/17/20	Sediment off ROW.	I
x	x	4458	11/12/20	Sediment entering stream from bridge	H
x	x	4462	11/12/20	Sediment entering stream S-GH11 from sump	H
x		4465	11/12/20	Sediment off ROW	H
x		4492	11/13/20	Stream S-EF48 impacted with sediment from stormwater bypass of ECDs.	I
x	x	Field	8/23/21	Sed. to S-Y2	G